

KATHMANDU UPATYAKA KHANEPANI LIMITED
Water / Waste Water Quality Assurance Division , Mahankalchaur
Laboratory Record Of Chemical & Bacteriological Analysis Of Water
 Baisakh 2079

S.No.	Date	Branch	Location	Sample taken	Appearance	Turbidity	Colour	pH	E.C.	Total Alkalinity	Total Hardness	Total Iron	Total Ammonia	Chloride	F.R.C.	Total Coliforms	Remarks
Units →						(NTU)	(TCU)		µs/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	/100ml	
National Drinking Water Quality Standard (NDWQS) →						5 (10)	5 (15)	6.5-8.5	1500		500	0.3 (3)	1.5	250	0.1-0.2	0 in 95% Samples	
1	2079/01/01	Maharajgunj	Bansbari WTP	Treated	Clear	0.16	<5	6.9	63	24	20	0.1	0.02	5.76	0.5	0	Satisfactory
2	2079/01/02	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.46	<5	7.5	231	78	98	0.1	0.02	5.76	0.5	0	Satisfactory
3	2079/01/02	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.83	<5	7.6	58.2	14	12	0.1	0.02	5.76	0.2	0	Satisfactory
4	2079/01/02	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	6.9	66	26	20	0.1	0.02	5.76	0.5	0	Satisfactory
5	2079/01/02	Madhyapur Thimi	Bode WTP	Treated	Clear	2.60	<5	7.1	297	66	64	0.3	1.8	9.60	0.2	0	Satisfactory
6	2079/01/03	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.12	<5	7.6	251	90	104	0.1	0.02	7.68	0.8	0	Satisfactory
7	2079/01/03	Maharajgunj	Bansbari WTP	Treated	Clear	0.46	<5	6.9	67	26	22	0.1	0.02	5.76	0.5	0	Satisfactory
8	2079/01/04	Lalitpur	Sainbu W.T.P.	Treated	Clear	4.05	<5	7.5	244	84	102	0.1	0.02	7.68	0.5	0	Satisfactory
9	2079/01/04	Maharajgunj	Bansbari WTP	Treated	Clear	0.32	<5	6.9	68	26	22	0.1	0.02	5.76	0.5	0	Satisfactory
10	2079/01/04	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.13	<5	7.5	63	18	14	0.1	0.02	5.76	0.8	0	Satisfactory
11	2079/01/04	Madhyapur Thimi	Bode WTP	Treated	Clear	1.84	<5	6.8	302	70	68	0.3	1.8	11.52	0.9	0	Satisfactory
12	2079/01/05	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.13	<5	7.5	63	18	14	0.1	0.02	5.76	0.4	0	Satisfactory
13	2079/01/05	Maharajgunj	Bansbari WTP	Treated	Clear	0.16	<5	6.9	74	28	24	0.1	0.02	5.76	0.6	0	Satisfactory
14	2079/01/05	Madhyapur Thimi	Bode WTP	Treated	Clear	1.90	<5	6.7	290	70	62	0.3	1.8	9.60	0.2	0	Satisfactory
15	2079/01/06	Lalitpur	Sainbu W.T.P.	Treated	Clear	4.55	<5	7.5	249	90	104	0.1	0.02	7.68	0.6	0	Satisfactory
16	2079/01/06	Maharajgunj	Bansbari WTP	Treated	Clear	0.32	<5	7.1	66	26	22	0.1	0.02	5.76	0.6	0	Satisfactory
17	2079/01/06	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.93	<5	7.3	78	18	14	0.1	0.02	5.76	0.1	0	Satisfactory
18	2079/01/06	Madhyapur Thimi	Bode WTP	Treated	Clear	1.74	<5	6.8	321	70	72	0.3	1.8	13.44	1.5	0	Satisfactory
19	2079/01/07	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.32	<5	7.7	263	94	116	0.1	0.02	9.60	0.7	0	Satisfactory
20	2079/01/07	Maharajgunj	Bansbari WTP	Treated	Clear	0.38	<5	7.1	69	26	22	0.1	0.02	5.76	0.5	0	Satisfactory
21	2079/01/07	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.93	<5	7.4	81	18	14	0.1	0.02	5.76	0.6	0	Satisfactory
22	2079/01/07	Madhyapur Thimi	Bode WTP	Treated	Clear	1.80	<5	7.1	291	70	58	0.3	7.5	9.60	0.0	0	Satisfactory
23	2079/01/08	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.13	<5	7.6	235	80	100	0.1	0.02	5.76	0.8	0	Satisfactory
24	2079/01/08	Maharajgunj	Bansbari WTP	Treated	Clear	0.56	<5	7.1	73	28	24	0.1	0.02	5.76	0.5	0	Satisfactory
25	2079/01/08	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.26	<5	8.0	83	18	14	0.1	0.02	5.76	0.5	0	Satisfactory
26	2079/01/08	Madhyapur Thimi	Bode WTP	Treated	Clear	1.60	<5	7.1	300	72	60	0.3	1.8	11.52	0.1	0	Satisfactory
27	2079/01/09	Lalitpur	Sainbu W.T.P.	Treated	Clear	3.08	<5	7.5	243	84	104	0.1	0.02	7.68	0.6	0	Satisfactory
28	2079/01/09	Maharajgunj	Bansbari WTP	Treated	Clear	0.46	<5	7.1	70	26	22	0.1	0.02	5.76	0.6	0	Satisfactory
29	2079/01/09	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.15	<5	7.5	75	18	14	0.1	0.02	5.76	0.6	0	Satisfactory
30	2079/01/09	Madhyapur Thimi	Bode WTP	Treated	Clear	1.80	<5	7.1	320	70	68	0.3	1.8	11.52	0.6	0	Satisfactory
31	2079/01/10	Maharajgunj	Bansbari WTP	Treated	Clear	0.44	<5	7.1	68	26	22	0.1	0.02	5.76	0.6	0	Satisfactory
32	2079/01/11	Lalitpur	Sainbu W.T.P.	Treated	Clear	3.64	<5	7.6	255	92	104	0.1	0.02	7.68	0.8	0	Satisfactory
33	2079/01/11	Maharajgunj	Bansbari WTP	Treated	Clear	0.43	<5	7.1	68	26	22	0.1	0.02	5.76	0.5	0	Satisfactory
34	2079/01/11	Baneshwar	Minbhawan SRT	Treated	Clear	9.98	<5	8.1	239	88	46	0.3	0.72	2.00	0.2	0	Satisfactory
35	2079/01/11	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	3.86	<5	8.1	181	44	48	0.1	0.02	8.00	0.2	0	Satisfactory

36	2079/01/11	Chetrapati	Balaju SRT	Treated	Clear	0.64	<5	7.4	521	160	220	0.1	0.02	6.00	0.2	0	Satisfactory
37	2079/01/11	Tripureshwar	Anamnagar SRT	Treated	Clear	1.10	<5	7.5	88	18	16	0.1	0.02	6.00	0.2	0	Satisfactory
38	2079/01/11	Lalitpur	Khumaltar SRT	Treated	Clear	4.30	<5	8.1	236	60	16	0.2	0.02	6.00	0.1	0	Satisfactory
39	2079/01/11	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	7.50	<5	8.1	79	14	12	0.1	0.02	5.76	0.4	0	Satisfactory
40	2079/01/11	Mahankalchaur	Mahankalchaur Melamchi outlet	Treated	Clear	0.70	<5	8.1	135	40	44	0.1	0.02	8.00	0.1	0	Satisfactory
41	2079/01/11	Madhyapur Thimi	Bode WTP	Treated	Clear	2.58	<5	6.9	301	68	68	0.3	1.8	11.52	0.2	0	Satisfactory
42	2079/01/12	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.40	<5	7.6	66	18	14	0.1	0.02	6.00	0.2	0	Satisfactory
43	2079/01/12	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.41	<5	7.6	265	96	118	0.1	0.02	9.60	0.5	0	Satisfactory
44	2079/01/12	Maharajgunj	Bansbari WTP	Treated	Clear	0.33	<5	7.1	73	26	22	0.1	0.02	5.76	0.5	0	Satisfactory
45	2079/01/12	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.70	<5	8.1	133	34	30	0.1	0.02	6.00	0.2	0	Satisfactory
46	2079/01/12	Mahankalchaur	Mahankalchaur Melamchi outlet	Treated	Clear	1.20	<5	7.7	123	32	28	0.1	0.02	6.00	0.2	0	Satisfactory
47	2079/01/12	Mahankalchaur	Anamnagar SRT	Treated	Clear	1.00	<5	7.4	126	32	28	0.1	0.02	0.20	0.2	0	Satisfactory
48	2079/01/12	Mahankalchaur	Minbhawan SRT	Treated	Clear	1.67	<5	8.1	133	34	30	0.1	0.02	6.00	0.2	0	Satisfactory
49	2079/01/12	Madhyapur Thimi	Bode WTP	Treated	Clear	2.37	<5	6.9	340	70	74	0.3	1.8	13.44	0.8	0	Satisfactory
50	2079/01/12	Maharajgunj	Bansbari inlet	Treated	Clear	2.60	<5	7.6	89	26	30	0.1	0.02	3.84	0.2	0	Satisfactory
51	2079/01/12	Maharajgunj	Bansbari out	Treated	Clear	2.40	<5	7.3	76	26	28	0.1	0.02	5.76	0.2	0	Satisfactory
52	2079/01/13	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.33	<5	7.6	256	92	116	0.1	0.02	7.68	0.5	0	Satisfactory
53	2079/01/13	Maharajgunj	Bansbari WTP	Treated	Clear	0.34	<5	7.1	70	26	22	0.1	0.02	5.76	0.6	0	Satisfactory
54	2079/01/13	Baneshwar	Minbhawan SRT	Treated	Clear	0.91	<5	7.0	93	22	26	0.1	0.02	8.00	0.8	0	Satisfactory
55	2079/01/13	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.40	<5	7.0	105	34	28	0.1	0.02	6.00	0.2	0	Satisfactory
56	2079/01/13	Tripureshwar	Anamnagar SRT	Treated	Clear	4.17	<5	7.4	121	30	34	0.1	0.02	6.00	0.2	0	Satisfactory
57	2079/01/13	Lalitpur	Khumaltar SRT	Treated	Clear	0.65	<5	7.9	121	38	40	0.1	0.02	8.00	0.3	0	Satisfactory
58	2079/01/13	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.30	<5	8.1	69	18	14	0.1	0.02	8.00	0.2	0	Satisfactory
59	2079/01/13	Mahankalchaur	Mahankalchaur Melamchi outlet	Treated	Clear	0.52	<5	8.1	115	36	32	0.1	0.02	8.00	0.4	0	Satisfactory
60	2079/01/13	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.30	<5	8.1	69	18	14	0.1	0.02	6.00	0.5	0	Satisfactory
61	2079/01/13	Madhyapur Thimi	Bode WTP	Treated	Clear	3.51	<5	6.7	295	70	64	0.3	1.8	9.60	0.1	0	Satisfactory
62	2079/01/13	Maharajgunj	Panipokhari inlet	Treated	Clear	1.80	<5	7.9	81	26	32	0.1	0.02	5.76	0.82	0	Satisfactory
63	2079/01/13	Maharajgunj	Panipokhari out	Treated	Clear	1.70	<5	7.8	82	26	32	0.1	0.02	5.76	0.1	0	Satisfactory
64	2079/01/14	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.27	<5	7.6	245	84	100	0.1	0.02	5.76	0.7	0	Satisfactory
65	2079/01/14	Maharajgunj	Bansbari WTP	Treated	Clear	0.50	<5	7.1	69	26	22	0.1	0.02	5.76	0.5	0	Satisfactory
66	2079/01/14	Baneshwar	Minbhawan SRT	Treated	Clear	0.33	<5	8.1	116	30	40	0.1	0.02	2.00	0.6	0	Satisfactory
67	2079/01/14	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.59	<5	8.1	111	38	30	0.1	0.02	6.00	0.1	0	Satisfactory
68	2079/01/14	Madhyapur Thimi	Tigani SRT	Treated	Clear	8.70	<5	7.1	107	20	38	0.1	0.02	4.00	0.3	0	Satisfactory
69	2079/01/14	Chetrapati	Balaju SRT	Treated	Clear	1.11	<5	7.5	117	24	40	0.1	0.02	4.00	0.4	0	Satisfactory
70	2079/01/14	Lalitpur	Khumaltar SRT	Treated	Clear	1.36	<5	7.8	121	36	30	0.1	0.02	4.00	0.5	0	Satisfactory
71	2079/01/14	Tripureshwar	Anamnagar SRT	Treated	Clear	1.25	<5	7.6	115	26	30	0.1	0.02	4.00	0.4	0	Satisfactory
72	2079/01/14	Chetrapati	Balaju SRT	Treated	Clear	7.33	<5	7.9	126	28	26	0.2	0.02	4.00	0.6	0	Satisfactory
73	2079/01/14	Mahankalchaur	Mahankalchaur Melamchi outlet	Treated	Clear	0.53	<5	8.1	99	38	26	0.1	0.02	4.00	0.7	0	Satisfactory
74	2079/01/14	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.18	<5	7.9	68	22	16	0.1	0.02	4.00	0.5	0	Satisfactory
75	2079/01/14	Madhyapur Thimi	Bode WTP	Treated	Clear	1.80	<5	6.8	332	70	72	0.3	1.8	11.52	0.8	0	Satisfactory
76	2079/01/14	Madhyapur Thimi	Tigni SRT	Treated	Clear	8.70	<5	7.1	107	20	38	0.1	0.02	3.84	0.1	0	Satisfactory
77	2079/01/14	Maharajgunj	Bansbari in	Treated	Clear	1.79	<5	7.9	76	26	30	0.1	0.02	4.00	0.1	0	Satisfactory
78	2079/01/14	Maharajgunj	Bansbari out	Treated	Clear	2.24	<5	7.9	76	26	30	0.1	0.02	4.00	0.3	0	Satisfactory
79	2079/01/14	Maharajgunj	Panipokhari in	Treated	Clear	1.54	<5	8.0	72	26	30	0.1	0.02	4.00	0.2	0	Satisfactory
80	2079/01/14	Maharajgunj	Panipokhari out	Treated	Clear	2.73	<5	7.9	72	26	30	0.1	0.02	4.00	0.3	0	Satisfactory
81	2079/01/15	Lalitpur	Sainbu W.T.P.	Treated	Clear	3.33	<5	7.6	227	72	98	0.1	0.02	5.76	0.3	0	Satisfactory
82	2079/01/15	Maharajgunj	Bansbari WTP	Treated	Clear	0.41	<5	7.1	67	26	22	0.1	0.02	5.76	0.5	0	Satisfactory
83	2079/01/15	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.63	<5	8.1	61	20	14	0.1	0.02	6.00	0.2	0	Satisfactory
84	2079/01/15	Chetrapati	Balaju SRT	Treated	Clear	1.93	<5	7.5	99	30	28	0.1	0.02	4.00	0.2	0	Satisfactory
85	2079/01/15	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.49	<5	7.6	88	20	28	0.1	0.02	3.84	0.3	0	Satisfactory

86	2079/01/15	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.51	<5	7.3	85	26	28	0.1	0.02	4.00	0.3	0	Satisfactory
87	2079/01/15	Lalitpur	Khumaltar SRT	Treated	Clear	1.20	<5	7.3	97	30	26	0.1	0.02	4.00	0.3	0	Satisfactory
88	2079/01/15	Baneshwar	Minbhawan SRT	Treated	Clear	0.40	<5	8.0	90	30	34	0.1	0.02	6.00	0.2	0	Satisfactory
89	2079/01/15	Tripureshwar	Anamnagar SRT	Treated	Clear	0.41	<5	7.6	91	30	30	0.1	0.02	6.00	0.1	0	Satisfactory
90	2079/01/15	Mahankalchaur	Mahankalchaur Melamchi outlet	Treated	Clear	0.60	<5	7.1	88	32	26	0.1	0.02	6.00	0.7	0	Satisfactory
91	2079/01/15	Madhyapur Thimi	Bode WTP	Treated	Clear	2.27	<5	7.1	318	70	68	0.3	1.8	11.52	1.0	0	Satisfactory
92	2079/01/15	Kirtipur	Kirtipur outlet	Treated	Clear	8.74	<5	8.1	113	36	34	0.1	0.02	4.00	0.2	0	Satisfactory
93	2079/01/15	Maharajgunj	Bansbari in	Treated	Clear	2.56	<5	7.9	69	26	30	0.1	0.02	5.76	0.2	0	Satisfactory
94	2079/01/15	Maharajgunj	Bansbari out	Treated	Clear	1.92	<5	7.8	68	26	30	0.1	0.02	5.76	0.2	0	Satisfactory
95	2079/01/15	Maharajgunj	Panipokhari in	Treated	Clear	2.32	<5	7.9	74	26	30	0.1	0.02	5.76	0.37	0	Satisfactory
96	2079/01/15	Maharajgunj	Panipokhari out	Treated	Clear	1.58	<5	7.9	72	26	30	0.1	0.02	5.76	0.14	0	Satisfactory
97	2079/01/15	Maharajgunj	Panipokhari in	Treated	Clear	1.20	<5	8.2	98	26	32	0.1	0.02	6.00	0.2	0	Satisfactory
98	2079/01/16	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.88	<5	7.8	251	90	104	0.1	0.02	7.68	0.5	0	Satisfactory
99	2079/01/16	Maharajgunj	Bansbari WTP	Treated	Clear	0.78	<5	7.2	66	24	24	0.1	0.02	5.76	0.4	0	Satisfactory
100	2079/01/16	Maharajgunj	Mahankalchaur Melamchi inlet	Treated	Clear	2.71	<5	8.0	91	24	30	0.1	0.02	6.00	0.8	0	Satisfactory
101	2079/01/16	Baneshwar	Minbhawan SRT	Treated	Clear	0.51	<5	8.1	91	24	30	0.1	0.02	6.00	0.4	0	Satisfactory
102	2079/01/16	Chetrapati	Balaju SRT	Treated	Clear	2.57	<5	8.1	92	26	30	0.1	0.02	6.00	0.5	0	Satisfactory
103	2079/01/16	Lalitpur	Khumaltar SRT	Treated	Clear	1.86	<5	8.2	95	18	30	0.1	0.02	6.00	0.1	0	Satisfactory
104	2079/01/16	Tripureshwar	Anamnagar SRT	Treated	Clear	1.92	<5	8.1	89	18	26	0.1	0.02	6.00	0.2	0	Satisfactory
105	2079/01/16	Baneshwar	Minbhawan SRT	Treated	Clear	3.70	<5	8.0	99	24	30	0.1	0.02	6.00	0.2	0	Satisfactory
106	2079/01/16	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.17	<5	7.6	82	20	30	0.1	0.02	3.84	0.2	0	Satisfactory
107	2079/01/16	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.78	<5	8.1	56	14	16	0.1	0.02	6.00	0.3	0	Satisfactory
108	2079/01/16	Madhyapur Thimi	Bode WTP	Treated	Clear	1.33	<5	7.0	286	72	62	0.3	1.8	9.60	0.4	0	Satisfactory
109	2079/01/16	Kirtipur	Kirtipur outlet	Treated	Clear	7.48	<5	8.2	114	36	30	0.1	0.02	8.00	0.2	0	Satisfactory
110	2079/01/16	Maharajgunj	Bansbari in	Treated	Clear	2.71	<5	7.9	66	24	28	0.1	0.02	5.76	0.44	0	Satisfactory
111	2079/01/16	Maharajgunj	Bansbari out	Treated	Clear	2.41	<5	7.8	67	24	28	0.1	0.02	5.76	0.34	0	Satisfactory
112	2079/01/16	Maharajgunj	Panipokhari in	Treated	Clear	2.60	<5	7.8	65	24	28	0.1	0.02	5.76	0.64	0	Satisfactory
113	2079/01/16	Maharajgunj	Panipokhari out	Treated	Clear	2.22	<5	7.7	65	24	28	0.1	0.02	5.76	0.32	0	Satisfactory
114	2079/01/17	Maharajgunj	Bansbari WTP	Treated	Clear	0.76	<5	7.1	68	26	24	0.1	0.02	5.76	0.4	0	Satisfactory
115	2079/01/17	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	2.75	<5	8.2	91	26	40	0.1	0.02	6.00	0.2	0	Satisfactory
116	2079/01/17	Lalitpur	Khumaltar SRT	Treated	Clear	1.96	<5	8.1	91	28	42	0.1	0.02	6.00	0.3	0	Satisfactory
117	2079/01/17	Chetrapati	Balaju SRT	Treated	Clear	2.89	<5	8.1	128	30	28	0.1	0.02	6.00	0.2	0	Satisfactory
118	2079/01/17	Tripureshwar	Anamnagar SRT	Treated	Clear	1.95	<5	8.2	94	24	28	0.1	0.02	6.00	0.4	0	Satisfactory
119	2079/01/17	Baneshwar	Minbhawan SRT	Treated	Clear	0.58	<5	8.1	92	22	36	0.1	0.02	8.00	0.6	0	Satisfactory
120	2079/01/17	Madhyapur Thimi	Tigani SRT	Treated	Clear	3.20	<5	7.4	82	20	28	0.1	0.02	3.84	0.2	0	Satisfactory
121	2079/01/17	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	9.00	<5	7.5	74	14	18	0.1	0.02	6.00	0.4	0	Satisfactory
122	2079/01/17	Madhyapur Thimi	Bode WTP	Treated	Clear	1.90	<5	6.9	299	66	64	0.3	1.8	11.52	0.2	0	Satisfactory
123	2079/01/17	Mahankalchaur	Mahankalchaur Melamchi outlet	Treated	Clear	2.78	<5	8.1	89	26	40	0.1	0.02	6.00	0.25	0	Satisfactory
124	2079/01/17	Maharajgunj	Bansbari in	Treated	Clear	2.14	<5	7.6	65	22	28	0.1	0.02	5.76	0.4	0	Satisfactory
125	2079/01/17	Maharajgunj	Bansbari out	Treated	Clear	1.82	<5	7.6	64	22	28	0.1	0.02	5.76	0.27	0	Satisfactory
126	2079/01/17	Maharajgunj	Panipokhari in	Treated	Clear	2.86	<5	7.7	65	22	28	0.1	0.02	5.76	0.72	0	Satisfactory
127	2079/01/17	Maharajgunj	Panipokhari out	Treated	Clear	1.76	<5	7.6	66	22	28	0.1	0.02	5.76	0.51	0	Satisfactory
128	2079/01/18	Maharajgunj	Bansbari WTP	Treated	Clear	0.93	<5	7.1	66	24	24	0.1	0.02	5.76	0.4	0	Satisfactory
129	2079/01/18	Baneshwar	Minbhawan SRT	Treated	Clear	0.59	<5	7.9	85	22	40	0.1	0.02	6.00	0.3	0	Satisfactory
130	2079/01/18	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.13	<5	8.0	84	20	38	0.1	0.02	6.00	0.1	0	Satisfactory
131	2079/01/18	Kirtipur	Kirtipur inlet	Treated	Clear	2.60	<5	8.2	95	24	40	0.1	0.02	6.00	0.7	0	Satisfactory
132	2079/01/18	Tripureshwar	Anamnagar SRT	Treated	Clear	1.00	<5	8.0	88	22	38	0.1	0.02	6.00	0.3	0	Satisfactory
133	2079/01/18	Lalitpur	Khumaltar SRT	Treated	Clear	1.19	<5	8.0	89	24	40	0.1	0.02	6.00	0.3	0	Satisfactory
134	2079/01/18	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.23	<5	8.0	84	26	40	0.1	0.02	3.84	0.2	0	Satisfactory
135	2079/01/18	Madhyapur Thimi	Tigani SRT	Treated	Clear	7.20	<5	7.5	74	14	18	0.1	0.02	6.00	0.4	0	Satisfactory

136	2079/01/18	Madhyapur Thimi	Bode WTP	Treated	Clear	2.50	<5	7.1	298	66	64	0.3	1.8	11.52	0.3	0	Satisfactory
137	2079/01/18	Maharajgunj	Bansbari in	Treated	Clear	1.50	<5	7.7	62	22	28	0.1	0.02	5.76	0.38	0	Satisfactory
138	2079/01/18	Maharajgunj	Bansbari out	Treated	Clear	1.37	<5	7.7	62	22	28	0.1	0.02	5.76	0.48	0	Satisfactory
139	2079/01/18	Maharajgunj	Panipokhari in	Treated	Clear	2.06	<5	7.7	63	22	28	0.1	0.02	5.76	0.22	0	Satisfactory
140	2079/01/18	Maharajgunj	Panipokhari out	Treated	Clear	2.56	<5	7.7	65	22	28	0.1	0.02	6.00	0.02	0	Satisfactory
141	2079/01/19	Lalitpur	Sainbu W.T.P.	Treated	Clear	3.52	<5	7.6	255	92	106	0.1	0.02	7.68	0.6	0	Satisfactory
142	2079/01/19	Maharajgunj	Bansbari WTP	Treated	Clear	1.40	<5	7.1	66	24	24	0.1	0.02	5.76	0.4	0	Satisfactory
143	2079/01/19	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.23	<5	7.9	71	18	14	0.1	0.02	6.00	0.6	0	Satisfactory
144	2079/01/19	Tripureshwar	Anamnagar SRT	Treated	Clear	0.73	<5	7.9	80	24	36	0.1	0.02	6.00	0.3	0	Satisfactory
145	2079/01/19	Kirtipur	Kirtipur inlet	Treated	Clear	2.00	<5	8.2	115	36	32	0.1	0.02	6.00	0.1	0	Satisfactory
146	2079/01/19	Chetrapati	Balaju SRT	Treated	Clear	0.71	<5	8.2	85	24	36	0.1	0.02	6.00	0.4	0	Satisfactory
147	2079/01/19	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.70	<5	7.3	79	20	36	0.1	0.02	3.84	0.1	0	Satisfactory
148	2079/01/19	Baneshwar	Minbhawan SRT	Treated	Clear	0.33	<5	7.7	82	22	36	0.1	0.02	6.00	0.4	0	Satisfactory
149	2079/01/19	Lalitpur	Khumaltar SRT	Treated	Clear	0.98	<5	7.7	87	22	38	0.1	0.02	6.00	0.3	0	Satisfactory
150	2079/01/19	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.34	<5	7.6	83	24	30	0.1	0.02	6.00	0.5	0	Satisfactory
151	2079/01/19	Mahankalchaur	Mahankalchaur Melamchi outlet	Treated	Clear	5.03	<5	8.2	81	24	36	0.1	0.02	6.00	0.27	0	Satisfactory
152	2079/01/19	Maharajgunj	Bansbari in	Treated	Clear	6.64	<5	7.8	64	22	28	0.1	0.02	7.68	0.18	0	Satisfactory
153	2079/01/19	Maharajgunj	Bansbari out	Treated	Clear	7.78	<5	7.7	63	22	28	0.1	0.02	7.68	0.16	0	Satisfactory
154	2079/01/19	Maharajgunj	Panipokhari in	Treated	Clear	3.50	<5	7.8	65	22	28	0.1	0.02	5.76	0.28	0	Satisfactory
155	2079/01/19	Maharajgunj	Panipokhari out	Treated	Clear	6.64	<5	7.7	62	22	28	0.1	0.02	5.76	0.22	0	Satisfactory
156	2079/01/20	Maharajgunj	Bansbari WTP	Treated	Clear	1.22	<5	7.1	63	24	24	0.1	0.02	5.76	0.4	0	Satisfactory
157	2079/01/20	Lalitpur	Khumaltar SRT	Treated	Clear	1.01	<5	7.8	93	24	36	0.1	0.02	6.00	0.2	0	Satisfactory
158	2079/01/20	Kirtipur	Kirtipur inlet	Treated	Clear	1.19	<5	7.0	94	24	36	0.1	0.02	6.00	0.3	0	Satisfactory
159	2079/01/20	Tripureshwar	Anamnagar SRT	Treated	Clear	3.39	<5	7.2	87	24	36	0.1	0.02	6.00	0.2	0	Satisfactory
160	2079/01/20	Baneshwar	Minbhawan SRT	Treated	Clear	3.24	<5	7.0	87	22	40	0.1	0.02	6.00	0.1	0	Satisfactory
161	2079/01/20	Chetrapati	Balaju SRT	Treated	Clear	1.86	<5	7.8	91	22	40	0.1	0.02	6.00	0.3	0	Satisfactory
162	2079/01/20	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	9.82	<5	6.7	96	22	26	0.1	0.02	6.00	0.8	0	Satisfactory
163	2079/01/20	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	8.20	<5	6.7	83	24	36	0.1	0.02	6.00	0.2	0	Satisfactory
164	2079/01/20	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.33	<5	7.3	96	20	36	0.1	0.02	3.84	0.1	0	Satisfactory
165	2079/01/20	Madhyapur Thimi	Bode WTP	Treated	Clear	2.46	<5	6.7	295	70	64	0.3	1.8	11.52	0.1	0	Satisfactory
166	2079/01/20	Mahankalchaur	Mahankalchaur Melamchi outlet	Treated	Clear	7.88	<5	6.9	89	22	30	0.1	0.02	6.00	0.2	0	Satisfactory
167	2079/01/20	Maharajgunj	Bansbari in	Treated	Clear	4.57	<5	7.7	62	22	28	0.1	0.02	7.68	0.17	0	Satisfactory
168	2079/01/20	Maharajgunj	Bansbari out	Treated	Clear	4.80	<5	7.7	61	22	28	0.1	0.02	7.68	0.13	0	Satisfactory
169	2079/01/20	Maharajgunj	Panipokhari in	Treated	Clear	9.27	<5	7.8	63	22	28	0.1	0.02	7.68	0.34	0	Satisfactory
170	2079/01/20	Maharajgunj	Panipokhari out	Treated	Clear	7.07	<5	7.7	63	22	28	0.1	0.02	7.68	0.2	0	Satisfactory
171	2079/01/21	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.48	<5	7.6	231	78	98	0.1	0.02	5.76	0.7	0	Satisfactory
172	2079/01/21	Maharajgunj	Bansbari WTP	Treated	Clear	1.07	<5	7.3	65	22	24	0.1	0.02	5.76	0.3	0	Satisfactory
173	2079/01/21	Mahankalchaur	Mahankalchaur inlet	Treated	Clear	2.66	<5	7.6	80	20	24	0.1	0.02	6.00	0.3	0	Satisfactory
174	2079/01/21	Chetrapati	Balaju SRT	Treated	Clear	1.95	<5	6.3	83	24	34	0.1	0.02	6.00	0.2	0	Satisfactory
175	2079/01/21	Kirtipur	Kirtipur SRT	Treated	Clear	2.30	<5	7.1	88	24	36	0.1	0.02	6.00	0.4	0	Satisfactory
176	2079/01/21	Lalitpur	Khumaltar SRT	Treated	Clear	0.58	<5	6.7	87	36	40	0.1	0.02	6.00	0.2	0	Satisfactory
177	2079/01/21	Baneshwar	Minbhawan SRT	Treated	Clear	1.23	<5	7.2	83	32	34	0.1	0.02	2.00	0.2	0	Satisfactory
178	2079/01/21	Tripureshwar	Anamnagar SRT	Treated	Clear	0.72	<5	6.7	81	30	24	0.1	0.02	6.00	0.2	0	Satisfactory
179	2079/01/21	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.34	<5	7.6	80	20	24	0.1	0.02	6.00	0.2	0	Satisfactory
180	2079/01/21	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.80	<5	7.3	81	20	34	0.1	0.02	5.76	0.2	0	Satisfactory
181	2079/01/21	Maharajgunj	Bansbari inlet	Treated	Clear	1.30	<5	7.7	61	20	28	0.1	0.02	5.76	0.2	0	Satisfactory
182	2079/01/21	Maharajgunj	Panipokhari inlet	Treated	Clear	2.53	<5	7.7	62	20	28	0.1	0.02	5.76	0.2	0	Satisfactory
183	2079/01/21	Mahankalchaur	Mahankalchaur Melamchi outlet	Treated	Clear	0.87	<5	6.8	86	30	34	0.1	0.02	6.00	0.3	0	Satisfactory
184	2079/01/21	Madhyapur Thimi	Bode WTP	Treated	Clear	1.70	<5	6.8	309	70	68	0.3	1.8	11.52	0.8	0	Satisfactory
185	2079/01/21	Maharajgunj	Bansbari outlet	Treated	Clear	1.91	<5	7.7	60	20	28	0.1	0.02	5.76	0.4	0	Satisfactory

186	2079/01/21	Maharajgunj	Panipokhari outlet	Treated	Clear	3.73	<5	7.7	62	20	28	0.1	0.02	6.00	0.2	0	Satisfactory
187	2079/01/22	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.89	<5	7.8	226	74	98	0.1	0.02	5.76	0.8	0	Satisfactory
188	2079/01/22	Maharajgunj	Bansbari WTP	Treated	Clear	0.47	<5	7.1	71	26	24	0.1	0.02	5.76	0.3	0	Satisfactory
189	2079/01/22	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.10	<5	6.9	58	20	18	0.1	0.02	6.00	0.7	0	Satisfactory
190	2079/01/22	Kirtipur	Kirtipur SRT	Treated	Clear	1.80	<5	6.9	89	32	38	0.1	0.02	6.00	0.3	0	Satisfactory
191	2079/01/22	Chetrapati	Balaju SRT	Treated	Clear	1.20	<5	7.1	86	30	36	0.1	0.02	6.00	0.2	0	Satisfactory
192	2079/01/22	Lalitpur	Khumaltar SRT	Treated	Clear	0.52	<5	6.8	83	30	36	0.1	0.02	6.00	0.2	0	Satisfactory
193	2079/01/22	Baneshwar	Minbhawan SRT	Treated	Clear	1.48	<5	6.8	87	32	38	0.1	0.02	6.00	0.2	0	Satisfactory
194	2079/01/22	Baneshwar	Anamnagar SRT	Treated	Clear	0.88	<5	7.1	71	28	34	0.1	0.02	6.00	0.2	0	Satisfactory
195	2079/01/22	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.60	<5	7.4	86	20	34	0.1	0.02	3.84	0.3	0	Satisfactory
196	2079/01/22	Mahankalchaur	Mahankalchaur Melamchi outlet	Treated	Clear	0.89	<5	7.1	82	22	24	0.1	0.02	6.00	0.7	0	Satisfactory
197	2079/01/22	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.20	<5	7.1	81	22	24	0.1	0.02	6.00	0.7	0	Satisfactory
198	2079/01/22	Maharajgunj	Bansbari inlet	Treated	Clear	2.60	<5	7.8	74	24	30	0.1	0.02	5.76	0.3	0	Satisfactory
199	2079/01/22	Maharajgunj	Panipokhari inlet	Treated	Clear	2.96	<5	7.7	76	24	30	0.1	0.02	7.68	0.2	0	Satisfactory
200	2079/01/22	Madhyapur Thimi	Bode WTP	Treated	Clear	2.02	<5	6.8	283	70	62	0.3	1.8	9.60	0.5	0	Satisfactory
201	2079/01/22	Maharajgunj	Bansbari outlet	Treated	Clear	2.48	<5	7.8	74	24	30	0.1	0.02	5.76	0.3	0	Satisfactory
202	2079/01/22	Maharajgunj	Panipokhari outlet	Treated	Clear	2.30	<5	7.7	76	24	30	0.1	0.02	7.68	0.3	0	Satisfactory
203	2079/01/23	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.16	<5	7.6	241	82	100	0.1	0.02	5.76	0.8	0	Satisfactory
204	2079/01/23	Maharajgunj	Bansbari WTP	Treated	Clear	1.16	<5	7.3	67	24	24	0.1	0.02	5.76	0.3	0	Satisfactory
205	2079/01/23	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.81	<5	6.6	60	18	24	0.1	0.02	6.00	0.3	0	Satisfactory
206	2079/01/23	Chetrapati	Balaju SRT	Treated	Clear	3.45	<5	6.5	86	24	22	0.1	0.02	4.00	0.5	0	Satisfactory
207	2079/01/23	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.97	<5	6.7	81	24	22	0.1	0.02	6.00	0.1	0	Satisfactory
208	2079/01/23	Maharajgunj	Bansbari inlet	Treated	Clear	2.40	<5	7.7	75	24	30	0.1	0.02	5.76	0.2	0	Satisfactory
209	2079/01/23	Maharajgunj	Panipokhari inlet	Treated	Clear	6.10	<5	7.6	78	24	30	0.1	0.02	5.76	0.3	0	Satisfactory
210	2079/01/23	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.52	<5	7.4	82	20	34	0.1	0.02	3.84	0.1	0	Satisfactory
211	2079/01/23	Madhyapur Thimi	Bode WTP	Treated	Clear	2.58	<5	6.9	284	70	62	0.3	1.8	9.60	0.3	0	Satisfactory
212	2079/01/23	Maharajgunj	Bansbari outlet	Treated	Clear	2.13	<5	7.6	77	24	30	0.1	0.02	5.76	0.5	0	Satisfactory
213	2079/01/23	Maharajgunj	Panipokhari outlet	Treated	Clear	5.86	<5	7.6	78	24	30	0.1	0.02	5.76	0.41	0	Satisfactory
214	2079/01/24	Maharajgunj	Bansbari WTP	Treated	Clear	0.97	<5	7.3	75	24	26	0.1	0.02	5.76	0.4	0	Satisfactory
215	2079/01/24	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.10	<5	6.5	70	24	32	0.1	0.02	6.00	0.3	0	Satisfactory
216	2079/01/24	Baneshwar	Minbhawan SRT	Treated	Clear	1.58	<5	6.9	92	26	36	0.1	0.02	6.00	0.4	0	Satisfactory
217	2079/01/24	Tripureshwar	Anamnagar SRT	Treated	Clear	0.89	<5	7.2	93	26	36	0.1	0.02	6.00	0.8	0	Satisfactory
218	2079/01/24	Maharajgunj	Balaju SRT	Treated	Clear	1.60	<5	7.2	91	28	30	0.1	0.02	6.00	0.5	0	Satisfactory
219	2079/01/24	Kirtipur	Kirtipur SRT	Treated	Clear	1.90	<5	6.9	96	28	30	0.1	0.02	6.00	0.3	0	Satisfactory
220	2079/01/24	Lalitpur	Khumaltar SRT	Treated	Clear	0.55	<5	6.9	90	26	36	0.1	0.02	6.00	0.4	0	Satisfactory
221	2079/01/24	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	8.05	<5	6.6	88	24	32	0.1	0.02	6.00	0.3	0	Satisfactory
222	2079/01/24	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.20	<5	7.4	101	20	34	0.1	0.02	6.00	0.6	0	Satisfactory
223	2079/01/24	Mahankalchaur	Mahankalchaur Melamchi outlet	Treated	Clear	0.84	<5	7.1	88	24	32	0.1	0.02	6.00	0.24	0	Satisfactory
224	2079/01/24	Maharajgunj	Bansbari in	Treated	Clear	1.51	<5	7.7	76	24	32	0.1	0.02	6.00	0.22	0	Satisfactory
225	2079/01/24	Maharajgunj	Bansbari out	Treated	Clear	1.05	<5	7.7	75	24	32	0.1	0.02	6.00	0.41	0	Satisfactory
226	2079/01/24	Maharajgunj	Panipokhari In	Treated	Clear	2.93	<5	7.7	76	24	32	0.1	0.02	6.00	0.43	0	Satisfactory
227	2079/01/24	Maharajgunj	Panipokhari out	Treated	Clear	1.53	<5	7.6	76	24	32	0.1	0.02	6.00	0.45	0	Satisfactory
228	2079/01/25	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.04	<5	7.7	266	96	118	0.1	0.02	9.60	0.8	0	Satisfactory
229	2079/01/25	Maharajgunj	Bansbari WTP	Treated	Clear	4.20	<5	7.4	75	24	26	0.1	0.02	7.68	0.4	0	Satisfactory
230	2079/01/25	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.20	<5	6.8	82	14	28	0.1	0.02	6.00	0.7	0	Satisfactory
231	2079/01/25	Baneshwar	Minbhawan SRT	Treated	Clear	4.12	<5	7.6	89	24	32	0.1	0.02	6.00	0.2	0	Satisfactory
232	2079/01/25	Tripureshwar	Anamnagar SRT	Treated	Clear	5.10	<5	7.5	94	24	34	0.1	0.02	6.00	0.3	0	Satisfactory
233	2079/01/25	Chetrapati	Balaju SRT	Treated	Clear	2.80	<5	8.1	95	24	34	0.1	0.02	6.00	0.6	0	Satisfactory
234	2079/01/25	Kirtipur	Kirtipur SRT	Treated	Clear	1.10	<5	8.2	92	24	32	0.1	0.02	6.00	0.4	0	Satisfactory
235	2079/01/25	Lalitpur	Khumaltar SRT	Treated	Clear	5.40	<5	7.6	90	24	32	0.1	0.02	6.00	0.2	0	Satisfactory

236	2079/01/25	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.70	<5	7.5	84	20	34	0.1	0.02	3.84	0.3	0	Satisfactory
237	2079/01/25	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.26	<5	7.3	82	24	32	0.1	0.02	6.00	0.2	0	Satisfactory
238	2079/01/25	Mahankalchaur	Mahankalchaur Melamchi outlet	Treated	Clear	0.60	<5	7.4	87	18	28	0.1	0.02	6.00	0.4	0	Satisfactory
239	2079/01/25	Madhyapur Thimi	Bode WTP	Treated	Clear	2.00	<5	6.8	289	70	62	0.3	1.8	11.52	0.3	0	Satisfactory
240	2079/01/25	Maharajgunj	Bansbari in	Treated	Clear	3.30	<5	7.7	79	22	30	0.1	0.02	5.76	0.58	0	Satisfactory
241	2079/01/25	Maharajgunj	Bansbari out	Treated	Clear	8.30	<5	7.7	77	28	30	0.1	0.02	7.68	0.53	0	Satisfactory
242	2079/01/25	Maharajgunj	Panipokhari in	Treated	Clear	5.40	<5	7.6	78	22	30	0.1	0.02	5.76	0.41	0	Satisfactory
243	2079/01/25	Maharajgunj	Panipokhari out	Treated	Clear	9.24	<5	7.6	78	28	26	0.1	0.02	7.68	0.38	0	Satisfactory
244	2079/01/26	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.38	<5	7.8	233	76	98	0.1	0.02	5.76	0.6	0	Satisfactory
245	2079/01/26	Maharajgunj	Bansbari WTP	Treated	Clear	1.16	<5	7.4	71	24	26	0.1	0.02	5.76	0.4	0	Satisfactory
246	2079/01/26	Baneshwar	Minbhawan SRT	Treated	Clear	0.77	<5	7.4	90	24	28	0.1	0.02	14.00	0.2	0	Satisfactory
247	2079/01/26	Tripureshwar	Anamnagar SRT	Treated	Clear	0.52	<5	7.4	87	24	28	0.1	0.02	6.00	0.2	0	Satisfactory
248	2079/01/26	Chetrapati	Balaju SRT	Treated	Clear	1.72	<5	7.7	88	24	26	0.1	0.02	6.00	0.2	0	Satisfactory
249	2079/01/26	Kirtipur	Kirtipur SRT	Treated	Clear	3.10	<5	7.7	95	26	30	0.1	0.02	6.00	0.1	0	Satisfactory
250	2079/01/26	Lalitpur	Khumaltar SRT	Treated	Clear	3.20	<5	7.5	88	24	26	0.1	0.02	6.00	0.2	0	Satisfactory
251	2079/01/26	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.60	<5	7.7	83	20	34	0.1	0.02	3.84	0.1	0	Satisfactory
252	2079/01/26	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.90	<5	8.1	93	22	16	0.1	0.02	6.00	0.5	0	Satisfactory
253	2079/01/26	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.20	<5	7.2	87	24	28	0.1	0.02	4.00	0.6	0	Satisfactory
254	2079/01/26	Mahankalchaur	Mahankalchaur Melamchi outlet	Treated	Clear	0.46	<5	6.7	84	24	28	0.1	0.02	4.00	0.6	0	Satisfactory
255	2079/01/26	Madhyapur Thimi	Bode WTP	Treated	Clear	1.80	<5	6.9	321	70	68	0.2	1.8	11.52	0.8	0	Satisfactory
256	2079/01/26	Maharajgunj	Bansbari in	Treated	Clear	2.49	<5	7.6	77	24	28	0.1	0.02	5.76	0.32	0	Satisfactory
257	2079/01/26	Maharajgunj	Bansbari out	Treated	Clear	2.28	<5	7.5	76	24	28	0.1	0.02	5.76	0.3	0	Satisfactory
258	2079/01/26	Maharajgunj	Panipokhari in	Treated	Clear	3.07	<5	7.5	77	24	28	0.1	0.02	5.76	0.39	0	Satisfactory
259	2079/01/26	Maharajgunj	Panipokhari out	Treated	Clear	2.05	<5	7.5	78	24	28	0.1	0.02	5.76	0.47	0	Satisfactory
260	2079/01/27	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.56	<5	7.6	236	80	102	0.1	0.02	5.76	0.8	0	Satisfactory
261	2079/01/27	Maharajgunj	Bansbari WTP	Treated	Clear	0.83	<5	7.2	67	24	26	0.1	0.02	5.76	0.4	0	Satisfactory
262	2079/01/27	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.67	<5	7.6	57	12	14	0.1	0.02	6.00	0.2	0	Satisfactory
263	2079/01/27	Chetrapati	Balaju SRT	Treated	Clear	0.70	<5	7.3	88	26	30	0.1	0.02	6.00	0.1	0	Satisfactory
264	2079/01/27	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.60	<5	7.3	104	22	34	0.1	0.02	5.76	0.2	0	Satisfactory
265	2079/01/27	Lalitpur	Khumaltar SRT	Treated	Clear	0.50	<5	7.8	89	24	28	0.1	0.02	6.00	0.5	0	Satisfactory
266	2079/01/27	Tripureshwar	Anamnagar SRT	Treated	Clear	0.90	<5	7.8	93	24	28	0.1	0.02	6.00	0.2	0	Satisfactory
267	2079/01/27	Kirtipur	Kirtipur SRT	Treated	Clear	1.65	<5	7.9	94	24	28	0.1	0.02	6.00	0.2	0	Satisfactory
268	2079/01/27	Baneshwar	Minbhawan SRT	Treated	Clear	0.60	<5	7.8	89	24	28	0.1	0.02	6.00	0.3	0	Satisfactory
269	2079/01/27	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	4.60	<5	7.3	90	20	26	0.1	0.02	6.00	0.3	0	Satisfactory
270	2079/01/27	Madhyapur Thimi	Bode WTP	Treated	Clear	1.70	<5	6.9	303	68	66	0.3	1.8	19.20	0.2	0	Satisfactory
271	2079/01/27	Maharajgunj	Bansbari in	Treated	Clear	0.53	<5	7.7	80	24	30	0.1	0.02	5.76	0.81	0	Satisfactory
272	2079/01/27	Maharajgunj	Bansbari out	Treated	Clear	0.48	<5	7.6	79	24	30	0.1	0.02	5.76	0.54	0	Satisfactory
273	2079/01/27	Maharajgunj	Panipokhari in	Treated	Clear	0.66	<5	7.6	79	24	30	0.1	0.02	5.76	0.38	0	Satisfactory
274	2079/01/27	Maharajgunj	Panipokhari out	Treated	Clear	0.90	<5	7.6	79	24	30	0.1	0.02	5.76	0.33	0	Satisfactory
275	2079/01/28	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.11	<5	7.6	261	94	114	0.1	0.02	9.60	0.8	0	Satisfactory
276	2079/01/28	Maharajgunj	Bansbari WTP	Treated	Clear	0.78	<5	7.2	69	24	26	0.1	0.02	5.76	0.4	0	Satisfactory
277	2079/01/28	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.58	<5	8.1	66	16	14	0.1	0.02	6.00	0.4	0	Satisfactory
278	2079/01/28	Maharajgunj	Balaju SRT	Treated	Clear	4.38	<5	7.5	90	26	30	0.1	0.02	6.00	0.2	0	Satisfactory
279	2079/01/28	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.53	<5	7.1	81	24	26	0.1	0.02	6.00	0.1	0	Satisfactory
280	2079/01/28	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.60	<5	7.3	78	20	30	0.1	0.02	3.84	0.2	0	Satisfactory
281	2079/01/28	Bhaktapur	Katunje inlet	Treated	Clear	5.90	<5	8.1	105	26	32	0.1	0.02	6.00	0.2	0	Satisfactory
282	2079/01/28	Tripureshwar	Anamnagar SRT	Treated	Clear	2.76	<5	8.1	100	26	28	0.1	0.02	6.00	0.1	0	Satisfactory
283	2079/01/28	Kirtipur	Kirtipur SRT	Treated	Clear	5.29	<5	8.0	105	26	32	0.1	0.02	6.00	0.2	0	Satisfactory
284	2079/01/28	Mahankalchaur	Mahankalchaur Melamchi outlet	Treated	Clear	1.39	<5	7.6	92	24	28	0.1	0.02	6.00	0.4	0	Satisfactory
285	2079/01/28	Madhyapur Thimi	Bode WTP	Treated	Clear	1.80	<5	6.8	294	66	64	0.3	1.8	11.52	0.4	0	Satisfactory

286	2079/01/28	Maharajgunj	Bansbari in	Treated	Clear	1.45	<5	7.6	77	24	30	0.1	0.02	5.76	0.48	0	Satisfactory
287	2079/01/28	Maharajgunj	Bansbari out	Treated	Clear	1.32	<5	7.6	77	24	30	0.1	0.02	5.76	0.36	0	Satisfactory
288	2079/01/28	Maharajgunj	Panipokhari in	Treated	Clear	0.93	<5	7.7	79	24	30	0.1	0.02	5.76	0.27	0	Satisfactory
289	2079/01/28	Maharajgunj	Panipokhari out	Treated	Clear	0.70	<5	7.6	78	24	30	0.1	0.02	5.76	0.2	0	Satisfactory
290	2079/01/29	Maharajgunj	Bansbari WTP	Treated	Clear	1.11	<5	7.2	72	24	26	0.1	0.02	5.76	0.4	0	Satisfactory
291	2079/01/29	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.36	<5	7.1	69	16	14	0.1	0.02	6.00	0.3	0	Satisfactory
292	2079/01/29	Chetrapati	Balaju inlet	Treated	Clear	1.20	<5	8.0	90	26	30	0.1	0.02	6.00	0.2	0	Satisfactory
293	2079/01/29	Kirtipur	Kirtipur SRT	Treated	Clear	3.88	<5	7.8	100	24	32	0.1	0.02	6.00	0.2	0	Satisfactory
294	2079/01/29	Baneshwar	Minbhawan SRT	Treated	Clear	0.10	<5	7.3	112	24	34	0.1	0.02	6.00	0.2	0	Satisfactory
295	2079/01/29	Tripureshwar	Anamnagar SRT	Treated	Clear	1.78	<5	7.7	97	22	30	0.1	0.02	6.00	0.5	0	Satisfactory
296	2079/01/29	Lalitpur	Khumaltar SRT	Treated	Clear	2.91	<5	7.8	93	22	30	0.1	0.02	6.00	0.2	0	Satisfactory
297	2079/01/29	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.20	<5	7.1	83	20	34	0.1	0.02	3.84	0.2	0	Satisfactory
298	2079/01/29	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.71	<5	7.0	85	22	34	0.1	0.02	6.00	0.2	0	Satisfactory
299	2079/01/29	Mahankalchaur	Mahankalchaur Melamchi outlet	Treated	Clear	0.84	<5	7.5	87	24	32	0.1	0.02	6.00	0.2	0	Satisfactory
300	2079/01/29	Madhyapur Thimi	Bode WTP	Treated	Clear	2.20	<5	6.8	326	70	68	0.3	1.8	19.20	0.8	0	Satisfactory
301	2079/01/29	Maharajgunj	Bansbari in	Treated	Clear	1.95	<5	7.6	76	24	30	0.1	0.02	5.76	0.37	0	Satisfactory
302	2079/01/29	Maharajgunj	Bansbari out	Treated	Clear	1.72	<5	7.5	76	24	30	0.1	0.02	5.76	0.49	0	Satisfactory
303	2079/01/29	Maharajgunj	Panipokhari in	Treated	Clear	2.30	<5	7.6	77	24	30	0.1	0.02	5.76	0.34	0	Satisfactory
304	2079/01/29	Maharajgunj	Panipokhari out	Treated	Clear	2.63	<5	7.6	78	24	30	0.1	0.02	5.76	0.43	0	Satisfactory
305	2079/01/30	Maharajgunj	Bansbari WTP	Treated	Clear	1.26	<5	7.3	79	24	26	0.1	0.02	5.76	0.4	0	Satisfactory
306	2079/01/31	Maharajgunj	Bansbari WTP	Treated	Clear	4.42	<5	7.1	69	24	26	0.1	0.02	5.76	0.3	0	Satisfactory
307	2079/01/31	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.63	<5	7.8	89	32	28	0.1	0.02	6.00	0.3	0	Satisfactory
308	2079/01/31	Chetrapati	Balaju SRT	Treated	Clear	2.02	<5	7.5	57	22	14	0.1	0.02	6.00	0.4	0	Satisfactory
309	2079/01/31	Kirtipur	Kirtipur SRT	Treated	Clear	2.68	<5	8.0	94	24	28	0.1	0.02	6.00	0.3	0	Satisfactory
310	2079/01/31	Baneshwar	Minbhawan SRT	Treated	Clear	0.64	<5	8.0	90	20	26	0.1	0.02	6.00	0.3	0	Satisfactory
311	2079/01/31	Lalitpur	Khumaltar SRT	Treated	Clear	0.69	<5	7.9	94	24	28	0.1	0.02	6.00	0.3	0	Satisfactory
312	2079/01/31	Tripureshwar	Anamnagar SRT	Treated	Clear	0.73	<5	7.8	93	24	28	0.1	0.02	6.00	0.5	0	Satisfactory
313	2079/01/31	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.61	<5	7.8	89	24	28	0.1	0.02	6.00	0.2	0	Satisfactory
314	2079/01/31	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.04	<5	7.3	85	24	28	0.1	0.02	5.76	0.2	0	Satisfactory
315	2079/01/31	Madhyapur Thimi	Bode WTP	Treated	Clear	1.40	<5	6.8	294	66	62	0.3	1.8	11.52	0.3	0	Satisfactory
316	2079/01/31	Mahankalchaur	Mahankalchaur Melamchi outlet	Treated	Clear	1.33	<5	7.8	72	28	32	0.1	0.02	6.00	0.2	0	Satisfactory
317	2079/01/31	Maharajgunj	Bansbari in	Treated	Clear	5.10	<5	7.6	76	24	30	0.1	0.02	6.00	0.14	0	Satisfactory
318	2079/01/31	Maharajgunj	Bansbari out	Treated	Clear	9.65	<5	7.5	76	24	30	0.1	0.02	6.00	0.1	0	Satisfactory
319	2079/01/31	Maharajgunj	Panipokhari in	Treated	Clear	5.90	<5	7.7	76	24	30	0.1	0.02	6.00	0.2	0	Satisfactory
320	2079/01/31	Maharajgunj	Panipokhari out	Treated	Clear	8.10	<5	7.6	78	24	30	0.1	0.02	6.00	0.2	0	Satisfactory