

KATHMANDU UPATYAKA KHANEPANI LIMITED
Water / Waste Water Quality Assurance Division , Mahankalchaur
Laboratory Record Of Chemical & Bacteriological Analysis Of Water
Shrawan 2079

S.No.	Date	Time	Branch	Location	Sample taken	Appearance	Turbidity	Colour	P ^H	E.C.	Total Alkalinit	Total Hardness	Total Iron	Total Ammoni	Chloride	F.R.C.	Total Coliforms	Remarks	
							(NTU)	(TCU)		µs/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	100/ml		
Units																			
National Drinking Water Quality Standard (NDWQS)							5	5	6.5-8.5	1500		500	0.3 (3)	1.5	250	0.1-0.2	0 in 95% Samples		
1	2079/04/01		Lalitpur	Sainbu W.T.P.	Treated	Clear	2.3	<5	7.5	269.0	78	106	0.1	0.02	10.0	0.71	0	Satisfactory	
2	2079/04/01	10:30: AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.8	57.2	14	16	0.1	0.02	8.0	0.63	0	Satisfactory	
3	2079/04/01	12:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.8	<5	7.7	57.0	14	16	0.1	0.02	8.0	0.2	0	Satisfactory	
4	2079/04/01	2:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.0	<5	7.6	63.4	14	16	0.1	0.02	8.0	0.9	0	Satisfactory	
5	2079/04/01	4:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	7.3	57.9	14	16	0.1	0.02	10.0	0.9	0	Satisfactory	
6	2079/04/01	10:30:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	6.9	38.4	12	12	0.1	0.02	9.6	0.57	0	Satisfactory	
7	2079/04/01	2:10:pm	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	7.1	36.0	12	12	0.1	0.02	9.6	0.74	0	Satisfactory	
8	2079/04/01	4:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	6.9	35.2	12	12	0.1	0.02	7.7	0.7	0	Satisfactory	
9	2079/04/01		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.1	<5	6.8	280.3	62	52	0.1	1.5	13.4	0.77	0	Satisfactory	
10	2079/04/02		Lalitpur	Sainbu W.T.P.	Treated	Clear	1.2	<5	7.7	292.0	84	114	0.1	0.02	12.0	0.68	0	Satisfactory	
11	2079/04/02	10:30: AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.8	62.5	16	20	0.1	0.02	10.0	0.9	0	Satisfactory	
12	2079/04/02	12:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.3	<5	7.8	64.9	16	20	0.1	0.02	10.0	0.9	0	Satisfactory	
13	2079/04/02	2:00:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.3	38.5	12	14	0.1	0.02	8.0	0.6	0	Satisfactory	
14	2079/04/02	4:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.3	<5	7.9	42.1	12	14	0.1	0.02	10.0	0.37	0	Satisfactory	
15	2079/04/02	10:45: AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	6.9	39.1	12	12	0.1	0.02	7.7	0.72	0	Satisfactory	
16	2079/04/02	2:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	6.9	36.2	12	12	0.1	0.02	7.7	0.91	0	Satisfactory	
17	2079/04/02	4:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	7.1	38.5	12	12	0.1	0.02	9.6	0.94	0	Satisfactory	
18	2079/04/02		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.4	<5	6.8	280.2	62	52	0.1	1.5	11.5	0.43	0	Satisfactory	
19	2079/04/03		Lalitpur	Sainbu W.T.P.	Treated	Clear	1.2	<5	7.6	285.0	82	110	0.1	0.02	14.0	0.9	0	Satisfactory	
20	2079/04/03	10:30:AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.1	<5	7.1	76.8	16	18	0.1	0.02	10.0	0.9	0	Satisfactory	
21	2079/04/03	12:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.4	<5	7.2	78.2	16	18	0.1	0.02	8.0	0.44	0	Satisfactory	
22	2079/04/03	10:40:AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	1.1	<5	7.1	39.1	12	12	0.1	0.02	7.7	0.9	0	Satisfactory	
23	2079/04/03	2:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	1.1	<5	6.9	43.2	12	12	0.1	0.02	9.6	0.94	0	Satisfactory	
24	2079/04/03	4:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.9	<5	7.1	37.5	12	12	0.1	0.02	7.7	0.94	0	Satisfactory	
25	2079/04/03		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.3	<5	6.7	286.7	64	54	0.1	1.5	9.6	0.48	0	Satisfactory	
26	2079/04/04		Lalitpur	Sainbu W.T.P.	Treated	Clear	1.4	<5	7.6	280.0	72	108	0.1	0.02	10.0	0.86	0	Satisfactory	
27	2079/04/04	12:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.2	<5	7.2	45.8	12	14	0.1	0.02	10.0	0.45	0	Satisfactory	
28	2079/04/04	10:35: AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.6	<5	7.1	44.2	12	14	0.1	0.02	9.6	0.94	0	Satisfactory	
29	2079/04/04	11:20: AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	5.0	<5	6.8	30.3	10	10	0.1	0.02	7.7	0.2	0	Satisfactory	
30	2079/04/04	12:30: PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.8	<5	7.1	40.7	12	12	0.1	0.02	7.7	0.88	0	Satisfactory	
31	2079/04/04	4:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.5	<5	7.1	35.7	10	12	0.1	0.02	7.7	0.84	0	Satisfactory	
32	2079/04/04		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	0.9	<5	6.8	303.0	62	58	0.1	1.8	13.4	0.56	0	Satisfactory	
33	2079/04/05		Lalitpur	Sainbu W.T.P.	Treated	Clear	2.5	<5	7.7	274.0	78	106	0.1	0.02	10.0	0.95	0	Satisfactory	
34	2079/04/05	10:30: AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.2	42.3	12	14	0.1	0.02	8.0	0.1	0	Satisfactory	

35	2079/04/05	12:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.1	40.3	12	14	0.1	0.02	8.0	0.1	0	Satisfactory
36	2079/04/05	2:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.5	43.4	12	14	0.1	0.02	10.0	0.97	0	Satisfactory
37	2079/04/05	4:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	7.5	43.6	12	14	0.1	0.02	8.0	0.76	0	Satisfactory
38	2079/04/05	10:50:AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.6	<5	7.1	46.2	12	14	0.1	0.02	9.6	0.9	0	Satisfactory
39	2079/04/05	2:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.4	<5	6.9	39.3	12	12	0.1	0.02	7.7	0.81	0	Satisfactory
40	2079/04/05	4:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.4	<5	6.9	38.6	12	12	0.1	0.02	7.7	0.8	0	Satisfactory
41	2079/04/05		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.0	<5	6.8	357.0	70	64	0.1	1.8	19.2	0.8	0	Satisfactory
42	2079/04/06	10:30:AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.5	<5	8.0	45.5	12	14	0.1	0.02	8.0	0.38	0	Satisfactory
43	2079/04/06	12:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	8.0	42.6	14	12	0.1	0.02	8.0	0.2	0	Satisfactory
44	2079/04/06	2:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.8	<5	7.8	50.9	12	12	0.1	0.02	10.0	0.85	0	Satisfactory
45	2079/04/06	4:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.1	<5	6.7	47.5	12	14	0.1	0.02	10.0	0.65	0	Satisfactory
46	2079/04/06	10:00:AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.6	<5	6.9	38.2	12	12	0.1	0.02	9.6	0.92	0	Satisfactory
47	2079/04/06	2:10:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.5	<5	6.6	35.7	12	12	0.1	0.02	7.7	0.64	0	Satisfactory
48	2079/04/06		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.2	<5	6.7	326.0	66	62	0.1	1.8	19.2	0.9	0	Satisfactory
49	2079/04/07	10:30: AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.5	<5	7.1	47.8	12	14	0.1	0.02	10.0	0.9	0	Satisfactory
50	2079/04/07	12:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.1	48.0	12	14	0.1	0.02	10.0	0.68	0	Satisfactory
51	2079/04/07	2:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	8.4	56.3	20	16	0.1	0.02	10.0	0.82	0	Satisfactory
52	2079/04/07	10:35: AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.6	<5	6.6	44.2	12	14	0.1	0.02	9.6	0.9	0	Satisfactory
53	2079/04/07	2:10:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.4	<5	6.6	33.4	10	10	0.1	0.02	7.7	0.93	0	Satisfactory
54	2079/04/07	4:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.4	<5	6.6	34.2	10	12	0.1	0.02	7.7	0.87	0	Satisfactory
55	2079/04/08		Lalitpur	Sainbu W.T.P.	Treated	Clear	2.5	<5	7.5	283.0	82	114	0.1	0.02	10.0	0.8	0	Satisfactory
56	2079/04/08	10:30:AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.5	<5	6.9	40.0	12	10	0.1	0.02	6.0	0.57	0	Satisfactory
57	2079/04/08	12:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.1	48.2	12	10	0.1	0.02	6.0	0.9	0	Satisfactory
58	2079/04/08	2:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.4	<5	7.2	47.2	12	10	0.1	0.02	6.0	0.65	0	Satisfactory
59	2079/04/08	4:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.2	<5	7.3	50.1	12	10	0.1	0.02	6.0	0.57	0	Satisfactory
60	2079/04/08	10:50: AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.6	<5	6.7	35.2	10	12	0.1	0.02	5.8	0.96	0	Satisfactory
61	2079/04/08	1:55: PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	6.8	33.2	10	10	0.1	0.02	5.8	0.81	0	Satisfactory
62	2079/04/08		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	0.8	<5	6.6	274.9	60	50	0.1	1.8	19.2	0.36	0	Satisfactory
63	2079/04/09		Lalitpur	Sainbu W.T.P.	Treated	Clear	3.2	<5	7.7	279.0	80	110	0.1	0.02	10.0	0.71	0	Satisfactory
64	2079/04/09	10:30:AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	6.9	44.5	12	10	0.1	0.02	6.0	0.88	0	Satisfactory
65	2079/04/09	12:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.9	<5	7.2	50.2	14	12	0.1	0.02	6.0	0.58	0	Satisfactory
66	2079/04/09	2:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.1	<5	7.1	50.0	14	12	0.1	0.02	6.0	0.1	0	Satisfactory
67	2079/04/09	4:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.9	<5	7.4	56.6	14	12	0.1	0.02	6.0	0.9	0	Satisfactory
68	2079/04/09	10:45: AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.5	<5	6.7	32.7	10	10	0.1	0.02	7.7	0.86	0	Satisfactory
69	2079/04/09	2:10:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.4	<5	6.8	37.9	10	10	0.1	0.02	7.7	0.77	0	Satisfactory
70	2079/04/09	3:55:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.4	<5	6.7	32.4	10	10	0.1	0.02	7.7	0.83	0	Satisfactory
71	2079/04/09		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.6	<5	6.6	294.2	64	60	0.1	1.8	19.2	0.9	0	Satisfactory
72	2079/04/10		Lalitpur	Sainbu W.T.P.	Treated	Clear	2.2	<5	7.6	286.0	82	114	0.1	0.02	12.0	0.83	0	Satisfactory
73	2079/04/10	10:30:AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.2	61.6	14	12	0.1	0.02	6.0	0.59	0	Satisfactory
74	2079/04/10	12:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.1	54.6	14	12	0.1	0.02	8.0	0.9	0	Satisfactory
75	2079/04/10	2:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.1	55.2	14	10	0.1	0.02	6.0	0.78	0	Satisfactory
76	2079/04/10	4:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.3	<5	6.9	44.7	14	12	0.1	0.02	8.0	0.1	0	Satisfactory
77	2079/04/10	10:55: AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	6.8	42.3	12	12	0.1	0.02	7.7	0.97	0	Satisfactory
78	2079/04/10	2:10:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	6.5	34.0	10	12	0.1	0.02	7.7	0.9	0	Satisfactory
79	2079/04/10	4:10:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	6.9	33.4	10	10	0.1	0.02	5.8	0.9	0	Satisfactory
80	2079/04/10		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.3	<5	6.7	315.0	66	60	0.57	1.8	19.2	0.9	0	Satisfactory
81	2079/04/11		Lalitpur	Sainbu W.T.P.	Treated	Clear	2.8	<5	7.7	278.0	80	108	0.1	0.02	12.0	0.87	0	Satisfactory
82	2079/04/11	10:30:AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.1	35.8	12	10	0.1	0.02	6.0	0.61	0	Satisfactory

83	2079/04/11	12:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.9	<5	8.4	46.5	14	12	0.1	0.02	6.0	0.94	0	Satisfactory
84	2079/04/11	2:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	7.4	39.0	12	14	0.1	0.02	6.0	0.61	0	Satisfactory
85	2079/04/11	4:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.8	<5	7.4	42.0	12	14	0.1	0.02	6.0	0.62	0	Satisfactory
86	2079/04/11	10:45: AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	6.8	36.3	10	12	0.1	0.02	9.6	0.93	0	Satisfactory
87	2079/04/11	2:15:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	6.8	34.4	10	12	0.1	0.02	7.7	0.83	0	Satisfactory
88	2079/04/11	4:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	6.8	33.2	10	10	0.1	0.02	5.8	0.78	0	Satisfactory
89	2079/04/11		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.6	<5	7.1	281.7	62	52	0.3	1.8	9.6	0.9	0	Satisfactory
90	2079/04/12		Lalitpur	Sainbu W.T.P.	Treated	Clear	3.2	<5	7.6	294.0	84	116	0.1	0.02	12.0	0.9	0	Satisfactory
91	2079/04/12	10:30: AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.9	25.6	8	10	0.1	0.02	6.0	0.48	0	Satisfactory
92	2079/04/12	12:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	7.1	45.0	12	10	0.1	0.02	8.0	0.1	0	Satisfactory
93	2079/04/12	2:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.1	<5	7.3	42.6	12	10	0.1	0.02	8.0	0.99	0	Satisfactory
94	2079/04/12	4:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	7.2	42.8	12	10	0.1	0.02	8.0	0.75	0	Satisfactory
95	2079/04/12	10:45:AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.5	<5	6.8	36.1	10	10	0.1	0.02	5.8	0.82	0	Satisfactory
96	2079/04/12	2:15:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	6.8	41.2	12	12	0.1	0.02	9.6	0.9	0	Satisfactory
97	2079/04/12	4:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	6.7	36.3	10	10	0.1	0.02	5.8	0.97	0	Satisfactory
98	2079/04/12		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.0	<5	6.8	320.0	66	62	0.3	1.8	11.5	0.9	0	Satisfactory
99	2079/04/13		Lalitpur	Sainbu W.T.P.	Treated	Clear	1.8	<5	7.7	277.0	80	108	0.1	0.02	10.0	0.65	0	Satisfactory
100	2079/04/13	10:30:AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	7.4	47.2	12	14	0.1	0.02	6.0	0.84	0	Satisfactory
101	2079/04/13	12:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.2	<5	8.4	61.4	14	12	0.1	0.02	8.0	0.9	0	Satisfactory
102	2079/04/13	10:35:AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.5	<5	6.8	37.2	10	10	0.1	0.02	7.7	0.81	0	Satisfactory
103	2079/04/13	2:10:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.4	<5	6.8	43.2	12	12	0.1	0.02	7.7	0.9	0	Satisfactory
104	2079/04/13		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.3	<5	6.7	302.0	64	60	0.3	1.8	11.5	0.7	0	Satisfactory
105	2079/04/14	3:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.2	<5	6.9	48.0	12	14	0.1	0.02	6.0	0.31	0	Satisfactory
106	2079/04/14	10:45:AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.5	<5	6.8	34.3	10	10	0.1	0.02	7.7	0.89	0	Satisfactory
107	2079/04/14	2:10:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.4	<5	6.9	35.4	10	10	0.1	0.02	7.7	0.87	0	Satisfactory
108	2079/04/14	4:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	6.9	39.3	12	12	0.1	0.02	8.0	0.98	0	Satisfactory
109	2079/04/15	10:30:AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.1	45.1	12	14	0.1	0.02	8.0	0.95	0	Satisfactory
110	2079/04/15	2:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.8	<5	6.9	36.0	12	14	0.1	0.02	6.0	0.49	0	Satisfactory
111	2079/04/15	4:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	6.1	<5	7.1	38.1	12	14	0.1	0.02	6.0	0.54	0	Satisfactory
112	2079/04/15	10:35:AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	6.9	34.7	10	10	0.1	0.02	8.0	0.67	0	Satisfactory
113	2079/04/15	2:15:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	6.9	34.1	10	10	0.1	0.02	8.0	0.76	0	Satisfactory
114	2079/04/15	3:55:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	6.9	33.6	10	10	0.1	0.02	8.0	0.81	0	Satisfactory
115	2079/04/15		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.4	<5	6.8	306.0	66	60	0.2	1.8	13.4	0.95	0	Satisfactory
116	2079/04/16	10:30:AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.5	<5	7.4	63.8	14	16	0.1	0.02	6.0	0.89	0	Satisfactory
117	2079/04/16	12:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.6	<5	7.4	43.3	12	14	0.1	0.02	6.0	0.12	0	Satisfactory
118	2079/04/16	2:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.8	<5	7.3	43.8	12	14	0.1	0.02	6.0	0.78	0	Satisfactory
119	2079/04/16	4:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.9	<5	7.2	44.0	12	14	0.1	0.02	6.0	0.57	0	Satisfactory
120	2079/04/16	10:50:AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	6.7	33.0	10	10	0.1	0.02	8.0	0.78	0	Satisfactory
121	2079/04/16	2:10:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	6.8	37.4	10	12	0.1	0.02	8.0	0.99	0	Satisfactory
122	2079/04/16	4:00: PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	6.8	36.4	10	12	0.1	0.02	8.0	0.98	0	Satisfactory
123	2079/04/16		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.5	<5	6.5	296.0	64	60	0.3	1.8	11.5	0.74	0	Satisfactory
124	2079/04/17		Lalitpur	Sainbu W.T.P.	Treated	Clear	2.2	<5	7.7	288.0	82	116	0.1	0.02	12.0	0.77	0	Satisfactory
125	2079/04/17	10:30: AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.6	<5	6.6	39.0	12	14	0.1	0.02	6.0	0.53	0	Satisfactory
126	2079/04/17	12:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	7.4	35.4	12	10	0.1	0.02	6.0	0.15	0	Satisfactory
127	2079/04/17	2:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.5	<5	7.8	47.2	12	10	0.1	0.02	6.0	0.44	0	Satisfactory
128	2079/04/17	4:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.9	<5	7.1	39.6	12	10	0.1	0.02	6.0	0.1	0	Satisfactory
129	2079/04/17	10:55: AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	6.9	37.2	10	12	0.1	0.02	6.0	0.97	0	Satisfactory
130	2079/04/17	2:35:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	6.9	32.3	10	10	0.1	0.02	6.0	0.9	0	Satisfactory

131	2079/04/17	4:10:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	6.9	33.2	10	10	0.1	0.02	6.0	0.85	0	Satisfactory
132	2079/04/17		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.2	<5	6.7	317.0	66	62	0.3	1.8	11.5	0.89	0	Satisfactory
133	2079/04/18		Lalitpur	Sainbu W.T.P.	Treated	Clear	2.6	<5	7.7	275.0	78	108	0.1	0.02	10.0	0.98	0	Satisfactory
134	2079/04/18	10:30: AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.4	<5	6.8	53.0	12	14	0.1	0.02	6.0	0.1	0	Satisfactory
135	2079/04/18	12:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	7.2	51.7	12	14	0.1	0.02	8.0	0.78	0	Satisfactory
136	2079/04/18	2:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.7	<5	6.8	46.8	12	14	0.1	0.02	6.0	0.69	0	Satisfactory
137	2079/04/18	4:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	6.8	45.2	12	14	0.1	0.02	6.0	0.66	0	Satisfactory
138	2079/04/18	10:30: AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	2.5	<5	6.9	39.2	12	12	0.1	0.02	8.0	0.85	0	Satisfactory
139	2079/04/18	1:50:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	1.0	<5	7.1	34.2	10	12	0.1	0.02	8.0	0.73	0	Satisfactory
140	2079/04/18	3:50:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.6	<5	6.9	32.8	10	10	0.1	0.02	8.0	0.83	0	Satisfactory
141	2079/04/18		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.0	<5	6.7	288.4	64	56	0.3	1.8	11.5	0.4	0	Satisfactory
142	2079/04/19		Lalitpur	Sainbu W.T.P.	Treated	Clear	2.5	<5	7.6	278.0	80	108	0.1	0.02	10.0	0.94	0	Satisfactory
143	2079/04/19	10:30: AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.1	<5	6.9	37.2	10	8	0.1	0.02	10.0	0.2	0	Satisfactory
144	2079/04/19	12:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.7	<5	6.9	39.5	10	8	0.1	0.02	10.0	0.56	0	Satisfactory
145	2079/04/19	2:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.1	<5	6.7	37.9	10	8	0.1	0.02	8.0	0.45	0	Satisfactory
146	2079/04/19	4:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.1	<5	6.9	38.1	10	8	0.1	0.02	10.0	0.75	0	Satisfactory
147	2079/04/19	10:25: AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.5	<5	6.9	32.7	10	10	0.1	0.02	8.0	0.82	0	Satisfactory
148	2079/04/19	2:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	7.1	32.4	10	10	0.1	0.02	8.0	0.94	0	Satisfactory
149	2079/04/19	3:50:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	7.1	31.2	10	10	0.1	0.02	8.0	0.87	0	Satisfactory
150	2079/04/19		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.1	<5	6.8	284.4	64	54	0.3	1.8	13.4	0.37	0	Satisfactory
151	2079/04/20	10:30:AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	6.9	36.2	10	8	0.1	0.02	10.0	0.13	0	Satisfactory
152	2079/04/20	12:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	6.9	40.8	8	12	0.1	0.02	6.0	0.67	0	Satisfactory
153	2079/04/20	2:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	6.8	42.7	10	12	0.1	0.02	10.0	0.77	0	Satisfactory
154	2079/04/20	10:45:AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	7.1	33.4	10	10	0.1	0.02	8.0	0.87	0	Satisfactory
155	2079/04/20	12:10:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	7.1	35.2	10	10	0.1	0.02	8.0	0.97	0	Satisfactory
156	2079/04/20		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.1	<5	6.7	286.5	64	54	0.3	1.8	15.4	0.48	0	Satisfactory
157	2079/04/21	4:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	6.9	43.8	10	12	0.1	0.02	10.0	0.22	0	Satisfactory
158	2079/04/21	10:45:AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.6	<5	7.1	32.6	10	10	0.1	0.02	6.0	0.99	0	Satisfactory
159	2079/04/21	2:15:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	7.1	34.7	10	10	0.1	0.02	6.0	0.92	0	Satisfactory
160	2079/04/21	4:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	7.1	34.4	10	10	0.1	0.02	6.0	0.94	0	Satisfactory
161	2079/04/22		Lalitpur	Sainbu W.T.P.	Treated	Clear	1.3	<5	7.7	294.0	82	116	0.1	0.02	12.0	0.87	0	Satisfactory
162	2079/04/22	10:30:AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	6.9	53.2	8	10	0.1	0.02	8.0	0.1	0	Satisfactory
163	2079/04/22	12:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	6.8	50.2	12	14	0.1	0.02	10.0	0.1	0	Satisfactory
164	2079/04/22	2:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.9	<5	6.8	57.9	10	12	0.1	0.02	8.0	0.76	0	Satisfactory
165	2079/04/22	4:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	7.7	56.5	12	14	0.1	0.02	10.0	0.75	0	Satisfactory
166	2079/04/22	10:55:AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.6	<5	7.1	34.0	10	10	0.1	0.02	6.0	0.87	0	Satisfactory
167	2079/04/22	2:15:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.4	<5	7.1	38.2	12	10	0.1	0.02	8.0	0.9	0	Satisfactory
168	2079/04/22	4:10:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.4	<5	7.1	42.3	12	12	0.1	0.02	8.0	0.96	0	Satisfactory
169	2079/04/22		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.2	<5	6.9	282.7	60	54	0.3	1.8	15.4	0.14	0	Satisfactory
170	2079/04/23		Lalitpur	Sainbu W.T.P.	Treated	Clear	1.8	<5	7.6	320.0	86	120	0.1	0.02	10.0	0.78	0	Satisfactory
171	2079/04/23	10:30:AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.4	<5	7.5	40.7	10	12	0.1	0.02	6.0	0.37	0	Satisfactory
172	2079/04/23	12:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.6	<5	7.5	43.9	12	14	0.1	0.02	6.0	0.08	0	Satisfactory
173	2079/04/23	2:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.5	<5	7.2	43.0	12	14	0.1	0.02	6.0	0.14	0	Satisfactory
174	2079/04/23	4:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.1	<5	7.1	39.3	10	12	0.1	0.02	6.0	0.15	0	Satisfactory
175	2079/04/23	10:50:AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.4	<5	7.1	33.3	10	10	0.1	0.02	6.0	0.79	0	Satisfactory
176	2079/04/23	2:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	7.1	35.0	10	10	0.1	0.02	8.0	0.9	0	Satisfactory
177	2079/04/23	3:50:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	6.9	32.3	10	10	0.1	0.02	6.0	0.93	0	Satisfactory
178	2079/04/23		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.0	<5	6.8	299.7	64	60	0.3	1.8	15.4	0.71	0	Satisfactory

179	2079/04/24		Lalitpur	Sainbu W.T.P.	Treated	Clear	1.2	<5	7.7	330.0	86	122	0.1	0.02	10.0	0.68	0	Satisfactory
180	2079/04/24	10:30: AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.5	<5	6.7	38.0	12	14	0.1	0.02	6.0	0.2	0	Satisfactory
181	2079/04/24	12:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.9	<5	6.6	43.0	12	14	0.1	0.02	8.0	0.32	0	Satisfactory
182	2079/04/24	2:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	6.5	39.6	12	14	0.1	0.02	8.0	0.05	0	Satisfactory
183	2079/04/24	4:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.9	<5	6.7	44.0	12	14	0.1	0.02	6.0	0.47	0	Satisfactory
184	2079/04/24	10:45: AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.5	<5	6.9	42.2	12	12	0.1	0.02	8.0	0.87	0	Satisfactory
185	2079/04/24	2:10: PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	6.9	34.0	10	10	0.1	0.02	8.0	0.89	0	Satisfactory
186	2079/04/24	3:45:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	7.1	32.7	10	10	0.1	0.02	8.0	0.87	0	Satisfactory
187	2079/04/24		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	0.9	<5	6.8	300.0	64	60	0.3	1.8	11.5	0.43	0	Satisfactory
188	2079/04/25	10:30: AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.7	<5	6.8	33.5	8	12	0.1	0.02	8.0	0.1	0	Satisfactory
189	2079/04/25	12:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.4	<5	6.9	40.1	12	14	0.1	0.02	8.0	0.29	0	Satisfactory
190	2079/04/25	2:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.4	<5	6.9	49.3	8	12	0.1	0.02	8.0	0.56	0	Satisfactory
191	2079/04/25	4:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.3	<5	7.1	47.9	12	14	0.1	0.02	8.0	0.68	0	Satisfactory
192	2079/04/25	10:55: AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.8	<5	6.9	38.7	12	12	0.1	0.02	8.0	0.86	0	Satisfactory
193	2079/04/25	2:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.4	<5	7.1	40.1	12	12	0.1	0.02	8.0	0.78	0	Satisfactory
194	2079/04/25	3:45:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	7.1	40.3	12	12	0.1	0.02	8.0	0.97	0	Satisfactory
195	2079/04/25		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.6	<5	6.6	293.5	64	60	0.2	1.8	11.5	0.33	0	Satisfactory
196	2079/04/26		Lalitpur	Sainbu W.T.P.	Treated	Clear	1.5	<5	7.6	321.0	86	120	0.1	0.02	10.0	0.99	0	Satisfactory
197	2079/04/26	10:30: AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.4	<5	6.6	48.6	12	14	0.1	0.02	6.0	0.18	0	Satisfactory
198	2079/04/26	12:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	7.1	53.7	12	14	0.1	0.02	8.0	0.96	0	Satisfactory
199	2079/04/26	2:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	6.7	50.3	12	14	0.1	0.02	8.0	0.85	0	Satisfactory
200	2079/04/26	4:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.3	<5	6.9	48.5	12	14	0.1	0.02	8.0	0.92	0	Satisfactory
201	2079/04/26	10:45: AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.6	<5	7.1	31.7	10	10	0.1	0.02	6.0	0.98	0	Satisfactory
202	2079/04/26	1:50:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.4	<5	7.1	34.1	10	10	0.1	0.02	8.0	0.81	0	Satisfactory
203	2079/04/26	3:50:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.4	<5	7.1	35.0	10	10	0.1	0.02	8.0	0.84	0	Satisfactory
204	2079/04/26		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.5	<5	6.6	302.0	64	60	0.2	1.8	11.5	0.32	0	Satisfactory
205	2079/04/27	10:10:AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.5	<5	7.1	32.1	10	10	0.1	0.02	6.0	0.79	0	Satisfactory
206	2079/04/27	2:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.4	<5	7.1	33.2	10	10	0.1	0.02	6.0	0.83	0	Satisfactory
207	2079/04/27	3:50:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.4	<5	7.1	33.0	10	10	0.1	0.02	6.0	0.81	0	Satisfactory
208	2079/04/28	12:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.0	<5	7.1	40.2	10	12	0.1	0.02	8.0	0.1	0	Satisfactory
209	2079/04/28	10:50: AM	Mahankalchaur	Bansbari W.T.P.	Treated	Clear	0.4	<5	7.1	33.6	10	10	0.1	0.02	6.0	0.67	0	Satisfactory
210	2079/04/28	2:10:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	7.1	35.3	10	10	0.1	0.02	8.0	0.81	0	Satisfactory
211	2079/04/28	3:55:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	7.1	34.7	10	10	0.1	0.02	6.0	0.78	0	Satisfactory
212	2079/04/29		Lalitpur	Sainbu W.T.P.	Treated	Clear	2.3	<5	7.7	330.0	86	122	0.1	0.02	10.0	0.96	0	Satisfactory
213	2079/04/29	10:30:AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.1	<5	7.1	42.2	10	12	0.1	0.02	8.0	0.7	0	Satisfactory
214	2079/04/29	12:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.6	<5	8.1	55.8	12	14	0.1	0.02	8.0	0.99	0	Satisfactory
215	2079/04/29	2:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.0	<5	7.4	39.0	10	12	0.1	0.02	8.0	0.05	0	Satisfactory
216	2079/04/29	4:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	7.2	36.4	10	12	0.1	0.02	8.0	0.15	0	Satisfactory
217	2079/04/29	10:50: AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	7.1	40.2	12	12	0.1	0.02	8.0	0.81	0	Satisfactory
218	2079/04/29	2:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	7.1	36.4	10	10	0.1	0.02	8.0	0.95	0	Satisfactory
219	2079/04/29	4:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.3	<5	7.1	36.2	10	10	0.1	0.02	8.0	0.98	0	Satisfactory
220	2079/04/29		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.3	<5	6.6	296.4	64	60	0.2	1.8	9.6	0.44	0	Satisfactory
221	2079/04/30		Lalitpur	Sainbu W.T.P.	Treated	Clear	2.3	<5	7.7	321.0	86	120	0.1	0.02	10.0	0.89	0	Satisfactory
222	2079/04/30	10:30:AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.0	<5	6.9	43.5	10	12	0.1	0.02	8.0	0.28	0	Satisfactory
223	2079/04/30	12:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.1	<5	6.9	51.1	12	14	0.1	0.02	10.0	0.89	0	Satisfactory
224	2079/04/30	2:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	6.9	48.3	12	14	0.1	0.02	10.0	0.88	0	Satisfactory
225	2079/04/30	4:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.1	47.7	12	14	0.1	0.02	8.0	0.88	0	Satisfactory
226	2079/04/30	11:10:AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	7.1	36.4	10	10	0.1	0.02	8.0	0.91	0	Satisfactory

227	2079/04/30	2:20:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.1	<5	7.1	33.6	10	10	0.1	0.02	8.0	0.95	0	Satisfactory
228	2079/04/30	4:10:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.1	<5	7.1	35.4	10	10	0.1	0.02	8.0	0.8	0	Satisfactory
229	2079/04/30		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.1	<5	6.6	297.2	64	60	0.2	6.4	11.5	0.56	0	Satisfactory
230	2079/04/31	10:30:AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.1	38.8	12	14	0.1	0.02	8.0	0.13	0	Satisfactory
231	2079/04/31	12:30:PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	7.2	42.2	12	14	0.1	0.02	8.0	0.77	0	Satisfactory
232	2079/04/31	2:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.3	35.5	12	14	0.1	0.02	8.0	0.52	0	Satisfactory
233	2079/04/31	4:30: PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.2	<5	7.3	39.1	12	14	0.1	0.02	8.0	0.37	0	Satisfactory
234	2079/04/31	10:55: AM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	7.1	34.2	10	10	0.1	0.02	8.0	0.96	0	Satisfactory
235	2079/04/31	2:00:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	7.1	35.2	10	10	0.1	0.02	8.0	0.94	0	Satisfactory
236	2079/04/31	3:50:PM	Maharajgunj	Bansbari W.T.P.	Treated	Clear	0.2	<5	7.1	42.0	12	12	0.1	0.02	8.0	0.56	0	Satisfactory
237	2079/04/31		Madhyapur Thimi	Bode W.T.P.	Treated	Clear	1.5	<5	6.8	298.1	62	60	0.2	1.8	19.2	0.97	0	Satisfactory