

KATHMANDU UPATYAKA KHANEPANI LIMITED
Water / Waste Water Quality Assurance Division , Mahankalchaur
Laboratory Record Of Chemical & Bacteriological Analysis Of Water
Bhadra 2079

S.No.	Date	Time	Branch	Location	Sample taken	Appearance	Turbidity	Colour	Temperature	pH	E.C.	Total Alkalinity	Total Hardness	Total Iron	Total Ammonia	Chloride	F.R.C.	Total Coliforms	Remarks
							(NTU)	(TCU)			µs/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	CFU/100 ml	
National Drinking Water Quality Standard (NDWQS)							5	5		6.5-8.5	1500		500	0.3 (3)	1.5	250	0.1-0.2	0 in 95% Samples	
1	2079/05/01	10:30 am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.1	<5	22	7.1	38	12	10	0.1	0.02	8	0.94	0	Satisfactory
2	2079/05/01	12:30pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.2	<5	23	7.1	33	10	10	0.1	0.02	8	0.87	0	Satisfactory
3	2079/05/01	10:30am	Madhyapur Thimi	Bode W.T.P	Treated	Clear	0.9	<5	26	6.7	299	62	60	0.3	1.6	19.2	0.89	0	Satisfactory
4	2079/05/01	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.1	<5	22	7.2	64	19	20	0.1	0.02	10	0.84	0	Satisfactory
5	2079/05/01	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.9	<5	27	7.2	67	16	20	0.1	0.02	10	0.95	0	Satisfactory
6	2079/05/01	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.1	<5	22	7.9	73	18	20	0.1	0.02	10	0.8	0	Satisfactory
7	2079/05/01	4:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.7	<5	22	7.2	78	18	20	0.1	0.02	10	0.83	0	Satisfactory
8	2079/05/02	10:45am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.3	<5	20	7.1	331	10	10	0.1	0.02	8	0.67	0	Satisfactory
9	2079/05/02	2:00pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.3	<5	21	6.9	32	10	10	0.1	0.02	8	0.74	0	Satisfactory
10	2079/05/02	3:50pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.2	<5	23	7.1	32	10	10	0.1	0.02	8	0.81	0	Satisfactory
11	2079/05/02		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.0	<5	27	6.7	289	60	54	0.3	1.6	11.52	0.24	0	Satisfactory
12	2079/05/02	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.1	<5	22	7.8	62	10	20	0.1	0.02	10	0.73	0	Satisfactory
13	2079/05/02	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.3	<5	26	7.8	65	16	20	0.1	0.02	10	0.61	0	Satisfactory
14	2079/05/02	2:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.2	<5	25	7.3	38	12	14	0.1	0.02	8	0.6	0	Satisfactory
15	2079/05/02	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.8	<5	27	7.9	42	12	14	0.1	0.02	10	0.37	0	Satisfactory
16	2079/05/03	11:35am	Maharajgunj	Bansbari W.T.P	Treated	Clear	1.0	<5	20	6.9	33	10	10	0.1	0.02	6	0.72	0	Satisfactory
17	2079/05/03	3:50pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.4	<5	21	6.7	34	10	10	0.1	0.02	8	0.86	0	Satisfactory
18	2079/05/03	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.1	<5	25	7.1	77	16	18	0.1	0.02	10	0.55	0	Satisfactory
19	2079/05/03	12:50pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.4	<5	25	7.2	78	16	18	0.1	0.02	8	0.44	0	Satisfactory
20	2079/05/04	10:30am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.5	<5	20	6.7	34	10	10	0.1	0.02	8	0.89	0	Satisfactory
21	2079/05/04	1:55pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.3	<5	21	6.7	35	10	10	0.1	0.02	8	0.86	0	Satisfactory
22	2079/05/04	4:00pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.2	<5	22	6.7	34	10	10	0.1	0.02	8	0.91	0	Satisfactory
23	2079/05/04	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	3.2	<5	25	7.4	46	12	14	0.1	0.02	10	0.46	0	Satisfactory
24	2079/05/05		Lalitpur	Sainbu W.T.P.	Treated	Clear	2.1	<5	26	7.6	320	86	120	0.1	0.02	10	0.9	0	Satisfactory
25	2079/05/05	10:30am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.3	<5	20	6.8	32	10	10	0.1	0.02	6	0.86	0	Satisfactory
26	2079/05/05	2:50pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.2	<5	21	6.9	35	10	10	0.1	0.02	8	0.72	0	Satisfactory
27	2079/05/05	4:30pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.2	<5	22	6.9	35	10	10	0.1	0.02	8	0.23	0	Satisfactory
28	2079/05/05		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.5	<5	25	6.7	287	60	54	0.3	1.6	13.44	0.57	0	Satisfactory
29	2079/05/05	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.1	<5	23	7.3	42	10	14	0.1	0.02	8	0.34	0	Satisfactory
30	2079/05/05	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.3	<5	25	7.1	40	10	14	0.1	0.02	8	0.45	0	Satisfactory
31	2079/05/05	1:45pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.2	<5	25	7.2	44	12	14	0.1	0.02	8	0.56	0	Satisfactory

32	2079/05/05	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.2	<5	21	7.5	43	12	14	0.1	0.02	10	0.97	0	Satisfactory
33	2079/05/05	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.0	<5	22	7.5	44	12	14	0.1	0.02	8	0.76	0	Satisfactory
34	2079/05/06		Lalitpur	Sainbu W.T.P.	Treated	Clear	0.7	<5	26	7.7	331	86	122	0.1	0.02	10	0.97	0	Satisfactory
35	2079/05/06	12:30pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.2	<5	20	6.9	36	10	10	0.1	0.02	6	0.91	0	Satisfactory
36	2079/05/06	2:30pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.1	<5	22	6.8	37	10	10	0.1	0.02	8	0.93	0	Satisfactory
37	2079/05/06	4:30pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.1	<5	22	6.9	36	10	10	0.1	0.02	6	0.9	0	Satisfactory
38	2079/05/06		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.1	<5	27	6.8	308	64	56	0.2	1.6	19.2	0.94	0	Satisfactory
39	2079/05/06	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.5	<5	22	8.0	45	14	12	0.1	0.02	8	0.38	0	Satisfactory
40	2079/05/06	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.3	<5	25	8.0	43	14	12	0.1	0.02	8	0.78	0	Satisfactory
41	2079/05/06	12:45pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.2	<5	25	8.0	43	14	12	0.1	0.02	8	0.15	0	Satisfactory
42	2079/05/06	2:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.8	<5	26	7.8	51	12	12	0.1	0.02	10	0.85	0	Satisfactory
43	2079/05/06	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.1	<5	25	6.7	47	12	14	0.1	0.02	10	0.65	0	Satisfactory
44	2079/05/07		Lalitpur	Sainbu W.T.P.	Treated	Clear	0.8	<5	26	7.7	338	88	124	0.1	0.02	10	0.61	0	Satisfactory
45	2079/05/07	10:30am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.1	<5	21	6.9	32	10	10	0.1	0.02	6	0.73	0	Satisfactory
46	2079/05/07	2:30pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.2	<5	22	7.0	34	10	10	0.1	0.02	6	0.78	0	Satisfactory
47	2079/05/07	4:30am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.1	<5	21	6.9	34	10	10	0.1	0.02	6	0.82	0	Satisfactory
48	2079/05/07	10:30am	Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.4	<5	26	6.7	294	62	54	0.2	1.8	11.52	0.77	0	Satisfactory
49	2079/05/07	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.5	<5	26	7.1	48	12	14	0.1	0.02	10	0.24	0	Satisfactory
50	2079/05/07	4:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.1	<5	23	7.1	48	12	14	0.1	0.02	10	0.89	0	Satisfactory
51	2079/05/07	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.3	<5	22	8.4	62	20	16	0.1	0.02	10	0.87	0	Satisfactory
52	2079/05/07	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.0	<5	23	8.5	58	20	14	0.1	0.02	8	0.43	0	Satisfactory
53	2079/05/08		Lalitpur	Sainbu W.T.P.	Treated	Clear	0.5	<5	26	7.8	301	82	118	0.1	0.02	10	0.22	0	Satisfactory
54	2079/05/08	10:30am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.4	<5	21	6.9	31	10	10	0.1	0.02	6	0.76	0	Satisfactory
55	2079/05/08	2:30pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.2	<5	22	7.1	34	10	10	0.1	0.02	8	0.74	0	Satisfactory
56	2079/05/08	4:30pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.2	<5	22	6.9	34	10	10	0.1	0.02	8	0.72	0	Satisfactory
57	2079/05/08		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.1	<5	26	6.8	285	60	52	0.3	1.8	11.52	0.78	0	Satisfactory
58	2079/05/08	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.7	<5	25	7.9	59	16	14	0.1	0.02	8	0.67	0	Satisfactory
59	2079/05/08	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.6	<5	22	7.7	53	16	14	0.1	0.02	8	0.88	0	Satisfactory
60	2079/05/08	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.1	<5	21	7.8	58	16	14	0.1	0.02	8	0.54	0	Satisfactory
61	2079/05/08	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	3.1	<5	26	7.6	42	16	14	0.1	0.02	8	0.56	0	Satisfactory
62	2079/05/09	10:30am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.3	<5	22	6.9	33	10	10	0.1	0.02	6	0.67	0	Satisfactory
63	2079/05/09	2:00pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.2	<5	22	6.9	35	10	10	0.1	0.02	8	0.67	0	Satisfactory
64	2079/05/09	4:00pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.2	<5	22	6.9	34	10	10	0.1	0.02	6	0.93	0	Satisfactory
65	2079/05/09		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.2	<5	26	6.6	295	62	54	0.3	1.8	11.52	0.6	0	Satisfactory
66	2079/05/09	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.2	<5	25	7.7	54	16	14	0.1	0.02	8	0.66	0	Satisfactory
67	2079/05/09	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.4	<5	26	7.1	56	14	12	0.1	0.02	8	0.45	0	Satisfactory
68	2079/05/09	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.3	<5	23	7.4	71	16	14	0.1	0.02	10	0.34	0	Satisfactory
69	2079/05/09	4:15pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	3.1	<5	26	7.6	62	16	14	0.1	0.02	10	0.49	0	Satisfactory
70	2079/05/10		Lalitpur	Sainbu W.T.P.	Treated	Clear	1.2	<5	26	7.6	310	82	116	0.1	0.02	10	0.84	0	Satisfactory
71	2079/05/10	10:30am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.3	<5	21	6.9	33	10	10	0.1	0.02	6	0.91	0	Satisfactory
72	2079/05/10	2:30pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.2	<5	22	6.9	37	12	10	0.1	0.02	8	0.32	0	Satisfactory
73	2079/05/10		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.2	<5	25	6.7	304	68	62	0.3	1.7	19.2	0.95	0	Satisfactory
74	2079/05/10	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.0	<5	25	6.6	53	12	14	0.1	0.02	8	0.76	0	Satisfactory
75	2079/05/10	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.9	<5	24	8.4	65	16	14	0.1	0.02	10	0.68	0	Satisfactory
76	2079/05/10	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.2	<5	26	7.7	60	14	12	0.1	0.02	10	0.64	0	Satisfactory
77	2079/05/11	10:30am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.3	<5	21	6.9	34	10	10	0.1	0.02	6	0.89	0	Satisfactory
78	2079/05/11	2:30pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.2	<5	22	6.9	34	10	10	0.1	0.02	6	0.81	0	Satisfactory
79	2079/05/11	4:30pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.1	<5	22	6.9	33	10	10	0.1	0.02	6	0.85	0	Satisfactory

80	2079/05/12		Lalitpur	Sainbu W.T.P.	Treated	Clear	0.7	<5	26	7.7	308	82	116	0.1	0.02	10	0.77	0	Satisfactory
81	2079/05/12	10:30am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.6	<5	20	6.9	34	10	10	0.1	0.02	8	0.64	0	Satisfactory
82	2079/05/12	2:30pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.4	<5	21	6.9	36	10	10	0.1	0.02	8	0.39	0	Satisfactory
83	2079/05/12	4:30pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.3	<5	21	6.9	40	12	10	0.1	0.02	8	0.98	0	Satisfactory
84	2079/05/12		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.0	<5	25	6.6	266	60	50	0.2	1.7	9.6	0.24	0	Satisfactory
85	2079/05/12	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.2	<5	24	6.9	40	12	14	0.1	0.02	8	0.52	0	Satisfactory
86	2079/05/12	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.3	<5	24	8.0	48	12	14	0.1	0.02	8	0.81	0	Satisfactory
87	2079/05/12	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.1	<5	23	7.5	47	14	12	0.1	0.02	10	0.29	0	Satisfactory
88	2079/05/12	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	3.8	<5	21	7.5	40	14	12	0.1	0.02	10	0.56	0	Satisfactory
89	2079/05/13		Lalitpur	Sainbu W.T.P.	Treated	Clear	1.2	<5	26	7.7	328	86	122	0.1	0.02	10	0.92	0	Satisfactory
90	2079/05/13	11:00am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.3	<5	20	7.1	36	10	10	0.1	0.02	8	0.99	0	Satisfactory
91	2079/05/13	2:10pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.2	<5	22	6.9	33	10	10	0.1	0.02	8	0.82	0	Satisfactory
92	2079/05/13	3:40pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.1	<5	22	6.9	34	10	10	0.1	0.02	8	0.84	0	Satisfactory
93	2079/05/13		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.1	<5	27	6.8	271	64	54	0.2	1.7	11.52	0.52	0	Satisfactory
94	2079/05/13	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.4	<5	23	7.6	58	14	12	0.1	0.02	10	0.26	0	Satisfactory
95	2079/05/13	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.1	<5	23	7.5	51	14	12	0.1	0.02	10	0.18	0	Satisfactory
96	2079/05/13	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.5	<5	24	7.6	43	12	14	0.1	0.02	8	0.41	0	Satisfactory
97	2079/05/14		Lalitpur	Sainbu W.T.P.	Treated	Clear	0.4	<5	26	7.6	370	86	130	0.1	0.02	20	0.73	0	Satisfactory
98	2079/05/14	10:20am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.4	<5	20	6.9	34	10	10	0.1	0.02	8	0.78	0	Satisfactory
99	2079/05/14	2:10pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.3	<5	20	6.9	36	10	10	0.1	0.02	8	0.31	0	Satisfactory
100	2079/05/14	4:10pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.3	<5	20	6.9	37	12	10	0.1	0.02	8	0.37	0	Satisfactory
101	2079/05/14	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.2	<5	24	7.4	47	12	14	0.1	0.02	8	0.29	0	Satisfactory
102	2079/05/14	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.0	<5	24	8.1	53	14	12	0.1	0.02	10	0.33	0	Satisfactory
103	2079/05/14	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	0.8	<5	24	7.5	50	12	14	0.1	0.02	8	0.33	0	Satisfactory
104	2079/05/14	4:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.1	<5	24	7.1	51	12	14	0.1	0.02	10	0.6	0	Satisfactory
105	2079/05/15		Lalitpur	Sainbu W.T.P.	Treated	Clear	0.7	<5	26	7.4	317	84	118	0.1	0.02	8	0.89	0	Satisfactory
106	2079/05/15	10:30am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.4	<5	20	6.9	34	10	10	0.1	0.02	6	0.81	0	Satisfactory
107	2079/05/15	3:00pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.3	<5	21	7.1	40	12	12	0.1	0.02	8	0.21	0	Satisfactory
108	2079/05/15		Madhyapur Thimi	Bode W.T.P	Treated	Clear	0.9	<5	26	6.6	276	66	54	0.3	1.8	11.52	0.37	0	Satisfactory
109	2079/05/15	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.0	<5	22	8.0	52	12	14	0.1	0.02	6	0.38	0	Satisfactory
110	2079/05/15	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.3	<5	21	7.8	52	12	14	0.1	0.02	6	0.28	0	Satisfactory
111	2079/05/15	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.4	<5	21	7.7	43	12	14	0.1	0.02	6	0.58	0	Satisfactory
112	2079/05/15	4:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.5	<5	21	7.9	47	12	14	0.1	0.02	6	0.66	0	Satisfactory
113	2079/05/16		Lalitpur	Sainbu W.T.P.	Treated	Clear	0.2	<5	26	7.7	322	86	122	0.1	0.02	10	0.68	0	Satisfactory
114	2079/05/16	10:40am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.4	<5	19	6.9	34	10	10	0.1	0.02	8	0.92	0	Satisfactory
115	2079/05/16	2:30pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.2	<5	19	6.9	33	10	10	0.1	0.02	8	0.96	0	Satisfactory
116	2079/05/16	3:30pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.1	<5	19	6.9	33	10	10	0.1	0.02	8	0.98	0	Satisfactory
117	2079/05/16		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.1	<5	25	6.8	288	62	52	0.3	1.7	11.52	0.31	0	Satisfactory
118	2079/05/16	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.9	<5	23	7.7	55	12	14	0.1	0.02	6	0.65	0	Satisfactory
119	2079/05/16	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.4	<5	21	8.2	44	12	14	0.1	0.02	6	0.19	0	Satisfactory
120	2079/05/16	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.7	<5	21	8.4	45	12	14	0.1	0.02	6	0.48	0	Satisfactory
121	2079/05/16	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.2	<5	21	6.9	43	12	14	0.1	0.02	6	0.51	0	Satisfactory
122	2079/05/17		Lalitpur	Sainbu W.T.P.	Treated	Clear	1.3	<5	26	7.6	299	80	116	0.1	0.02	8	0.98	0	Satisfactory
123	2079/05/17		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.3	<5	24	6.8	286	62	52	0.3	1.7	11.52	0.57	0	Satisfactory
124	2079/05/17	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.7	<5	21	6.7	40	12	14	0.1	0.02	6	0.3	0	Satisfactory
125	2079/05/17	1:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.7	<5	20	7.2	50	12	14	0.1	0.02	6	0.14	0	Satisfactory
126	2079/05/17	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.6	<5	21	7.6	40	12	14	0.1	0.02	8	0.38	0	Satisfactory
127	2079/05/18	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.9	<5	20	7.2	38	12	14	0.1	0.02	8	0.22	0	Satisfactory

128	2079/05/18	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.1	<5	22	7.3	50	12	14	0.1	0.02	10	0.88	0	Satisfactory
129	2079/05/19		Lalitpur	Sainbu W.T.P.	Treated	Clear	0.8	<5	26	7.8	310	82	116	0.1	0.02	8	0.68	0	Satisfactory
130	2079/05/19	2:30pm	Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.2	<5	26	6.8	296	68	62	0.3	1.7	13.44	0.88	0	Satisfactory
131	2079/05/19	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.9	<5	21	8.1	42	14	12	0.1	0.02	8	0.65	0	Satisfactory
132	2079/05/19	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	3.1	<5	20	8.0	78	16	12	0.1	0.02	10	0.76	0	Satisfactory
133	2079/05/19	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.6	<5	20	7.4	70	14	16	0.1	0.02	10	0.36	0	Satisfactory
134	2079/05/19	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.2	<5	20	8.1	62	16	14	0.1	0.02	8	0.74	0	Satisfactory
135	2079/05/20		Lalitpur	Sainbu W.T.P.	Treated	Clear	0.9	<5	26	7.6	364	88	132	0.1	0.02	16	0.81	0	Satisfactory
136	2079/05/20	10:30am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.5	<5	25	7.5	35	10	12	0.1	0.02	6	0.54	0	Satisfactory
137	2079/05/20		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.1	<5	25	6.7	288	62	54	0.3	1.8	11.52	0.62	0	Satisfactory
138	2079/05/20	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.2	<5	21	7.5	73	16	14	0.1	0.02	10	0.55	0	Satisfactory
139	2079/05/20	11:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.3	<5	21	7.5	73	14	16	0.1	0.02	10	0.44	0	Satisfactory
140	2079/05/20	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.8	<5	21	8.4	80	14	12	0.1	0.02	10	0.51	0	Satisfactory
141	2079/05/20	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.9	<5	21	8.0	68	14	12	0.1	0.02	8	0.47	0	Satisfactory
142	2079/05/20	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.2	<5	20	7.9	64	14	12	0.1	0.02	8	0.62	0	Satisfactory
143	2079/05/21		Lalitpur	Sainbu W.T.P.	Treated	Clear	1.1	<5	26	7.8	325	86	120	0.1	0.02	10	0.54	0	Satisfactory
144	2079/05/21	10:00am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.7	<5	25	7.2	39	10	12	0.1	0.02	6	0.21	0	Satisfactory
145	2079/05/21	10:00am	Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.1	<5	25	6.8	342	72	68	0.2	1.6	23.04	0.42	0	Satisfactory
146	2079/05/21	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.5	<5	21	7.1	47	12	14	0.1	0.02	8	0.4	0	Satisfactory
147	2079/05/21	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.9	<5	20	7.3	47	12	14	0.1	0.02	8	0.8	0	Satisfactory
148	2079/05/21	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.5	<5	20	7.2	44	12	14	0.1	0.02	8	0.81	0	Satisfactory
149	2079/05/21	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.8	<5	21	7.3	44	12	14	0.1	0.02	8	0.51	0	Satisfactory
150	2079/05/22		Lalitpur	Sainbu W.T.P.	Treated	Clear	0.7	<5	26	7.7	331	86	130	0.1	0.02	10	0.94	0	Satisfactory
151	2079/05/22		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.0	<5	26	6.7	301	68	62	0.3	1.6	19.2	0.31	0	Satisfactory
152	2079/05/22	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.6	<5	21	7.1	42	12	14	0.1	0.02	8	0.23	0	Satisfactory
153	2079/05/22	11:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.5	<5	21	7.1	43	12	14	0.1	0.02	8	0.48	0	Satisfactory
154	2079/05/22	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.0	<5	21	7.1	48	10	14	0.1	0.02	8	0.44	0	Satisfactory
155	2079/05/22	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	3.3	<5	21	7.1	46	12	14	0.1	0.02	8	0.83	0	Satisfactory
156	2079/05/22	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	3.2	<5	21	7.1	46	12	14	0.1	0.02	8	0.42	0	Satisfactory
157	2079/05/23	10:00am	Maharajgunj	Bansbari W.T.P	Treated	Clear	2.0	<5	20	7.3	36	10	10	0.1	0.02	6	0.58	0	Satisfactory
158	2079/05/23		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.1	<5	26	6.7	336	70	66	0.3	1.7	15.36	0.76	0	Satisfactory
159	2079/05/23	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.3	<5	20	7.3	63	12	14	0.1	0.02	10	0.55	0	Satisfactory
160	2079/05/23	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.6	<5	20	7.1	58	12	14	0.1	0.02	10	0.54	0	Satisfactory
161	2079/05/23	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.6	<5	21	7.1	53	12	14	0.1	0.02	10	0.66	0	Satisfactory
162	2079/05/23	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.1	<5	21	7.4	58	12	14	0.1	0.02	10	0.42	0	Satisfactory
163	2079/05/24	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.1	<5	24	7.1	59	12	14	0.1	0.02	10	0.29	0	Satisfactory
164	2079/05/24	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.9	<5	21	7.1	50	12	14	0.1	0.02	8	0.2	0	Satisfactory
165	2079/05/25	11:00am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.5	<5	21	7.3	54	12	14	0.1	0.02	8	0.29	0	Satisfactory
166	2079/05/26	10:15am	Maharajgunj	Bansbari W.T.P	Treated	Clear	1.5	<5	21	7.5	45	10	12	0.1	0.02	6	0.42	0	Satisfactory
167	2079/05/26	11:30am	Maharajgunj	Bansbari W.T.P	Treated	Clear	1.5	<5	19	7.5	45	10	12	0.1	0.02	8	0.64	0	Satisfactory
168	2079/05/26	4:00pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	1.6	<5	19	7.4	46	10	12	0.1	0.02	10	0.96	0	Satisfactory
169	2079/05/26		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.1	<5	26	6.9	301	68	62	0.3	1.7	13.44	0.76	0	Satisfactory
170	2079/05/26	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.2	<5	21	7.6	54	14	12	0.1	0.02	10	0.69	0	Satisfactory
171	2079/05/26	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.2	<5	21	7.5	55	14	14	0.1	0.02	8	0.8	0	Satisfactory
172	2079/05/26	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.0	<5	21	7.8	68	14	12	0.1	0.02	10	0.67	0	Satisfactory
173	2079/05/26	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.2	<5	21	7.7	81	16	14	0.1	0.02	8	0.63	0	Satisfactory
174	2079/05/27	10:30am	Maharajgunj	Bansbari W.T.P	Treated	Clear	1.2	<5	24	7.5	33	8	10	0.1	0.02	8	0.59	0	Satisfactory
175	2079/05/27		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.1	<5	26	6.7	271	62	50	0.3	1.7	9.6	0.71	0	Satisfactory

176	2079/05/27	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	0.8	<5	21	7.3	62	12	14	0.1	0.02	10	0.89	0	Satisfactory
177	2079/05/27	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.1	<5	21	7.6	68	12	14	0.1	0.02	10	0.33	0	Satisfactory
178	2079/05/27	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.3	<5	21	6.9	60	12	14	0.1	0.02	10	0.48	0	Satisfactory
179	2079/05/27	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.1	<5	21	7.8	58	14	12	0.1	0.02	8	0.49	0	Satisfactory
180	2079/05/28		Lalitpur	Sainbu W.T.P.	Treated	Clear	4.4	<5	26	7.9	295	96	120	0.1	0.02	5.76	0.81	0	Satisfactory
181	2079/05/28	10:30am	Maharajgunj	Bansbari W.T.P	Treated	Clear	0.5	<5	22	7.7	41	10	8	0.1	0.02	6	0.36	0	Satisfactory
182	2079/05/28		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.2	<5	24	7.0	323	68	64	0.3	1.7	11.52	0.8	0	Satisfactory
183	2079/05/28	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.1	<5	21	8.1	57	16	14	0.1	0.02	8	0.7	0	Satisfactory
184	2079/05/28	11:45am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.2	<5	21	8.0	57	16	14	0.1	0.02	8	0.8	0	Satisfactory
185	2079/05/28	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	0.9	<5	20	7.6	62	14	12	0.1	0.02	10	0.89	0	Satisfactory
186	2079/05/28	2:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.2	<5	20	7.4	62	12	14	0.1	0.02	10	0.8	0	Satisfactory
187	2079/05/28	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.1	<5	20	7.5	53	12	14	0.1	0.02	8	0.46	0	Satisfactory
188	2079/05/29		Lalitpur	Sainbu W.T.P.	Treated	Clear	4.8	<5	26	8.0	298	98	120	0.1	0.02	5.76	0.83	0	Satisfactory
189	2079/05/29	10:15am	Maharajgunj	Bansbari W.T.P	Treated	Clear	1.0	<5	21	6.8	40	10	8	0.1	0.02	6	0.78	0	Satisfactory
190	2079/05/29	4:00pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	1.3	<5	21	6.8	40	10	8	0.1	0.02	8	0.84	0	Satisfactory
191	2079/05/29		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.1	<5	24	6.9	290	64	54	0.3	1.7	9.6	0.34	0	Satisfactory
192	2079/05/29	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.2	<5	21	7.5	54	12	14	0.1	0.02	8	0.58	0	Satisfactory
193	2079/05/29	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.8	<5	20	7.3	67	12	14	0.1	0.02	10	0.61	0	Satisfactory
194	2079/05/29	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.1	<5	20	7.1	61	12	14	0.1	0.02	10	0.69	0	Satisfactory
195	2079/05/29	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.1	<5	21	7.1	51	10	12	0.1	0.02	8	0.78	0	Satisfactory
196	2079/05/30	10:30am	Maharajgunj	Bansbari W.T.P	Treated	Clear	1.1	<5	20	6.9	41	10	8	0.1	0.02	8	0.61	0	Satisfactory
197	2079/05/30	4:00pm	Maharajgunj	Bansbari W.T.P	Treated	Clear	1.0	<5	20	6.9	41	8	10	0.1	0.02	8	0.72	0	Satisfactory
198	2079/05/30		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.2	<5	24	6.7	299	66	58	0.3	1.7	9.6	0.69	0	Satisfactory
199	2079/05/30	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	2.4	<5	20	7.6	54	12	14	0.1	0.02	8	0.68	0	Satisfactory
200	2079/05/30	1:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.1	<5	20	7.3	84	14	16	0.1	0.02	10	0.39	0	Satisfactory
201	2079/05/30	3:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.2	<5	20	7.3	73	14	16	0.1	0.02	10	0.48	0	Satisfactory
202	2079/05/30	4:00pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	1.3	<5	20	6.5	70	12	14	0.1	0.02	10	0.44	0	Satisfactory
203	2079/05/31	10:00am	Maharajgunj	Bansbari W.T.P	Treated	Clear	2.0	<5	22	7.4	40	8	10	0.1	0.02	6	0.11	0	Satisfactory
204	2079/05/31	11:00am	Maharajgunj	Bansbari W.T.P	Treated	Clear	2.1	<5	22	7.4	40	8	10	0.1	0.02	6	0.29	0	Satisfactory
205	2079/05/31		Madhyapur Thimi	Bode W.T.P	Treated	Clear	1.4	<5	24	6.8	358	76	68	0.3	1.7	9.6	0.92	0	Satisfactory
206	2079/05/31	10:30am	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	0.6	<5	20	7.1	52	12	14	0.1	0.02	8	0.83	0	Satisfactory
207	2079/05/31	12:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	4.5	<5	21	7.1	62	12	14	0.1	0.02	8	0.49	0	Satisfactory
208	2079/05/31	2:30pm	Mahankalchaur	Mahankalchaur W.T.P	Treated	Clear	0.7	<5	21	6.6	61	12	14	0.1	0.02	8	0.38	0	Satisfactory