

**KATHMANDU UPATYAKA KHANEPANI LIMITED**  
**Water / Waste Water Quality Assurance Division , Mahankalchaur**  
**Laboratory Record Of Chemical & Bacteriological Analysis Of Water**  
**Kartik 2079**

S.No.	Date	Branch	Time	Location	Sample taken	Appearance	Turbidity	Colour	P <sup>H</sup>	E.C.	Total Alkalinity	Total Hardness	Total Iron	Total Ammonia	Chloride	F.R.C.	Total Coliforms	Remarks
							(NTU)	(TCU)		µs/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	CFU/100 ml	
<b>National Drinking Water Quality Standard (NDWQS)</b>							5	5	6.5-8.5	1500		500	0.3 (3)	1.5	250	0.1-0.2	0 in 95% Samples	
1	2079/07/01	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	35	10	10	0.1	0.02	8	0.8	0	Satisfactory
2	2079/07/01	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	37	10	10	0.1	0.02	8	0.8	0	Satisfactory
3	2079/07/02	Lalitpur	12:30PM	Sainbu W.T.P.	Treated	Clear	0.7	<5	7.9	360	88	124	0.1	0.02	12	0.8	0	Satisfactory
4	2079/07/02	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.3	<5	6.8	290	66	56	0.3	1.5	9.6	0.7	0	Satisfactory
5	2079/07/02	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.3	<5	6.8	308	70	62	0.3	1.5	9.6	1.1	0	Satisfactory
6	2079/07/02	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	36	10	10	0.1	0.02	6	0.8	0	Satisfactory
7	2079/07/02	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.3	<5	7.1	34	10	10	0.1	0.02	6	0.7	0	Satisfactory
8	2079/07/02	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.6	63	14	12	0.1	0.02	12	0.8	0	Satisfactory
9	2079/07/02	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.4	<5	6.9	45	12	14	0.1	0.02	8	0.1	0	Satisfactory
10	2079/07/02	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	2.0	<5	7.8	54	14	12	0.1	0.02	10	0.8	0	Satisfactory
11	2079/07/02	Mahankalchaur	4:30PM	Mahankalchaur WTP	Treated	Clear	2.2	<5	7.8	58	14	12	0.1	0.02	14	0.8	0	Satisfactory
12	2079/07/03	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.3	<5	6.8	302	68	60	0.3	1.5	11.52	0.8	0	Satisfactory
13	2079/07/03	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.3	<5	6.7	308	70	62	0.3	1.5	11.52	0.8	0	Satisfactory
14	2079/07/03	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	32	10	10	0.1	0.02	6	0.6	0	Satisfactory
15	2079/07/03	Maharajgunj	12:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	39	12	12	0.1	0.02	8	0.8	0	Satisfactory
16	2079/07/03	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.7	50	14	12	0.1	0.02	8	0.1	0	Satisfactory
17	2079/07/03	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.6	<5	8.2	61	14	12	0.1	0.02	10	0.8	0	Satisfactory
18	2079/07/03	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.6	58	14	12	0.1	0.02	12	0.8	0	Satisfactory
19	2079/07/03	Mahankalchaur	4:30PM	Mahankalchaur WTP	Treated	Clear	0.7	<5	7.7	54	14	12	0.1	0.02	14	0.8	0	Satisfactory
20	2079/07/04	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.4	<5	6.5	309	70	62	0.3	1.5	19.2	0.8	0	Satisfactory
21	2079/07/04	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.3	<5	6.7	318	72	60	0.3	1.5	19.2	0.8	0	Satisfactory
22	2079/07/04	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.2	<5	7.1	33	10	10	0.1	0.02	6	0.5	0	Satisfactory
23	2079/07/04	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	36	10	10	0.1	0.02	8	0.8	0	Satisfactory
24	2079/07/04	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	1.2	<5	8.2	65	14	12	0.1	0.02	10	0.8	0	Satisfactory
25	2079/07/04	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.7	70	14	12	0.1	0.02	12	0.8	0	Satisfactory
26	2079/07/04	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.7	76	14	12	0.1	0.02	12	0.8	0	Satisfactory
27	2079/07/05	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.2	<5	7.1	38	12	12	0.1	0.02	8	0.8	0	Satisfactory
28	2079/07/05	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.2	<5	7.1	37	12	12	0.1	0.02	10	0.8	0	Satisfactory
29	2079/07/06	Lalitpur	12:30PM	Sainbu W.T.P.	Treated	Clear	0.8	<5	7.8	371	94	122	0.1	0.02	12	0.7	0	Satisfactory
30	2079/07/06	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.5	<5	6.9	312	70	62	0.3	1.5	11.52	0.8	0	Satisfactory

31	2079/07/06	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.5	<5	6.7	326	74	62	0.3	1.5	11.52	0.8	0	Satisfactory
32	2079/07/06	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.2	<5	7.1	37	12	10	0.1	0.02	8	0.8	0	Satisfactory
33	2079/07/06	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.2	<5	7.1	39	12	12	0.1	0.02	8	0.8	0	Satisfactory
34	2079/07/06	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	0.7	<5	7.4	60	12	14	0.1	0.02	8	0.4	0	Satisfactory
35	2079/07/06	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.2	62	12	14	0.1	0.02	8	0.6	0	Satisfactory
36	2079/07/06	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.4	60	12	14	0.1	0.02	8	0.2	0	Satisfactory
37	2079/07/07	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	34	10	10	0.1	0.02	8	0.6	0	Satisfactory
38	2079/07/07	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.2	<5	7.0	37	12	10	0.1	0.02	8	0.7	0	Satisfactory
39	2079/07/07	Mahankalchaur	4:30PM	Mahankalchaur WTP	Treated	Clear	0.9	<5	7.1	54	12	14	0.1	0.02	8	0.5	0	Satisfactory
40	2079/07/08	Madhyapur Thimi	12:30PM	Bode WTP	Treated	Clear	1.3	<5	6.7	278	64	52	0.3	1.5	13.44	0.4	0	Satisfactory
41	2079/07/08	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.3	<5	7.1	37	10	10	0.1	0.02	8	0.8	0	Satisfactory
42	2079/07/08	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	37	12	12	0.1	0.02	8	0.8	0	Satisfactory
43	2079/07/08	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.5	<5	7.4	50	10	12	0.1	0.02	8	0.2	0	Satisfactory
44	2079/07/09	Madhyapur Thimi	12:30PM	Bode WTP	Treated	Clear	1.2	<5	6.7	296	66	58	0.3	1.5	11.52	0.7	0	Satisfactory
45	2079/07/09	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	40	12	12	0.1	0.02	6	0.8	0	Satisfactory
46	2079/07/09	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	36	10	10	0.1	0.02	6	0.8	0	Satisfactory
47	2079/07/09	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.9	<5	7.6	57	14	12	0.1	0.02	10	0.7	0	Satisfactory
48	2079/07/10	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	39	12	12	0.1	0.02	10	0.8	0	Satisfactory
49	2079/07/10	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	38	12	12	0.1	0.02	8	0.8	0	Satisfactory
50	2079/07/11	Madhyapur Thimi	12:30PM	Bode WTP	Treated	Clear	1.6	<5	6.8	298	66	58	0.3	1.5	11.52	0.7	0	Satisfactory
51	2079/07/11	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	39	12	10	0.1	0.02	8	0.8	0	Satisfactory
52	2079/07/11	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	42	12	12	0.1	0.02	10	0.8	0	Satisfactory
53	2079/07/11	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.9	<5	7.6	54	14	12	0.1	0.02	10	0.2	0	Satisfactory
54	2079/07/12	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	36	10	10	0.1	0.02	8	0.8	0	Satisfactory
55	2079/07/12	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	36	12	10	0.1	0.02	8	0.8	0	Satisfactory
56	2079/07/12	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.6	60	14	12	0.1	0.02	10	0.2	0	Satisfactory
57	2079/07/13	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	39	12	12	0.1	0.02	8	0.8	0	Satisfactory
58	2079/07/13	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	38	12	12	0.1	0.02	8	0.8	0	Satisfactory
59	2079/07/13	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.6	<5	7.3	62	12	14	0.1	0.02	10	0.7	0	Satisfactory
60	2079/07/14	Lalitpur	12:30PM	Sainbu W.T.P.	Treated	Clear	0.7	<5	7.8	356	84	120	0.1	0.02	10	0.7	0	Satisfactory
61	2079/07/14	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.6	<5	6.9	307	70	62	0.3	1.5	19.2	0.8	0	Satisfactory
62	2079/07/14	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.7	<5	6.9	312	72	62	0.3	1.5	19.2	0.8	0	Satisfactory
63	2079/07/14	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.4	<5	7.1	35	10	10	0.1	0.02	6	0.5	0	Satisfactory
64	2079/07/14	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	36	12	10	0.1	0.02	8	0.7	0	Satisfactory
65	2079/07/14	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.1	65	12	14	0.1	0.02	12	0.8	0	Satisfactory
66	2079/07/14	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.0	<5	7.1	54	12	14	0.1	0.02	10	0.1	0	Satisfactory
67	2079/07/14	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	2.3	<5	8.2	76	14	12	0.1	0.02	10	0.4	0	Satisfactory
68	2079/07/14	Mahankalchaur	3:30PM	Mahankalchaur WTP	Treated	Clear	2.5	<5	7.2	80	12	14	0.1	0.02	10	0.5	0	Satisfactory
69	2079/07/14	Mahankalchaur	4:30PM	Mahankalchaur WTP	Treated	Clear	1.8	<5	7.2	68	12	14	0.1	0.02	10	0.3	0	Satisfactory
70	2079/07/15	Lalitpur	12:30PM	Sainbu W.T.P.	Treated	Clear	0.3	<5	7.7	366	88	122	0.1	0.02	12	0.8	0	Satisfactory
71	2079/07/15	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.5	<5	6.7	298	66	60	0.3	1.5	11.52	0.7	0	Satisfactory
72	2079/07/15	Madhyapur Thimi	12:30PM	Bode WTP	Treated	Clear	1.5	<5	6.7	302	66	60	0.3	1.5	19.2	0.8	0	Satisfactory
73	2079/07/15	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	35	10	10	0.1	0.02	8	0.7	0	Satisfactory
74	2079/07/15	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	37	10	10	0.1	0.02	10	0.8	0	Satisfactory
75	2079/07/15	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	2.1	<5	7.6	53	14	12	0.1	0.02	10	0.8	0	Satisfactory

76	2079/07/15	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.7	<5	8.2	71	14	12	0.1	0.02	10	0.2	0	Satisfactory
77	2079/07/15	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	1.5	<5	7.3	69	14	16	0.1	0.02	8	0.5	0	Satisfactory
78	2079/07/15	Mahankalchaur	4:30PM	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.3	66	14	16	0.1	0.02	8	0.6	0	Satisfactory
79	2079/07/16	Lalitpur	12:30PM	Sainbu W.T.P.	Treated	Clear	0.5	<5	7.7	350	86	120	0.1	0.02	10	0.8	0	Satisfactory
80	2079/07/16	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.3	<5	6.7	286	64	54	0.3	1.5	9.6	0.2	0	Satisfactory
81	2079/07/16	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.3	<5	6.7	288	64	54	0.3	1.5	9.6	0.7	0	Satisfactory
82	2079/07/16	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	36	10	10	0.1	0.02	8	0.8	0	Satisfactory
83	2079/07/16	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	38	12	12	0.1	0.02	8	0.8	0	Satisfactory
84	2079/07/16	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	1.2	<5	8.1	48	14	12	0.1	0.02	10	0.8	0	Satisfactory
85	2079/07/16	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.8	54	14	12	0.1	0.02	10	0.6	0	Satisfactory
86	2079/07/16	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.3	63	12	14	0.1	0.02	10	0.7	0	Satisfactory
87	2079/07/17	Lalitpur	12:30PM	Sainbu W.T.P.	Treated	Clear	1.1	<5	8.0	367	86	122	0.1	0.02	10	0.8	0	Satisfactory
88	2079/07/17	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.2	<5	6.8	311	72	62	0.3	1.5	19.2	0.8	0	Satisfactory
89	2079/07/17	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.3	<5	6.8	308	70	62	0.3	1.5	11.2	0.6	0	Satisfactory
90	2079/07/17	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	34	10	10	0.1	0.02	8	0.7	0	Satisfactory
91	2079/07/17	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	38	12	12	0.1	0.02	10	0.8	0	Satisfactory
92	2079/07/17	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	1.1	<5	6.6	45	12	14	0.1	0.02	10	0.1	0	Satisfactory
93	2079/07/17	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	2.8	<5	8.1	56	14	12	0.1	0.02	10	0.6	0	Satisfactory
94	2079/07/17	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	1.7	<5	7.3	64	12	14	0.1	0.02	10	0.6	0	Satisfactory
95	2079/07/18	Lalitpur	12:30PM	Sainbu W.T.P.	Treated	Clear	0.4	<5	8.1	365	86	122	0.1	0.02	10	0.8	0	Satisfactory
96	2079/07/18	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.6	<5	6.8	295	68	60	0.3	1.5	11.2	0.4	0	Satisfactory
97	2079/07/18	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.5	<5	6.8	301	70	60	0.3	1.5	9.6	0.8	0	Satisfactory
98	2079/07/18	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	33	10	10	0.1	0.02	6	0.5	0	Satisfactory
99	2079/07/18	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	37	10	10	0.1	0.02	8	0.8	0	Satisfactory
100	2079/07/18	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	1.9	<5	8.2	61	18	20	0.1	0.02	8	0.8	0	Satisfactory
101	2079/07/18	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.5	<5	7.8	57	16	12	0.1	0.02	8	0.5	0	Satisfactory
102	2079/07/18	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	1.9	<5	7.3	67	16	18	0.1	0.02	8	0.5	0	Satisfactory
103	2079/07/19	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	35	10	10	0.1	0.02	8	0.8	0	Satisfactory
104	2079/07/19	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	37	12	12	0.1	0.02	8	0.8	0	Satisfactory
105	2079/07/19	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.7	80	16	12	0.1	0.02	12	0.8	0	Satisfactory
106	2079/07/20	Lalitpur	12:30PM	Sainbu W.T.P.	Treated	Clear	0.2	<5	8.0	371	88	124	0.1	0.02	16	0.8	0	Satisfactory
107	2079/07/20	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.5	<5	6.8	290	66	56	0.3	1.5	11.2	0.5	0	Satisfactory
108	2079/07/20	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.4	<5	6.8	299	68	58	0.3	1.5	5.76	0.8	0	Satisfactory
109	2079/07/20	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.2	35	10	10	0.1	0.02	8	0.5	0	Satisfactory
110	2079/07/20	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	37	10	10	0.1	0.02	8	0.7	0	Satisfactory
111	2079/07/20	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	2.0	<5	7.2	55	12	14	0.1	0.02	10	0.3	0	Satisfactory
112	2079/07/20	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	2.2	<5	7.6	56	12	14	0.1	0.02	10	0.4	0	Satisfactory
113	2079/07/20	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	1.6	<5	7.2	59	12	14	0.1	0.02	8	0.4	0	Satisfactory
114	2079/07/21	Lalitpur	12:30PM	Sainbu W.T.P.	Treated	Clear	0.2	<5	8.1	352	72	114	0.1	0.02	8	0.8	0	Satisfactory
115	2079/07/21	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.5	<5	6.8	288	66	54	0.3	1.5	11.2	0.8	0	Satisfactory
116	2079/07/21	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.4	<5	6.8	293	66	56	0.3	1.5	11.52	0.8	0	Satisfactory
117	2079/07/21	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	35	10	10	0.1	0.02	8	0.6	0	Satisfactory
118	2079/07/21	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	37	10	10	0.1	0.02	8	0.8	0	Satisfactory
119	2079/07/21	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	1.8	<5	7.1	58	12	14	0.1	0.02	10	0.8	0	Satisfactory
120	2079/07/21	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	2.3	<5	8.2	120	26	22	0.1	0.02	12	0.8	0	Satisfactory

121	2079/07/21	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	4.3	<5	7.3	97	18	24	0.2	0.02	14	0.7	0	Satisfactory
122	2079/07/22	Lalitpur	12:30PM	Sainbu W.T.P.	Treated	Clear	0.9	<5	8.2	371	94	120	0.1	0.02	12	0.8	0	Satisfactory
123	2079/07/22	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.4	<5	6.8	299	68	58	0.3	1.5	11.2	0.6	0	Satisfactory
124	2079/07/22	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.4	<5	6.8	289	64	54	0.3	1.5	9.6	0.3	0	Satisfactory
125	2079/07/22	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	34	10	10	0.1	0.02	6	0.7	0	Satisfactory
126	2079/07/22	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	34	10	10	0.1	0.02	6	0.7	0	Satisfactory
127	2079/07/22	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	2.4	<5	7.3	63	12	14	0.1	0.02	10	0.2	0	Satisfactory
128	2079/07/22	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.3	68	12	14	0.1	0.02	10	0.2	0	Satisfactory
129	2079/07/22	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	0.8	<5	7.3	91	16	18	0.1	0.02	10	0.6	0	Satisfactory
130	2079/07/23	Lalitpur	12:30PM	Sainbu W.T.P.	Treated	Clear	0.8	<5	8.1	367	86	122	0.1	0.02	10	0.7	0	Satisfactory
131	2079/07/23	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.7	<5	6.8	302	70	58	0.3	1.5	13.44	0.5	0	Satisfactory
132	2079/07/23	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.7	<5	6.8	307	70	60	0.3	1.5	19.2	0.8	0	Satisfactory
133	2079/07/23	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	35	10	10	0.1	0.02	6	0.5	0	Satisfactory
134	2079/07/23	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	35	10	10	0.1	0.02	6	0.6	0	Satisfactory
135	2079/07/23	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	1.7	<5	7.6	67	12	14	0.1	0.02	10	0.8	0	Satisfactory
136	2079/07/23	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.8	<5	7.8	76	14	16	0.1	0.02	10	0.6	0	Satisfactory
137	2079/07/23	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	2.3	<5	7.4	63	14	16	0.1	0.02	10	0.3	0	Satisfactory
138	2079/07/23	Mahankalchaur	4:30PM	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.6	60	14	16	0.1	0.02	10	0.5	0	Satisfactory
139	2079/07/24	Lalitpur	12:30PM	Sainbu W.T.P.	Treated	Clear	0.9	<5	7.9	353	80	116	0.1	0.02	10	0.8	0	Satisfactory
140	2079/07/24	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.4	<5	6.8	286	64	54	0.3	1.5	9.6	0.1	0	Satisfactory
141	2079/07/24	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.4	<5	6.8	296	66	56	0.3	1.5	11.52	0.8	0	Satisfactory
142	2079/07/24	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	35	10	10	0.1	0.02	6	0.7	0	Satisfactory
143	2079/07/24	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	36	10	10	0.1	0.02	6	0.8	0	Satisfactory
144	2079/07/24	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	1.5	<5	7.8	55	8	10	0.1	0.02	10	0.2	0	Satisfactory
145	2079/07/24	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.0	<5	7.9	56	12	14	0.1	0.02	10	0.7	0	Satisfactory
146	2079/07/24	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	1.5	<5	7.7	48	12	14	0.1	0.02	10	0.1	0	Satisfactory
147	2079/07/25	Lalitpur	12:30PM	Sainbu W.T.P.	Treated	Clear	0.3	<5	7.9	369	86	120	0.1	0.02	12	0.8	0	Satisfactory
148	2079/07/25	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.5	<5	6.8	303	70	58	0.3	1.5	15.36	0.8	0	Satisfactory
149	2079/07/25	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.5	<5	6.8	306	70	60	0.3	1.5	11.52	0.8	0	Satisfactory
150	2079/07/25	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	33	10	10	0.1	0.02	6	0.5	0	Satisfactory
151	2079/07/25	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	32	10	10	0.1	0.02	6	0.6	0	Satisfactory
152	2079/07/25	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.1	55	14	16	0.1	0.02	10	0.4	0	Satisfactory
153	2079/07/25	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	1.6	<5	7.4	55	14	16	0.1	0.02	10	0.4	0	Satisfactory
154	2079/07/25	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.2	55	16	14	0.1	0.02	10	0.2	0	Satisfactory
155	2079/07/26	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	31	10	10	0.1	0.02	6	0.6	0	Satisfactory
156	2079/07/26	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	31	10	10	0.1	0.02	6	0.6	0	Satisfactory
157	2079/07/26	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	2.1	<5	7.2	56	14	12	0.1	0.02	10	0.4	0	Satisfactory
158	2079/07/27	Lalitpur	12:30PM	Sainbu W.T.P.	Treated	Clear	0.5	<5	8.0	378	92	124	0.1	0.02	14	0.9	0	Satisfactory
159	2079/07/27	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.4	<5	6.9	287	64	54	0.3	1.5	9.6	0.1	0	Satisfactory
160	2079/07/27	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.4	<5	6.9	299	68	56	0.3	1.5	11.52	0.5	0	Satisfactory
161	2079/07/27	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	31	10	10	0.1	0.02	6	0.6	0	Satisfactory
162	2079/07/27	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	34	10	10	0.1	0.02	6	0.7	0	Satisfactory
163	2079/07/27	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	4.5	<5	7.9	65	16	14	0.1	0.02	10	0.3	0	Satisfactory
164	2079/07/27	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	4.7	<5	7.8	67	14	18	0.1	0.02	10	0.2	0	Satisfactory
165	2079/07/27	Mahankalchaur	4:30PM	Mahankalchaur WTP	Treated	Clear	4.5	<5	7.7	62	14	18	0.1	0.02	10	0.7	0	Satisfactory

166	2079/07/28	Lalitpur	12:30PM	Sainbu W.T.P.	Treated	Clear	1.1	<5	7.8	359	82	118	0.1	0.02	10	0.8	0	Satisfactory
167	2079/07/28	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.5	<5	6.8	301	68	56	0.3	1.5	9.6	0.3	0	Satisfactory
168	2079/07/28	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.3	<5	6.9	295	66	56	0.3	1.5	19.2	0.8	0	Satisfactory
169	2079/07/28	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	36	10	10	0.1	0.02	8	0.6	0	Satisfactory
170	2079/07/28	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	35	10	10	0.1	0.02	6	0.5	0	Satisfactory
171	2079/07/28	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	3.3	<5	7.4	54	14	12	0.1	0.02	10	0.1	0	Satisfactory
172	2079/07/28	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	4.8	<5	7.4	78	24	22	0.1	0.02	10	0.8	0	Satisfactory
173	2079/07/28	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.5	75	22	20	0.1	0.02	10	0.7	0	Satisfactory
174	2079/07/28	Mahankalchaur	4:30PM	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.3	73	16	14	0.1	0.02	10	0.6	0	Satisfactory
175	2079/07/29	Lalitpur	12:30PM	Sainbu W.T.P.	Treated	Clear	0.5	<5	8.1	367	84	120	0.1	0.02	10	0.8	0	Satisfactory
176	2079/07/29	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.4	<5	6.7	280	64	52	0.3	1.5	11.52	0.2	0	Satisfactory
177	2079/07/29	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.3	<5	6.6	276	64	50	0.3	1.5	7.68	0.4	0	Satisfactory
178	2079/07/29	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	37	12	10	0.1	0.02	8	0.5	0	Satisfactory
179	2079/07/29	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	39	12	10	0.1	0.02	8	0.7	0	Satisfactory
180	2079/07/29	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	3.0	<5	7.9	63	16	14	0.1	0.02	10	0.4	0	Satisfactory
181	2079/07/29	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	2.5	<5	7.2	65	16	14	0.1	0.02	10	0.8	0	Satisfactory
182	2079/07/29	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	2.7	<5	7.1	77	16	14	0.1	0.02	10	0.7	0	Satisfactory
183	2079/07/29	Mahankalchaur	4:30PM	Mahankalchaur WTP	Treated	Clear	2.3	<5	7.1	76	16	14	0.1	0.02	10	0.5	0	Satisfactory
184	2079/07/30	Madhyapur Thimi	10:30AM	Bode WTP	Treated	Clear	1.3	<5	6.7	295	66	54	0.3	1.5	9.6	0.4	0	Satisfactory
185	2079/07/30	Madhyapur Thimi	2:30PM	Bode WTP	Treated	Clear	1.3	<5	6.9	298	66	56	0.3	1.5	9.6	0.6	0	Satisfactory
186	2079/07/30	Maharajgunj	10:30AM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	36	10	10	0.1	0.02	8	0.5	0	Satisfactory
187	2079/07/30	Maharajgunj	2:30PM	Bansbari WTP	Treated	Clear	0.1	<5	7.1	38	12	12	0.1	0.02	8	0.6	0	Satisfactory
188	2079/07/30	Mahankalchaur	10:30AM	Mahankalchaur WTP	Treated	Clear	4.1	<5	7.2	66	16	14	0.1	0.02	10	0.7	0	Satisfactory
189	2079/07/30	Mahankalchaur	12:30PM	Mahankalchaur WTP	Treated	Clear	4.4	<5	7.9	72	16	14	0.1	0.02	10	0.3	0	Satisfactory
190	2079/07/30	Mahankalchaur	2:30PM	Mahankalchaur WTP	Treated	Clear	3.9	<5	7.1	70	16	14	0.1	0.02	10	0.5	0	Satisfactory
191	2079/07/30	Mahankalchaur	4:30PM	Mahankalchaur WTP	Treated	Clear	2.9	<5	7.5	71	16	14	0.1	0.02	10	0.5	0	Satisfactory