

KATHMANDU UPATYAKA KHANEPANI LIMITED
Water / Waste Water Quality Assurance Division , Mahankalchaur
Laboratory Record Of Chemical & Bacteriological Analysis Of Water
Ashwin 2079

S.No.	Date	Time	Branch	Location	Sample taken	Appearance	Turbidity	Colour	P ^H	E.C.	Total Alkalinit	Total Hardness	Total Iron	Total Ammoni	Chloride	F.R.C.	Total Coliforms	Remarks
							(NTU)	(TCU)		µs/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	CFU/100mL	
National Drinking Water Quality Standard (NDWQS)							5	5	6.5-8.5	1500		500	0.3 (3)	1.5	250	0.1-0.2	0 in 95% Samples	
1	2079/06/01	10:30 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.40	<5	7.1	36.6	12	10	0.1	0.02	8.0	0.8	0	Satisfactory
2	2079/06/01	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.50	<5	6.9	33.9	10	10	0.1	0.02	8.0	0.8	0	Satisfactory
3	2079/06/02	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.40	<5	6.9	37.3	12	10	0.1	0.02	8.0	0.8	0	Satisfactory
4	2079/06/02	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.30	<5	6.9	38.5	12	10	0.1	0.02	8.0	0.8	0	Satisfactory
5	2079/06/02	4:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.40	<5	6.9	33.3	10	10	0.1	0.02	8.0	0.8	0	Satisfactory
6	2079/06/02	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.29	<5	6.8	317.0	66	64	0.3	1.5	13.4	0.8	0	Satisfactory
7	2079/06/02	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.80	<5	6.8	52.0	12	14	0.1	0.02	8.0	0.5	0	Satisfactory
8	2079/06/02	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.50	<5	7.4	74.9	14	16	0.1	0.02	10.0	0.8	0	Satisfactory
9	2079/06/02	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.10	<5	7.1	73.0	14	16	0.1	0.02	10.0	0.8	0	Satisfactory
10	2079/06/02	4:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.00	<5	6.9	63.1	12	14	0.1	0.02	8.0	0.7	0	Satisfactory
11	2079/06/03	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.30	<5	6.9	34.2	10	10	0.1	0.02	8.0	0.8	0	Satisfactory
12	2079/06/03	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	6.9	35.4	10	10	0.1	0.02	8.0	0.8	0	Satisfactory
13	2079/06/03	4:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.40	<5	7.1	36.3	10	10	0.1	0.02	8.0	0.8	0	Satisfactory
14	2079/06/03	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.10	<5	6.9	62.8	12	14	0.1	0.02	8.0	0.2	0	Satisfactory
15	2079/06/04	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.24	<5	6.8	326.0	66	62	0.3	1.5	13.4	0.6	0	Satisfactory
16	2079/06/04	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.30	<5	6.9	34.4	10	10	0.1	0.02	8.0	0.8	0	Satisfactory
17	2079/06/04	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.30	<5	6.9	33.3	10	10	0.1	0.02	8.0	0.8	0	Satisfactory
18	2079/06/04	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.84	<5	6.7	52.4	12	14	0.1	0.02	10.0	0.8	0	Satisfactory
19	2079/06/04	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.07	<5	7.6	93.5	16	12	0.1	0.02	12.0	0.8	0	Satisfactory
20	2079/06/04	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.10	<5	7.5	90.0	14	12	0.1	0.02	12.0	0.8	0	Satisfactory
21	2079/06/04	3:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.05	<5	7.2	59.1	14	12	0.1	0.02	8.0	0.3	0	Satisfactory
22	2079/06/04	4:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.66	<5	7.5	67.7	14	12	0.1	0.02	10.0	0.3	0	Satisfactory
23	2079/06/05	12:30PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.49	<5	7.6	351.0	88	120	0.1	0.02	10.0	0.8	0	Satisfactory
24	2079/06/05	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	6.9	32.7	10	10	0.1	0.02	8.0	0.8	0	Satisfactory
25	2079/06/05	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	6.9	33.7	10	10	0.1	0.02	8.0	0.8	0	Satisfactory
26	2079/06/05	4:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	4.20	<5	6.9	32.1	10	10	0.1	0.02	8.0	0.8	0	Satisfactory
27	2079/06/05	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.30	<5	6.9	48.8	14	12	0.1	0.02	8.0	0.3	0	Satisfactory
28	2079/06/05	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.40	<5	6.8	44.1	14	12	0.1	0.02	8.0	0.3	0	Satisfactory
29	2079/06/05	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.70	<5	6.6	47.2	12	14	0.1	0.02	8.0	0.4	0	Satisfactory
30	2079/06/05	4:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.96	<5	7.5	48.0	12	14	0.1	0.02	8.0	0.3	0	Satisfactory
31	2079/06/05	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.22	<5	6.8	314.0	66	62	0.3	1.5	19.2	0.8	0	Satisfactory
32	2079/06/06	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.29	<5	6.8	311.0	68	64	0.3	1.5	13.4	0.7	0	Satisfactory
33	2079/06/06	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	6.9	32.3	10	10	0.1	0.02	8.0	0.8	0	Satisfactory
34	2079/06/06	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	7.1	38.2	12	12	0.1	0.02	8.0	0.8	0	Satisfactory

35	2079/06/06	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.50	<5	7.8	80.6	18	14	0.1	0.02	12.0	0.8	0	Satisfactory
36	2079/06/06	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.80	<5	8.1	70.0	18	14	0.1	0.02	12.0	0.7	0	Satisfactory
37	2079/06/06	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.63	<5	7.1	70.3	16	14	0.1	0.02	10.0	0.7	0	Satisfactory
38	2079/06/06	4:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.36	<5	7.1	73.2	12	14	0.1	0.02	12.0	0.7	0	Satisfactory
39	2079/06/07	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.10	<5	6.7	309.0	64	60	0.3	1.5	11.5	0.8	0	Satisfactory
40	2079/06/07	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	38.5	12	12	0.1	0.02	8.0	0.6	0	Satisfactory
41	2079/06/07	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.50	<5	7.1	36.3	10	10	0.1	0.02	8.0	0.4	0	Satisfactory
42	2079/06/07	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.30	<5	8.1	56.9	16	14	0.1	0.02	10.0	0.3	0	Satisfactory
43	2079/06/07	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.91	<5	7.5	54.4	12	14	0.1	0.02	12.0	0.7	0	Satisfactory
44	2079/06/07	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.94	<5	7.1	48.3	14	12	0.1	0.02	10.0	0.6	0	Satisfactory
45	2079/06/08	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.40	<5	7.1	34.3	10	10	0.1	0.02	8.0	0.4	0	Satisfactory
46	2079/06/08	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.30	<5	7.1	36.1	12	12	0.1	0.02	8.0	0.5	0	Satisfactory
47	2079/06/08	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.10	<5	7.2	50.5	14	12	0.1	0.02	10.0	0.6	0	Satisfactory
48	2079/06/09	12:30PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.94	<5	7.7	327.0	84	118	0.1	0.02	10.0	0.7	0	Satisfactory
49	2079/06/09	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.23	<5	6.7	295.8	66	60	0.3	1.5	15.4	0.5	0	Satisfactory
50	2079/06/09	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.30	<5	7.0	38.8	12	12	0.1	0.02	8.0	0.2	0	Satisfactory
51	2079/06/09	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	7.1	40.1	12	12	0.1	0.02	8.0	0.5	0	Satisfactory
52	2079/06/09	4:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.50	<5	7.1	35.0	10	10	0.1	0.02	8.0	0.2	0	Satisfactory
53	2079/06/09	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.53	<5	7.4	49.1	12	10	0.1	0.02	8.0	0.3	0	Satisfactory
54	2079/06/09	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.40	<5	7.0	54.2	12	10	0.1	0.02	8.0	0.6	0	Satisfactory
55	2079/06/09	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.05	<5	7.1	52.3	12	10	0.1	0.02	8.0	0.4	0	Satisfactory
56	2079/06/09	4:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.45	<5	7.2	65.6	12	10	0.1	0.02	8.0	0.6	0	Satisfactory
57	2079/06/10	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.30	<5	7.1	34.6	10	10	0.1	0.02	8.0	0.5	0	Satisfactory
58	2079/06/10	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.30	<5	7.1	36.3	10	10	0.1	0.02	10.0	0.5	0	Satisfactory
59	2079/06/10	4:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	6.9	32.6	10	10	0.1	0.02	8.0	0.7	0	Satisfactory
60	2079/06/10	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.30	<5	7.2	67.2	12	10	0.1	0.02	8.0	0.8	0	Satisfactory
61	2079/06/11	12:30PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.11	<5	7.5	314.0	82	116	0.1	0.02	8.0	0.7	0	Satisfactory
62	2079/06/11	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.30	<5	6.6	301.0	66	60	0.3	1.5	19.2	0.6	0	Satisfactory
63	2079/06/11	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	7.1	36.2	10	10	0.1	0.02	8.0	0.6	0	Satisfactory
64	2079/06/11	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	7.1	32.4	10	10	0.1	0.02	8.0	0.6	0	Satisfactory
65	2079/06/11	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.20	<5	7.2	47.3	12	14	0.1	0.02	8.0	0.3	0	Satisfactory
66	2079/06/11	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.20	<5	7.3	64.5	12	14	0.1	0.02	12.0	0.8	0	Satisfactory
67	2079/06/11	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.78	<5	7.1	56.8	12	14	0.1	0.02	10.0	0.5	0	Satisfactory
68	2079/06/11	4:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.35	<5	7.1	51.9	12	14	0.1	0.02	10.0	0.9	0	Satisfactory
69	2079/06/12	12:30PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.69	<5	7.5	366.0	88	122	0.1	0.02	12.0	0.7	0	Satisfactory
70	2079/06/12	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.36	<5	6.6	291.8	64	56	0.3	1.5	15.4	0.6	0	Satisfactory
71	2079/06/12	10:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	7.1	34.3	10	10	0.1	0.02	8.0	0.7	0	Satisfactory
72	2079/06/12	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	32.1	10	10	0.1	0.02	6.0	0.8	0	Satisfactory
73	2079/06/12	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.12	<5	7.3	53.9	12	14	0.1	0.02	10.0	0.7	0	Satisfactory
74	2079/06/12	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.02	<5	7.7	58.4	14	12	0.1	0.02	10.0	0.2	0	Satisfactory
75	2079/06/12	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.81	<5	7.1	68.7	12	14	0.1	0.02	10.0	0.3	0	Satisfactory
76	2079/06/13	12:30PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.41	<5	7.6	322.0	82	118	0.1	0.02	8.0	0.7	0	Satisfactory
77	2079/06/13	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.27	<5	6.8	288.6	64	54	0.3	1.5	13.4	0.9	0	Satisfactory
78	2079/06/13	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.3	34.4	10	12	0.1	0.02	8.0	0.7	0	Satisfactory
79	2079/06/13	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.30	<5	7.2	34.7	10	10	0.1	0.02	8.0	0.7	0	Satisfactory
80	2079/06/13	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.10	<5	7.2	51.0	12	14	0.1	0.02	8.0	0.6	0	Satisfactory
81	2079/06/13	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.10	<5	7.4	54.4	12	14	0.1	0.02	8.0	0.5	0	Satisfactory
82	2079/06/13	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.30	<5	7.4	55.0	12	14	0.1	0.02	8.0	0.6	0	Satisfactory
83	2079/06/13	4:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.30	<5	7.4	52.0	12	14	0.1	0.02	10.0	0.6	0	Satisfactory

84	2079/06/14	12:30PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.67	<5	7.7	371.0	90	126	0.1	0.02	20.0	0.7	0	Satisfactory
85	2079/06/14	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.23	<5	6.8	283.7	64	60	0.3	1.5	9.6	0.4	0	Satisfactory
86	2079/06/14	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.30	<5	7.1	40.9	12	12	0.1	0.02	8.0	0.4	0	Satisfactory
87	2079/06/14	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	7.1	36.2	10	10	0.1	0.02	8.0	0.7	0	Satisfactory
88	2079/06/14	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.33	<5	7.5	55.0	12	14	0.1	0.02	10.0	0.7	0	Satisfactory
89	2079/06/14	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.90	<5	7.3	70.1	12	14	0.1	0.02	10.0	0.7	0	Satisfactory
90	2079/06/15	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	39.3	10	12	0.1	0.02	8.0	0.6	0	Satisfactory
91	2079/06/15	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	7.1	37.2	10	10	0.1	0.02	8.0	0.5	0	Satisfactory
92	2079/06/15	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.42	<5	8.1	75.4	14	12	0.1	0.02	10.0	0.8	0	Satisfactory
93	2079/06/16	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.32	<5	6.7	297.3	66	60	0.3	1.5	13.4	0.6	0	Satisfactory
94	2079/06/16	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	41.1	12	12	0.1	0.02	10.0	0.5	0	Satisfactory
95	2079/06/16	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.50	<5	7.1	38.4	12	12	0.1	0.02	8.0	0.8	0	Satisfactory
96	2079/06/16	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.70	<5	7.4	48.2	12	10	0.1	0.02	10.0	0.4	0	Satisfactory
97	2079/06/17	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.32	<5	6.8	287.4	64	58	0.3	1.5	15.4	0.8	0	Satisfactory
98	2079/06/17	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.30	<5	7.1	40.1	12	12	0.1	0.02	8.0	0.5	0	Satisfactory
99	2079/06/17	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.30	<5	6.9	32.7	10	10	0.1	0.02	6.0	0.7	0	Satisfactory
100	2079/06/17	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.41	<5	7.6	54.7	14	12	0.1	0.02	10.0	0.3	0	Satisfactory
101	2079/06/18	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.49	<5	6.8	292.8	66	58	0.3	1.5	19.2	0.8	0	Satisfactory
102	2079/06/18	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.30	<5	6.9	35.3	10	10	0.1	0.02	6.0	0.6	0	Satisfactory
103	2079/06/18	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.60	<5	6.9	44.3	12	12	0.1	0.02	10.0	0.6	0	Satisfactory
104	2079/06/19	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.50	<5	6.9	35.4	12	12	0.1	0.02	8.0	0.6	0	Satisfactory
105	2079/06/19	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.40	<5	6.8	34.4	10	12	0.1	0.02	10.0	0.6	0	Satisfactory
106	2079/06/20	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.50	<5	6.8	38.4	12	12	0.1	0.02	10.0	0.4	0	Satisfactory
107	2079/06/20	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.80	<5	7.0	37.7	12	12	0.1	0.02	8.0	0.8	0	Satisfactory
108	2079/06/21	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.39	<5	6.7	299.3	68	58	0.3	1.5	11.5	0.1	0	Satisfactory
109	2079/06/21	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.40	<5	6.8	37.2	12	10	0.1	0.02	8.0	0.5	0	Satisfactory
110	2079/06/21	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.50	<5	6.9	34.2	10	10	0.1	0.02	8.0	0.7	0	Satisfactory
111	2079/06/21	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.00	<5	7.3	53.5	14	12	0.1	0.02	10.0	0.3	0	Satisfactory
112	2079/06/22	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.40	<5	6.9	37.4	12	12	0.1	0.02	8.0	0.3	0	Satisfactory
113	2079/06/22	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.60	<5	6.9	34.3	10	10	0.1	0.02	8.0	0.7	0	Satisfactory
114	2079/06/22	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.71	<5	7.2	47.9	12	10	0.1	0.02	10.0	0.3	0	Satisfactory
115	2079/06/23	12:30PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.85	<5	7.6	351.0	88	122	0.1	0.02	12.0	0.6	0	Satisfactory
116	2079/06/23	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.76	<5	6.8	291.2	66	58	0.3	1.5	9.6	0.7	0	Satisfactory
117	2079/06/23	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	6.9	36.2	10	10	0.1	0.02	8.0	0.6	0	Satisfactory
118	2079/06/23	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.40	<5	6.9	38.2	12	12	0.1	0.02	8.0	0.6	0	Satisfactory
119	2079/06/23	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.30	<5	7.7	66.2	14	12	0.1	0.02	10.0	0.8	0	Satisfactory
120	2079/06/23	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.40	<5	7.3	61.3	14	12	0.1	0.02	10.0	0.6	0	Satisfactory
121	2079/06/23	4:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.10	<5	7.5	54.6	14	12	0.1	0.02	8.0	0.3	0	Satisfactory
122	2079/06/24	12:30PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.82	<5	7.6	370.0	90	126	0.1	0.02	18.0	0.6	0	Satisfactory
123	2079/06/24	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.92	<5	6.7	273.6	64	54	0.3	1.5	11.5	0.2	0	Satisfactory
124	2079/06/24	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	6.9	41.2	12	12	0.1	0.02	10.0	0.6	0	Satisfactory
125	2079/06/24	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.30	<5	6.9	36.2	12	12	0.1	0.02	8.0	0.6	0	Satisfactory
126	2079/06/24	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.92	<5	7.1	46.2	12	14	0.1	0.02	8.0	0.3	0	Satisfactory
127	2079/06/24	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.08	<5	7.7	90.2	18	14	0.1	0.02	16.0	0.3	0	Satisfactory
128	2079/06/24	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.57	<5	7.7	81.6	16	12	0.1	0.02	14.0	0.3	0	Satisfactory
129	2079/06/24	4:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.37	<5	7.5	68.8	14	12	0.1	0.02	12.0	0.4	0	Satisfactory
130	2079/06/25	12:30PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.71	<5	7.7	321.0	82	116	0.1	0.02	8.0	0.8	0	Satisfactory
131	2079/06/25	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.31	<5	6.9	293.6	66	60	0.3	1.5	19.2	0.7	0	Satisfactory
132	2079/06/25	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	6.9	36.2	10	10	0.1	0.02	8.0	0.5	0	Satisfactory

133	2079/06/25	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.50	<5	6.9	36.5	10	10	0.1	0.02	8.0	0.7	0	Satisfactory
134	2079/06/25	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.67	<5	7.1	50.3	12	14	0.1	0.02	8.0	0.2	0	Satisfactory
135	2079/06/25	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.82	<5	8.2	60.4	14	12	0.1	0.02	10.0	0.7	0	Satisfactory
136	2079/06/25	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.64	<5	7.3	53.2	12	14	0.1	0.02	10.0	0.5	0	Satisfactory
137	2079/06/25	4:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.62	<5	7.2	53.8	12	14	0.1	0.02	8.0	0.5	0	Satisfactory
138	2079/06/26	12:30PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.54	<5	7.9	358.0	88	122	0.1	0.02	12.0	0.6	0	Satisfactory
139	2079/06/26	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.52	<5	6.7	272.6	64	52	0.3	1.5	11.5	0.2	0	Satisfactory
140	2079/06/26	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.30	<5	6.9	39.4	12	12	0.1	0.02	8.0	0.5	0	Satisfactory
141	2079/06/26	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.30	<5	6.9	37.3	12	10	0.1	0.02	8.0	0.5	0	Satisfactory
142	2079/06/26	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.02	<5	6.7	36.6	12	14	0.1	0.02	8.0	0.3	0	Satisfactory
143	2079/06/26	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.13	<5	7.6	60.0	14	12	0.1	0.02	12.0	0.3	0	Satisfactory
144	2079/06/26	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.90	<5	7.3	47.1	12	14	0.1	0.02	10.0	0.3	0	Satisfactory
145	2079/06/26	4:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.27	<5	7.2	42.2	12	14	0.1	0.02	10.0	0.4	0	Satisfactory
146	2079/06/27	12:30PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.07	<5	7.9	374.0	90	126	0.1	0.02	16.0	0.5	0	Satisfactory
147	2079/06/27	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.41	<5	6.8	292.2	66	60	0.3	1.5	11.5	0.5	0	Satisfactory
148	2079/06/27	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	6.9	35.5	10	10	0.1	0.02	8.0	0.4	0	Satisfactory
149	2079/06/27	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	6.9	35.2	10	10	0.1	0.02	8.0	0.5	0	Satisfactory
150	2079/06/27	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.10	<5	7.4	47.1	12	14	0.1	0.02	8.0	0.2	0	Satisfactory
151	2079/06/27	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.32	<5	7.5	59.0	12	14	0.2	0.02	10.0	0.7	0	Satisfactory
152	2079/06/27	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.42	<5	7.4	50.1	12	14	0.1	0.02	10.0	0.8	0	Satisfactory
153	2079/06/27	4:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.60	<5	7.4	48.0	12	14	0.1	0.02	10.0	0.5	0	Satisfactory
154	2079/06/28	12:30PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.54	<5	7.6	334.0	84	114	0.1	0.02	10.0	0.4	0	Satisfactory
155	2079/06/28	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.24	<5	6.8	280.7	64	54	0.3	1.5	9.6	0.6	0	Satisfactory
156	2079/06/28	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	6.9	35.7	10	10	0.1	0.02	8.0	0.7	0	Satisfactory
157	2079/06/28	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.50	<5	6.9	36.6	10	10	0.1	0.02	10.0	0.8	0	Satisfactory
158	2079/06/28	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.83	<5	7.1	47.2	12	14	0.1	0.02	8.0	0.3	0	Satisfactory
159	2079/06/28	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.62	<5	6.9	43.4	12	14	0.1	0.02	8.0	0.1	0	Satisfactory
160	2079/06/28	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.55	<5	6.9	43.3	12	14	0.1	0.02	8.0	0.1	0	Satisfactory
161	2079/06/29	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	6.9	35.1	10	10	0.1	0.02	10.0	0.7	0	Satisfactory
162	2079/06/29	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.0	34.6	10	10	0.1	0.02	8.0	0.6	0	Satisfactory
163	2079/06/30	12:30PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.64	<5	7.7	349.0	86	120	0.1	0.02	10.0	0.7	0	Satisfactory
164	2079/06/30	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	6.9	36.2	10	10	0.1	0.02	8.0	0.6	0	Satisfactory
165	2079/06/30	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.0	32.6	10	10	0.1	0.02	6.0	0.6	0	Satisfactory
166	2079/06/30	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.32	<5	7.8	53.8	14	12	0.1	0.02	10.0	0.5	0	Satisfactory
167	2079/06/30	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.13	<5	7.1	46.7	12	14	0.1	0.02	8.0	0.4	0	Satisfactory
168	2079/06/30	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.61	<5	7.1	61.0	12	14	0.1	0.02	8.0	0.1	0	Satisfactory
169	2079/06/30	4:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.10	<5	6.9	75.4	12	14	0.1	0.02	8.0	0.2	0	Satisfactory
170	2079/06/31	12:30PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.79	<5	7.9	365.0	88	122	0.1	0.02	12.0	0.8	0	Satisfactory
171	2079/06/31	12:30PM	Madhyapur Thimi	Bode WTP	Treated	Clear	0.70	<5	7.1	36.0	10	10	0.1	1.5	6.0	0.5	0	Satisfactory
172	2079/06/31	10:30AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.12	<5	7.6	50.9	14	12	0.1	0.02	10.0	0.6	0	Satisfactory
173	2079/06/31	12:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.80	<5	7.3	65.7	12	14	0.1	0.02	10.0	0.6	0	Satisfactory
174	2079/06/31	2:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.10	<5	7.1	59.9	12	14	0.1	0.02	8.0	0.8	0	Satisfactory
175	2079/06/31	4:30PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.23	<5	7.1	58.2	12	14	0.1	0.02	10.0	0.7	0	Satisfactory
176	2079/6/31	10:30AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.50	<5	7.1	35.4	10	10	0.1	0.02	6.0	0.5	0	Satisfactory
177	2079/6/31	2:30PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.50	<5	6.9	36.3	10	10	0.1	0.02	8.0	0.7	0	Satisfactory