

**KATHMANDU UPATYAKA KHANEPANI LIMITED**  
**Water / Waste Water Quality Assurance Division , Mahankalchaur WTP**  
**Laboratory Record Of Chemical & Bacteriological Analysis Of Water**  
**Mangsir 2079**

S.No.	Date	Time	Branch	Location	Sample taken	Appearance	Turbidity	Colour	P <sup>H</sup>	E.C.	Total Alkalinity	Total Hardness	Total Iron	Total Ammoni	Chloride	F.R.C.	Total Coliform	Remarks
							(NTU)	(TCU)		µs/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	CFU/100 ml	
<b>National Drinking Water Quality Standard (NDWQS)</b>							5	5	6.5-8.5	1500		500	0.3 (3)	1.5	250	0.1-0.2	0 in 95% Samples	
1	2079/08/01	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.8	288.7	66	52	0.3	1.8	11.5	0.51	0	Satisfactory
2	2079/08/01	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.8	296.3	66	56	0.3	1.8	13.4	0.8	0	Satisfactory
3	2079/08/01	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	35.7	10	10	0.10	0.02	8.0	0.61	0	Satisfactory
4	2079/08/01	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	36.3	12	10	0.10	0.02	8.0	0.63	0	Satisfactory
5	2079/08/01	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.1	<5	7.6	49.6	12	14	0.1	0.02	10.0	0.45	0	Satisfactory
6	2079/08/01	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.3	<5	7.5	60.0	12	14	0.1	0.02	10.0	0.89	0	Satisfactory
7	2079/08/01	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.6	<5	8.1	57.0	12	14	0.1	0.02	10.0	0.71	0	Satisfactory
8	2079/08/01	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.3	<5	7.4	56.0	12	14	0.1	0.02	10.0	0.68	0	Satisfactory
9	2079/08/02	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.8	276.7	64	50	0.3	1.8	9.6	0.67	0	Satisfactory
10	2079/08/02	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.8	293.2	66	54	0.3	1.8	9.6	0.4	0	Satisfactory
11	2079/08/02	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	35.2	10	10	0.10	0.02	6.0	0.51	0	Satisfactory
12	2079/08/02	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.1	37.4	12	10	0.10	0.02	6.0	0.74	0	Satisfactory
13	2079/08/02	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.3	<5	7.5	47.0	14	12	0.1	0.02	10.0	0.83	0	Satisfactory
14	2079/08/02	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.9	<5	7.4	47.0	14	12	0.1	0.02	10.0	0.62	0	Satisfactory
15	2079/08/02	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.3	58.0	12	14	0.1	0.02	10.0	0.74	0	Satisfactory
16	2079/08/02	12:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.1	<5	8.0	359.0	84	116	0.1	0.02	10.0	0.93	0	Satisfactory
17	2079/08/03	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	39.3	12	10	0.10	0.02	8.0	0.75	0	Satisfactory
18	2079/08/03	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	38.2	12	10	0.10	0.02	8.0	0.7	0	Satisfactory
19	2079/08/03	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	8.2	54.0	14	12	0.1	0.02	8.0	0.65	0	Satisfactory
20	2079/08/04	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.1	38.4	12	10	0.10	0.02	8.0	0.53	0	Satisfactory
21	2079/08/04	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	40.2	12	12	0.10	0.02	10.0	0.74	0	Satisfactory
22	2079/08/04	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	8.2	38.5	14	12	0.1	0.02	8.0	0.1	0	Satisfactory
23	2079/08/05	12:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.1	37.6	10	10	0.10	0.02	8.0	0.64	0	Satisfactory
24	2079/08/05	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.1	36.1	10	10	0.10	0.02	6.0	0.57	0	Satisfactory
25	2079/08/05	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.0	<5	8.0	51.0	14	12	0.1	0.02	8.0	0.79	0	Satisfactory
26	2079/08/06	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	2.6	<5	6.9	279.3	64	50	0.3	1.8	9.6	0.29	0	Satisfactory
27	2079/08/06	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	6.8	274.6	64	50	0.3	1.8	9.6	0.4	0	Satisfactory
28	2079/08/06	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.1	35.4	10	10	0.10	0.02	8.0	0.63	0	Satisfactory
29	2079/08/06	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.1	36.3	10	10	0.10	0.02	8.0	0.68	0	Satisfactory
30	2079/08/06	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	8.1	42.0	12	14	0.1	0.02	10.0	0.35	0	Satisfactory
31	2079/08/06	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	7.7	44.3	12	14	0.1	0.02	10.0	0.34	0	Satisfactory
32	2079/08/06	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	7.3	63.8	14	16	0.1	0.02	10.0	0.43	0	Satisfactory
33	2079/08/06	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.4	57.6	12	14	0.1	0.02	10.0	0.44	0	Satisfactory

34	2079/08/06	12:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.3	<5	7.9	361.0	84	118	0.1	0.02	10.0	0.90	0	Satisfactory
35	2079/08/07	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	6.9	295.6	66	54	0.3	1.8	11.5	0.72	0	Satisfactory
36	2079/08/07	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.9	315.0	68	58	0.3	1.7	19.2	1.14	0	Satisfactory
37	2079/08/07	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	35.1	10	10	0.10	0.02	6.0	0.51	0	Satisfactory
38	2079/08/07	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.1	37.4	12	10	0.10	0.02	6.0	0.63	0	Satisfactory
39	2079/08/07	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.4	46.2	12	14	0.1	0.02	10.0	0.74	0	Satisfactory
40	2079/08/07	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	8.2	59.0	14	12	0.1	0.02	10.0	0.57	0	Satisfactory
41	2079/08/07	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	7.5	59.0	12	14	0.1	0.02	10.0	0.82	0	Satisfactory
42	2079/08/07	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.9	<5	7.6	59.5	12	14	0.1	0.02	10.0	0.73	0	Satisfactory
43	2079/08/07	12:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.7	<5	7.8	366.0	86	120	0.1	0.02	12.0	0.68	0	Satisfactory
44	2079/08/08	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.1	31.2	10	10	0.10	0.02	6.0	0.5	0	Satisfactory
45	2079/08/08	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	29.9	10	10	0.10	0.02	6.0	0.46	0	Satisfactory
46	2079/08/08	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.6	48.2	12	14	0.1	0.02	12.0	0.8	0	Satisfactory
47	2079/08/08	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	7.4	57.5	12	14	0.1	0.02	10.0	0.71	0	Satisfactory
48	2079/08/08	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	7.5	43.6	12	14	0.1	0.02	8.0	0.6	0	Satisfactory
49	2079/08/08	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.3	43.2	12	14	0.1	0.02	10.0	0.62	0	Satisfactory
50	2079/08/08	12:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.0	<5	8.0	362.0	82	120	0.1	0.02	8.0	0.81	0	Satisfactory
51	2079/08/09	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.8	288.6	64	54	0.3	1.8	11.5	0.78	0	Satisfactory
52	2079/08/09	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.8	296.2	66	54	0.3	1.8	11.5	0.92	0	Satisfactory
53	2079/08/09	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	30.2	10	10	0.10	0.02	6.0	0.72	0	Satisfactory
54	2079/08/09	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	32.3	10	10	0.10	0.02	6.0	0.67	0	Satisfactory
55	2079/08/09	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	8.1	45.7	14	12	0.1	0.02	8.0	0.53	0	Satisfactory
56	2079/08/09	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	8.1	60.5	14	12	0.1	0.02	12.0	0.8	0	Satisfactory
57	2079/08/09	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	7.8	47.3	14	12	0.1	0.02	8.0	0.58	0	Satisfactory
58	2079/08/09	12:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.2	<5	7.8	364.0	84	120	0.1	0.02	12.0	0.97	0	Satisfactory
59	2079/08/10	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	42.3	12	12	0.10	0.02	8.0	0.73	0	Satisfactory
60	2079/08/10	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	39.2	12	12	0.10	0.02	8.0	0.62	0	Satisfactory
61	2079/08/11	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.8	290.2	66	54	0.3	1.8	11.5	0.52	0	Satisfactory
62	2079/08/11	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.8	299.7	66	56	0.3	1.8	9.6	0.6	0	Satisfactory
63	2079/08/11	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	43.2	12	12	0.10	0.02	6.0	0.71	0	Satisfactory
64	2079/08/11	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	42.4	12	12	0.10	0.02	8.0	0.68	0	Satisfactory
65	2079/08/11	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.5	<5	6.9	44.0	12	14	0.1	0.02	8.0	0.07	0	Satisfactory
66	2079/08/11	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	7.5	52.4	12	14	0.1	0.02	8.0	0.32	0	Satisfactory
67	2079/08/11	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.6	57.9	12	14	0.1	0.02	10.0	0.8	0	Satisfactory
68	2079/08/11	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.4	61.6	12	14	0.1	0.02	8.0	0.21	0	Satisfactory
69	2079/08/11	12:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.7	<5	7.9	355.0	82	120	0.1	0.02	10.0	0.68	0	Satisfactory
70	2079/08/12	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	2.2	<5	6.7	286.3	64	54	0.3	1.8	9.6	0.39	0	Satisfactory
71	2079/08/12	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	6.7	288.3	64	54	0.3	1.8	11.5	0.62	0	Satisfactory
72	2079/08/12	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	38.4	12	10	0.10	0.02	6.0	0.48	0	Satisfactory
73	2079/08/12	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	40.3	12	12	0.10	0.02	8.0	0.65	0	Satisfactory
74	2079/08/12	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.1	46.7	12	14	0.1	0.02	8.0	0.65	0	Satisfactory
75	2079/08/12	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.5	<5	8.0	44.5	12	14	0.1	0.02	8.0	0.11	0	Satisfactory
76	2079/08/12	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	7.4	42.0	12	14	0.1	0.02	8.0	0.38	0	Satisfactory
77	2079/08/12	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	7.9	47.0	14	12	0.1	0.02	8.0	0.1	0	Satisfactory
78	2079/08/12	12:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.3	<5	7.9	368.0	84	120	0.1	0.02	10.0	0.90	0	Satisfactory
79	2079/08/13	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.9	283.4	64	54	0.3	1.8	11.5	0.54	0	Satisfactory
80	2079/08/13	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	6.9	281.7	64	54	0.3	1.8	11.5	0.48	0	Satisfactory
81	2079/08/13	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	37.3	12	12	0.10	0.02	8.0	0.51	0	Satisfactory

82	2079/08/13	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	39.3	12	12	0.10	0.02	8.0	0.57	0	Satisfactory
83	2079/08/13	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.7	48.9	14	12	0.1	0.02	8.0	0.28	0	Satisfactory
84	2079/08/13	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	7.9	48.6	14	12	0.1	0.02	10.0	0.53	0	Satisfactory
85	2079/08/13	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.4	50.7	12	14	0.1	0.02	8.0	0.26	0	Satisfactory
86	2079/08/13	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	7.8	52.1	12	14	0.1	0.02	8.0	0.26	0	Satisfactory
87	2079/08/13	12:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.1	<5	8.0	370.0	86	122	0.1	0.02	12.0	0.98	0	Satisfactory
88	2079/08/14	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	6.9	302.0	68	60	0.3	1.8	11.5	0.76	0	Satisfactory
89	2079/08/14	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.8	296.0	66	56	0.3	1.8	11.5	0.9	0	Satisfactory
90	2079/08/14	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.1	42.7	12	12	0.10	0.02	8.0	0.63	0	Satisfactory
91	2079/08/14	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	46.6	12	12	0.10	0.02	8.0	0.74	0	Satisfactory
92	2079/08/14	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.3	49.2	12	14	0.1	0.02	10.0	0.62	0	Satisfactory
93	2079/08/14	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.9	55.2	14	12	0.1	0.02	10.0	0.58	0	Satisfactory
94	2079/08/14	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	7.6	48.1	12	14	0.1	0.02	10.0	0.9	0	Satisfactory
95	2079/08/14	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.7	49.0	12	14	0.1	0.02	10.0	0.95	0	Satisfactory
96	2079/08/14	12:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.5	<5	7.9	366.0	82	124	0.1	0.02	10.0	0.85	0	Satisfactory
97	2079/08/15	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.9	289.8	66	54	0.3	1.8	11.5	0.78	0	Satisfactory
98	2079/08/15	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	6.8	295.0	66	56	0.3	1.8	11.5	0.94	0	Satisfactory
99	2079/08/15	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	42.6	12	12	0.10	0.02	6.0	0.57	0	Satisfactory
100	2079/08/15	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	42.2	12	12	0.10	0.02	6.0	0.54	0	Satisfactory
101	2079/08/15	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	7.3	41.3	12	14	0.1	0.02	8.0	0.11	0	Satisfactory
102	2079/08/15	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	8.1	49.2	14	12	0.1	0.02	8.0	0.72	0	Satisfactory
103	2079/08/15	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	8.1	65.7	14	14	0.1	0.02	10.0	0.89	0	Satisfactory
104	2079/08/15	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.8	62.7	12	14	0.1	0.02	12.0	0.9	0	Satisfactory
105	2079/08/15	12:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.8	<5	8.2	355.0	80	122	0.1	0.02	10.0	0.79	0	Satisfactory
106	2079/08/16	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	2.1	<5	6.8	293.2	66	56	0.3	1.8	11.5	0.74	0	Satisfactory
107	2079/08/16	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	2.5	<5	6.8	302.0	68	58	0.3	1.7	11.5	0.64	0	Satisfactory
108	2079/08/16	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	42.7	12	12	0.10	0.02	6.0	0.63	0	Satisfactory
109	2079/08/16	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	44.2	14	14	0.10	0.02	8.0	0.74	0	Satisfactory
110	2079/08/16	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	6.5	47.3	12	14	0.1	0.02	8.0	0.59	0	Satisfactory
111	2079/08/16	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	7.4	55.4	12	14	0.1	0.02	8.0	0.59	0	Satisfactory
112	2079/08/16	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	7.7	58.4	12	14	0.1	0.02	8.0	0.72	0	Satisfactory
113	2079/08/16	3:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.2	<5	8.0	354.0	80	118	0.1	0.02	10.0	0.85	0	Satisfactory
114	2079/08/17	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	39.4	12	12	0.10	0.02	6.0	0.56	0	Satisfactory
115	2079/08/17	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	41.4	14	14	0.10	0.02	6.0	0.52	0	Satisfactory
116	2079/08/17	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.9	<5	7.9	60.1	12	14	0.1	0.02	8.0	0.8	0	Satisfactory
117	2079/08/18	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.6	277.8	60	50	0.3	1.6	11.5	0.57	0	Satisfactory
118	2079/08/18	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	6.7	291.7	66	56	0.3	1.8	11.5	0.79	0	Satisfactory
119	2079/08/18	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	41.3	14	14	0.10	0.02	6.0	0.47	0	Satisfactory
120	2079/08/18	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	44.2	14	14	0.10	0.02	8.0	0.64	0	Satisfactory
121	2079/08/18	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.6	<5	7.2	50.6	12	14	0.1	0.02	8.0	0.4	0	Satisfactory
122	2079/08/18	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.7	73.7	14	12	0.1	0.02	12.0	0.9	0	Satisfactory
123	2079/08/18	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.2	<5	7.7	65.0	14	12	0.1	0.02	10.0	0.9	0	Satisfactory
124	2079/08/18	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.5	<5	7.7	62.7	14	12	0.1	0.02	8.0	0.62	0	Satisfactory
125	2079/08/18	12:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.9	<5	8.2	362.0	82	120	0.1	0.02	10.0	0.76	0	Satisfactory
126	2079/08/19	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.8	275.8	60	50	0.3	1.8	9.6	0.56	0	Satisfactory
127	2079/08/19	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	6.8	294.9	66	58	0.3	1.8	11.5	0.65	0	Satisfactory
128	2079/08/20	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	2.1	<5	6.8	282.9	64	52	0.3	1.8	11.5	0.53	0	Satisfactory
129	2079/08/20	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	2.1	<5	6.8	296.4	66	58	0.3	1.8	11.5	0.74	0	Satisfactory

130	2079/08/19	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	42.4	14	14	0.10	0.02	6.0	0.57	0	Satisfactory
131	2079/08/19	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.2	44.1	14	14	0.10	0.02	8.0	0.65	0	Satisfactory
132	2079/08/19	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.0	<5	7.9	67.4	14	12	0.1	0.02	12.0	0.8	0	Satisfactory
133	2079/08/19	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.5	<5	7.6	63.9	12	14	0.1	0.02	10.0	0.82	0	Satisfactory
134	2079/08/19	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.5	<5	7.7	58.1	12	14	0.1	0.02	8.0	0.87	0	Satisfactory
135	2079/08/19	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	7.9	57.9	14	12	0.1	0.02	10.0	0.92	0	Satisfactory
136	2079/08/19	12:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.5	<5	7.9	367.0	84	120	0.1	0.02	10.0	0.86	0	Satisfactory
137	2079/08/20	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	43.3	14	14	0.10	0.02	6.0	0.42	0	Satisfactory
138	2079/08/20	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	42.3	14	14	0.10	0.02	8.0	0.6	0	Satisfactory
139	2079/08/20	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	7.1	48.3	12	14	0.1	0.02	8.0	0.27	0	Satisfactory
140	2079/08/20	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.8	49.4	12	14	0.1	0.02	8.0	0.28	0	Satisfactory
141	2079/08/20	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.6	44.6	12	14	0.1	0.02	8.0	0.18	0	Satisfactory
142	2079/08/20	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.5	48.6	12	14	0.1	0.02	8.0	0.56	0	Satisfactory
143	2079/08/20	12:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.3	<5	7.9	364.0	84	122	0.1	0.02	12.0	0.90	0	Satisfactory
144	2079/08/21	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	51.2	16	14	0.10	0.02	8.0	0.62	0	Satisfactory
145	2079/08/21	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	50.2	16	14	0.10	0.02	8.0	0.58	0	Satisfactory
146	2079/08/21	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.4	40.2	12	14	0.1	0.02	8.0	0.12	0	Satisfactory
147	2079/08/21	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	7.2	51.3	12	14	0.1	0.02	12.0	0.8	0	Satisfactory
148	2079/08/21	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.5	<5	7.7	50.4	12	14	0.1	0.02	12.0	0.89	0	Satisfactory
149	2079/08/21	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	7.4	47.8	12	14	0.1	0.02	10.0	0.87	0	Satisfactory
150	2079/08/21	12:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.2	<5	8.0	356.0	80	118	0.1	0.02	10.0	0.96	0	Satisfactory
151	2079/08/22	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	47.2	14	14	0.10	0.02	8.0	0.57	0	Satisfactory
152	2079/08/22	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	49.3	14	14	0.10	0.02	8.0	0.53	0	Satisfactory
153	2079/08/22	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.7	<5	7.5	39.4	10	8	0.1	0.02	6.0	0.72	0	Satisfactory
154	2079/08/22	10:30am	Baneshwor	Minbhawan SRT	Treated	Clear	2.1	<5	7.1	266.5	84	74	0.2	1.3	20.0	0.11	0	Satisfactory
155	2079/08/23	10:30am	Baneshwor	Minbhawan SRT	Treated	Clear	5.0	<5	7.3	285.0	86	76	0.3	1.4	20.0	0.9	0	Satisfactory
156	2079/08/23	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	6.7	297.9	66	58	0.3	1.8	15.4	0.95	0	Satisfactory
157	2079/08/23	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	6.8	318.0	70	62	0.3	1.8	19.2	0.8	0	Satisfactory
158	2079/08/23	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	43.7	12	12	0.10	0.02	8.0	0.46	0	Satisfactory
159	2079/08/23	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	45.2	14	12	0.10	0.02	8.0	0.53	0	Satisfactory
160	2079/08/23	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	6.4	37.9	12	10	0.1	0.02	10.0	0.12	0	Satisfactory
161	2079/08/23	12:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	0.9	<5	8.1	73.0	12	14	0.1	0.02	10.0	1.8	0	Satisfactory
162	2079/08/23	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	8.2	38.5	12	10	0.1	0.02	10.0	0.13	0	Satisfactory
163	2079/08/23	12:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	0.8	<5	8.1	76.3	14	16	0.1	0.02	10.0	0.3	0	Satisfactory
164	2079/08/23	10:30am	Tripureshwor	Anamnagar SRT	Treated	Clear	2.8	<5	7.9	49.8	16	14	0.1	0.02	10.0	0.1	0	Satisfactory
165	2079/08/23	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	8.1	39.1	14	12	0.1	0.02	10.0	0.45	0	Satisfactory
166	2079/08/23	2:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	1.5	<5	8.2	77.0	14	16	0.1	0.02	10.0	0.87	0	Satisfactory
167	2079/08/23	12:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.6	<5	8.0	361.0	82	120	0.1	0.02	10.0	0.90	0	Satisfactory
168	2079/08/24	10:30am	Baneshwor	Minbhawan SRT	Treated	Clear	0.5	<5	8.1	95.7	14	16	0.1	0.02	20.0	0.2	0	Satisfactory
169	2079/08/24	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	47.4	12	12	0.10	0.02	8.0	0.54	0	Satisfactory
170	2079/08/24	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.2	50.2	14	14	0.10	0.02	8.0	0.65	0	Satisfactory
171	2079/08/24	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.8	42.2	14	12	0.1	0.02	10.0	0.41	0	Satisfactory
172	2079/08/24	12:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	0.8	<5	8.2	83.5	14	16	0.1	0.02	10.0	0.21	0	Satisfactory
173	2079/08/25	10:30am	Tripureshwor	Anamnagar SRT	Treated	Clear	1.5	<5	7.5	90.0	14	16	0.1	0.02	10.0	0.9	0	Satisfactory
174	2079/08/25	10:30am	Baneshwor	Minbhawan SRT	Treated	Clear	0.6	<5	8.1	96.0	14	16	0.1	0.02	20.0	0.8	0	Satisfactory
175	2079/08/25	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	2.4	<5	6.8	302.0	68	56	0.3	1.8	15.4	0.82	0	Satisfactory
176	2079/08/25	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	2.3	<5	6.9	305.0	68	56	0.3	1.8	19.2	0.8	0	Satisfactory
177	2079/08/25	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	51.2	14	14	0.10	0.02	8.0	0.47	0	Satisfactory

178	2079/08/25	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	54.1	14	14	0.10	0.02	8.0	0.63	0	Satisfactory
179	2079/08/25	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.8	41.0	12	12	0.1	0.02	8.0	0.12	0	Satisfactory
180	2079/08/25	10:30am	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	1.1	<5	7.7	86.8	14	16	0.1	0.02	10.0	0.27	0	Satisfactory
181	2079/08/25	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.9	60.6	12	14	0.1	0.02	10.0	0.87	0	Satisfactory
182	2079/08/25	12:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	0.6	<5	8.1	88.6	14	16	0.1	0.02	10.0	0.55	0	Satisfactory
183	2079/08/25	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	8.1	62.2	14	12	0.1	0.02	10.0	0.92	0	Satisfactory
184	2079/08/25	2:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	1.1	<5	8.2	92.8	14	16	0.1	0.02	10.0	0.1	0	Satisfactory
185	2079/08/25	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	8.1	60.4	14	12	0.1	0.02	8.0	0.65	0	Satisfactory
186	2079/08/25	3:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	1.1	<5	8.1	88.4	14	16	0.1	0.02	10.0	0.11	0	Satisfactory
187	2079/08/25	12:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.7	<5	8.1	368.0	84	120	0.1	0.02	10.0	0.89	0	Satisfactory
188	2079/08/26	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	2.6	<5	6.9	277.9	62	48	0.3	1.8	9.6	0.7	0	Satisfactory
189	2079/08/26	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	2.5	<5	7.1	272.0	62	48	0.3	1.8	9.6	0.28	0	Satisfactory
190	2079/08/26	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	48.6	14	14	0.10	0.02	8.0	0.51	0	Satisfactory
191	2079/08/26	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	50.7	16	14	0.10	0.02	8.0	0.65	0	Satisfactory
192	2079/08/26	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	8.1	47.6	14	12	0.1	0.02	8.0	0.33	0	Satisfactory
193	2079/08/26	10:30am	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	0.2	<5	7.8	83.8	14	16	0.1	0.02	10.0	0.6	0	Satisfactory
194	2079/08/26	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.2	52.0	12	14	0.1	0.02	10.0	0.9	0	Satisfactory
195	2079/08/26	12:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	1.0	<5	7.7	84.7	14	16	0.1	0.02	10.0	0.52	0	Satisfactory
196	2079/08/26	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	6.9	57.1	12	14	0.1	0.02	10.0	0.99	0	Satisfactory
197	2079/08/26	2:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	0.3	<5	7.7	85.5	14	16	0.1	0.02	10.0	0.15	0	Satisfactory
198	2079/08/26	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	7.2	54.3	12	14	0.1	0.02	10.0	0.87	0	Satisfactory
199	2079/08/26	3:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	0.6	<5	7.7	82.3	14	16	0.1	0.02	10.0	0.12	0	Satisfactory
200	2079/08/26	12:30pm	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.8	<5	7.9	365.0	84	120	0.1	0.02	10.0	0.79	0	Satisfactory
201	2079/08/27	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.8	280.3	64	52	0.3	1.8	11.5	0.66	0	Satisfactory
202	2079/08/27	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.8	293.9	66	56	0.3	1.8	11.5	0.82	0	Satisfactory
203	2079/08/27	10:30am	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.6	<5	7.3	88.6	26	38	0.1	0.02	3.8	0.2	0	Satisfactory
204	2079/08/27	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	50.2	14	14	0.10	0.02	8.0	0.61	0	Satisfactory
205	2079/08/27	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	53.2	14	14	0.10	0.02	8.0	0.65	0	Satisfactory
206	2079/08/27	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	6.7	52.3	12	14	0.1	0.02	8.0	0.25	0	Satisfactory
207	2079/08/27	12:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	0.6	<5	7.1	79.2	14	16	0.1	0.02	10.0	0.13	0	Satisfactory
208	2079/08/27	2:30pm	Chhetrapati	Balaju SRT	Treated	Clear	3.6	<5	7.7	86.0	14	16	0.1	0.02	10.0	0.1	0	Satisfactory
209	2079/08/27	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.6	60.2	12	14	0.1	0.02	10.0	0.99	0	Satisfactory
210	2079/08/27	12:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	0.3	<5	7.5	76.5	14	16	0.1	0.02	10.0	0.27	0	Satisfactory
211	2079/08/27	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	7.5	61.9	12	14	0.1	0.02	12.0	0.68	0	Satisfactory
212	2079/08/27	2:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	0.9	<5	7.8	81.3	14	16	0.1	0.02	10.0	0.45	0	Satisfactory
213	2079/08/27	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	7.3	64.8	12	14	0.1	0.02	10.0	0.89	0	Satisfactory
214	2079/08/27	3:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	1.0	<5	7.5	80.4	14	16	0.1	0.02	10.0	0.37	0	Satisfactory
215	2079/08/27	10am	Bhaktapur	Katunje SRT	Treated	Clear	5.0	<5	7.6	96.2	38	36	0.3	0.36	10.0	0.1	0	Satisfactory
216	2079/08/28	10:30am	Tripreshwor	Anamnagar SRT	Treated	Clear	0.1	<5	7.8	81.2	14	16	0.1	0.02	10.0	0.5	0	Satisfactory
217	2079/08/28	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	6.9	291.8	66	54	0.3	1.8	11.5	0.45	0	Satisfactory
218	2079/08/28	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	6.9	296.0	68	56	0.3	1.8	11.5	0.64	0	Satisfactory
219	2079/08/28	10:30am	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.9	<5	7.2	101.0	30	38	0.1	0.02	3.8	0.1	0	Satisfactory
220	2079/08/28	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	52.2	14	14	0.10	0.02	6.0	0.62	0	Satisfactory
221	2079/08/28	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	49.2	14	12	0.10	0.02	6.0	0.48	0	Satisfactory
222	2079/08/28	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.9	<5	7.8	42.7	12	14	0.1	0.02	8.0	0.61	0	Satisfactory
223	2079/08/28	10:30am	Mahankalchaur	Mahanakalchaur SRT	Treated	clear	0.3	<5	7.9	77.1	14	16	0.1	0.02	10.0	0.13	0	Satisfactory
224	2079/08/28	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	7.7	45.4	12	14	0.1	0.02	10.0	0.85	0	Satisfactory
225	2079/08/28	12:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	clear	0.3	<5	7.5	75.5	14	16	0.1	0.02	10.0	0.58	0	Satisfactory

226	2079/08/28	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	7.9	44.8	14	12	0.1	0.02	10.0	0.83	0	Satisfactory
227	2079/08/28	2:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	clear	0.8	<5	8.1	73.8	14	16	0.1	0.02	10.0	0.44	0	Satisfactory
228	2079/08/28	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	7.8	43.4	12	14	0.1	0.02	10.0	0.71	0	Satisfactory
229	2079/08/28	3:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	clear	0.8	<5	7.9	74.2	14	16	0.1	0.02	10.0	0.4	0	Satisfactory
230	2079/08/28	10:30am	Baneshwor	Minbhawan SRT	Treated	Clear	0.7	<5	8.2	77.7	14	16	0.1	0.02	20.0	0.2	0	Satisfactory
231	2079/08/28	10am	Bhaktapur	Katunje SRT	Treated	Clear	5.0	<5	7.8	80.3	26	38	0.4	0.02	8.0	0.1	0	Satisfactory
232	2079/08/29	12:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.8	298.4	66	58	0.3	1.8	11.5	0.6	0	Satisfactory
233	2079/08/29	10:30am	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.9	<5	7.3	92.0	28	38	0.1	0.02	3.8	0.1	0	Satisfactory
234	2079/08/29	10:30am	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	48.7	14	14	0.10	0.02	8.0	0.51	0	Satisfactory
235	2079/08/29	2:30pm	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	56.2	16	14	0.10	0.02	8.0	0.75	0	Satisfactory
236	2079/08/29	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	7.4	47.4	12	14	0.1	0.02	10.0	0.46	0	Satisfactory
237	2079/08/29	10:30am	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	0.8	<5	7.5	77.0	14	16	0.1	0.02	10.0	0.23	0	Satisfactory
238	2079/08/29	10am	Bhaktapur	Katunje SRT	Treated	Clear	5.0	<5	7.9	80.1	14	16	0.2	0.02	8.0	0.28	0	Satisfactory
239	2079/08/29	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	7.7	46.1	12	14	0.1	0.02	10.0	0.33	0	Satisfactory
240	2079/08/29	12:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	0.7	<5	7.7	76.3	14	16	0.1	0.02	10.0	0.5	0	Satisfactory
241	2079/08/29	10:30am	Chhetrapati	Balaju SRT	Treated	Clear	0.4	<5	7.5	80.1	14	16	0.1	0.02	10.0	0.49	0	Satisfactory
242	2079/08/29	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	7.4	50.2	12	14	0.1	0.02	8.0	0.38	0	Satisfactory
243	2079/08/29	2:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	0.7	<5	7.7	75.5	14	16	0.1	0.02	10.0	0.34	0	Satisfactory
244	2079/08/29	3:30pm	Mahankalchaur	Mahanakalchaur SRT	Treated	Clear	0.7	<5	7.6	74.6	14	16	0.1	0.02	10.0	0.32	0	Satisfactory
245	2079/08/29	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	7.7	49.5	12	14	0.1	0.02	10.0	0.32	0	Satisfactory