

KATHMANDU UPATYAKA KHANEPANI LIMITED
Water / Waste Water Quality Assurance Division , Mahankalchaur WTP
Laboratory Record Of Chemical & Bacteriological Analysis Of Water
Magh 2079

S.No.	Date	Time	Branch	Location	Sample taken	Appearance	Turbidity	Colour	P ^H	E.C.	Total Alkalinity	Total Hardness	Total Iron	Total Ammonia	Chloride	F.R.C.	Total Coliforms	Remarks
							(NTU)	(TCU)		µs/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	/100ml	
National Drinking Water Quality Standard (NDWQS) 2079							5	5	6.5-8.5	1500		500	0.3 (3)	1.5	250	0.1-0.5	0 in 95% Samples	
1	2079/10/01	11:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.84	<5	7.7	43	12	14	0.1	0.02	8.00	0.1	0	Satisfactory
2	2079/10/01	11:30am	Mahankalchaur	Melamchi	Treated	Clear	0.77	<5	8.0	87	14	16	0.1	0.02	10.00	0.4	0	Satisfactory
3	2079/10/01	4:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.81	<5	7.9	41	12	14	0.1	0.02	8.00	0.1	0	Satisfactory
4	2079/10/01	4:00pm	Mahankalchaur	Melamchi	Treated	Clear	0.48	<5	7.8	86	14	16	0.1	0.02	10.00	0.8	0	Satisfactory
5	2079/10/01	8:48am	Bhaktapur	Katunje	Treated	Clear	0.63	<5	7.5	96	14	16	0.1	0.02	10.00	0.1	0	Satisfactory
6	2079/10/01	10:10 AM	Maharajgunj	Bansbari In	Treated	Clear	0.22	<5	7.4	70	22	28	0.1	0.02	6.00	0.4	0	Satisfactory
7	2079/10/01	10:20 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.18	<5	7.4	70	22	28	0.1	0.02	6.00	0.4	0	Satisfactory
8	2079/10/01	10:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	37	12	12	0.1	0.02	6.00	0.5	0	Satisfactory
9	2079/10/01	2:05 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.26	<5	7.4	73	22	22	0.1	0.02	6.00	0.5	0	Satisfactory
10	2079/10/01	2:15 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.15	<5	7.4	72	22	22	0.1	0.02	6.00	0.5	0	Satisfactory
11	2079/10/02	11:00am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.56	<5	7.9	43	12	14	0.1	0.02	8.00	0.2	0	Satisfactory
12	2079/10/02	11:00am	Mahankalchaur	Melamchi	Treated	Clear	0.35	<5	7.8	82	14	16	0.1	0.02	10.00	0.5	0	Satisfactory
13	2079/10/02	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.44	<5	7.9	52	12	14	0.1	0.02	8.00	0.2	0	Satisfactory
14	2079/10/02	2:30pm	Mahankalchaur	Melamchi	Treated	Clear	0.43	<5	7.8	84	14	16	0.1	0.02	10.00	0.2	0	Satisfactory
15	2079/10/02	7:42am	Bhaktapur	Katunje	Treated	Clear	0.61	<5	7.5	94	14	16	0.1	0.02	10.00	0.1	0	Satisfactory
16	2079/10/02	10:40 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	39	12	12	0.1	0.02	6.00	0.5	0	Satisfactory
17	2079/10/02	10:50 AM	Maharajgunj	Bansbari In	Treated	Clear	0.46	<5	7.4	69	22	30	0.1	0.02	6.00	0.5	0	Satisfactory
18	2079/10/02	10:55 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.42	<5	7.4	69	22	30	0.1	0.02	6.00	0.4	0	Satisfactory
19	2079/10/02	1:25 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.56	<5	7.4	72	22	30	0.1	0.02	6.00	0.5	0	Satisfactory
20	2079/10/02	1:35 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.48	<5	7.4	72	22	30	0.1	0.02	6.00	0.4	0	Satisfactory
21	2079/10/02	11:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.64	<5	7.5	265	64	52	0.3	1.80	11.52	0.4	0	Satisfactory
22	2079/10/02	1:30 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	2.44	<5	7.5	266	64	52	0.3	1.80	11.52	0.3	0	Satisfactory
23	2079/10/03	8:25am	Bhaktapur	Katunje	Treated	Clear	0.46	<5	7.5	94	14	16	0.1	0.02	10.00	0.6	0	Satisfactory
24	2079/10/03	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.66	<5	7.7	42	12	14	0.1	0.02	8.00	0.1	0	Satisfactory
25	2079/10/03	10:30am	Mahankalchaur	Melamchi	Treated	Clear	0.55	<5	7.9	99	14	16	0.1	0.02	10.00	0.2	0	Satisfactory
26	2079/10/03	12:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.74	<5	8.1	45	12	14	0.1	0.02	8.00	0.5	0	Satisfactory
27	2079/10/03	12:00pm	Mahankalchaur	Melamchi	Treated	Clear	0.59	<5	7.9	87	14	16	0.1	0.02	10.00	0.3	0	Satisfactory
28	2079/10/03	9:45AM	Chettrapaati	Balaju SRT	Treated	Clear	0.58	<5	8.1	94	14	16	0.1	0.02	10.00	0.4	0	Satisfactory
29	2079/10/03	2:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.74	<5	8.1	45	12	14	0.1	0.02	8.00	0.1	0	Satisfactory
30	2079/10/03	2:00pm	Mahankalchaur	Melamchi	Treated	Clear	0.59	<5	7.9	85	14	16	0.1	0.02	10.00	0.1	0	Satisfactory
31	2079/10/03	3:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.73	<5	8.2	58	14	14	0.1	0.02	8.00	0.1	0	Satisfactory
32	2079/10/03	3:00pm	Mahankalchaur	Melamchi	Treated	Clear	0.47	<5	8.2	99	16	18	0.1	0.02	10.00	0.2	0	Satisfactory
33	2079/10/03	10:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.37	<5	7.4	73	24	32	0.1	0.02	6.00	0.6	0	Satisfactory
34	2079/10/03	10:05 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.24	<5	7.3	72	24	32	0.1	0.02	6.00	0.5	0	Satisfactory
35	2079/10/03	10:20 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	41	14	14	0.1	0.02	6.00	0.4	0	Satisfactory
36	2079/10/03	10:25 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.21	<5	7.4	73	24	32	0.1	0.02	6.00	0.5	0	Satisfactory
37	2079/10/03	10:35 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.18	<5	7.4	73	24	32	0.1	0.02	6.00	0.5	0	Satisfactory

38	2079/10/03	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	43	14	14	0.1	0.02	6.00	0.4	0	Satisfactory
39	2079/10/03	10:30 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.19	<5	7.7	360	76	120	0.1	0.02	8.00	0.8	0	Satisfactory
40	2079/10/03	11:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.18	<5	7.4	289	68	56	0.3	1.80	11.52	0.4	0	Satisfactory
41	2079/10/03	10:00 AM	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.78	<5	7.4	77	20	32	0.1	0.02	3.84	0.1	0	Satisfactory
42	2079/10/03	1:30 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.22	<5	7.4	292	70	56	0.3	1.80	11.52	0.8	0	Satisfactory
43	2079/10/03	3:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.76	<5	7.3	257	62	52	0.3	1.80	13.44	0.8	0	Satisfactory
44	2079/10/03	2:00PM	Tripureshwor	Anamnagar	Treated	Clear	0.23	<5	7.9	96	14	16	0.1	0.02	10.0	0.5	0	Satisfactory
45	2079/10/03	2:15PM	Baneshwor	Minbhawan	Treated	Clear	0.48	<5	7.8	90	14	16	0.1	0.02	10	0.4	0	Satisfactory
46	2079/10/04	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.52	<5	7.8	49	12	14	0.1	0.02	10.00	1.0	0	Satisfactory
47	2079/10/04	10:30am	Mahankalchaur	Melamchi	Treated	Clear	0.65	<5	7.3	85	14	16	0.1	0.02	10.00	0.4	0	Satisfactory
48	2079/10/04	12:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.12	<5	7.9	52	12	14	0.1	0.02	10.00	1.0	0	Satisfactory
49	2079/10/04	12:00pm	Mahankalchaur	Melamchi	Treated	Clear	0.55	<5	7.6	82	14	16	0.1	0.02	10.00	0.6	0	Satisfactory
50	2079/10/04	8:40am	Bhaktapur	Katunje	Treated	Clear	0.90	<5	8.0	93	14	16	0.1	0.02	10.00	0.3	0	Satisfactory
51	2079/10/04	10:30AM	Chettrapaati	Balaju SRT	Treated	Clear	2.19	<5	7.6	92	14	16	0.1	0.02	10.00	0.6	0	Satisfactory
52	2079/10/04	2:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.83	<5	7.5	47	12	14	0.1	0.02	8.00	0.5	0	Satisfactory
53	2079/10/04	2:00pm	Mahankalchaur	Melamchi	Treated	Clear	0.45	<5	7.4	84	14	16	0.1	0.02	10.00	0.3	0	Satisfactory
54	2079/10/04	3:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.88	<5	7.4	47	12	14	0.1	0.02	8.00	0.5	0	Satisfactory
55	2079/10/04	3:00pm	Mahankalchaur	Melamchi	Treated	Clear	0.62	<5	7.3	88	14	16	0.1	0.02	10.00	0.2	0	Satisfactory
56	2079/10/04	10:30 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	40	14	14	0.1	0.02	6.00	0.5	0	Satisfactory
57	2079/10/04	10:35 AM	Maharajgunj	Bansbari In	Treated	Clear	0.28	<5	7.4	70	22	30	0.1	0.02	6.00	0.4	0	Satisfactory
58	2079/10/04	10:45 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.21	<5	7.3	70	22	30	0.1	0.02	6.00	0.4	0	Satisfactory
59	2079/10/04	2:30 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.22	<5	7.4	73	22	30	0.1	0.02	6.00	0.6	0	Satisfactory
60	2079/10/04	2:40 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.16	<5	7.4	73	22	30	0.1	0.02	6.00	0.5	0	Satisfactory
61	2079/10/04	3:15 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	42	14	14	0.1	0.02	6.00	0.4	0	Satisfactory
62	2079/10/04	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.24	<5	7.1	230	60	48	0.3	1.80	9.60	0.4	0	Satisfactory
63	2079/10/04	10:00am	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.76	<5	7.3	77	20	32	0.1	0.02	3.84	0.1	0	Satisfactory
64	2079/10/04	1:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.30	<5	7.1	290	70	56	0.3	1.80	19.20	0.8	0	Satisfactory
65	2079/10/04	3:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.61	<5	7.1	289	68	56	0.3	1.80	19.20	0.8	0	Satisfactory
66	2079/10/04	1:30PM	Tripureshwor	Anamnagar	Treated	Clear	0.86	<5	6.9	89	14	16	0.1	0.02	10.0	0.2	0	Satisfactory
67	2079/10/05	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.75	<5	7.4	43	12	14	0.1	0.02	8.00	0.1	0	Satisfactory
68	2079/10/05	10:30am	Mahankalchaur	Melamchi	Treated	Clear	0.85	<5	8.0	70	14	16	0.1	0.02	10.00	0.1	0	Satisfactory
69	2079/10/05	12:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.66	<5	7.9	44	14	12	0.1	0.02	8.00	0.4	0	Satisfactory
70	2079/10/05	12:00pm	Mahankalchaur	Melamchi	Treated	Clear	0.46	<5	7.4	87	14	16	0.1	0.02	10.00	0.6	0	Satisfactory
71	2079/10/05	2:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.94	<5	7.4	44	12	14	0.1	0.02	8.00	0.4	0	Satisfactory
72	2079/10/05	2:00pm	Mahankalchaur	Melamchi	Treated	Clear	0.82	<5	7.3	92	14	16	0.1	0.02	10.00	0.2	0	Satisfactory
73	2079/10/05	3:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.95	<5	7.4	43	12	14	0.1	0.02	8.00	0.4	0	Satisfactory
74	2079/10/05	3:00pm	Mahankalchaur	Melamchi	Treated	Clear	0.56	<5	7.2	89	14	16	0.1	0.02	10.00	0.3	0	Satisfactory
75	2079/10/05	9:30 AM	Kirtipur	Kirtipur SRT	Treated	Clear	1.03	<5	7.5	91	14	16	0.1	0.02	10.00	0.5	0	Satisfactory
76	2079/10/05	7:40 AM	Bhaktapur	Katunje	Treated	Clear	0.48	<5	7.9	94	14	16	0.1	0.02	10.00	0.6	0	Satisfactory
77	2079/10/05	10:30 AM	Chettrapaati	Balaju SRT	Treated	Clear	0.48	<5	7.4	85	14	16	0.1	0.02	10.00	0.7	0	Satisfactory
78	2079/10/05	10:15 AM	Maharajgunj	Bansbari In	Treated	Clear	0.36	<5	7.4	72	22	32	0.1	0.02	6.00	0.9	0	Satisfactory
79	2079/10/05	10:25 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.32	<5	7.4	73	22	32	0.1	0.02	6.00	0.8	0	Satisfactory
80	2079/10/05	10:50 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	41	14	12	0.1	0.02	6.00	0.5	0	Satisfactory
81	2079/10/05	1:35 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.48	<5	7.4	72	22	30	0.1	0.02	6.00	0.5	0	Satisfactory
82	2079/10/05	1:45 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.42	<5	7.4	73	22	30	0.1	0.02	6.00	0.4	0	Satisfactory
83	2079/10/05	2:45 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	38	12	12	0.1	0.02	6.00	0.5	0	Satisfactory
84	2079/10/05	11:00am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.47	<5	7.1	248	60	48	0.3	1.80	11.52	0.2	0	Satisfactory
85	2079/10/05	10:00am	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.87	<5	7.3	74	20	30	0.1	0.02	3.84	0.1	0	Satisfactory
86	2079/10/05	1:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.52	<5	7.1	239	60	50	0.3	1.80	9.60	0.4	0	Satisfactory
87	2079/10/05	3:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.67	<5	7.1	261	62	52	0.3	1.80	9.60	0.5	0	Satisfactory
88	2079/10/05	7:00 AM	Baneshwor	Minbhawan	Treated	Clear	2.10	<5	8.0	70	14	16	0.1	0.02	10	0.1	0	Satisfactory
89	2079/10/06	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.68	<5	7.7	47	12	14	0.1	0.02	8.00	0.1	0	Satisfactory

90	2079/10/06	10:30am	Mahankalchaur	Melamchi	Treated	Clear	1.47	<5	7.2	88	14	16	0.1	0.02	10.00	0.4	0	Satisfactory
91	2079/10/06	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.43	<5	7.6	51	12	14	0.1	0.02	8.00	0.5	0	Satisfactory
92	2079/10/06	12:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.88	<5	7.1	91	14	16	0.1	0.02	10.00	0.6	0	Satisfactory
93	2079/10/06	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.68	<5	6.7	48	12	14	0.1	0.02	8.00	0.6	0	Satisfactory
94	2079/10/06	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.38	<5	7.2	86	14	16	0.1	0.02	10.00	0.1	0	Satisfactory
95	2079/10/06	10:00 AM	Chettrapaati	Balaju SRT	Treated	Clear	0.56	<5	7.4	80	14	16	0.1	0.02	10.00	0.6	0	Satisfactory
96	2079/10/06	9:30 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.10	<5	7.6	94	14	16	0.1	0.02	10.00	0.7	0	Satisfactory
97	2079/10/06	11:45 AM	Bhaktapur	Katunje	Treated	Clear	0.92	<5	6.8	94	14	16	0.1	0.02	10.00	0.7	0	Satisfactory
98	2079/10/06	10:50 AM	Maharajgunj	Bansbari In	Treated	Clear	0.30	<5	7.3	73	22	30	0.1	0.02	6.00	0.5	0	Satisfactory
99	2079/10/06	11:50 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.28	<5	7.4	73	22	30	0.1	0.02	6.00	0.6	0	Satisfactory
100	2079/10/06	12:05 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.21	<5	7.4	73	22	30	0.1	0.02	6.00	0.4	0	Satisfactory
101	2079/10/06	12:55 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.40	<5	7.5	73	22	30	0.1	0.02	6.00	0.5	0	Satisfactory
102	2079/10/06	1:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.23	<5	7.5	72	22	30	0.1	0.02	6.00	0.4	0	Satisfactory
103	2079/10/06	2:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.3	48	14	14	0.1	0.02	6.00	0.5	0	Satisfactory
104	2079/10/06	11:00am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.49	<5	7.1	275	64	54	0.3	1.80	11.52	0.6	0	Satisfactory
105	2079/10/06	10:30am	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.79	<5	7.3	71	20	30	0.1	0.02	3.84	0.1	0	Satisfactory
106	2079/10/06	1:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.51	<5	7.1	282	64	56	0.3	1.80	11.52	0.9	0	Satisfactory
107	2079/10/06	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.54	<5	7.1	283	64	56	0.3	1.80	13.44	0.8	0	Satisfactory
108	2079/10/07	2:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.43	<5	7.3	53	12	14	0.1	0.02	8.00	0.9	0	Satisfactory
109	2079/10/07	2:00 AM	Mahankalchaur	Melamchi	Treated	Clear	1.20	<5	7.1	90	14	16	0.1	0.02	10.00	0.2	0	Satisfactory
110	2079/10/07	9:40 AM	Bhaktapur	Katunje	Treated	Clear	0.66	<5	7.4	95	14	16	0.1	0.02	10.00	0.1	0	Satisfactory
111	2079/10/07	10:30 AM	Maharajgunj	Bansbari In	Treated	Clear	0.50	<5	7.5	73	22	30	0.1	0.02	6.00	0.5	0	Satisfactory
112	2079/10/07	10:45 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.52	<5	7.5	73	22	30	0.1	0.02	6.00	0.4	0	Satisfactory
113	2079/10/07	10:50 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.32	<5	7.5	72	22	30	0.1	0.02	6.00	0.4	0	Satisfactory
114	2079/10/07	1:10 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.57	<5	7.6	74	24	30	0.1	0.02	6.00	0.6	0	Satisfactory
115	2079/10/07	1:25 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.43	<5	7.5	73	24	30	0.1	0.02	6.00	0.5	0	Satisfactory
116	2079/10/07	3:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.4	46	14	14	0.1	0.02	6.00	0.5	0	Satisfactory
117	2079/10/07	10:00am	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.78	<5	7.3	71	20	30	0.1	0.02	3.84	0.1	0	Satisfactory
118	2079/10/08	11:00am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.34	<5	7.6	58	12	14	0.1	0.02	8.00	0.5	0	Satisfactory
119	2079/10/08	11:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.51	<5	7.4	86	14	16	0.1	0.02	10.00	0.4	0	Satisfactory
120	2079/10/08	10:30 AM	Chettrapaati	Balaju SRT	Treated	Clear	0.66	<5	7.2	85	14	16	0.1	0.02	10.00	0.3	0	Satisfactory
121	2079/10/08	10:40 AM	Bhaktapur	Katunje	Treated	Clear	0.62	<5	7.1	94	14	16	0.1	0.02	10.00	0.1	0	Satisfactory
122	2079/10/08	10:20 AM	Maharajgunj	Bansbari In	Treated	Clear	0.20	<5	7.5	73	24	30	0.1	0.02	6.00	0.5	0	Satisfactory
123	2079/10/08	10:25 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.24	<5	7.5	73	24	30	0.1	0.02	6.00	0.5	0	Satisfactory
124	2079/10/08	10:30 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.18	<5	7.5	72	24	30	0.1	0.02	6.00	0.4	0	Satisfactory
125	2079/10/08	12:25 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.44	<5	7.5	73	24	30	0.1	0.02	6.00	0.5	0	Satisfactory
126	2079/10/08	12:35 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.35	<5	7.5	73	24	30	0.1	0.02	6.00	0.4	0	Satisfactory
127	2079/10/08	3:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.3	44	14	14	0.1	0.02	6.00	0.5	0	Satisfactory
128	2079/10/08	10:30 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.07	<5	7.9	380	56	130	0.1	0.02	16.00	0.8	0	Satisfactory
129	2079/10/08	1:30pm	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.81	<5	7.3	74	20	32	0.1	0.02	3.84	0.2	0	Satisfactory
130	2079/10/09	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.10	<5	7.5	53	12	14	0.1	0.02	8.00	0.1	0	Satisfactory
131	2079/10/09	10:30 AM	Mahankalchaur	Melamchi	Treated	Clear	1.43	<5	7.3	86	14	16	0.1	0.02	10.00	0.3	0	Satisfactory
132	2079/10/09	10:15 AM	Chettrapaati	Balaju SRT	Treated	Clear	0.53	<5	7.6	89	14	16	0.1	0.02	10.00	0.1	0	Satisfactory
133	2079/10/09	10:40 AM	Bhaktapur	Katunje	Treated	Clear	0.64	<5	7.1	109	14	16	0.1	0.02	10.00	0.1	0	Satisfactory
134	2079/10/09	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.79	<5	7.8	55	12	14	0.1	0.02	8.00	0.5	0	Satisfactory
135	2079/10/09	12:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.53	<5	7.6	91	14	16	0.1	0.02	10.00	0.2	0	Satisfactory
136	2079/10/09	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.37	<5	7.7	57	12	14	0.1	0.02	8.00	1.0	0	Satisfactory
137	2079/10/09	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.38	<5	7.7	86	14	16	0.1	0.02	10.00	0.2	0	Satisfactory
138	2079/10/09	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.65	<5	7.1	59	12	14	0.1	0.02	8.00	1.0	0	Satisfactory
139	2079/10/09	3:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.60	<5	7.2	88	14	16	0.1	0.02	10.00	0.4	0	Satisfactory
140	2079/10/09	10:25 AM	Maharajgunj	Bansbari In	Treated	Clear	0.42	<5	7.3	71	20	30	0.1	0.02	6.00	0.4	0	Satisfactory
141	2079/10/09	10:35 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.38	<5	7.2	72	20	30	0.1	0.02	6.00	0.4	0	Satisfactory

142	2079/10/09	11:40 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.37	<5	7.3	60	14	24	0.1	0.02	6.00	0.6	0	Satisfactory
143	2079/10/09	1:35 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.67	<5	7.2	73	20	30	0.1	0.02	6.00	0.5	0	Satisfactory
144	2079/10/09	1:45 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.48	<5	7.2	73	20	30	0.1	0.02	6.00	0.4	0	Satisfactory
145	2079/10/09	2:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.3	55	16	20	0.1	0.02	6.00	0.5	0	Satisfactory
146	2079/10/09	10:30 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.02	<5	8.2	386	62	134	0.1	0.02	18.00	1.0	0	Satisfactory
147	2079/10/09	11:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.01	<5	6.9	259	62	54	0.3	1.80	9.60	0.2	0	Satisfactory
148	2079/10/09	10:00am	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.86	<5	7.3	75	20	32	0.1	0.02	3.84	0.1	0	Satisfactory
149	2079/10/09	2:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	0.97	<5	7.0	285	66	56	0.3	1.80	11.52	0.4	0	Satisfactory
150	2079/10/09	3:45pm	Madhyapur Thimi	Bode WTP	Treated	Clear	0.82	<5	7.0	298	66	56	0.3	1.80	11.52	0.4	0	Satisfactory
151	2079/10/09	1:30PM	Tripureshwor	Anamnagar	Treated	Clear	0.36	<5	7.4	88	14	16	0.1	0.02	10.0	0.6	0	Satisfactory
152	2079/10/09	12:30PM	Baneshwor	Minbhawan	Treated	Clear	0.25	<5	7.4	84	14	16	0.1	0.02	10	0.5	0	Satisfactory
153	2079/10/10	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.41	<5	7.5	55	12	14	0.1	0.02	8.00	0.1	0	Satisfactory
154	2079/10/10	10:30 AM	Mahankalchaur	Melamchi	Treated	Clear	0.89	<5	6.7	90	14	16	0.1	0.02	10.00	0.6	0	Satisfactory
155	2079/10/10	10:15 AM	Chettrapaati	Balaju SRT	Treated	Clear	5.00	<5	7.1	89	14	16	0.1	0.02	10.00	0.3	0	Satisfactory
156	2079/10/10	9:30 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.82	<5	7.1	92	14	16	0.1	0.02	10.00	0.3	0	Satisfactory
157	2079/10/10	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.27	<5	7.1	56	12	14	0.1	0.02	8.00	0.1	0	Satisfactory
158	2079/10/10	12:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.22	<5	7.2	88	14	16	0.1	0.02	10.00	0.4	0	Satisfactory
159	2079/10/10	8:40 AM	Bhaktapur	Katunje	Treated	Clear	0.36	<5	6.9	96	14	16	0.1	0.02	10.00	0.6	0	Satisfactory
160	2079/10/10	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.81	<5	8.2	76	20	14	0.1	0.02	8.00	1.0	0	Satisfactory
161	2079/10/10	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.48	<5	7.8	91	14	16	0.1	0.02	10.00	0.3	0	Satisfactory
162	2079/10/10	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.79	<5	8.0	75	14	14	0.1	0.02	8.00	1.0	0	Satisfactory
163	2079/10/10	3:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.65	<5	7.8	90	14	16	0.1	0.02	10.00	0.4	0	Satisfactory
164	2079/10/10	10:25 AM	Maharajgunj	Bansbari In	Treated	Clear	0.10	<5	7.4	71	22	30	0.1	0.02	6.00	0.3	0	Satisfactory
165	2079/10/10	10:30 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.10	<5	7.3	71	22	30	0.1	0.02	6.00	0.2	0	Satisfactory
166	2079/10/10	11:30 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.28	<5	7.3	65	20	26	0.1	0.02	6.00	0.5	0	Satisfactory
167	2079/10/10	1:25 AM	Maharajgunj	Panipokhari Out	Treated	Clear	5.00	<5	7.4	73	22	34	0.1	0.02	6.00	0.4	0	Satisfactory
168	2079/10/10	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.3	68	22	28	0.1	0.02	6.00	0.5	0	Satisfactory
169	2079/10/10	10:30 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.79	<5	7.6	375	56	132	0.1	0.02	16.00	1.0	0	Satisfactory
170	2079/10/10	11:30AM	Madhyapur Thimi	Bode WTP	Treated	Clear	0.54	<5	7.1	259	62	54	0.3	1.80	9.60	0.2	0	Satisfactory
171	2079/10/10	10:00AM	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.63	<5	7.0	89	26	36	0.1	0.02	3.84	0.1	0	Satisfactory
172	2079/10/10	1:00 AM	Tripureshwor	Anamnagar	Treated	Clear	0.27	<5	8.0	90	14	16	0.1	0.02	10.0	0.4	0	Satisfactory
173	2079/10/10	1:15 AM	Baneshwor	Minbhawan	Treated	Clear	0.67	<5	7.9	89	14	16	0.1	0.02	10	0.3	0	Satisfactory
174	2079/10/11	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	clear	2.12	<5	7.8	47	12	14	0.1	0.02	8.00	0.3	0	Satisfactory
175	2079/10/11	10:30 AM	Mahankalchaur	Melamchi	Treated	clear	0.47	<5	7.9	92	14	16	0.1	0.02	10.00	0.6	0	Satisfactory
176	2079/10/11	9:30 AM	Kirtipur	Kirtipur SRT	Treated	clear	1.17	<5	8.1	99	14	16	0.1	0.02	10.00	0.4	0	Satisfactory
177	2079/10/11	8:10 AM	Bhaktapur	Katunje	Treated	clear	1.06	<5	7.7	99	14	16	0.1	0.02	1.00	0.1	0	Satisfactory
178	2079/10/11	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.95	<5	7.7	54	12	14	0.1	0.02	8.00	0.5	0	Satisfactory
179	2079/10/11	12:00 PM	Mahankalchaur	Melamchi	Treated	clear	0.91	<5	7.6	91	14	16	0.1	0.02	10.00	0.4	0	Satisfactory
180	2079/10/11	12:00 PM	Chettrapaati	Balaju SRT	Treated	Clear	0.18	<5	7.7	101	14	16	0.1	0.02	10.00	0.5	0	Satisfactory
181	2079/10/11	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.01	<5	7.6	68	12	14	0.1	0.02	8.00	0.8	0	Satisfactory
182	2079/10/11	2:00 PM	Mahankalchaur	Melamchi	Treated	clear	0.29	<5	7.9	96	14	16	0.1	0.02	10.00	0.4	0	Satisfactory
183	2079/10/11	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.11	<5	7.6	66	12	14	0.1	0.02	8.00	0.9	0	Satisfactory
184	2079/10/11	3:00 PM	Mahankalchaur	Melamchi	Treated	clear	0.33	<5	7.9	94	14	16	0.1	0.02	10.00	0.5	0	Satisfactory
185	2079/10/11	10:25 AM	Maharajgunj	Bansbari In	Treated	Clear	0.63	<5	7.9	73	24	32	0.1	0.02	6.00	0.6	0	Satisfactory
186	2079/10/11	10:35 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.35	<5	7.9	72	24	32	0.1	0.02	6.00	0.4	0	Satisfactory
187	2079/10/11	10:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.27	<5	7.3	49	14	14	0.1	0.02	6.00	0.6	0	Satisfactory
188	2079/10/11	2:50 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.22	<5	7.3	57	16	20	0.1	0.02	6.00	0.5	0	Satisfactory
189	2079/10/11	10:30 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.11	<5	7.6	380	60	134	0.1	0.02	18.00	1.0	0	Satisfactory
190	2079/10/12	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	clear	0.83	<5	7.7	50	12	14	0.1	0.02	8.00	0.1	0	Satisfactory
191	2079/10/12	10:30 AM	Mahankalchaur	Melamchi	Treated	clear	0.82	<5	7.4	89	14	16	0.1	0.02	10.00	0.5	0	Satisfactory
192	2079/10/12	7:35 AM	Bhaktapur	Katunje	Treated	clear	0.52	<5	7.5	97	14	16	0.1	0.02	10.00	0.5	0	Satisfactory
193	2079/10/12	10:30 AM	Chettrapaati	Balaju SRT	Treated	clear	1.02	<5	7.9	91	14	16	0.1	0.02	10.00	0.4	0	Satisfactory

194	2079/10/12	9:30 AM	Kirtipur	Kirtipur SRT	Treated	clear	1.28	<5	7.6	100	14	16	0.1	0.02	10.00	0.4	0	Satisfactory
195	2079/10/12	12:30 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.00	<5	8.1	59	14	12	0.1	0.02	10.00	0.3	0	Satisfactory
196	2079/10/12	12:30 PM	Mahankalchaur	Melamchi	Treated	Clear	0.17	<5	8.2	94	14	16	0.1	0.02	10.00	0.4	0	Satisfactory
197	2079/10/12	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.07	<5	7.8	113	20	22	0.1	0.02	10.00	0.9	0	Satisfactory
198	2079/10/12	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.60	<5	7.6	88	14	16	0.1	0.02	10.00	0.5	0	Satisfactory
199	2079/10/12	3:20 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.92	<5	7.7	54	14	16	0.1	0.02	8.00	0.3	0	Satisfactory
200	2079/10/12	3:20 PM	Mahankalchaur	Melamchi	Treated	Clear	1.10	<5	7.7	88	14	10	0.1	0.02	10.00	0.4	0	Satisfactory
201	2079/10/12	10:20 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	66	24	26	0.1	0.02	6.00	0.5	0	Satisfactory
202	2079/10/12	10:45 AM	Maharajgunj	Bansbari In	Treated	Clear	0.76	<5	7.4	73	22	30	0.1	0.02	6.00	0.4	0	Satisfactory
203	2079/10/12	10:55 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.41	<5	7.3	72	22	30	0.1	0.02	6.00	0.3	0	Satisfactory
204	2079/10/12	3:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	60	22	24	0.1	0.02	6.00	0.5	0	Satisfactory
205	2079/10/12	11:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	0.96	<5	7.0	254	62	52	0.3	1.80	9.60	0.3	0	Satisfactory
206	2079/10/12	10:00am	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.69	<5	7.3	90	26	36	0.1	0.02	3.84	0.1	0	Satisfactory
207	2079/10/12	2:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	0.96	<5	7.0	270	62	54	0.3	1.80	9.60	0.2	0	Satisfactory
208	2079/10/12	3:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.06	<5	7.1	279	64	54	0.3	1.80	9.60	0.2	0	Satisfactory
209	2079/10/12	2:15 PM	Tripureshwor	Anamnagar	Treated	Clear	1.10	<5	7.8	94	18	24	0.1	0.02	10.0	0.3	0	Satisfactory
210	2079/10/12	2:00 PM	Baneshwor	Minbhawan	Treated	Clear	0.32	<5	7.8	94	14	12	0.1	0.02	10	0.5	0	Satisfactory
211	2079/10/13	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.10	<5	8.2	51	14	12	0.1	0.02	8.00	0.1	0	Satisfactory
212	2079/10/13	10:30 AM	Mahankalchaur	Melamchi	Treated	Clear	0.93	<5	7.6	100	18	24	0.1	0.02	10.00	0.6	0	Satisfactory
213	2079/10/13	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.90	<5	7.5	54	12	14	0.1	0.02	8.00	0.1	0	Satisfactory
214	2079/10/13	12:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.58	<5	7.6	102	18	24	0.1	0.02	6.00	0.6	0	Satisfactory
215	2079/10/13	10:30 AM	Chettrapaati	Balaju SRT	Treated	Clear	1.00	<5	7.3	100	18	24	0.1	0.02	10.00	0.3	0	Satisfactory
216	2079/10/13	9:30 AM	Bhaktapur	Katunje	Treated	Clear	0.19	<5	7.3	113	20	24	0.1	0.02	6.00	0.5	0	Satisfactory
217	2079/10/13	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.32	<5	7.8	60	14	16	0.1	0.02	10.00	0.8	0	Satisfactory
218	2079/10/13	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.12	<5	7.7	103	20	24	0.1	0.02	10.00	0.3	0	Satisfactory
219	2079/10/13	11:00 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.32	<5	8.2	113	20	16	0.1	0.02	6.00	0.4	0	Satisfactory
220	2079/10/13	10:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.4	63	18	24	0.1	0.02	6.00	0.3	0	Satisfactory
221	2079/10/13	11:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.26	<5	7.6	72	22	30	0.1	0.02	6.00	0.5	0	Satisfactory
222	2079/10/13	11:05 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.21	<5	7.5	73	22	30	0.1	0.02	6.00	0.4	0	Satisfactory
223	2079/10/13	2:50 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.42	<5	7.3	62	22	24	0.1	0.02	6.00	0.5	0	Satisfactory
224	2079/10/13	10:30 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.23	<5	7.6	390	64	136	0.1	0.02	16.00	0.8	0	Satisfactory
225	2079/10/13	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	0.90	<5	8.0	157	54	38	0.2	1.70	11.52	0.3	0	Satisfactory
226	2079/10/13	10:00am	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.69	<5	7.5	86	24	34	0.1	0.02	3.84	0.2	0	Satisfactory
227	2079/10/13	1:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.12	<5	7.9	159	54	38	0.2	1.70	11.52	0.9	0	Satisfactory
228	2079/10/13	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.08	<5	7.6	161	54	38	0.2	1.70	11.52	0.8	0	Satisfactory
229	2079/10/13	12:00 PM	Tripureshwor	Anamnagar	Treated	Clear	0.10	<5	7.4	106	20	24	0.1	0.02	12.0	0.1	0	Satisfactory
230	2079/10/13	12:15 PM	Baneshwor	Minbhawan	Treated	Clear	0.49	<5	7.6	103	20	24	0.1	0.02	8	0.4	0	Satisfactory
231	2079/10/14	11:00 AM	Bhaktapur	Katunje	Treated	Clear	0.10	<5	8.2	131	26	30	0.1	0.02	6.00	0.1	0	Satisfactory
232	2079/10/14	1:45 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.16	<5	7.6	63	22	24	0.1	0.02	6.00	0.5	0	Satisfactory
233	2079/10/14	10:50 AM	Maharajgunj	Bansbari In	Treated	Clear	0.24	<5	7.7	74	24	32	0.1	0.02	6.00	0.4	0	Satisfactory
234	2079/10/14	10:55 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.18	<5	7.6	74	24	32	0.1	0.02	6.00	0.3	0	Satisfactory
235	2079/10/14	3:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.6	62	22	24	0.1	0.02	6.00	0.5	0	Satisfactory
236	2079/10/14	12:30pm	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.73	<5	7.2	83	22	34	0.1	0.02	3.84	0.1	0	Satisfactory
237	2079/10/15	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.29	<5	8.0	99	24	18	0.1	0.02	6.00	0.3	0	Satisfactory
238	2079/10/15	10:30 AM	Mahankalchaur	Melamchi	Treated	Clear	1.31	<5	7.7	121	22	30	0.1	0.02	6.00	0.6	0	Satisfactory
239	2079/10/15	8:40 AM	Bhaktapur	Katunje	Treated	Clear	0.26	<5	8.2	127	26	30	0.1	0.02	4.00	0.2	0	Satisfactory
240	2079/10/15	9:30 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.71	<5	8.2	128	26	30	0.1	0.02	6.00	0.5	0	Satisfactory
241	2079/10/15	10:15 AM	Chettrapaati	Balaju SRT	Treated	Clear	0.25	<5	8.2	126	26	30	0.1	0.02	8.00	0.3	0	Satisfactory
242	2079/10/15	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.80	<5	8.1	109	24	18	0.1	0.02	8.00	0.9	0	Satisfactory
243	2079/10/15	12:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.36	<5	8.0	122	26	30	0.1	0.02	8.00	0.4	0	Satisfactory
244	2079/10/15	2:30 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.22	<5	8.1	104	24	18	0.1	0.02	8.00	0.9	0	Satisfactory
245	2079/10/15	2:30 PM	Mahankalchaur	Melamchi	Treated	Clear	0.80	<5	7.5	124	26	30	0.1	0.02	6.00	0.3	0	Satisfactory

246	2079/10/15	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.44	<5	7.4	102	24	18	0.1	0.02	6.00	0.8	0	Satisfactory
247	2079/10/15	3:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.49	<5	7.5	123	26	30	0.1	0.02	8.00	0.4	0	Satisfactory
248	2079/10/15	10:15 AM	Maharajgunj	Bansbari In	Treated	Clear	0.30	<5	7.8	74	22	32	0.1	0.02	6.00	0.9	0	Satisfactory
249	2079/10/15	10:25 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.22	<5	7.8	73	22	32	0.1	0.02	6.00	0.6	0	Satisfactory
250	2079/10/15	10:40 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.21	<5	7.8	68	18	30	0.1	0.02	6.00	0.5	0	Satisfactory
251	2079/10/15	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.7	68	18	28	0.1	0.02	6.00	0.5	0	Satisfactory
252	2079/10/15	10:30 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.42	<5	7.6	379	54	130	0.1	0.02	14.00	1.0	0	Satisfactory
253	2079/10/15	11:00am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.14	<5	7.3	283	66	54	0.3	1.70	9.60	0.8	0	Satisfactory
254	2079/10/15	10:30am	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.72	<5	7.3	77	20	32	0.1	0.02	3.84	0.1	0	Satisfactory
255	2079/10/15	1:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.09	<5	7.2	283	66	54	0.3	1.70	15.36	0.8	0	Satisfactory
256	2079/10/15	3:20pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.10	<5	7.2	285	66	54	0.3	1.70	11.52	0.8	0	Satisfactory
257	2079/10/15	2:00 PM	Tripureshwor	Anamnagar	Treated	Clear	0.17	<5	7.9	122	26	30	0.1	0.02	14.0	0.3	0	Satisfactory
258	2079/10/15	2:30 PM	Baneshwor	Minbhawan	Treated	Clear	0.10	<5	7.9	122	26	30	0.1	0.02	8	0.3	0	Satisfactory
259	2079/10/16	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.53	<5	8.1	85	20	14	0.1	0.02	8.00	0.9	0	Satisfactory
260	2079/10/16	10:30 AM	Mahankalchaur	Melamchi	Treated	Clear	0.73	<5	7.5	125	26	32	0.1	0.02	6.00	0.5	0	Satisfactory
261	2079/10/16	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.48	<5	7.9	83	20	16	0.1	0.02	8.00	0.9	0	Satisfactory
262	2079/10/16	12:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.85	<5	7.8	123	26	32	0.1	0.02	6.00	0.5	0	Satisfactory
263	2079/10/16	10:30 AM	Chettrapaati	Balaju SRT	Treated	Clear	0.20	<5	7.4	127	26	32	0.1	0.02	6.00	0.4	0	Satisfactory
264	2079/10/16	8:40 AM	Bhaktapur	Katunje	Treated	Clear	1.78	<5	7.6	132	26	32	0.1	0.02	6.00	0.3	0	Satisfactory
265	2079/10/16	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.10	<5	6.6	88	18	20	0.1	0.02	10.00	0.9	0	Satisfactory
266	2079/10/16	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.35	<5	7.2	126	26	32	0.2	0.02	6.00	0.3	0	Satisfactory
267	2079/10/16	1:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.39	<5	7.5	132	26	32	0.1	0.02	8.00	0.6	0	Satisfactory
268	2079/10/16	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.65	<5	7.9	89	20	16	0.1	0.02	10.00	0.9	0	Satisfactory
269	2079/10/16	3:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.85	<5	7.8	125	26	32	0.1	0.02	8.00	0.3	0	Satisfactory
270	2079/10/16	10:10 AM	Maharajgunj	Bansbari In	Treated	Clear	0.08	<5	7.8	73	22	32	0.1	0.02	6.00	0.5	0	Satisfactory
271	2079/10/16	10:20 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.06	<5	7.7	74	22	32	0.1	0.02	6.00	0.4	0	Satisfactory
272	2079/10/16	10:50 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.11	<5	7.7	67	20	20	0.1	0.02	6.00	0.5	0	Satisfactory
273	2079/10/16	1:25 AM	Maharajgunj	Panipokhari In	Treated	Clear	1.65	<5	7.7	74	22	32	0.1	0.02	6.00	0.5	0	Satisfactory
274	2079/10/16	1:35 AM	Maharajgunj	Panipokhari Out	Treated	Clear	1.44	<5	7.7	74	22	32	0.1	0.02	6.00	0.4	0	Satisfactory
275	2079/10/16	3:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.7	62	20	20	0.1	0.02	6.00	0.5	0	Satisfactory
276	2079/10/16	10:30 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.02	<5	7.7	348	52	130	0.1	0.02	12.00	1.0	0	Satisfactory
277	2079/10/16	10:40am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.07	<5	6.9	264	62	52	0.3	1.70	9.60	0.4	0	Satisfactory
278	2079/10/16	10:00am	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.88	<5	7.1	78	20	34	0.1	0.02	3.84	0.3	0	Satisfactory
279	2079/10/16	1:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.10	<5	6.9	286	66	54	0.3	1.70	13.44	0.8	0	Satisfactory
280	2079/10/16	3:40pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.12	<5	6.9	289	66	54	0.3	1.70	13.44	0.7	0	Satisfactory
282	2079/10/16	1:45 PM	Baneshwor	Minbhawan	Treated	Clear	0.10	<5	7.5	127	26	32	0.1	0.02	12	0.4	0	Satisfactory
283	2079/10/16	1:15 PM	Lalitpur	Khumaltar	Treated	Clear	1.00	<5	7.3	130	26	32	0.1	0.02	10	0.1	0	Satisfactory
284	2079/10/17	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.52	<5	7.4	71	18	14	0.1	0.02	8.00	0.1	0	Satisfactory
285	2079/10/17	10:30 AM	Mahankalchaur	Melamchi	Treated	Clear	0.93	<5	7.2	121	26	32	0.1	0.02	6.00	0.2	0	Satisfactory
286	2079/10/17	7:20 AM	Bhaktapur	Katunje	Treated	Clear	0.63	<5	7.3	135	26	32	0.1	0.02	6.00	0.1	0	Satisfactory
287	2079/10/17	9:30 AM	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.65	<5	7.2	119	24	30	0.1	0.02	6.00	0.3	0	Satisfactory
288	2079/10/17	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.45	<5	7.1	80	18	14	0.1	0.02	8.00	0.5	0	Satisfactory
289	2079/10/17	12:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.02	<5	6.9	123	24	30	0.1	0.02	8.00	0.3	0	Satisfactory
290	2079/10/17	1:30 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.55	<5	7.6	129	24	30	0.1	0.02	6.00	0.6	0	Satisfactory
291	2079/10/17	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.00	<5	7.6	78	18	14	0.1	0.02	8.00	0.5	0	Satisfactory
292	2079/10/17	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.30	<5	7.5	123	26	32	0.1	0.02	8.00	0.6	0	Satisfactory
293	2079/10/17	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.77	<5	7.5	76	18	14	0.1	0.02	6.00	0.6	0	Satisfactory
294	2079/10/17	3:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.49	<5	7.5	121	26	32	0.1	0.02	6.00	0.8	0	Satisfactory
295	2079/10/17	10:50 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.24	<5	7.7	65	20	24	0.1	0.02	6.00	0.5	0	Satisfactory
296	2079/10/17	11:20 AM	Maharajgunj	Bansbari In	Treated	Clear	0.21	<5	7.8	73	22	32	0.1	0.02	6.00	0.3	0	Satisfactory
297	2079/10/17	11:30 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.20	<5	7.8	73	22	32	0.1	0.02	6.00	0.2	0	Satisfactory
298	2079/10/17	2:50 AM	Maharajgunj	Panipokhari In	Treated	Clear	1.62	<5	7.7	74	22	32	0.1	0.02	6.00	0.6	0	Satisfactory

299	2079/10/17	3:00 AM	Maharajgunj	Panipokhari Out	Treated	Clear	1.54	<5	7.7	75	22	32	0.1	0.02	6.00	0.6	0	Satisfactory
300	2079/10/17	3:30 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.7	65	20	24	0.1	0.02	6.00	0.5	0	Satisfactory
301	2079/10/17	10:30 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.14	<5	7.6	379	60	134	0.1	0.02	14.00	1.0	0	Satisfactory
302	2079/10/17	11:00am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.27	<5	7.0	281	66	52	0.3	1.70	11.52	0.3	0	Satisfactory
303	2079/10/17	2:00 PM	Tripureshwor	Anamnagar	Treated	Clear	0.15	<5	7.6	126	24	30	0.1	0.02	14.0	0.5	0	Satisfactory
304	2079/10/17	1:00 PM	Lalitpur	Khumaltar	Treated	Clear	0.62	<5	7.5	125	24	30	0.1	0.02	8	0.2	0	Satisfactory
305	2079/10/17	1:45 PM	Baneshwor	Minbhawan	Treated	Clear	0.10	<5	7.4	128	24	30	0.1	0.02	6	0.9	0	Satisfactory
306	2079/10/18	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.40	<5	7.5	92	18	14	0.1	0.02	8.00	0.9	0	Satisfactory
307	2079/10/18	10:30 AM	Mahankalchaur	Melamchi	Treated	Clear	0.27	<5	7.4	109	22	18	0.1	0.02	8.00	0.3	0	Satisfactory
308	2079/10/18	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.28	<5	7.6	88	18	14	0.1	0.02	8.00	0.9	0	Satisfactory
309	2079/10/18	12:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.27	<5	7.6	106	22	18	0.1	0.02	8.00	0.9	0	Satisfactory
310	2079/10/18	11:50 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.22	<5	7.3	131	26	32	0.1	0.02	8.00	0.3	0	Satisfactory
311	2079/10/18	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.33	<5	6.9	78	18	14	0.1	0.02	8.00	0.3	0	Satisfactory
312	2079/10/18	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.36	<5	6.9	123	26	32	0.1	0.02	8.00	0.4	0	Satisfactory
313	2079/10/18	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.01	<5	6.9	76	18	14	0.1	0.02	6.00	0.4	0	Satisfactory
314	2079/10/18	3:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.58	<5	7.1	125	26	32	0.1	0.02	6.00	0.4	0	Satisfactory
315	2079/10/18	9:50 AM	Bhaktapur	Katunje	Treated	Clear	0.10	<5	7.6	121	22	30	0.1	0.02	6.00	0.6	0	Satisfactory
316	2079/10/18	8:05 AM	Bhaktapur	Katunje	Treated	Clear	0.19	<5	7.6	112	24	30	0.1	0.02	6.00	0.2	0	Satisfactory
317	2079/10/18	10:40 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.13	<5	7.5	62	18	24	0.1	0.02	6.00	0.5	0	Satisfactory
318	2079/10/18	10:45 AM	Maharajgunj	Bansbari In	Treated	Clear	0.66	<5	7.7	74	22	30	0.1	0.02	6.00	0.4	0	Satisfactory
319	2079/10/18	10:50 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.38	<5	7.7	73	22	30	0.1	0.02	6.00	0.3	0	Satisfactory
320	2079/10/18	1:20 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.83	<5	7.8	74	22	32	0.1	0.02	6.00	0.4	0	Satisfactory
321	2079/10/18	1:30 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.46	<5	7.8	74	22	32	0.1	0.02	6.00	0.3	0	Satisfactory
322	2079/10/18	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.18	<5	7.5	64	22	24	0.1	0.02	6.00	0.5	0	Satisfactory
323	2079/10/18	10:30 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.45	<5	7.7	385	64	136	0.1	0.02	14.00	1.0	0	Satisfactory
324	2079/10/18	11:00am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.56	<5	7.2	276	64	52	0.3	1.70	13.44	0.8	0	Satisfactory
325	2079/10/18	10:30am	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.78	<5	7.4	82	22	34	0.1	0.02	3.84	0.1	0	Satisfactory
326	2079/10/18	2:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.52	<5	7.0	280	64	54	0.3	1.70	13.44	0.8	0	Satisfactory
327	2079/10/18	3:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.43	<5	7.1	269	62	54	0.3	1.70	11.52	0.4	0	Satisfactory
328	2079/10/18	10:55 AM	Tripureshwor	Anamnagar	Treated	Clear	0.17	<5	7.8	130	26	32	0.1	0.02	14.0	0.5	0	Satisfactory
329	2079/10/18	11:05 AM	Baneshwor	Minbhawan	Treated	Clear	0.10	<5	7.7	125	26	32	0.1	0.02	8	0.6	0	Satisfactory
330	2079/10/18	10:30 AM	Lalitpur	Khumaltar	Treated	Clear	0.91	<5	7.7	128	26	32	0.1	0.02	8	0.5	0	Satisfactory
331	2079/10/19	9:40 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.64	<5	7.7	66	16	12	0.1	0.02	8.00	0.1	0	Satisfactory
332	2079/10/19	9:40 AM	Mahankalchaur	Melamchi	Treated	Clear	0.93	<5	7.4	88	20	24	0.1	0.02	6.00	0.1	0	Satisfactory
333	2079/10/19	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.33	<5	7.7	67	16	12	0.1	0.02	6.00	0.3	0	Satisfactory
334	2079/10/19	12:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.46	<5	7.1	109	20	28	0.1	0.02	6.00	0.2	0	Satisfactory
335	2079/10/19	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.80	<5	7.7	70	16	12	0.1	0.02	8.00	0.8	0	Satisfactory
336	2079/10/19	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.48	<5	8.2	108	22	28	0.1	0.02	6.00	0.3	0	Satisfactory
337	2079/10/19	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.98	<5	7.7	70	16	12	0.1	0.02	8.00	0.8	0	Satisfactory
338	2079/10/19	3:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.61	<5	8.1	111	22	28	0.1	0.02	6.00	0.4	0	Satisfactory
339	2079/10/19	11:45 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.16	<5	8.2	113	22	28	0.1	0.02	8.00	0.8	0	Satisfactory
340	2079/10/19	10:30 AM	Maharajgunj	Bansbari In	Treated	Clear	0.35	<5	7.7	73	22	32	0.1	0.02	6.00	0.4	0	Satisfactory
341	2079/10/19	10:35 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.21	<5	7.7	74	22	32	0.1	0.02	6.00	0.3	0	Satisfactory
342	2079/10/19	11:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.6	57	16	22	0.1	0.02	6.00	0.5	0	Satisfactory
343	2079/10/19	1:30 AM	Maharajgunj	Panipokhari In	Treated	Clear	1.04	<5	7.7	74	22	32	0.1	0.02	6.00	0.4	0	Satisfactory
344	2079/10/19	1:40 AM	Maharajgunj	Panipokhari Out	Treated	Clear	1.63	<5	7.7	74	22	32	0.1	0.02	6.00	0.4	0	Satisfactory
345	2079/10/19	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.7	64	16	24	0.1	0.02	6.00	0.5	0	Satisfactory
346	2079/10/19	10:30 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.06	<5	7.6	380	60	136	0.1	0.02	14.00	1.0	0	Satisfactory
347	2079/10/19	10:45am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.42	<5	6.9	257	60	52	0.3	1.70	9.60	0.1	0	Satisfactory
348	2079/10/19	10:30am	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.82	<5	7.2	74	20	32	0.1	0.02	3.84	0.2	0	Satisfactory
349	2079/10/19	1:40pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.39	<5	7.0	269	62	52	0.3	1.70	13.44	0.6	0	Satisfactory
350	2079/10/19	3:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.35	<5	7.0	275	64	52	0.3	1.70	11.52	0.7	0	Satisfactory

351	2079/10/19	1:00 PM	Tripureshwor	Anamnagar	Treated	Clear	0.16	<5	7.8	108	20	28	0.1	0.02	12.0	0.3	0	Satisfactory
352	2079/10/19	12:25 PM	Baneshwor	Minbhawan	Treated	Clear	0.90	<5	8.2	110	22	28	0.1	0.02	10	0.3	0	Satisfactory
353	2079/10/19	11:10 AM	Lalitpur	Khumaltar	Treated	Clear	0.13	<5	8.2	111	22	28	0.1	0.02	6	0.4	0	Satisfactory
354	2079/10/20	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.33	<5	7.9	66	16	12	0.1	0.02	8.00	0.1	0	Satisfactory
355	2079/10/20	10:30 AM	Mahankalchaur	Melamchi	Treated	Clear	1.92	<5	7.6	110	20	28	0.1	0.02	8.00	0.3	0	Satisfactory
356	2079/10/20	9:45 AM	Bhaktapur	Katunje	Treated	Clear	0.86	<5	7.7	118	20	28	0.1	0.02	6.00	0.2	0	Satisfactory
357	2079/10/20	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.75	<5	6.8	71	14	12	0.1	0.02	8.00	0.7	0	Satisfactory
358	2079/10/20	12:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.30	<5	6.8	114	22	28	0.1	0.02	6.00	0.5	0	Satisfactory
359	2079/10/20	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.90	<5	8.2	83	18	14	0.1	0.02	8.00	0.8	0	Satisfactory
360	2079/10/20	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.27	<5	7.9	117	22	28	0.1	0.02	6.00	0.3	0	Satisfactory
361	2079/10/20	11:30 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.39	<5	8.0	121	22	28	0.1	0.02	6.00	0.3	0	Satisfactory
362	2079/10/20	10:20 AM	Maharajgunj	Bansbari In	Treated	Clear	0.47	<5	7.8	74	22	30	0.1	0.02	6.00	0.3	0	Satisfactory
363	2079/10/20	10:25 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.37	<5	7.8	74	22	30	0.1	0.02	6.00	0.2	0	Satisfactory
364	2079/10/20	10:50 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.8	64	20	24	0.1	0.02	6.00	0.6	0	Satisfactory
365	2079/10/20	1:25 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.64	<5	7.8	74	22	30	0.1	0.02	6.00	0.5	0	Satisfactory
366	2079/10/20	1:35 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.48	<5	7.8	73	22	30	0.1	0.02	6.00	0.5	0	Satisfactory
367	2079/10/20	2:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.14	<5	7.8	66	20	24	0.1	0.02	6.00	0.5	0	Satisfactory
368	2079/10/20	10:30 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.71	<5	7.6	376	56	132	0.1	0.02	14.00	0.9	0	Satisfactory
369	2079/10/20	10:50am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.52	<5	6.9	272	62	52	0.3	1.70	11.52	0.6	0	Satisfactory
370	2079/10/20	10:00am	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.72	<5	7.3	81	24	34	0.1	0.02	3.84	0.2	0	Satisfactory
371	2079/10/20	10:45 AM	Tripureshwor	Anamnagar	Treated	Clear	0.24	<5	8.1	115	22	28	0.1	0.02	12.0	0.7	0	Satisfactory
372	2079/10/20	11:00 AM	Baneshwor	Minbhawan	Treated	Clear	0.80	<5	8.0	114	22	28	0.1	0.02	12	0.4	0	Satisfactory
373	2079/10/20	12:30 PM	Lalitpur	Khumaltar	Treated	Clear	0.78	<5	8	118	24	28	0.1	0.02	6	0.5	0	Satisfactory
374	2079/10/21	7:10 AM	Mahankalchaur	Katunje	Treated	Clear	0.92	<5	8.0	126	24	28	0.1	0.02	6.00	0.2	0	Satisfactory
375	2079/10/21	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.46	<5	7.6	71	14	16	0.1	0.02	8.00	0.9	0	Satisfactory
376	2079/10/21	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.44	<5	7.1	112	20	26	0.1	0.02	8.00	0.3	0	Satisfactory
377	2079/10/21	10:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.13	<5	7.4	60	22	24	0.1	0.02	6.00	0.6	0	Satisfactory
378	2079/10/21	11:25 AM	Maharajgunj	Bansbari In	Treated	Clear	0.33	<5	7.4	72	22	30	0.1	0.02	6.00	0.4	0	Satisfactory
379	2079/10/21	11:35 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.20	<5	7.4	73	22	30	0.1	0.02	6.00	0.4	0	Satisfactory
380	2079/10/21	2:10 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.38	<5	7.9	75	24	32	0.1	0.02	6.00	0.6	0	Satisfactory
381	2079/10/21	2:20 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.31	<5	7.8	74	24	32	0.1	0.02	6.00	0.4	0	Satisfactory
382	2079/10/22	10:30 AM	Mahankalchaur	Melamchi	Treated	Clear	0.79	<5	7.6	109	20	26	0.1	0.02	6.00	0.6	0	Satisfactory
383	2079/10/22	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.90	<5	7.8	60	14	16	0.1	0.02	8.00	0.1	0	Satisfactory
384	2079/10/22	7:40 AM	Bhaktapur	Katunje	Treated	Clear	0.41	<5	8.0	120	22	28	0.1	0.02	6.00	0.1	0	Satisfactory
385	2079/10/22	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.69	<5	7.1	68	14	16	0.1	0.02	10.00	0.6	0	Satisfactory
386	2079/10/22	12:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.42	<5	7.3	110	20	26	0.1	0.02	6.00	0.6	0	Satisfactory
387	2079/10/22	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.58	<5	7.6	70	14	16	0.1	0.02	8.00	0.7	0	Satisfactory
388	2079/10/22	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.37	<5	7.6	110	22	28	0.1	0.02	6.00	0.4	0	Satisfactory
389	2079/10/22	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.92	<5	7.5	70	14	16	0.1	0.02	8.00	0.6	0	Satisfactory
390	2079/10/22	3:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.55	<5	7.5	110	22	28	0.1	0.02	6.00	0.4	0	Satisfactory
391	2079/10/22	12:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.49	<5	7.5	110	22	28	0.1	0.02	6.00	0.6	0	Satisfactory
392	2079/10/22	10:25 AM	Maharajgunj	Bansbari In	Treated	Clear	0.17	<5	7.7	74	22	32	0.1	0.02	6.00	0.8	0	Satisfactory
393	2079/10/22	10:35 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.16	<5	7.6	73	22	32	0.1	0.02	6.00	0.3	0	Satisfactory
394	2079/10/22	10:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.16	<5	7.6	61	20	22	0.1	0.02	6.00	0.6	0	Satisfactory
395	2079/10/22	12:35 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.42	<5	7.8	75	22	32	0.1	0.02	6.00	0.5	0	Satisfactory
396	2079/10/22	12:45 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.25	<5	7.8	75	22	32	0.1	0.02	6.00	0.5	0	Satisfactory
397	2079/10/22	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.4	62	20	24	0.1	0.02	6.00	0.5	0	Satisfactory
398	2079/10/22	10:30 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.05	<5	7.7	369	58	130	0.1	0.02	12.00	0.8	0	Satisfactory
399	2079/10/22	10:40	Madhyapur Thimi	Bode WTP	Treated	Clear	1.44	<5	7.0	278	62	54	0.3	1.70	13.44	0.7	0	Satisfactory
400	2079/10/22	10:00	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.90	<5	7.2	89	24	36	0.1	0.02	3.84	0.3	0	Satisfactory
401	2079/10/22	1:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.29	<5	7.0	285	64	56	0.3	1.70	13.44	0.9	0	Satisfactory
402	2079/10/22	3:15pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.30	<5	7.0	281	64	54	0.3	1.70	13.44	0.1	0	Satisfactory

403	2079/10/22	11:50 AM	Tripureshwor	Anamnagar	Treated	Clear	0.38	<5	7.0	109	20	28	0.1	0.02	8.0	0.6	0	Satisfactory
404	2079/10/22	11:00 AM	Baneshwor	Minbhawan	Treated	Clear	0.11	<5	6.9	107	20	28	0.1	0.02	6	0.3	0	Satisfactory
405	2079/10/22	12:45 PM	Lalitpur	Khumaltar	Treated	Clear	0.36	<5	7.3	109	22	28	0.1	0.02	6	0.4	0	Satisfactory
406	2079/10/23	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.73	<5	8.2	46	14	12	0.1	0.02	8.00	0.2	0	Satisfactory
407	2079/10/23	10:30 AM	Mahankalchaur	Melamchi	Treated	Clear	0.43	<5	7.9	76	22	26	0.1	0.02	6.00	0.4	0	Satisfactory
408	2079/10/23	10:00 AM	Bhaktapur	Katunje	Treated	Clear	0.12	<5	7.6	77	20	26	0.1	0.02	6.00	0.9	0	Satisfactory
409	2079/10/23	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.33	<5	7.5	43	12	12	0.1	0.02	8.00	0.3	0	Satisfactory
410	2079/10/23	12:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.32	<5	7.4	74	20	26	0.1	0.02	6.00	0.5	0	Satisfactory
411	2079/10/23	10:00 AM	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.10	<5	7.6	78	20	26	0.1	0.02	6.00	0.4	0	Satisfactory
412	2079/10/23	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.37	<5	7.3	45	12	14	0.1	0.02	8.00	0.5	0	Satisfactory
413	2079/10/23	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.10	<5	7.1	74	20	26	0.1	0.02	6.00	0.3	0	Satisfactory
414	2079/10/23	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.41	<5	7.2	47	12	14	0.1	0.02	6.00	0.7	0	Satisfactory
415	2079/10/23	3:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.22	<5	7.1	74	20	26	0.1	0.02	6.00	0.3	0	Satisfactory
416	2079/10/23	10:15 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.16	<5	7.6	61	20	24	0.1	0.02	6.00	0.4	0	Satisfactory
417	2079/10/23	10:25 AM	Maharajgunj	Bansbari In	Treated	Clear	0.30	<5	7.7	73	22	30	0.1	0.02	6.00	0.4	0	Satisfactory
418	2079/10/23	10:35 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.23	<5	7.6	73	22	30	0.1	0.02	6.00	0.4	0	Satisfactory
419	2079/10/23	11:35 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.39	<5	7.8	75	22	32	0.1	0.02	6.00	0.5	0	Satisfactory
420	2079/10/23	11:45 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.28	<5	7.8	74	22	32	0.1	0.02	6.00	0.4	0	Satisfactory
421	2079/10/23	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.7	63	20	26	0.1	0.02	6.00	0.4	0	Satisfactory
422	2079/10/23	11:40am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.26	<5	7.0	277	64	54	0.3	1.70	11.52	0.7	0	Satisfactory
423	2079/10/24	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.15	<5	7.8	46	12	14	0.1	0.02	8.00	0.2	0	Satisfactory
424	2079/10/24	10:30 AM	Mahankalchaur	Melamchi	Treated	Clear	0.33	<5	7.7	79	22	26	0.1	0.02	6.00	0.5	0	Satisfactory
425	2079/10/24	10:00 AM	Bhaktapur	Katunje	Treated	Clear	0.34	<5	8.1	82	24	26	0.1	0.02	6.00	0.6	0	Satisfactory
426	2079/10/24	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.80	<5	7.8	53	12	14	0.1	0.02	8.00	0.4	0	Satisfactory
427	2079/10/24	12:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.74	<5	7.8	77	22	26	0.1	0.02	6.00	0.6	0	Satisfactory
428	2079/10/24	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.53	<5	7.5	50	12	14	0.1	0.02	8.00	0.6	0	Satisfactory
429	2079/10/24	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.90	<5	7.5	76	20	26	0.1	0.02	8.00	0.2	0	Satisfactory
430	2079/10/24	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.42	<5	7.5	49	12	14	0.1	0.02	8.00	0.5	0	Satisfactory
431	2079/10/24	3:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.98	<5	7.5	78	20	26	0.1	0.02	8.00	0.3	0	Satisfactory
432	2079/10/24	10:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.50	<5	7.9	74	22	32	0.1	0.02	6.00	0.5	0	Satisfactory
433	2079/10/24	10:10 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.43	<5	7.8	74	22	32	0.1	0.02	6.00	0.4	0	Satisfactory
434	2079/10/24	11:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.13	<5	7.8	67	20	24	0.1	0.02	6.00	0.4	0	Satisfactory
435	2079/10/24	3:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.17	<5	7.6	69	20	24	0.1	0.02	6.00	0.4	0	Satisfactory
436	2079/10/24	10:30 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.43	<5	7.6	382	60	134	0.1	0.02	14.00	1.0	0	Satisfactory
437	2079/10/24	10:00am	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.81	<5	7.4	72	22	32	0.1	0.02	3.84	0.1	0	Satisfactory
438	2079/10/24	11:20am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.42	<5	7.0	284	64	56	0.3	1.70	11.52	0.8	0	Satisfactory
439	2079/10/24	1:40pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.29	<5	7.0	279	64	54	0.3	1.70	9.60	0.7	0	Satisfactory
440	2079/10/24	3:15pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.28	<5	7.0	276	64	54	0.3	1.70	9.60	0.6	0	Satisfactory
441	2079/10/25	7:35 AM	Bhaktapur	Katunje	Treated	Clear	0.27	<5	7.6	78	22	28	0.1	0.02	6.00	0.2	0	Satisfactory
442	2079/10/25	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.63	<5	7.9	43	14	12	0.1	0.02	8.00	0.2	0	Satisfactory
443	2079/10/25	10:30 AM	Mahankalchaur	Melamchi	Treated	Clear	0.57	<5	7.6	80	22	28	0.1	0.02	6.00	0.4	0	Satisfactory
444	2079/10/25	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.72	<5	7.9	41	14	12	0.1	0.02	8.00	0.2	0	Satisfactory
445	2079/10/25	12:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.30	<5	7.7	77	22	28	0.1	0.02	6.00	0.6	0	Satisfactory
446	2079/10/25	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.82	<5	7.0	42	12	14	0.1	0.02	8.00	0.4	0	Satisfactory
447	2079/10/25	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.71	<5	7.3	76	22	28	0.1	0.02	6.00	0.3	0	Satisfactory
448	2079/10/25	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.72	<5	7.1	45	12	14	0.1	0.02	8.00	0.4	0	Satisfactory
449	2079/10/25	3:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.55	<5	7.4	80	22	28	0.1	0.02	6.00	0.3	0	Satisfactory
450	2079/10/25	10:25 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.18	<5	7.6	65	20	26	0.1	0.02	6.00	0.3	0	Satisfactory
451	2079/10/25	10:30 AM	Maharajgunj	Bansbari In	Treated	Clear	0.31	<5	7.7	73	22	30	0.1	0.02	6.00	0.4	0	Satisfactory
452	2079/10/25	10:35 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.18	<5	7.7	73	20	30	0.1	0.02	6.00	0.3	0	Satisfactory
453	2079/10/25	1:35 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.16	<5	7.8	75	22	32	0.1	0.02	6.00	0.6	0	Satisfactory
454	2079/10/25	1:45 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.13	<5	7.8	75	22	32	0.1	0.02	6.00	0.5	0	Satisfactory

455	2079/10/25	3:05 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.8	67	20	24	0.1	0.02	6.00	0.5	0	Satisfactory
456	2079/10/25	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.51	<5	6.9	257	62	50	0.3	1.70	9.60	0.1	0	Satisfactory
457	2079/10/25		Madhyapur Thimi	Tigini SRT	Treated	Clear	0.91	<5	7.3	74	22	32	0.1	0.02	3.84	0.7	0	Satisfactory
458	2079/10/25	1:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.28	<5	7.0	275	64	54	0.3	1.70	11.52	0.7	0	Satisfactory
459	2079/10/25	3:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.30	<5	7.0	287	64	58	0.3	1.70	11.52	0.9	0	Satisfactory
460	2079/10/26	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.53	<5	8.1	52	14	12	0.1	0.02	8.00	1.0	0	Satisfactory
461	2079/10/26	10:30 AM	Mahankalchaur	Melamchi	Treated	Clear	0.77	<5	7.8	76	22	28	0.1	0.02	6.00	0.7	0	Satisfactory
462	2079/10/26	10:30 AM	Bhaktapur	Katunje	Treated	Clear	1.16	<5	7.4	80	20	28	0.1	0.02	6.00	0.1	0	Satisfactory
463	2079/10/26	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.25	<5	7.8	51	12	14	0.1	0.02	10.00	1.0	0	Satisfactory
464	2079/10/26	12:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.61	<5	7.4	79	20	28	0.1	0.02	6.00	0.6	0	Satisfactory
465	2079/10/26	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.57	<5	7.6	51	12	14	0.1	0.02	8.00	1.0	0	Satisfactory
466	2079/10/26	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.70	<5	7.5	77	20	28	0.1	0.02	6.00	0.4	0	Satisfactory
467	2079/10/26	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.15	<5	7.4	46	12	14	0.1	0.02	8.00	0.7	0	Satisfactory
468	2079/10/26	3:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.72	<5	7.3	77	20	26	0.1	0.02	6.00	0.4	0	Satisfactory
469	2079/10/26	10:35 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.17	<5	7.7	62	20	22	0.1	0.02	6.00	0.2	0	Satisfactory
470	2079/10/26	10:40 AM	Maharajgunj	Bansbari In	Treated	Clear	0.25	<5	7.8	75	20	30	0.1	0.02	6.00	0.8	0	Satisfactory
471	2079/10/26	10:45 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.22	<5	7.8	74	20	30	0.1	0.02	6.00	0.7	0	Satisfactory
472	2079/10/26	1:05 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.28	<5	7.9	75	22	30	0.1	0.02	6.00	0.6	0	Satisfactory
473	2079/10/26	1:15 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.11	<5	7.9	74	22	30	0.1	0.02	6.00	0.5	0	Satisfactory
474	2079/10/26	3:05 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.7	63	20	24	0.1	0.02	6.00	0.3	0	Satisfactory
475	2079/10/26	11:15am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.39	<5	7.1	294	66	56	0.3	1.70	11.52	0.7	0	Satisfactory
476	2079/10/26	10:30am	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.89	<5	7.3	71	20	32	0.1	0.02	3.84	0.1	0	Satisfactory
477	2079/10/26	2:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.42	<5	7.2	290	66	56	0.3	1.70	11.52	0.6	0	Satisfactory
478	2079/10/26	4:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.40	<5	7.1	282	64	56	0.3	1.70	11.52	0.6	0	Satisfactory
479	2079/10/27	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.22	<5	7.7	43	14	12	0.1	0.02	8.00	0.2	0	Satisfactory
480	2079/10/27	10:30 AM	Mahankalchaur	Melamchi	Treated	Clear	0.89	<5	7.8	79	22	26	0.1	0.02	6.00	0.4	0	Satisfactory
481	2079/10/27	7:00 AM	Bhaktapur	Katunje	Treated	Clear	0.60	<5	7.3	86	20	26	0.1	0.02	6.00	0.2	0	Satisfactory
482	2079/10/27	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.72	<5	7.6	47	12	14	0.1	0.02	8.00	0.3	0	Satisfactory
483	2079/10/27	12:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.37	<5	7.5	78	20	26	0.1	0.02	6.00	0.5	0	Satisfactory
484	2079/10/27	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.15	<5	8.1	47	14	12	0.1	0.02	8.00	0.9	0	Satisfactory
485	2079/10/27	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.63	<5	8.1	79	24	26	0.1	0.02	6.00	0.2	0	Satisfactory
486	2079/10/27	10:40 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.21	<5	7.9	68	20	26	0.1	0.02	6.00	0.5	0	Satisfactory
487	2079/10/27	10:50 AM	Maharajgunj	Bansbari In	Treated	Clear	0.45	<5	7.8	73	22	30	0.1	0.02	6.00	0.2	0	Satisfactory
488	2079/10/27	10:55 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.34	<5	7.8	73	22	30	0.1	0.02	6.00	0.2	0	Satisfactory
489	2079/10/27	12:05 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.15	<5	7.8	74	22	32	0.1	0.02	6.00	0.4	0	Satisfactory
490	2079/10/27	12:15 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.14	<5	7.8	75	22	32	0.1	0.02	6.00	0.5	0	Satisfactory
491	2079/10/27	3:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.16	<5	7.7	69	20	26	0.1	0.02	6.00	0.5	0	Satisfactory
492	2079/10/27	11:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.88	<5	6.9	267	64	52	0.3	1.70	9.60	0.1	0	Satisfactory
493	2079/10/27	10:30	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.75	<5	7.3	82	22	36	0.1	0.02	3.84	0.1	0	Satisfactory
494	2079/10/27	1:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.72	<5	6.9	276	64	54	0.3	1.70	11.52	0.7	0	Satisfactory
494	2079/10/27	2:40pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.65	<5	7.0	287	66	56	0.3	1.70	11.52	0.8	0	Satisfactory
496	2079/10/28	9:00 AM	Bhaktapur	Katunje	Treated	Clear	0.24	<5	7.3	79	22	28	0.1	0.02	6.00	0.5	0	Satisfactory
497	2079/10/28	10:30 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.41	<5	7.7	68	20	26	0.1	0.02	6.00	0.4	0	Satisfactory
498	2079/10/28	11:45 AM	Maharajgunj	Bansbari In	Treated	Clear	0.42	<5	7.8	75	22	32	0.1	0.02	6.00	0.5	0	Satisfactory
499	2079/10/28	11:55 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.36	<5	7.8	75	22	32	0.1	0.02	6.00	0.4	0	Satisfactory
500	2079/10/28	12:50 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.24	<5	7.9	76	22	32	0.1	0.02	6.00	0.6	0	Satisfactory
501	2079/10/28	12:55 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.22	<5	7.8	76	22	32	0.1	0.02	6.00	0.5	0	Satisfactory
502	2079/10/28	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.16	<5	7.7	65	20	26	0.1	0.02	6.00	0.4	0	Satisfactory
503	2079/10/28	10:00am	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.83	<5	7.3	74	22	32	0.1	0.02	3.84	0.1	0	Satisfactory
504	2079/10/29	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.00	<5	7.1	39	10	12	0.1	0.02	8.00	0.1	0	Satisfactory
505	2079/10/29	10:30 AM	Mahankalchaur	Melamchi	Treated	Clear	1.93	<5	7.2	76	20	26	0.1	0.02	6.00	0.3	0	Satisfactory
506	2079/10/29	8:45 AM	Bhaktapur	Katunje	Treated	Clear	0.39	<5	7.4	82	22	28	0.1	0.02	6.00	0.4	0	Satisfactory

507	2079/10/29	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.03	<5	8.2	45	16	12	0.1	0.02	8.00	0.7	0	Satisfactory
508	2079/10/29	12:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.09	<5	7.8	75	22	28	0.1	0.02	6.00	0.5	0	Satisfactory
509	2079/10/29	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.25	<5	7.1	47	12	14	0.1	0.02	8.00	1.0	0	Satisfactory
510	2079/10/29	2:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.56	<5	6.9	77	20	28	0.1	0.02	6.00	0.3	0	Satisfactory
511	2079/10/29	10:50 AM	Tripureshwor	Anamnagar	Treated	Clear	0.38	<5	7.3	77	22	28	0.1	0.02	6.0	0.4	0	Satisfactory
512	2079/10/29	12:05 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.40	<5	7.3	80	22	26	0.1	0.02	6.00	0.5	0	Satisfactory
513	2079/10/29	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.18	<5	7.8	50	14	16	0.1	0.02	8.00	0.8	0	Satisfactory
514	2079/10/29	3:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.03	<5	7.4	79	22	26	0.1	0.02	6.00	0.5	0	Satisfactory
515	2079/10/29	10:30 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.14	<5	7.7	69	20	30	0.1	0.02	6.00	0.4	0	Satisfactory
516	2079/10/29	10:40 AM	Maharajgunj	Bansbari In	Treated	Clear	0.51	<5	7.8	73	20	30	0.1	0.02	6.00	0.4	0	Satisfactory
517	2079/10/29	10:45 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.46	<5	7.7	72	20	30	0.1	0.02	6.00	0.4	0	Satisfactory
518	2079/10/29	12:05 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.37	<5	7.9	73	22	32	0.1	0.02	6.00	0.4	0	Satisfactory
519	2079/10/29	12:10 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.31	<5	7.9	74	22	32	0.1	0.02	6.00	0.3	0	Satisfactory
520	2079/10/29	3:20 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.7	72	20	30	0.1	0.02	6.00	0.3	0	Satisfactory
521	2079/10/29	10:30 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.92	<5	7.6	385	66	136	0.1	0.02	14.00	1.0	0	Satisfactory
522	2079/10/29	11:00am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.92	<5	7.0	272	64	54	0.3	1.70	7.68	0.1	0	Satisfactory
523	2079/10/29	10:30am	Madhyapur Thimi	Tigini SRT	Treated	Clear	0.79	<5	7.3	72	22	32	0.1	0.02	3.84	0.2	0	Satisfactory
524	2079/10/29	2:20pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.88	<5	7.1	285	64	56	0.3	1.70	11.52	0.7	0	Satisfactory
525	2079/10/29	4:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.79	<5	7.0	287	64	56	0.3	1.70	11.52	0.8	0	Satisfactory
526	2079/10/29	11:00 AM	Baneshwor	Minbhawan	Treated	Clear	0.23	<5	7.3	78	22	26	0.1	0.02	8	0.4	0	Satisfactory
527	2079/10/29	12:50 PM	Lalitpur	Khumaltar	Treated	Clear	0.75	<5	7.3	78	22	28	0.1	0.02	6	0.4	0	Satisfactory