

Water / Waste Water Quality Assurance Division , Mahankalchaur
KATHMANDU UPATYAKA KHANEPANI LIMITED
Laboratory Record Of Chemical & Bacteriological Analysis Of Water
Poush 2079

S.No.	Date	Time	Branch	Location	Sample taken	Appearance	Turbidity	Colour	p ^H	E.C.	Total Alkalinity	Total Hardness	Total Iron	Total Ammonia	Chloride	F.R.C.	Total Coliforms	Remarks
							(NTU)	(TCU)		µs/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	CFU/100ml	
Units →																		
National Drinking Water Quality Standard (NDWQS) →							5	5	6.5-8.5	1500		500	0.3 (3)	1.5	250	0.1-0.5	0 in 95% Samples	
1	2079/09/01	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	0.48	<5	8.2	367	86	124	0.1	0.02	10.0	0.8	0	Satisfactory
2	2079/09/01	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.19	<5	6.8	312	70	60	0.3	1.80	19.2	0.1	0	Satisfactory
3	2079/09/01	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.41	<5	6.8	315	70	62	0.3	1.80	19.2	0.5	0	Satisfactory
4	2079/09/01	2:30pm	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	0.86	<5	7.3	81	22	34	0.1	0.02	6.0	0.6	0	Satisfactory
5	2079/09/01	10:00am	Chhetrapati	Balaju SRT	Treated	Clear	0.60	<5	7.8	73	22	16	0.1	0.02	10.0	0.3	0	Satisfactory
6	2079/09/01	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.15	<5	7.9	50	12	18	0.1	0.02	10.0	0.5	0	Satisfactory
7	2079/09/01	11:30am	Tripureshwor	Anamnagar	Treated	Clear	0.68	<5	7.4	79	22	26	0.1	0.02	10.0	0.5	0	Satisfactory
8	2079/09/01	12:30:00 PM	Baneshwor	Minbhawan SRT	Treated	Clear	0.95	<5	7.6	71	18	26	0.1	0.02	10.0	0.2	0	Satisfactory
9	2079/09/01	9:45am	Bhaktapur	Katunje SRT	Treated	Clear	2.10	<5	7.9	85	22	24	0.1	0.02	10	0.2	0	Satisfactory
10	2079/09/01	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.95	<5	7.8	53	12	18	0.1	0.02	10.0	0.1	0	Satisfactory
11	2079/09/01	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.15	<5	7.6	48	12	18	0.1	0.02	10.0	0.1	0	Satisfactory
12	2079/09/01	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.15	<5	7.9	52	12	18	0.1	0.02	10.0	0.1	0	Satisfactory
13	2079/09/01	10:40:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	43	12	12	0.1	0.02	8	0.6	0	Satisfactory
14	2079/09/01	10:45:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.61	<5	7.8	74	22	30	0.1	0.02	8	0.4	0	Satisfactory
15	2079/09/01	10:50:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.63	<5	7.8	74	22	30	0.1	0.02	8	0.3	0	Satisfactory
16	2079/09/01	03:10:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.5	60	14	16	0.1	0.02	8	0.6	0	Satisfactory
17	2079/09/01	12:35:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.73	<5	7.7	74	22	30	0.1	0.02	8	0.3	0	Satisfactory
18	2079/09/01	12:45:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.75	<5	7.7	74	22	30	0.1	0.02	8	0.2	0	Satisfactory
19	2079/09/01	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.72	<5	8.1	78	24	26	0.1	0.02	10	0.4	0	Satisfactory
20	2079/09/01	12:30pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	1.15	<5	7.8	73	24	26	0.1	0.02	10	0.2	0	Satisfactory
21	2079/09/01	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	1.07	<5	7.9	76	24	26	0.1	0.02	10	0.4	0	Satisfactory
22	2079/09/02	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.66	<5	7.7	64	12	18	0.1	0.02	10.0	0.8	0	Satisfactory
23	2079/09/02	10:30am	Chhetrapati	Balaju SRT	Treated	Clear	1.10	<5	7.6	78	22	26	0.1	0.02	8.0	0.3	0	Satisfactory
24	2079/09/02	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	1.07	<5	7.9	360	86	124	0.1	0.02	10.0	0.8	0	Satisfactory
25	2079/09/02	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	2.10	<5	6.9	305	70	26	0.3	1.80	11.5	0.1	0	Satisfactory
26	2079/09/02	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	2.40	<5	6.9	324	70	26	0.3	1.80	11.5	0.3	0	Satisfactory
27	2079/09/02	8:00am	Bhaktapur	Katunje SRT	Treated	Clear	0.97	<5	7.6	78	22	24	0.1	0.02	10	0.2	0	Satisfactory
28	2079/09/02	10:35:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	42	12	14	0.1	0.02	8	0.7	0	Satisfactory
29	2079/09/02	10:40:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.13	<5	7.8	74	22	30	0.1	0.02	8	0.8	0	Satisfactory
30	2079/09/02	10:50:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.37	<5	7.7	73	22	30	0.1	0.02	8	0.7	0	Satisfactory
31	2079/09/02	02:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	50	14	14	0.1	0.02	8	0.8	0	Satisfactory
32	2079/09/02	12:15:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.16	<5	7.7	75	22	30	0.1	0.02	8	0.4	0	Satisfactory
33	2079/09/02	12:25:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.26	<5	7.7	74	22	30	0.1	0.02	8	0.3	0	Satisfactory

34	2079/09/02	2:30pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.62	<5	7.7	75	24	26	0.1	0.02	10	0.6	0	Satisfactory
35	2079/09/03	10:00am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	1.84	<5	7.4	72	22	26	0.1	0.02	6.0	0.2	0	Satisfactory
36	2079/09/03	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.50	<5	7.3	47	12	18	0.1	0.02	8.0	0.8	0	Satisfactory
37	2079/09/03	10:15am	Chhetrapati	Balaju SRT	Treated	Clear	1.32	<5	7.4	76	22	26	0.1	0.02	8.0	0.3	0	Satisfactory
38	2079/09/03	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.88	<5	7.4	50	12	18	0.1	0.02	8.0	0.1	0	Satisfactory
39	2079/09/03	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.38	<5	7.1	53	12	18	0.1	0.02	8.0	0.1	0	Satisfactory
40	2079/09/03	3:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.92	<5	7.5	46	12	18	0.1	0.02	8.0	0.2	0	Satisfactory
41	2079/09/03	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	0.31	<5	7.9	368	86	124	0.1	0.02	10.0	0.9	0	Satisfactory
42	2079/09/03	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.65	<5	6.9	295	70	26	0.3	1.80	11.5	0.5	0	Satisfactory
43	2079/09/03	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.54	<5	6.9	306	70	26	0.3	1.80	13.4	0.6	0	Satisfactory
44	2079/09/03	9:30am	Bhaktapur	Katunje SRT	Treated	Clear	1.03	<5	7.5	69	22	24	0.1	0.02	8	0.5	0	Satisfactory
45	2079/09/03	10:20:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	43	12	12	0.1	0.02	8	0.6	0	Satisfactory
46	2079/09/03	10:25:00 AM	Maharajgunj	Bansbari In	Treated	Clear	1.07	<5	7.3	71	22	28	0.1	0.02	6	0.4	0	Satisfactory
47	2079/09/03	10:30:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	1.04	<5	7.3	71	22	28	0.1	0.02	6	0.3	0	Satisfactory
48	2079/09/03	02:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	52	16	14	0.1	0.02	6	0.5	0	Satisfactory
49	2079/09/03	12:25:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	3.77	<5	7.5	73	22	28	0.1	0.02	6	0.5	0	Satisfactory
50	2079/09/03	12:35:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	3.73	<5	7.5	73	22	28	0.1	0.02	6	0.4	0	Satisfactory
51	2079/09/03	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.79	<5	7.3	74	24	26	0.1	0.02	10	0.3	0	Satisfactory
52	2079/09/03	12:30pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.92	<5	7.5	74	24	26	0.1	0.02	10	0.1	0	Satisfactory
53	2079/09/03	2:30pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.91	<5	7.4	75	24	26	0.1	0.02	10	0.4	0	Satisfactory
54	2079/09/03	3:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.98	<5	7.5	75	24	26	0.1	0.02	10	0.3	0	Satisfactory
55	2079/09/04	10:30am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	5.00	<5	7.2	74	22	26	0.1	0.02	6.0	0.8	0	Satisfactory
56	2079/09/04	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.51	<5	7.1	57	12	18	0.1	0.02	10.0	0.8	0	Satisfactory
57	2079/09/04	10:15am	Chhetrapati	Balaju SRT	Treated	Clear	1.44	<5	7.3	75	22	26	0.1	0.02	10.0	0.1	0	Satisfactory
58	2079/09/04	11:30am	Tripureshwor	Anamnagar	Treated	Clear	0.93	<5	7.4	76	22	26	0.1	0.02	10.0	0.3	0	Satisfactory
59	2079/09/04	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.12	<5	7.5	60	12	18	0.1	0.02	10.0	0.8	0	Satisfactory
60	2079/09/04	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.53	<5	7.9	61	12	18	0.1	0.02	10.0	0.8	0	Satisfactory
61	2079/09/04	3:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.59	<5	7.9	60	12	18	0.1	0.02	10.0	0.8	0	Satisfactory
62	2079/09/04	12:30:00 PM	Baneshwor	Minbhawan SRT	Treated	Clear	1.04	<5	7.4	75	18	26	0.1	0.02	8.0	0.1	0	Satisfactory
63	2079/09/04	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	1.21	<5	7.9	366	86	124	0.1	0.02	10.0	0.9	0	Satisfactory
64	2079/09/04	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	2.10	<5	6.9	293	70	26	0.3	1.80	11.5	0.2	0	Satisfactory
65	2079/09/04	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	2.15	<5	6.9	319	70	26	0.3	1.80	19.2	0.3	0	Satisfactory
66	2079/09/04	7:45am	Bhaktapur	Katunje SRT	Treated	Clear	0.99	<5	7.5	82	22	24	0.1	0.02	10	0.6	0	Satisfactory
67	2079/09/04	10:20:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	38	12	12	0.1	0.02	8	0.2	0	Satisfactory
68	2079/09/04	11:25:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.38	<5	7.5	71	22	30	0.1	0.02	6	0.4	0	Satisfactory
69	2079/09/04	11:30:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.24	<5	7.5	70	22	30	0.1	0.02	6	0.3	0	Satisfactory
70	2079/09/04	02:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.2	36	12	10	0.1	0.02	8	0.2	0	Satisfactory
71	2079/09/04	01:00:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	1.61	<5	7.5	72	22	30	0.1	0.02	6	0.4	0	Satisfactory
72	2079/09/04	01:10:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	1.03	<5	7.5	71	22	30	0.1	0.02	6	0.3	0	Satisfactory
73	2079/09/04	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.90	<5	7.3	75	24	26	0.1	0.02	10	0.3	0	Satisfactory
74	2079/09/04	12:30pm	Mahankalchaur	Melamchi Inlet	Treated	clear	0.99	<5	7.6	78	24	26	0.1	0.02	10	0.4	0	Satisfactory
75	2079/09/04	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	clear	0.62	<5	7.9	76	24	26	0.1	0.02	10	0.3	0	Satisfactory
76	2079/09/04	3:00pm	Mahankalchaur	Melamchi Inlet	Treated	clear	0.69	<5	8.0	80	24	26	0.1	0.02	10	0.3	0	Satisfactory
77	2079/09/05	2:30pm	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	1.80	<5	7.3	81	22	26	0.1	0.02	6.0	0.3	0	Satisfactory
78	2079/09/05	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.72	<5	8.1	49	12	18	0.1	0.02	8.0	0.1	0	Satisfactory
79	2079/09/05	10:15am	Chhetrapati	Balaju SRT	Treated	Clear	2.15	<5	8.2	87	22	26	0.1	0.02	10.0	0.7	0	Satisfactory
80	2079/09/05	10:00am	Kirtipur	Kirtipur SRT	Treated	Clear	2.40	<5	8.0	86	22	26	0.1	0.02	10.0	0.2	0	Satisfactory
81	2079/09/05	11:00am	Tripureshwor	Anamnagar	Treated	Clear	0.98	<5	7.8	88	22	28	0.1	0.02	10.0	0.2	0	Satisfactory

82	2079/09/05	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.98	<5	7.9	55	12	18	0.1	0.02	8.0	0.3	0	Satisfactory
83	2079/09/05	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.56	<5	7.1	53	12	18	0.1	0.02	8.0	0.1	0	Satisfactory
84	2079/09/05	3:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.61	<5	7.3	56	12	18	0.1	0.02	8.0	0.2	0	Satisfactory
85	2079/09/05	11:15am	Baneshwor	Minbhawan SRT	Treated	Clear	1.44	<5	6.6	88	22	26	0.1	0.02	10.0	0.6	0	Satisfactory
86	2079/09/05	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	0.48	<5	8.0	361	86	124	0.1	0.02	10.0	0.9	0	Satisfactory
87	2079/09/05	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.88	<5	6.8	290	70	26	0.3	1.80	11.5	0.8	0	Satisfactory
88	2079/09/05	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.90	<5	6.9	302	70	26	0.3	1.80	13.4	0.3	0	Satisfactory
89	2079/09/05	8:15am	Bhaktapur	Katunje SRT	Treated	clear	2.30	<5	7.9	80	22	24	0.1	0.02	10	0.6	0	Satisfactory
90	2079/09/05	10:35:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.2	45	12	14	0.1	0.02	8	0.3	0	Satisfactory
91	2079/09/05	10:45:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.86	<5	7.5	71	22	30	0.1	0.02	6	0.3	0	Satisfactory
92	2079/09/05	10:55:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	1.02	<5	7.4	72	22	30	0.1	0.02	6	0.2	0	Satisfactory
93	2079/09/05	03:10:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	40	12	12	0.1	0.02	8	0.3	0	Satisfactory
94	2079/09/05	12:55:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	1.07	<5	7.4	72	22	30	0.1	0.02	6	0.5	0	Satisfactory
95	2079/09/05	01:10:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	1.16	<5	7.4	73	22	30	0.1	0.02	6	0.4	0	Satisfactory
96	2079/09/05	10:30AM	Mahankalchaur	Melamchi Inlet	Treated	clear	1.84	<5	8.2	83	24	26	0.1	0.02	10	0.4	0	Satisfactory
97	2079/09/05	12:30pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.66	<5	8.0	73	24	26	0.1	0.02	10	0.4	0	Satisfactory
98	2079/09/05	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.51	<5	7.2	72	24	26	0.1	0.02	10	0.3	0	Satisfactory
99	2079/09/05	3:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.42	<5	7.4	74	24	26	0.1	0.02	10	0.3	0	Satisfactory
100	2079/09/06	2:30pm	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	2.30	<5	7.3	80	22	26	0.1	0.02	6.0	0.6	0	Satisfactory
101	2079/09/06	10:00am	Kirtipur	Kirtipur SRT	Treated	Clear	1.63	<5	7.7	79	22	26	0.1	0.02	8.0	0.4	0	Satisfactory
102	2079/09/06	10:15am	Chhetrapati	Balaju SRT	Treated	Clear	1.89	<5	7.9	87	22	26	0.1	0.02	8.0	0.3	0	Satisfactory
103	2079/09/06	11:00am	Tripureshwor	Anamnagar	Treated	Clear	1.34	<5	7.7	77	22	26	0.1	0.02	8.0	0.3	0	Satisfactory
104	2079/09/06	10:00am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.88	<5	7.2	60	12	18	0.1	0.02	10.0	0.8	0	Satisfactory
105	2079/09/06	11:15am	Baneshwor	Minbhawan SRT	Treated	Clear	0.69	<5	7.7	73	22	26	0.1	0.02	8.0	0.1	0	Satisfactory
106	2079/09/06	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	1.07	<5	8.0	367	86	124	0.1	0.02	10.0	0.9	0	Satisfactory
107	2079/09/06	10:00am	Madhyapur Thimi	Bode WTP	Treated	Clear	2.60	<5	6.8	292	70	26	0.3	1.80	9.6	0.6	0	Satisfactory
108	2079/09/06	2:15pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.60	<5	7.1	63	12	18	0.1	0.02	8.0	0.5	0	Satisfactory
109	2079/09/06	3:15pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.72	<5	6.9	57	12	18	0.1	0.02	8.0	0.7	0	Satisfactory
110	2079/09/06	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.82	<5	7.1	296	70	26	0.3	1.80	11.5	0.6	0	Satisfactory
111	2079/09/06	7:45am	Bhaktapur	Katunje SRT	Treated	Clear	1.18	<5	7.4	85	22	24	0.1	0.02	8	0.5	0	Satisfactory
112	2079/09/06	10:30:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	35	12	10	0.1	0.02	8	0.3	0	Satisfactory
113	2079/09/06	10:35:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.64	<5	7.5	71	22	30	0.1	0.02	6	0.5	0	Satisfactory
114	2079/09/06	10:45:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.58	<5	7.5	70	22	30	0.1	0.02	6	0.5	0	Satisfactory
115	2079/09/06	03:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	38	12	12	0.1	0.02	8	0.2	0	Satisfactory
116	2079/09/06	01:05:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	1.60	<5	7.5	72	22	30	0.1	0.02	6	0.6	0	Satisfactory
117	2079/09/06	01:15:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.78	<5	7.5	72	22	30	0.1	0.02	6	0.5	0	Satisfactory
118	2079/09/06	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.26	<5	7.6	79	24	26	0.1	0.02	8	0.5	0	Satisfactory
119	2079/09/06	12:30pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.96	<5	7.9	78	24	26	0.1	0.02	10	0.3	0	Satisfactory
120	2079/09/06	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.88	<5	7.8	77	24	26	0.1	0.02	10	0.3	0	Satisfactory
121	2079/09/06	3:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.78	<5	7.8	73	24	26	0.1	0.02	10	0.3	0	Satisfactory
122	2079/09/07	10:30am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	2.10	<5	7.2	77	22	26	0.1	0.02	6.0	0.3	0	Satisfactory
123	2079/09/07	10:00am	Kirtipur	Kirtipur SRT	Treated	Clear	1.10	<5	8.0	85	22	26	0.1	0.02	10.0	0.4	0	Satisfactory
124	2079/09/07	11:15am	Baneshwor	Minbhawan SRT	Treated	Clear	1.80	<5	8.0	83	22	26	0.1	0.02	10.0	0.1	0	Satisfactory
125	2079/09/07	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	1.08	<5	8.1	371	86	124	0.1	0.02	10.0	0.8	0	Satisfactory
126	2079/09/07	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.90	<5	7.1	305	70	26	0.3	1.80	11.5	0.1	0	Satisfactory
127	2079/09/07	10:15am	Chhetrapati	Balaju SRT	Treated	Clear	0.72	<5	7.9	76	22	26	0.1	0.02	10.0	0.1	0	Satisfactory
128	2079/09/07	11:00am	Tripureshwor	Anamnagar	Treated	Clear	0.88	<5	7.9	91	22	26	0.1	0.02	10.0	0.1	0	Satisfactory
129	2079/09/07	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.65	<5	7.2	48	12	18	0.1	0.02	8.0	0.3	0	Satisfactory

130	2079/09/07	12:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.82	<5	7.2	49	12	18	0.1	0.02	8.0	0.4	0	Satisfactory
131	2079/09/07	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.99	<5	7.2	48	12	18	0.1	0.02	8.0	0.3	0	Satisfactory
132	2079/09/07	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	2.32	<5	7.1	288	70	26	0.3	1.80	9.6	0.2	0	Satisfactory
133	2079/09/07	8:15am	Bhaktapur	Katunje SRT	Treated	Clear	1.34	<5	7.9	82	22	24	0.1	0.02	10	0.1	0	Satisfactory
134	2079/09/07	10:25:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.2	47	12	14	0.1	0.02	6	0.4	0	Satisfactory
135	2079/09/07	10:35:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.57	<5	7.5	70	22	28	0.1	0.02	6	0.2	0	Satisfactory
136	2079/09/07	10:40:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.47	<5	7.5	70	22	28	0.1	0.02	6	0.2	0	Satisfactory
137	2079/09/07	03:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.3	49	12	14	0.1	0.02	6	0.3	0	Satisfactory
138	2079/09/07	11:35:00 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.97	<5	7.5	72	22	28	0.1	0.02	6	0.5	0	Satisfactory
139	2079/09/07	11:55:00 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.67	<5	7.5	71	22	28	0.1	0.02	6	0.2	0	Satisfactory
140	2079/09/07	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.88	<5	6.9	75	24	26	0.1	0.02	10	0.2	0	Satisfactory
141	2079/09/07	12:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.83	<5	7.7	73	24	26	0.1	0.02	8	0.1	0	Satisfactory
142	2079/09/07	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.46	<5	7.2	77	24	26	0.1	0.02	10	0.8	0	Satisfactory
143	2079/09/07	3:15pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.44	<5	7.4	78	24	26	0.1	0.02	10	0.7	0	Satisfactory
144	2079/09/08	10:00am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	0.94	<5	7.2	71	22	26	0.1	0.02	6.0	0.5	0	Satisfactory
145	2079/09/08	10:15am	Chhetrapati	Balaju SRT	Treated	Clear	0.60	<5	7.4	77	22	26	0.1	0.02	8.0	0.4	0	Satisfactory
146	2079/09/08	12:15pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.73	<5	7.1	50	12	18	0.1	0.02	8.0	0.8	0	Satisfactory
147	2079/09/08	10:00am	Kirtipur	Kirtipur SRT	Treated	Clear	1.40	<5	7.5	83	22	26	0.1	0.02	10.0	0.1	0	Satisfactory
148	2079/09/08	11:00am	Tripureshwor	Anamnagar	Treated	Clear	0.85	<5	7.6	79	22	26	0.1	0.02	10.0	0.1	0	Satisfactory
149	2079/09/08	11:15am	Baneshwor	Minbhawan SRT	Treated	Clear	0.32	<5	7.6	78	22	26	0.1	0.02	10.0	0.1	0	Satisfactory
150	2079/09/08	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	1.52	<5	8.1	370	86	124	0.1	0.02	10.0	0.9	0	Satisfactory
151	2079/09/08	10:00am	Madhyapur Thimi	Bode WTP	Treated	Clear	2.81	<5	6.9	269	70	26	0.3	1.80	9.6	0.1	0	Satisfactory
152	2079/09/08	8:00am	Bhaktapur	Katunje SRT	Treated	Clear	1.01	<5	7.2	86	22	24	0.1	0.02	8	0.5	0	Satisfactory
153	2079/09/08	10:20:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	42	12	12	0.1	0.02	8	0.4	0	Satisfactory
154	2079/09/08	10:25:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.64	<5	7.5	69	22	28	0.1	0.02	6	0.5	0	Satisfactory
155	2079/09/08	10:30:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.61	<5	7.5	68	22	28	0.1	0.02	6	0.5	0	Satisfactory
156	2079/09/08	03:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	45	12	14	0.1	0.02	8	0.5	0	Satisfactory
157	2079/09/08	11:55:00 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.84	<5	7.5	72	22	28	0.1	0.02	6	0.5	0	Satisfactory
158	2079/09/08	12:10:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.70	<5	7.4	72	22	28	0.1	0.02	6	0.5	0	Satisfactory
159	2079/09/08	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.42	<5	7.3	79	24	26	0.1	0.02	10	0.6	0	Satisfactory
160	2079/09/08	12:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.78	<5	7.3	78	24	26	0.1	0.02	10	0.2	0	Satisfactory
161	2079/09/08	1:30pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.62	<5	7.4	76	24	26	0.1	0.02	10	0.3	0	Satisfactory
162	2079/09/09	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.12	<5	8.2	44	12	18	0.1	0.02	8.0	0.1	0	Satisfactory
163	2079/09/09	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.61	<5	7.1	49	12	18	0.1	0.02	10.0	0.8	0	Satisfactory
164	2079/09/09	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.70	<5	7.1	45	12	18	0.1	0.02	8.0	0.5	0	Satisfactory
165	2079/09/09	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.87	<5	7.5	48	12	18	0.1	0.02	10.0	0.3	0	Satisfactory
166	2079/09/09	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	1.34	<5	8.0	353	86	124	0.1	0.02	10.0	0.8	0	Satisfactory
167	2079/09/09	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	2.20	<5	6.8	259	70	26	0.3	1.80	9.6	0.2	0	Satisfactory
168	2079/09/09	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	2.34	<5	6.8	255	70	26	0.3	1.80	11.5	0.1	0	Satisfactory
169	2079/09/09	8:00am	Bhaktapur	Katunje SRT	Treated	Clear	0.22	<5	7.5	85	22	24	0.1	0.02	10	0.2	0	Satisfactory
170	2079/09/09	10:30:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	35	12	10	0.1	0.02	8	0.4	0	Satisfactory
171	2079/09/09	11:20:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.82	<5	7.4	71	22	28	0.1	0.02	6	0.4	0	Satisfactory
172	2079/09/09	11:30:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.71	<5	7.4	71	22	28	0.1	0.02	6	0.3	0	Satisfactory
173	2079/09/09	02:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	37	12	12	0.1	0.02	8	0.4	0	Satisfactory
174	2079/09/09	12:25:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.91	<5	7.5	72	22	30	0.1	0.02	6	0.6	0	Satisfactory
175	2079/09/09	12:35:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.86	<5	7.4	72	22	30	0.1	0.02	6	0.4	0	Satisfactory
176	2079/09/09	1:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.62	<5	7.3	74	24	26	0.1	0.02	10	0.2	0	Satisfactory
177	2079/09/10	10:00am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	1.02	<5	7.3	76	22	26	0.1	0.02	6.0	0.1	0	Satisfactory

178	2079/09/10	9:45am	Chhetrapati	Balaju SRT	Treated	Clear	0.51	<5	7.4	78	22	26	0.1	0.02	10.0	0.2	0	Satisfactory
179	2079/09/10	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.98	<5	8.2	50	12	18	0.1	0.02	8.0	0.3	0	Satisfactory
180	2079/09/10	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.19	<5	7.6	55	12	18	0.1	0.02	10.0	0.4	0	Satisfactory
181	2079/09/10	11:00am	Tripureshwor	Anamnagar	Treated	Clear	1.02	<5	7.4	82	22	26	0.1	0.02	10.0	0.1	0	Satisfactory
182	2079/09/10	10:00am	Kirtipur	Kirtipur SRT	Treated	Clear	1.20	<5	7.6	81	22	26	0.1	0.02	10.0	0.3	0	Satisfactory
183	2079/09/10	11:00am	Lalitpur	Khumaltar	Treated	Clear	0.76	<5	7.4	79	22	26	0.1	0.02	10.0	0.4	0	Satisfactory
184	2079/09/10	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.51	<5	7.5	59	12	18	0.1	0.02	8.0	0.8	0	Satisfactory
185	2079/09/10	3:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.64	<5	7.4	56	12	18	0.1	0.02	8.0	0.3	0	Satisfactory
186	2079/09/10	8:10am	Bhaktapur	Katunje SRT	Treated	Clear	0.62	<5	7.5	83	22	24	0.1	0.02	10	0.1	0	Satisfactory
187	2079/09/10	10:35:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	32	12	10	0.1	0.02	6	0.4	0	Satisfactory
188	2079/09/10	10:50:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.23	<5	7.6	72	22	30	0.1	0.02	6	0.4	0	Satisfactory
189	2079/09/10	10:55:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.17	<5	7.6	72	22	30	0.1	0.02	6	0.3	0	Satisfactory
190	2079/09/10	03:10:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	37	12	10	0.1	0.02	8	0.5	0	Satisfactory
191	2079/09/10	12:35:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.31	<5	7.6	73	22	30	0.1	0.02	6	0.4	0	Satisfactory
192	2079/09/10	12:45:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.27	<5	7.6	72	22	30	0.1	0.02	6	0.4	0	Satisfactory
193	2079/09/10	10:00am	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.19	<5	8.4	79	24	26	0.1	0.02	10	0.7	0	Satisfactory
194	2079/09/11	10:00am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	1.10	<5	7.3	75	22	26	0.1	0.02	6.0	0.1	0	Satisfactory
195	2079/09/11	9:45am	Chhetrapati	Balaju SRT	Treated	Clear	0.28	<5	7.5	81	22	26	0.1	0.02	10.0	0.4	0	Satisfactory
196	2079/09/11	11:15am	Baneshwor	Minbhawan SRT	Treated	Clear	0.59	<5	7.6	75	22	26	0.1	0.02	10.0	0.3	0	Satisfactory
197	2079/09/11	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	0.47	<5	8.0	370	86	124	0.1	0.02	10.0	0.9	0	Satisfactory
198	2079/09/11	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	2.34	<5	6.8	259	70	26	0.3	1.80	9.6	0.3	0	Satisfactory
199	2079/09/11	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	2.40	<5	6.9	263	70	26	0.3	1.80	13.4	0.6	0	Satisfactory
200	2079/09/11	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.91	<5	6.6	47	12	18	0.1	0.02	8.0	0.2	0	Satisfactory
201	2079/09/11	10:00am	Kirtipur	Kirtipur SRT	Treated	Clear	0.73	<5	7.4	75	22	26	0.1	0.02	10.0	0.2	0	Satisfactory
202	2079/09/11	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.96	<5	8.0	51	12	18	0.1	0.02	8.0	0.4	0	Satisfactory
203	2079/09/11	2:15pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.90	<5	8.1	51	12	18	0.1	0.02	8.0	0.5	0	Satisfactory
204	2079/09/11	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.13	<5	7.3	50	12	18	0.1	0.02	8.0	0.5	0	Satisfactory
205	2079/09/11	10:55:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	36	12	10	0.1	0.02	6	0.4	0	Satisfactory
206	2079/09/11	12:15:00 PM	Maharajgunj	Bansbari In	Treated	Clear	0.35	<5	7.6	70	22	28	0.1	0.02	6	0.2	0	Satisfactory
207	2079/09/11	12:25:00 PM	Maharajgunj	Bansbari Out	Treated	Clear	0.31	<5	7.6	70	22	28	0.1	0.02	6	0.2	0	Satisfactory
208	2079/09/11	02:45:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	41	12	12	0.1	0.02	6	0.4	0	Satisfactory
209	2079/09/11	01:20:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.47	<5	7.6	72	22	28	0.1	0.02	6	0.5	0	Satisfactory
210	2079/09/11	01:35:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.37	<5	7.6	72	22	28	0.1	0.02	6	0.5	0	Satisfactory
211	2079/09/11	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	2.52	<5	8.1	78	24	26	0.1	0.02	10	0.4	0	Satisfactory
212	2079/09/11	12:30pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.38	<5	7.2	76	24	26	0.1	0.02	10	0.2	0	Satisfactory
213	2079/09/11	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.43	<5	7.2	77	24	26	0.1	0.02	10	0.8	0	Satisfactory
214	2079/09/12	10:00am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	0.95	<5	7.3	76	22	26	0.1	0.02	6.0	0.2	0	Satisfactory
215	2079/09/12	10:15am	Chhetrapati	Balaju SRT	Treated	Clear	1.05	<5	7.5	75	22	26	0.1	0.02	10.0	0.4	0	Satisfactory
216	2079/09/12	11:00am	Tripureshwor	Anamnagar	Treated	Clear	0.91	<5	7.6	82	22	26	0.1	0.02	10.0	0.2	0	Satisfactory
217	2079/09/12	11:00am	Lalitpur	Khumaltar	Treated	Clear	1.03	<5	7.5	82	22	26	0.1	0.02	10.0	0.5	0	Satisfactory
218	2079/09/12	11:15am	Baneshwor	Minbhawan SRT	Treated	Clear	1.77	<5	7.5	83	22	26	0.1	0.02	10.0	0.2	0	Satisfactory
219	2079/09/12	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	1.32	<5	8.1	365	86	124	0.1	0.02	10.0	0.9	0	Satisfactory
220	2079/09/12	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	2.28	<5	6.9	250	70	26	0.3	1.80	9.6	0.5	0	Satisfactory
221	2079/09/12	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	2.23	<5	6.9	256	70	26	0.3	1.80	9.6	0.5	0	Satisfactory
222	2079/09/12	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.01	<5	7.9	48	12	18	0.1	0.02	8.0	0.5	0	Satisfactory
223	2079/09/12	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.06	<5	7.5	49	12	18	0.1	0.02	10.0	0.8	0	Satisfactory
224	2079/09/12	2:15pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.71	<5	6.9	48	12	18	0.1	0.02	10.0	0.8	0	Satisfactory
225	2079/09/12	3:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.11	<5	7.1	49	12	18	0.1	0.02	8.0	0.7	0	Satisfactory

226	2079/09/12	10:25:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.2	36	12	10	0.1	0.02	6	0.4	0	Satisfactory
227	2079/09/12	10:35:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.25	<5	7.5	70	22	30	0.1	0.02	6	0.4	0	Satisfactory
228	2079/09/12	10:45:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.21	<5	7.5	70	22	30	0.1	0.02	6	0.4	0	Satisfactory
229	2079/09/12	02:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.2	38	12	12	0.1	0.02	6	0.5	0	Satisfactory
230	2079/09/12	12:25:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.43	<5	7.5	72	22	30	0.1	0.02	6	0.5	0	Satisfactory
231	2079/09/12	12:35:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.23	<5	7.4	72	22	30	0.1	0.02	6	0.4	0	Satisfactory
232	2079/09/12	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.57	<5	7.8	80	24	26	0.1	0.02	10	0.7	0	Satisfactory
233	2079/09/12	12:30pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.71	<5	7.4	75	24	26	0.1	0.02	10	0.6	0	Satisfactory
234	2079/09/12	2:30pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.81	<5	7.6	68	24	26	0.1	0.02	10	0.2	0	Satisfactory
235	2079/09/12	3:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	1.55	<5	7.5	67	24	26	0.1	0.02	10	0.3	0	Satisfactory
236	2079/09/13	10:30am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	0.88	<5	7.4	69	22	26	0.1	0.02	6.0	0.2	0	Satisfactory
237	2079/09/13	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.86	<5	6.9	254	70	26	0.3	1.80	9.6	0.5	0	Satisfactory
238	2079/09/13	10:15am	Chhetrapati	Balaju SRT	Treated	Clear	1.72	<5	7.6	80	22	26	0.1	0.02	10.0	0.3	0	Satisfactory
239	2079/09/13	11:00am	Lalitpur	Khumaltar	Treated	Clear	3.10	<5	7.1	83	22	26	0.1	0.02	10.0	0.5	0	Satisfactory
240	2079/09/13	11:00am	Tripureshwor	Anamnagar	Treated	Clear	1.10	<5	7.4	85	22	26	0.1	0.02	10.0	0.5	0	Satisfactory
241	2079/09/13	10:00am	Kirtipur	Kirtipur SRT	Treated	Clear	0.74	<5	7.2	86	22	26	0.1	0.02	10.0	0.2	0	Satisfactory
242	2079/09/13	10:00am	Baneshwor	Minbhawan SRT	Treated	Clear	3.70	<5	7.1	81	22	26	0.1	0.02	10.0	0.3	0	Satisfactory
243	2079/09/13	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.18	<5	7.8	45	12	18	0.1	0.02	8.0	0.2	0	Satisfactory
244	2079/09/13	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	1.16	<5	7.6	368	86	124	0.1	0.02	10.0	0.8	0	Satisfactory
245	2079/09/13	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.92	<5	6.8	258	70	26	0.3	1.80	11.5	0.2	0	Satisfactory
246	2079/09/13	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.14	<5	7.7	46	12	18	0.1	0.02	8.0	0.2	0	Satisfactory
247	2079/09/13	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.50	<5	7.7	50	12	18	0.1	0.02	8.0	0.4	0	Satisfactory
248	2079/09/13	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.49	<5	7.7	62	12	18	0.1	0.02	10.0	0.1	0	Satisfactory
249	2079/09/13	10:45:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	41	12	12	0.1	0.02	6	0.4	0	Satisfactory
250	2079/09/13	12:05:00 PM	Maharajgunj	Bansbari In	Treated	Clear	0.33	<5	7.5	71	22	30	0.1	0.02	6	0.2	0	Satisfactory
251	2079/09/13	12:10:00 PM	Maharajgunj	Bansbari Out	Treated	Clear	0.31	<5	7.5	70	22	30	0.1	0.02	6	0.2	0	Satisfactory
252	2079/09/13	02:50:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	45	12	12	0.1	0.02	6	0.4	0	Satisfactory
253	2079/09/13	01:10:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.45	<5	7.5	72	22	30	0.1	0.02	6	0.4	0	Satisfactory
254	2079/09/13	01:25:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.41	<5	7.4	72	22	30	0.1	0.02	6	0.3	0	Satisfactory
255	2079/09/13	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	1.59	<5	7.3	78	24	26	0.1	0.02	10	0.3	0	Satisfactory
256	2079/09/13	12:30pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	1.10	<5	7.4	79	24	26	0.1	0.02	10	0.4	0	Satisfactory
257	2079/09/13	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.89	<5	8.1	78	24	26	0.1	0.02	10	0.3	0	Satisfactory
258	2079/09/13	3:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.88	<5	7.3	78	24	26	0.1	0.02	10	0.7	0	Satisfactory
259	2079/09/14	10:30am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	3.91	<5	7.2	72	22	26	0.1	0.02	6.0	0.4	0	Satisfactory
260	2079/09/14	10:00am	Kirtipur	Kirtipur SRT	Treated	Clear	1.20	<5	7.3	84	22	26	0.1	0.02	10.0	0.3	0	Satisfactory
261	2079/09/14	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	2.09	<5	6.9	282	70	26	0.3	1.80	15.4	0.3	0	Satisfactory
262	2079/09/14	10:30am	Chhetrapati	Balaju SRT	Treated	Clear	1.25	<5	7.4	73	22	26	0.1	0.02	10.0	0.8	0	Satisfactory
263	2079/09/14	11:00am	Tripureshwor	Anamnagar	Treated	Clear	1.31	<5	7.6	81	22	26	0.1	0.02	10.0	0.4	0	Satisfactory
264	2079/09/14	11:00am	Lalitpur	Khumaltar	Treated	Clear	1.12	<5	7.6	80	22	26	0.1	0.02	10.0	0.5	0	Satisfactory
265	2079/09/14	10:00am	Baneshwor	Minbhawan SRT	Treated	Clear	1.05	<5	7.7	85	22	26	0.1	0.02	10.0	0.2	0	Satisfactory
266	2079/09/14	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	2.12	<5	7.6	361	86	124	0.1	0.02	10.0	0.8	0	Satisfactory
267	2079/09/14	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	2.53	<5	6.9	286	70	26	0.3	1.80	11.5	0.4	0	Satisfactory
268	2079/09/14	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.48	<5	7.5	52	12	18	0.1	0.02	8.0	0.5	0	Satisfactory
269	2079/09/14	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.41	<5	7.4	53	12	18	0.1	0.02	8.0	0.5	0	Satisfactory
270	2079/09/14	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.00	<5	7.1	60	12	18	0.1	0.02	12.0	0.4	0	Satisfactory
271	2079/09/14	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.10	<5	7.2	64	12	18	0.1	0.02	14.0	0.5	0	Satisfactory
272	2079/09/14	10:30:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.24	<5	7.2	36	12	10	0.1	0.02	8	0.4	0	Satisfactory
273	2079/09/14	10:35:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.92	<5	7.5	70	22	30	0.1	0.02	6	0.4	0	Satisfactory

274	2079/09/14	10:40:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.86	<5	7.4	70	22	30	0.1	0.02	6	0.3	0	Satisfactory
275	2079/09/14	03:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.32	<5	7.2	37	12	10	0.1	0.02	8	0.4	0	Satisfactory
276	2079/09/14	12:45:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.96	<5	7.5	71	22	30	0.1	0.02	6	0.5	0	Satisfactory
277	2079/09/14	12:55:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.94	<5	7.5	71	22	30	0.1	0.02	6	0.5	0	Satisfactory
278	2079/09/14	11:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	1.08	<5	7.8	81	24	26	0.1	0.02	10	0.7	0	Satisfactory
279	2079/09/14	12:30pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.74	<5	7.8	77	24	26	0.1	0.02	10	0.2	0	Satisfactory
280	2079/09/14	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.73	<5	7.1	79	24	26	0.1	0.02	14	0.4	0	Satisfactory
281	2079/09/14	3:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.79	<5	7.2	79	24	26	0.1	0.02	10	0.4	0	Satisfactory
282	2079/09/15	12:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	2.44	<5	7.0	290	70	26	0.3	1.80	15.4	0.5	0	Satisfactory
283	2079/09/15	11:00am	Tripureshwor	Anamnagar	Treated	Clear	1.51	<5	7.6	80	22	26	0.1	0.02	8.0	0.4	0	Satisfactory
284	2079/09/15	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	0.89	<5	7.5	355	86	124	0.1	0.02	10.0	0.8	0	Satisfactory
285	2079/09/15	8:15am	Bhaktapur	Katunje SRT	Treated	Clear	0.89	<5	6.9	87	22	24	0.1	0.02	8	0.3	0	Satisfactory
286	2079/09/15	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.00	<5	7.2	63	12	18	0.1	0.02	8.0	0.3	0	Satisfactory
287	2079/09/15	2:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.45	<5	7.7	58	12	18	0.1	0.02	8.0	0.5	0	Satisfactory
288	2079/09/15	10:35:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.2	37	12	10	0.1	0.02	6	0.4	0	Satisfactory
289	2079/09/15	10:45:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.86	<5	7.5	71	22	30	0.1	0.02	6	0.4	0	Satisfactory
290	2079/09/15	10:55:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.73	<5	7.4	71	22	30	0.1	0.02	6	0.4	0	Satisfactory
291	2079/09/15	02:50:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.2	42	12	12	0.1	0.02	8	0.4	0	Satisfactory
292	2079/09/15	01:10:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	1.06	<5	7.4	72	22	30	0.1	0.02	6	0.5	0	Satisfactory
293	2079/09/15	01:25:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	1.02	<5	7.4	72	22	30	0.1	0.02	6	0.5	0	Satisfactory
294	2079/09/15	12:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.31	<5	7.1	76	24	26	0.1	0.02	10	0.9	0	Satisfactory
295	2079/09/16	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.14	<5	8.2	51	12	18	0.1	0.02	8.0	0.7	0	Satisfactory
296	2079/09/16	10:35:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.2	36	12	10	0.1	0.02	8	0.3	0	Satisfactory
297	2079/09/16	10:45:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.61	<5	7.5	69	22	30	0.1	0.02	6	0.4	0	Satisfactory
298	2079/09/16	10:55:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.37	<5	7.5	69	22	30	0.1	0.02	6	0.3	0	Satisfactory
299	2079/09/16	02:50:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	7.1	37	12	12	0.1	0.02	8	0.5	0	Satisfactory
300	2079/09/16	12:55:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	1.01	<5	7.5	70	22	30	0.1	0.02	6	0.5	0	Satisfactory
301	2079/09/16	01:10:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.94	<5	7.5	70	22	30	0.1	0.02	6	0.5	0	Satisfactory
302	2079/09/16	9:00am	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.41	<5	7.8	77	24	26	0.1	0.02	10	0.1	0	Satisfactory
303	2079/09/17	10:30am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	0.82	<5	7.4	65	22	26	0.1	0.02	6.0	0.4	0	Satisfactory
304	2079/09/17	10:00am	Kirtipur	Kirtipur SRT	Treated	Clear	1.74	<5	7.7	82	22	26	0.1	0.02	8.0	0.3	0	Satisfactory
305	2079/09/17	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.82	<5	6.9	312	70	26	0.3	1.80	13.4	0.1	0	Satisfactory
306	2079/09/17	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.70	<5	6.9	293	70	26	0.3	1.80	11.5	0.1	0	Satisfactory
307	2079/09/17	10:15am	Chhetrapati	Balaju SRT	Treated	Clear	1.67	<5	7.3	80	22	26	0.1	0.02	10.0	0.5	0	Satisfactory
308	2079/09/17	11:00am	Lalitpur	Khumaltar	Treated	Clear	0.65	<5	7.6	64	22	26	0.1	0.02	10.0	0.4	0	Satisfactory
309	2079/09/17	11:00am	Tripureshwor	Anamnagar	Treated	Clear	0.31	<5	7.6	84	22	26	0.1	0.02	10.0	0.4	0	Satisfactory
310	2079/09/17	1:45pm	Baneshwor	Minbhawan SRT	Treated	Clear	0.62	<5	7.5	81	22	26	0.1	0.02	10.0	0.5	0	Satisfactory
311	2079/09/17	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	1.24	<5	7.5	383	86	126	0.1	0.02	10.0	0.8	0	Satisfactory
312	2079/09/17	10:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.70	<5	7.9	56	12	18	0.1	0.02	8.0	0.9	0	Satisfactory
313	2079/09/17	12:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.70	<5	7.1	48	12	18	0.1	0.02	8.0	0.3	0	Satisfactory
314	2079/09/17	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.13	<5	7.6	48	12	18	0.1	0.02	8.0	0.6	0	Satisfactory
315	2079/09/17	4:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.51	<5	7.4	49	12	18	0.1	0.02	8.0	0.6	0	Satisfactory
316	2079/09/17	10:15am	Bhaktapur	Katunje SRT	Treated	Clear	1.59	<5	6.8	81	22	24	0.1	0.02	10	0.4	0	Satisfactory
317	2079/09/17	10:30:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.2	39	12	12	0.1	0.02	8	0.5	0	Satisfactory
318	2079/09/17	10:35:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.56	<5	7.5	69	22	30	0.1	0.02	6	0.1	0	Satisfactory
319	2079/09/17	10:40:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.43	<5	7.5	69	22	30	0.1	0.02	6	0.1	0	Satisfactory
320	2079/09/17	02:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.24	<5	7.2	40	12	14	0.1	0.02	8	0.5	0	Satisfactory
321	2079/09/17	01:10:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	1.06	<5	7.5	71	22	30	0.1	0.02	6	0.5	0	Satisfactory

322	2079/09/17	01:25:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.89	<5	7.5	71	22	30	0.1	0.02	6	0.5	0	Satisfactory
323	2079/09/17	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	1.30	<5	7.7	84	24	26	0.1	0.02	10	0.7	0	Satisfactory
324	2079/09/17	12:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.91	<5	7.7	83	24	26	0.1	0.02	10	0.8	0	Satisfactory
325	2079/09/17	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.68	<5	7.8	80	24	26	0.1	0.02	10	0.2	0	Satisfactory
326	2079/09/17	3:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.83	<5	7.8	79	24	26	0.1	0.02	10	0.2	0	Satisfactory
327	2079/09/18	10:30am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	0.98	<5	7.3	73	22	26	0.1	0.02	6.0	0.3	0	Satisfactory
328	2079/09/18	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	0.67	<5	7.7	380	86	126	0.1	0.02	10.0	0.8	0	Satisfactory
329	2079/09/18	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.52	<5	7.1	285	70	26	0.3	1.80	11.5	0.2	0	Satisfactory
330	2079/09/18	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.43	<5	7.1	294	70	26	0.3	1.80	11.5	0.3	0	Satisfactory
331	2079/09/18	11:00am	Chhetrapati	Balaju SRT	Treated	Clear	0.36	<5	6.9	85	22	26	0.1	0.02	10.0	0.9	0	Satisfactory
332	2079/09/18	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.19	<5	6.5	47	12	18	0.1	0.02	8.0	0.7	0	Satisfactory
333	2079/09/18	12:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.06	<5	6.7	48	12	18	0.1	0.02	8.0	0.7	0	Satisfactory
334	2079/09/18	2:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.32	<5	7.6	51	12	18	0.1	0.02	8.0	0.5	0	Satisfactory
335	2079/09/18	3:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.39	<5	7.1	51	12	18	0.1	0.02	8.0	0.4	0	Satisfactory
336	2079/09/18	11:00am	Tripureshwor	Anamnagar	Treated	Clear	0.87	<5	7.2	83	22	26	0.1	0.02	10.0	0.3	0	Satisfactory
337	2079/09/18	11:00am	Lalitpur	Khumaltar	Treated	Clear	0.34	<5	7.2	83	22	26	0.1	0.02	10.0	0.4	0	Satisfactory
338	2079/09/18	1:45pm	Baneshwor	Minbhawan SRT	Treated	Clear	0.72	<5	7.3	82	22	26	0.1	0.02	10.0	0.3	0	Satisfactory
339	2079/09/18	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	0.88	<5	6.9	239	70	26	0.3	1.80	11.5	0.5	0	Satisfactory
340	2079/09/18	10:30am	Bhaktapur	Katunje SRT	Treated	Clear	1.09	<5	7.7	82	22	24	0.1	0.02	10	0.2	0	Satisfactory
341	2079/09/18	09:55:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.26	<5	7.2	36	12	12	0.1	0.02	6	0.4	0	Satisfactory
342	2079/09/18	10:00:00 AM	Maharajgunj	Bansbari In	Treated	Clear	1.22	<5	7.5	73	22	30	0.1	0.02	6	0.7	0	Satisfactory
343	2079/09/18	10:05:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	1.03	<5	7.5	73	22	30	0.1	0.02	6	0.9	0	Satisfactory
344	2079/09/18	03:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.14	<5	7.2	41	12	14	0.1	0.02	6	0.4	0	Satisfactory
345	2079/09/18	05:55:00 PM	Maharajgunj	Bansbari In	Treated	Clear	1.90	<5	7.5	71	22	30	0.1	0.02	6	0.7	0	Satisfactory
346	2079/09/18	03:15:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	1.34	<5	7.4	71	22	30	0.1	0.02	6	0.6	0	Satisfactory
347	2079/09/18	03:25:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	1.26	<5	7.4	69	22	30	0.1	0.02	6	0.3	0	Satisfactory
348	2079/09/18	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	1.84	<5	7.5	82	24	26	0.1	0.02	10	0.9	0	Satisfactory
349	2079/09/18	12:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	1.90	<5	7.2	80	24	26	0.1	0.02	10	0.8	0	Satisfactory
350	2079/09/18	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	1.26	<5	7.2	80	24	26	0.1	0.02	10	0.1	0	Satisfactory
351	2079/09/18	3:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	1.04	<5	7.1	80	24	26	0.1	0.02	10	0.2	0	Satisfactory
352	2079/09/19	10:00am	Madhyapur Thimi	tigni panipokhari	Treated	Clear	0.91	<5	7.2	75	22	26	0.1	0.02	6.0	0.3	0	Satisfactory
353	2079/09/19	9:30am	Kirtipur	Kirtipur SRT	Treated	Clear	1.30	<5	8.2	83	22	26	0.1	0.02	10.0	0.3	0	Satisfactory
354	2079/09/19	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	1.12	<5	7.7	366	86	122	0.1	0.02	10.0	0.9	0	Satisfactory
355	2079/09/19	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.02	<5	6.9	247	70	26	0.3	1.80	11.5	0.4	0	Satisfactory
356	2079/09/19	8:30am	Chhetrapati	Balaju SRT	Treated	Clear	0.38	<5	7.7	78	22	26	0.1	0.02	10.0	0.1	0	Satisfactory
357	2079/09/19	10:00am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.70	<5	7.2	50	12	18	0.1	0.02	8.0	0.1	0	Satisfactory
358	2079/09/19	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.81	<5	7.1	54	12	18	0.1	0.02	8.0	0.2	0	Satisfactory
359	2079/09/19	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.28	<5	7.3	54	12	18	0.1	0.02	8.0	0.2	0	Satisfactory
360	2079/09/19	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.96	<5	7.2	54	12	18	0.1	0.02	8.0	0.2	0	Satisfactory
361	2079/09/19	10:30am	Tripureshwor	Anamnagar	Treated	Clear	1.50	<5	7.4	86	22	26	0.1	0.02	10.0	0.4	0	Satisfactory
362	2079/09/19	10:15am	Baneshwor	Minbhawan SRT	Treated	Clear	0.44	<5	7.5	84	22	26	0.1	0.02	10.0	0.5	0	Satisfactory
363	2079/09/19	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.32	<5	7.2	294	70	26	0.3	1.80	11.5	0.3	0	Satisfactory
364	2079/09/19	7:45am	Bhaktapur	Katunje SRT	Treated	Clear	0.98	<5	8.2	88	22	24	0.1	0.02	10	0.2	0	Satisfactory
365	2079/09/19	10:10:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.2	48	12	12	0.1	0.02	8	0.4	0	Satisfactory
366	2079/09/19	10:15:00 AM	Maharajgunj	Bansbari In	Treated	Clear	1.10	<5	7.4	72	22	30	0.1	0.02	6	0.4	0	Satisfactory
367	2079/09/19	10:25:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.80	<5	7.4	71	22	30	0.1	0.02	6	0.3	0	Satisfactory
368	2079/09/19	02:50:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.22	<5	7.2	45	12	14	0.1	0.02	6	0.4	0	Satisfactory
369	2079/09/19	01:10:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	1.34	<5	7.5	75	22	30	0.1	0.02	6	0.8	0	Satisfactory

370	2079/09/19	01:25:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	1.15	<5	7.5	74	22	30	0.1	0.02	6	0.6	0	Satisfactory
371	2079/09/19	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.78	<5	8.1	85	24	26	0.1	0.02	10	0.6	0	Satisfactory
372	2079/09/19	12:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.73	<5	7.7	82	24	26	0.1	0.02	10	0.5	0	Satisfactory
373	2079/09/19	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.37	<5	7.8	81	24	26	0.1	0.02	10	0.3	0	Satisfactory
374	2079/09/19	3:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.44	<5	7.9	82	24	26	0.1	0.02	10	0.2	0	Satisfactory
375	2079/09/20	10:00am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	1.10	<5	7.2	71	22	26	0.1	0.02	6.0	0.4	0	Satisfactory
376	2079/09/20	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	1.04	<5	7.6	369	86	122	0.1	0.02	10.0	0.9	0	Satisfactory
377	2079/09/20	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.27	<5	7.2	295	70	26	0.3	1.80	11.5	0.5	0	Satisfactory
378	2079/09/20	10:15am	Chhetrapati	Balaju SRT	Treated	Clear	4.00	<5	7.5	83	22	26	0.1	0.02	10.0	0.9	0	Satisfactory
379	2079/09/20	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.30	<5	8.0	53	12	18	0.1	0.02	8.0	0.6	0	Satisfactory
380	2079/09/20	10:45am	Tripureshwor	Anamnagar	Treated	Clear	0.52	<5	7.8	84	22	26	0.1	0.02	10.0	0.2	0	Satisfactory
381	2079/09/20	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.60	<5	7.8	52	12	18	0.1	0.02	8.0	0.1	0	Satisfactory
382	2079/09/20	2:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.80	<5	7.2	53	12	18	0.1	0.02	8.0	0.6	0	Satisfactory
383	2079/09/20	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.91	<5	7.3	52	12	18	0.1	0.02	8.0	0.5	0	Satisfactory
384	2079/09/20	10:30am	Baneshwor	Minbhawan SRT	Treated	Clear	0.79	<5	7.8	81	22	26	0.1	0.02	10.0	0.1	0	Satisfactory
385	2079/09/20	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.72	<5	7.0	254	70	26	0.3	1.80	9.6	0.4	0	Satisfactory
386	2079/09/20	10:30:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.37	<5	7.1	36	12	10	0.1	0.02	6	0.4	0	Satisfactory
387	2079/09/20	10:35:00 AM	Maharajgunj	Bansbari In	Treated	Clear	1.15	<5	7.4	70	22	30	0.1	0.02	6	0.2	0	Satisfactory
388	2079/09/20	10:40:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	1.10	<5	7.4	70	22	30	0.1	0.02	6	0.2	0	Satisfactory
389	2079/09/20	03:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.28	<5	7.1	39	12	12	0.1	0.02	6	0.3	0	Satisfactory
390	2079/09/20	12:25:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	1.23	<5	7.4	72	22	30	0.1	0.02	6	0.5	0	Satisfactory
391	2079/09/20	12:35:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	1.26	<5	7.4	72	22	30	0.1	0.02	6	0.5	0	Satisfactory
392	2079/09/20	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.60	<5	8.0	83	24	26	0.1	0.02	10	0.8	0	Satisfactory
393	2079/09/20	12:30pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.80	<5	7.5	82	24	26	0.1	0.02	10	0.4	0	Satisfactory
394	2079/09/20	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.66	<5	7.5	82	24	26	0.1	0.02	10	0.3	0	Satisfactory
395	2079/09/20	3:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.85	<5	7.5	79	24	26	0.1	0.02	10	0.3	0	Satisfactory
396	2079/09/21	10:30am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	1.06	<5	7.3	82	22	26	0.1	0.02	6.0	0.1	0	Satisfactory
397	2079/09/21	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	1.00	<5	7.6	369	86	122	0.1	0.02	10.0	0.8	0	Satisfactory
398	2079/09/21	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.61	<5	6.9	251	70	26	0.3	1.80	9.6	0.5	0	Satisfactory
399	2079/09/21	10:15am	Chhetrapati	Balaju SRT	Treated	Clear	2.30	<5	7.2	77	22	26	0.1	0.02	10.0	0.3	0	Satisfactory
400	2079/09/21	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.57	<5	7.1	50	12	18	0.1	0.02	8.0	0.3	0	Satisfactory
401	2079/09/21	12:30pm	Tripureshwor	Anamnagar	Treated	Clear	0.97	<5	7.1	87	22	26	0.1	0.02	8.0	0.3	0	Satisfactory
402	2079/09/21	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.92	<5	7.1	62	12	18	0.1	0.02	8.0	0.2	0	Satisfactory
403	2079/09/21	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.90	<5	7.5	62	14	18	0.1	0.02	10.0	0.3	0	Satisfactory
404	2079/09/21	12:50pm	Baneshwor	Minbhawan SRT	Treated	Clear	0.62	<5	7.1	80	22	26	0.1	0.02	8.0	0.3	0	Satisfactory
405	2079/09/21	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.58	<5	7.0	229	70	26	0.3	1.80	11.5	0.2	0	Satisfactory
406	2079/09/21	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.44	<5	6.9	51	12	18	0.1	0.02	8.0	0.5	0	Satisfactory
407	2079/09/21	10:25:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.44	<5	7.1	35	12	10	0.1	0.02	6	0.3	0	Satisfactory
408	2079/09/21	10:25:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.75	<5	7.3	69	22	28	0.1	0.02	6	0.2	0	Satisfactory
409	2079/09/21	10:35:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.53	<5	7.3	69	22	28	0.1	0.02	6	0.2	0	Satisfactory
410	2079/09/21	02:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.26	<5	7.1	48	12	14	0.1	0.02	6	0.5	0	Satisfactory
411	2079/09/21	12:55:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	1.06	<5	7.4	71	22	28	0.1	0.02	6	0.6	0	Satisfactory
412	2079/09/21	01:10:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	1.02	<5	7.4	70	22	28	0.1	0.02	6	0.5	0	Satisfactory
413	2079/09/21	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.80	<5	7.1	84	24	26	0.1	0.02	10	0.5	0	Satisfactory
414	2079/09/21	12:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.69	<5	7.7	82	24	26	0.1	0.02	10	0.9	0	Satisfactory
415	2079/09/21	1:30pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.70	<5	7.5	81	24	26	0.1	0.02	10	0.2	0	Satisfactory
416	2079/09/21	3:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.81	<5	7.4	80	24	26	0.1	0.02	10	0.2	0	Satisfactory
417	2079/09/22	10:30am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	0.86	<5	7.1	84	22	26	0.1	0.02	6.0	0.3	0	Satisfactory

418	2079/09/22	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	2.10	<5	7.6	369	86	122	0.1	0.02	10.0	0.7	0	Satisfactory
419	2079/09/22	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.39	<5	7.1	238	70	26	0.3	1.80	13.4	0.2	0	Satisfactory
420	2079/09/22	10:15am	Chhetrapati	Balaju SRT	Treated	Clear	1.72	<5	8.0	82	22	26	0.1	0.02	10.0	0.6	0	Satisfactory
421	2079/09/22	11:00am	Tripureshor	Anamnagar	Treated	Clear	0.50	<5	7.6	88	22	28	0.1	0.02	10.0	0.4	0	Satisfactory
422	2079/09/22	10:00am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.90	<5	7.1	50	12	18	0.1	0.02	8.0	0.7	0	Satisfactory
423	2079/09/22	10:50am	Baneshwor	Minbhawan SRT	Treated	Clear	0.80	<5	7.1	82	22	26	0.1	0.02	10.0	0.4	0	Satisfactory
424	2079/09/22	12:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.70	<5	6.8	48	12	18	0.1	0.02	8.0	0.2	0	Satisfactory
425	2079/09/22	2:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.75	<5	7.1	52	12	18	0.1	0.02	8.0	0.4	0	Satisfactory
426	2079/09/22	3:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.68	<5	7.2	56	12	18	0.1	0.02	8.0	0.6	0	Satisfactory
427	2079/09/22	10:00:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.45	<5	7.5	70	22	30	0.1	0.02	6	0.5	0	Satisfactory
428	2079/09/22	10:10:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.83	<5	7.4	72	22	30	0.1	0.02	6	0.5	0	Satisfactory
429	2079/09/22	10:50:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	43	12	12	0.1	0.02	6	0.5	0	Satisfactory
430	2079/09/22	02:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	43	12	12	0.1	0.02	6	0.5	0	Satisfactory
431	2079/09/22	01:05:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.96	<5	7.4	73	22	30	0.1	0.02	6	0.4	0	Satisfactory
432	2079/09/22	01:25:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.87	<5	7.4	73	22	30	0.1	0.02	6	0.4	0	Satisfactory
433	2079/09/22	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.65	<5	7.7	86	24	26	0.1	0.02	10	0.7	0	Satisfactory
434	2079/09/22	12:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.89	<5	7.4	83	24	26	0.1	0.02	10	0.9	0	Satisfactory
435	2079/09/22	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.85	<5	7.3	82	24	26	0.1	0.02	10	0.3	0	Satisfactory
436	2079/09/23	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.72	<5	7.1	49	12	18	0.1	0.02	8.0	0.3	0	Satisfactory
437	2079/09/23	1:00pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.58	<5	7.3	51	12	18	0.1	0.02	8.0	0.5	0	Satisfactory
438	2079/09/23	10:15:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.62	<5	7.5	70	22	30	0.1	0.02	6	0.4	0	Satisfactory
439	2079/09/23	10:25:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.58	<5	7.4	69	22	30	0.1	0.02	6	0.4	0	Satisfactory
440	2079/09/23	10:55:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	39	12	12	0.1	0.02	6	0.5	0	Satisfactory
441	2079/09/23	03:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	70	16	12	0.1	0.02	6	0.4	0	Satisfactory
442	2079/09/23	12:45:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.85	<5	7.5	71	22	30	0.1	0.02	6	0.5	0	Satisfactory
443	2079/09/23	12:55:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.77	<5	7.5	71	22	30	0.1	0.02	6	0.5	0	Satisfactory
444	2079/09/23	12:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.31	<5	7.4	85	24	26	0.1	0.02	10	0.8	0	Satisfactory
445	2079/09/24	10:30am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	0.72	<5	7.2	78	22	26	0.1	0.02	6.0	0.4	0	Satisfactory
446	2079/09/24	9:30am	Kirtipur	Kirtipur SRT	Treated	Clear	0.47	<5	7.4	85	22	26	0.1	0.02	10.0	0.3	0	Satisfactory
447	2079/09/24	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.30	<5	7.1	240	70	26	0.3	1.80	13.4	0.3	0	Satisfactory
448	2079/09/24	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	2.03	<5	7.6	355	86	122	0.1	0.02	10.0	0.8	0	Satisfactory
449	2079/09/24	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.40	<5	7.0	272	70	26	0.3	1.80	13.4	0.3	0	Satisfactory
450	2079/09/24	10:15am	Chhetrapati	Balaju SRT	Treated	Clear	1.60	<5	7.4	84	22	26	0.1	0.02	10.0	0.9	0	Satisfactory
451	2079/09/24	11:05am	Tripureshor	Anamnagar	Treated	Clear	1.10	<5	6.9	84	22	26	0.1	0.02	10.0	0.4	0	Satisfactory
452	2079/09/24	10:50am	Baneshwor	Minbhawan SRT	Treated	Clear	0.48	<5	7.1	82	22	26	0.1	0.02	10.0	0.3	0	Satisfactory
453	2079/09/24	10:00am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.62	<5	7.5	60	14	18	0.1	0.02	10.0	0.4	0	Satisfactory
454	2079/09/24	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.47	<5	7.6	48	12	18	0.1	0.02	8.0	0.3	0	Satisfactory
455	2079/09/24	2:20pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.69	<5	7.7	49	12	18	0.1	0.02	10.0	0.5	0	Satisfactory
456	2079/09/24	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.70	<5	8.2	63	16	18	0.1	0.02	10.0	0.8	0	Satisfactory
457	2079/09/24	10:35:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	42	12	12	0.1	0.02	6	0.5	0	Satisfactory
458	2079/09/24	10:45:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.57	<5	7.4	70	22	30	0.1	0.02	6	0.3	0	Satisfactory
459	2079/09/24	10:55:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.51	<5	7.4	69	22	30	0.1	0.02	6	0.3	0	Satisfactory
460	2079/09/24	02:50:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	44	12	12	0.1	0.02	6	0.5	0	Satisfactory
461	2079/09/24	01:10:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.10	<5	7.1	73	22	12	0.1	0.02	6	0.5	0	Satisfactory
462	2079/09/24	01:40:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.72	<5	7.5	71	22	30	0.1	0.02	6	0.6	0	Satisfactory
463	2079/09/24	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	1.00	<5	7.9	88	24	26	0.1	0.02	10	0.7	0	Satisfactory
464	2079/09/24	12:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	1.10	<5	8.1	84	24	26	0.1	0.02	10	0.7	0	Satisfactory
465	2079/09/24	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.80	<5	7.2	84	24	26	0.1	0.02	10	0.3	0	Satisfactory

466	2079/09/24	3:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.70	<5	7.3	83	24	26	0.1	0.02	10	0.3	0	Satisfactory
467	2079/09/25	10:00am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	0.70	<5	7.3	72	22	26	0.1	0.02	6.0	0.5	0	Satisfactory
468	2079/09/25	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.44	<5	7.0	176	70	26	0.3	1.80	15.4	0.3	0	Satisfactory
469	2079/09/25	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.51	<5	7.0	264	70	26	0.3	1.80	11.5	0.2	0	Satisfactory
470	2079/09/25	10:30am	Chhetrapati	Balaju SRT	Treated	Clear	1.20	<5	7.7	87	22	28	0.1	0.02	10.0	0.9	0	Satisfactory
471	2079/09/25	11:45am	Tripureshwor	Anamnagar	Treated	Clear	0.46	<5	7.7	88	22	30	0.1	0.02	10.0	0.4	0	Satisfactory
472	2079/09/25	10:40am	Baneshwor	Minbhawan SRT	Treated	Clear	0.73	<5	7.8	88	22	24	0.1	0.02	10.0	0.4	0	Satisfactory
473	2079/09/25	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.54	<5	8.4	40	16	18	0.1	0.02	8.0	0.1	0	Satisfactory
474	2079/09/25	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.92	<5	7.5	50	12	18	0.1	0.02	6.0	0.1	0	Satisfactory
475	2079/09/25	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.91	<5	7.0	61	14	18	0.1	0.02	10.0	0.4	0	Satisfactory
476	2079/09/25	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.62	<5	6.9	62	14	18	0.1	0.02	10.0	0.3	0	Satisfactory
477	2079/09/25	10:20:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.22	<5	7.1	43	12	18	0.1	0.02	6	0.5	0	Satisfactory
478	2079/09/25	10:25:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.52	<5	7.6	71	22	18	0.1	0.02	6	0.5	0	Satisfactory
479	2079/09/25	10:35:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.48	<5	7.5	71	22	18	0.1	0.02	6	0.3	0	Satisfactory
480	2079/09/25	03:15:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.2	43	12	18	0.1	0.02	6	0.4	0	Satisfactory
481	2079/09/25	01:05:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.58	<5	7.6	73	22	18	0.1	0.02	6	0.6	0	Satisfactory
482	2079/09/25	01:15:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.54	<5	7.5	72	22	18	0.1	0.02	6	0.4	0	Satisfactory
483	2079/09/25	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	1.02	<5	7.9	76	24	26	0.1	0.02	6	0.2	0	Satisfactory
484	2079/09/25	12:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.67	<5	7.1	82	24	26	0.1	0.02	8	0.4	0	Satisfactory
485	2079/09/25	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.55	<5	7.2	83	24	26	0.1	0.02	8	0.5	0	Satisfactory
486	2079/09/25	3:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.67	<5	7.4	84	24	26	0.1	0.02	10	0.4	0	Satisfactory
487	2079/09/26	10:00am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	0.86	<5	7.3	68	22	26	0.1	0.02	6.0	0.2	0	Satisfactory
488	2079/09/26	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.58	<5	6.9	268	70	26	0.3	1.80	11.5	0.1	0	Satisfactory
489	2079/09/26	10:15am	Chhetrapati	Balaju SRT	Treated	Clear	0.80	<5	8.0	82	22	18	0.1	0.02	10.0	0.4	0	Satisfactory
490	2079/09/26	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.51	<5	7.2	63	14	18	0.1	0.02	10.0	0.3	0	Satisfactory
491	2079/09/26	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.42	<5	7.4	51	12	18	0.1	0.02	6.0	0.3	0	Satisfactory
492	2079/09/26	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.88	<5	6.9	50	12	18	0.1	0.02	6.0	0.2	0	Satisfactory
493	2079/09/26	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.71	<5	7.4	52	12	18	0.1	0.02	6.0	0.6	0	Satisfactory
494	2079/09/26	10:20:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.2	43	12	18	0.1	0.02	6	0.4	0	Satisfactory
495	2079/09/26	10:25:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.43	<5	7.5	73	22	18	0.1	0.02	6	0.7	0	Satisfactory
496	2079/09/26	10:35:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.38	<5	7.5	73	22	18	0.1	0.02	6	0.6	0	Satisfactory
497	2079/09/26	02:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.2	42	12	18	0.1	0.02	6	0.5	0	Satisfactory
498	2079/09/26	12:35:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.58	<5	7.5	72	22	18	0.1	0.02	6	0.5	0	Satisfactory
499	2079/09/26	12:50:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.53	<5	7.5	71	22	18	0.1	0.02	6	0.5	0	Satisfactory
500	2079/09/26	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.45	<5	7.1	77	24	26	0.1	0.02	10	0.3	0	Satisfactory
501	2079/09/26	12:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.62	<5	7.2	7	24	26	0.1	0.02	10	0.6	0	Satisfactory
502	2079/09/26	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.56	<5	6.9	7	24	26	0.1	0.02	10	0.2	0	Satisfactory
503	2079/09/26	3:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.66	<5	7.3	7	24	26	0.1	0.02	10	0.5	0	Satisfactory
504	2079/09/26	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.39	<5	7.1	268	70	26	0.3	1.80	11.5	0.1	0	Satisfactory
505	2079/09/27	10:00am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	0.78	<5	7.2	73	22	26	0.1	0.02	6.0	0.3	0	Satisfactory
506	2079/09/27	10:30am	Lalitpur	Sainbu WTP	Treated	Clear	2.47	<5	7.8	375	86	122	0.1	0.02	10.0	0.8	0	Satisfactory
507	2079/09/27	11:30am	Chhetrapati	Balaju SRT	Treated	Clear	0.41	<5	7.6	87	22	18	0.1	0.02	10.0	0.4	0	Satisfactory
508	2079/09/27	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.55	<5	7.5	48	12	18	0.1	0.02	6.0	0.3	0	Satisfactory
509	2079/09/27	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.59	<5	7.3	51	12	18	0.1	0.02	6.0	0.3	0	Satisfactory
510	2079/09/27	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.12	<5	7.4	48	12	18	0.1	0.02	6.0	0.4	0	Satisfactory
511	2079/09/27	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.76	<5	7.1	49	12	18	0.1	0.02	6.0	0.4	0	Satisfactory
512	2079/09/27	8:40am	Bhaktapur	Katunje SRT	Treated	Clear	1.96	<5	7.1	90	22	24	0.1	0.02	10	0.2	0	Satisfactory
513	2079/09/27	10:45:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.2	43	12	18	0.1	0.02	6	0.4	0	Satisfactory

514	2079/09/27	11:00:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.92	<5	7.5	72	22	18	0.1	0.02	6	0.7	0	Satisfactory
515	2079/09/27	11:05:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.93	<5	7.4	72	22	18	0.1	0.02	6	0.6	0	Satisfactory
516	2079/09/27	02:50:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.2	43	12	18	0.1	0.02	6	0.4	0	Satisfactory
517	2079/09/27	12:50:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.10	<5	7.1	43	22	18	0.1	0.02	6	0.5	0	Satisfactory
518	2079/09/27	01:35:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.87	<5	7.4	73	22	18	0.1	0.02	6	0.6	0	Satisfactory
519	2079/09/27	1:30pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.30	<5	6.9	84	24	26	0.1	0.02	10	0.3	0	Satisfactory
520	2079/09/28	10:00am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	0.56	<5	7.2	72	22	26	0.1	0.02	6.0	0.3	0	Satisfactory
521	2079/09/28	10:15am	Chhetrapati	Balaju SRT	Treated	Clear	0.84	<5	7.9	89	22	18	0.1	0.02	10.0	0.6	0	Satisfactory
522	2079/09/28	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.88	<5	7.5	56	12	18	0.1	0.02	6.0	0.9	0	Satisfactory
523	2079/09/28	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.90	<5	7.2	52	12	18	0.1	0.02	6.0	0.8	0	Satisfactory
524	2079/09/28	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.22	<5	7.1	50	12	18	0.1	0.02	6.0	0.1	0	Satisfactory
525	2079/09/28	3:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.89	<5	7.4	51	12	18	0.1	0.02	6.0	0.2	0	Satisfactory
526	2079/09/28	10:10am	Bhaktapur	Katunje SRT	Treated	Clear	1.90	<5	7.1	86	22	24	0.1	0.02	10	0.5	0	Satisfactory
527	2079/09/28	10:30:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.2	43	12	18	0.1	0.02	6	0.4	0	Satisfactory
528	2079/09/28	10:45:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.37	<5	7.6	71	22	18	0.1	0.02	6	0.7	0	Satisfactory
529	2079/09/28	10:55:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.40	<5	7.5	71	22	18	0.1	0.02	6	0.6	0	Satisfactory
530	2079/09/28	02:50:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.3	43	12	18	0.1	0.02	6	0.4	0	Satisfactory
531	2079/09/28	01:00:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.32	<5	7.5	72	22	18	0.1	0.02	6	0.5	0	Satisfactory
532	2079/09/28	01:10:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.26	<5	7.5	73	22	18	0.1	0.02	6	0.5	0	Satisfactory
533	2079/09/28	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	2.03	<5	7.1	78	24	26	0.1	0.02	10	0.3	0	Satisfactory
534	2079/09/28	12:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	1.10	<5	7.3	83	24	26	0.1	0.02	10	0.4	0	Satisfactory
535	2079/09/28	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.42	<5	7.2	81	24	26	0.1	0.02	10	0.3	0	Satisfactory
536	2079/09/28	3:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	1.26	<5	7.4	71	24	26	0.1	0.02	10	0.4	0	Satisfactory
537	2079/09/28	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.40	<5	6.9	268	70	26	0.3	1.80	11.5	0.1	0	Satisfactory
538	2079/09/28	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.44	<5	7.0	268	70	26	0.3	1.80	11.5	0.1	0	Satisfactory
539	2079/09/29	10:00am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	0.70	<5	7.5	76	22	26	0.1	0.02	6.0	0.1	0	Satisfactory
540	2079/09/29	10:15am	Chhetrapati	Balaju SRT	Treated	Clear	1.03	<5	7.4	84	22	18	0.1	0.02	8.0	0.7	0	Satisfactory
541	2079/09/29	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.89	<5	7.4	48	12	18	0.1	0.02	6.0	0.9	0	Satisfactory
542	2079/09/29	12:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.40	<5	7.0	48	12	18	0.1	0.02	6.0	0.3	0	Satisfactory
543	2079/09/29	2:30pm	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.65	<5	7.2	48	12	28	0.1	0.02	6.0	0.5	0	Satisfactory
544	2079/09/29	8:45am	Bhaktapur	Katunje SRT	Treated	Clear	1.30	<5	8.0	91	22	24	0.1	0.02	10	0.2	0	Satisfactory
545	2079/09/29	10:50:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	40	12	12	0.1	0.02	6	0.3	0	Satisfactory
546	2079/09/29	10:55:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.47	<5	7.5	72	22	30	0.1	0.02	6	0.4	0	Satisfactory
547	2079/09/29	11:00:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.40	<5	7.4	72	22	30	0.1	0.02	6	0.3	0	Satisfactory
548	2079/09/29	03:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	44	12	14	0.1	0.02	6	0.5	0	Satisfactory
549	2079/09/29	12:45:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.50	<5	7.4	73	22	30	0.1	0.02	6	0.5	0	Satisfactory
550	2079/09/29	12:55:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.36	<5	7.4	73	22	30	0.1	0.02	6	0.5	0	Satisfactory
551	2079/09/29	10:30am	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.58	<5	7.1	73	24	26	0.1	0.02	10	0.1	0	Satisfactory
552	2079/09/29	12:20pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.44	<5	7.6	87	24	26	0.1	0.02	10	0.8	0	Satisfactory
553	2079/09/29	2:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.46	<5	8.1	92	24	26	0.1	0.02	10	0.2	0	Satisfactory
554	2079/09/29	10:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.04	<5	6.7	268	70	26	0.3	1.80	11.5	0.1	0	Satisfactory
555	2079/09/29	2:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.04	<5	6.7	268	70	26	0.3	1.80	11.5	0.1	0	Satisfactory
556	2079/09/30	10:00am	Madhyapur Thimi	Tigni Panipokhari	Treated	Clear	0.78	<5	7.2	74	22	26	0.1	0.02	6.0	0.1	0	Satisfactory
557	2079/09/30	10:30am	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.60	<5	8.4	63	16	18	0.1	0.02	12.0	0.1	0	Satisfactory
558	2079/09/30	10:00:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.34	<5	7.4	71	22	28	0.1	0.02	6	0.4	0	Satisfactory
559	2079/09/30	10:10:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.24	<5	7.4	70	22	28	0.1	0.02	6	0.4	0	Satisfactory
560	2079/09/30	10:45:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	42	12	12	0.1	0.02	6	0.5	0	Satisfactory
561	2079/09/30	03:15:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	52	14	14	0.1	0.02	6	0.6	0	Satisfactory

562	2079/09/30	02:45:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.47	<5	7.4	72	22	28	0.1	0.02	6	0.5	0	Satisfactory
563	2079/09/30	02:55:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.36	<5	7.4	72	22	28	0.1	0.02	6	0.4	0	Satisfactory
564	2079/09/30	1:00pm	Mahankalchaur	Melamchi Inlet	Treated	Clear	0.70	<5	7.8	84	24	26	0.1	0.02	10	0.2	0	Satisfactory