

**KATHMANDU UPATYAKA KHANEPANI LIMITED**  
**Water / Waste Water Quality Assurance Division , Mahankalchaur WTP**  
**Laboratory Record Of Chemical & Bacteriological Analysis Of Water**  
**Chaitra 2079**

S.No	Date	Time	Branch	Location	Sample taken	Appearance	Turbidity	Colour	pH	E.C.	Total Alkalinity	Total Hardness	Total Iron	Total Ammonia	Chloride	F.R.C.	Total Coliforms	Remarks
Units							(NTU)	(TCU)		µs/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	CFU/100ml	
National Drinking Water Quality Standard (NDWQS)							5	5	6.5-8.5	1500		500	0.3 (3)	1.5	250	0.1-0.2	0 in 95% Samples	
1	2079/12/01	10:45 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.18	<5	7.7	69	20	26	0.1	0.02	6	0.2	0	Satisfactory
2	2079/12/01	11:20 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.26	<5	7.8	76	22	32	0.1	0.02	6	0.3	0	Satisfactory
3	2079/12/01	11:35 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.18	<5	7.8	76	22	32	0.1	0.02	6	0.2	0	Satisfactory
4	2079/12/01	3:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.28	<5	7.7	71	20	30	0.1	0.02	6	0.2	0	Satisfactory
5	2079/12/01	10:30AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.32	<5	7.2	287	66	54	0.3	1.8	10	0.3	0	Satisfactory
6	2079/12/01	10:30AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.69	<5	7.6	80	28	32	0.1	0.02	4	0.1	0	Satisfactory
7	2079/12/01	1:20pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.32	<5	7.2	292	70	56	0.3	1.8	14	1.0	0	Satisfactory
8	2079/12/01	3:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.29	<5	7.2	294	68	54	0.3	1.8	12	0.9	0	Satisfactory
9	2079/12/01	12:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.04	<5	7.7	381	60	134	0.1	0.02	10	0.8	0	Satisfactory
10	2079/12/01	12:00 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.68	<5	8.5	90	22	26	0.1	0.02	6	0.2	0	Satisfactory
11	2079/12/02	11:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.15	<5	7.8	85	22	28	0.1	0.02	6	0.1	0	Satisfactory
12	2079/12/02	1:00 AM	Chhetrapati	Balaju SRT	Treated	Clear	0.34	<5	7.9	85	22	28	0.1	0.02	6	0.3	0	Satisfactory
13	2079/12/02	12:15 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.16	<5	7.8	86	22	28	0.1	0.02	6	0.3	0	Satisfactory
14	2079/12/02	10:59 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.26	<5	7.9	85	24	28	0.1	0.02	6	0.2	0	Satisfactory
15	2079/12/02	11:30 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.16	<5	7.9	85	24	28	0.1	0.02	6	0.2	0	Satisfactory
16	2079/12/02	2:00 PM	Bhaktapur	Mahankalchaur WTP	Treated	Clear	0.21	<5	7.9	53	16	14	0.1	0.02	6	0.2	0	Satisfactory
17	2079/12/02	2:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.17	<5	7.9	69	24	26	0.1	0.02	6	0.5	0	Satisfactory
18	2079/12/02	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.34	<5	7.5	53	16	14	0.1	0.02	6	0.1	0	Satisfactory
19	2079/12/02	3:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.49	<5	7.6	84	22	24	0.1	0.02	6	0.3	0	Satisfactory
20	2079/12/02	10:45 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.28	<5	7.8	72	22	30	0.1	0.02	6	0.2	0	Satisfactory
21	2079/12/02	11:30 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.44	<5	7.8	77	22	32	0.1	0.02	6	0.1	0	Satisfactory
22	2079/12/02	11:35 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.21	<5	7.8	78	22	32	0.1	0.02	6	0.1	0	Satisfactory
23	2079/12/02	3:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.24	<5	7.8	75	22	30	0.1	0.02	6	0.2	0	Satisfactory
24	2079/12/02	11:00am	Madhyapur Thimi	Bode WTP	Treated	Clear	0.88	<5	7.2	276	68	52	0.3	1.7	12	0.8	0	Satisfactory
25	2079/12/02	10:am	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.33	<5	7.4	81	28	32	0.1	0.02	2	0.1	0	Satisfactory
26	2079/12/02	1:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	0.79	<5	7.1	282	68	52	0.3	1.7	14	0.9	0	Satisfactory
27	2079/12/02	3:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	0.93	<5	7.2	285	68	52	0.3	1.7	12	0.9	0	Satisfactory
28	2079/12/02	12:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.45	<5	7.8	378	58	132	0.1	0.02	10	1.0	0	Satisfactory
29	2079/12/02	12:00 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.94	<5	8.5	90	22	26	0.1	0.02	6	0.2	0	Satisfactory
30	2079/12/03	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.50	<5	7.4	51	16	14	0.1	0.02	6	0.3	0	Satisfactory
31	2079/12/03	10:30 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.58	<5	7.6	82	22	24	0.1	0.02	6	0.1	0	Satisfactory
32	2079/12/03	10:30 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.50	<5	7.4	88	22	24	0.1	0.02	6	0.3	0	Satisfactory
33	2079/12/03	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.58	<5	7.7	64	16	14	0.1	0.02	6	1.0	0	Satisfactory
34	2079/12/03	12:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.51	<5	7.9	84	24	28	0.1	0.02	6	0.2	0	Satisfactory

35	2079/12/03	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.66	<5	7.9	67	16	14	0.1	0.02	6	1.0	0	Satisfactory
36	2079/12/03	2:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.74	<5	7.9	84	24	28	0.1	0.02	6	0.3	0	Satisfactory
37	2079/12/03	2:00 PM	Lalitpur	Khumaltar SRT	Treated	Clear	0.96	<5	7.8	93	24	28	0.1	0.02	6	0.2	0	Satisfactory
38	2079/12/03	2:00 PM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.62	<5	7.7	78	24	26	0.1	0.02	6	0.1	0	Satisfactory
39	2079/12/03	2:00 PM	Baneshwor	Minbhawan SRT	Treated	Clear	0.28	<5	7.5	82	24	28	0.1	0.02	6	0.3	0	Satisfactory
40	2079/12/03	2:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.72	<5	7.8	75	24	26	0.1	0.02	6	0.3	0	Satisfactory
41	2079/12/03	10:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.36	<5	7.7	65	20	28	0.1	0.02	6	0.4	0	Satisfactory
42	2079/12/03	11:35 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.13	<5	7.8	77	22	30	0.1	0.02	6	0.3	0	Satisfactory
43	2079/12/03	11:50 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.92	<5	7.9	77	22	30	0.1	0.02	6	0.2	0	Satisfactory
44	2079/12/03	2:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.26	<5	7.8	68	22	28	0.1	0.02	6	0.5	0	Satisfactory
45	2079/12/03	11:15am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.00	<5	6.9	302	70	58	0.3	1.7	18	1.0	0	Satisfactory
46	2079/12/03	10:00am	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.43	<5	7.6	88	30	34	0.1	0.02	4	0.1	0	Satisfactory
47	2079/12/03	1:40pm	Madhyapur Thimi	Bode WTP	Treated	Clear	0.96	<5	7.0	302	70	58	0.3	1.7	16	1.0	0	Satisfactory
48	2079/12/03	2:40pm	Madhyapur Thimi	Bode WTP	Treated	Clear	0.99	<5	7.0	299	68	56	0.3	1.7	16	1.0	0	Satisfactory
49	2079/12/03	12:30 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.84	<5	8.3	96	22	26	0.1	0.02	6	0.2	0	Satisfactory
50	2079/12/04	1:30 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.22	<5	7.5	55	16	14	0.1	0.02	6	0.4	0	Satisfactory
51	2079/12/04	1:30 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.38	<5	7.4	84	22	28	0.1	0.02	6	0.4	0	Satisfactory
52	2079/12/04	12:35 PM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.23	<5	7.8	86	24	28	0.1	0.02	6	0.3	0	Satisfactory
53	2079/12/04	1:10 PM	Chhetrapati	Balaju SRT	Treated	Clear	0.59	<5	7.5	86	24	28	0.1	0.02	6	0.3	0	Satisfactory
54	2079/12/04	12:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.67	<5	7.6	89	24	28	0.1	0.02	6	0.4	0	Satisfactory
55	2079/12/04	12:25 PM	Baneshwor	Minbhawan SRT	Treated	Clear	0.68	<5	7.6	86	24	28	0.1	0.02	6	0.1	0	Satisfactory
56	2079/12/04	1:40 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.92	<5	7.5	88	24	28	0.1	0.02	6	0.1	0	Satisfactory
57	2079/12/04	1:45 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.47	<5	7.6	88	24	28	0.1	0.02	6	0.3	0	Satisfactory
58	2079/12/04	11:15 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.77	<5	7.6	89	24	28	0.1	0.02	6	0.2	0	Satisfactory
59	2079/12/04	8:52 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.71	<5	7.3	89	22	28	0.1	0.02	6	0.2	0	Satisfactory
60	2079/12/04	10:50 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.33	<5	7.8	64	20	26	0.1	0.02	6	0.4	0	Satisfactory
61	2079/12/04	2:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.22	<5	7.8	65	20	28	0.1	0.02	6	0.4	0	Satisfactory
62	2079/12/04	11am	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.39	<5	8.4	80	28	32	0.1	0.02	4	0.2	0	Satisfactory
63	2079/12/04	11:00 AM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.72	<5	8.0	90	22	26	0.1	0.02	6	0.3	0	Satisfactory
64	2079/12/05	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.30	<5	7.5	54	16	14	0.1	0.02	6	0.1	0	Satisfactory
65	2079/12/05	10:30 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.88	<5	7.4	85	22	26	0.1	0.02	6	0.2	0	Satisfactory
66	2079/12/05	8:52 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.25	<5	6.8	86	20	28	0.1	0.02	6	0.2	0	Satisfactory
67	2079/12/05	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.28	<5	7.4	57	16	14	0.1	0.02	6	0.6	0	Satisfactory
68	2079/12/05	12:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.03	<5	7.4	81	22	28	0.1	0.02	6	0.2	0	Satisfactory
69	2079/12/05	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.32	<5	7.6	58	16	14	0.1	0.02	6	0.6	0	Satisfactory
70	2079/12/05	2:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.07	<5	7.5	82	22	28	0.1	0.02	6	0.2	0	Satisfactory
71	2079/12/05	12:15 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.64	<5	7.8	87	24	28	0.1	0.02	6	0.3	0	Satisfactory
72	2079/12/05	11:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.50	<5	7.5	84	24	28	0.1	0.02	6	0.3	0	Satisfactory
73	2079/12/05	10:45 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	1.20	<5	7.6	86	24	28	0.1	0.02	6	0.3	0	Satisfactory
74	2079/12/05	11:30 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.24	<5	7.7	85	24	28	0.1	0.02	6	0.3	0	Satisfactory
75	2079/12/05	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.41	<5	7.5	58	16	14	0.1	0.02	6	0.5	0	Satisfactory
76	2079/12/05	3:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.06	<5	7.5	82	24	28	0.1	0.02	6	0.2	0	Satisfactory
77	2079/12/05	10:30 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.32	<5	7.8	69	22	28	0.1	0.02	6	0.4	0	Satisfactory
78	2079/12/05	11:40 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	1.41	<5	7.8	77	22	30	0.1	0.02	6	0.3	0	Satisfactory
79	2079/12/05	11:50 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	1.57	<5	7.9	77	22	30	0.1	0.02	6	0.2	0	Satisfactory
80	2079/12/05	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.30	<5	7.8	73	22	30	0.1	0.02	6	0.4	0	Satisfactory
81	2079/12/05	12:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.24	<5	7.9	430	62	150	0.1	0.02	12	0.7	0	Satisfactory
82	2079/12/05	12:30 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.93	<5	8.4	94	22	26	0.1	0.02	6	0.3	0	Satisfactory

83	2079/12/06	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.63	<5	7.5	84	22	26	0.1	0.02	6	0.2	0	Satisfactory
84	2079/12/06	10:30 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.39	<5	7.8	84	24	26	0.1	0.02	6	0.2	0	Satisfactory
85	2079/12/06	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.73	<5	7.5	85	20	18	0.1	0.02	6	0.1	0	Satisfactory
86	2079/12/06	12:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.31	<5	7.8	84	22	26	0.1	0.02	6	0.5	0	Satisfactory
87	2079/12/06	12:50 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.40	<5	7.9	91	24	28	0.1	0.02	6	0.5	0	Satisfactory
88	2079/12/06	10:50 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.25	<5	8.0	88	24	28	0.1	0.02	6	0.3	0	Satisfactory
89	2079/12/06	11:30 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.73	<5	8.0	89	24	28	0.1	0.02	6	0.3	0	Satisfactory
90	2079/12/06	11:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.85	<5	8.0	88	24	28	0.1	0.02	6	0.6	0	Satisfactory
91	2079/12/06	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.98	<5	7.8	100	20	24	0.1	0.02	6	0.1	0	Satisfactory
92	2079/12/06	2:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.15	<5	7.7	85	22	26	0.1	0.02	6	0.6	0	Satisfactory
93	2079/12/06	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.10	<5	7.6	97	18	22	0.1	0.02	6	1.0	0	Satisfactory
94	2079/12/06	3:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.15	<5	7.7	89	22	26	0.1	0.02	6	0.3	0	Satisfactory
95	2079/12/06	11:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.92	<5	7.8	68	22	28	0.1	0.02	6	0.4	0	Satisfactory
96	2079/12/06	11:45 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.66	<5	8.0	75	22	30	0.1	0.02	6	0.2	0	Satisfactory
97	2079/12/06	11:55 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.40	<5	7.9	76	22	30	0.1	0.02	6	0.2	0	Satisfactory
98	2079/12/06	3:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.54	<5	7.8	73	22	30	0.1	0.02	6	0.3	0	Satisfactory
99	2079/12/06	11:00am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.08	<5	7.1	313	72	60	0.3	1.7	16	1.0	0	Satisfactory
100	2079/12/06	10:30AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.10	<5	7.3	269	64	52	0.3	1.7	8	0.7	0	Satisfactory
101	2079/12/06	12:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.45	<5	8.2	436	64	154	0.1	0.02	14	1.0	0	Satisfactory
102	2079/12/06	12:30 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.63	<5	8.5	91	22	26	0.1	0.02	6	0.1	0	Satisfactory
103	2079/12/07	3:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.64	<5	8.1	99	24	28	0.1	0.02	6	0.3	0	Satisfactory
104	2079/12/07	3:00 PM	Tripureshwor	Anamnagar SRT	Treated	Clear	1.28	<5	8.1	94	24	28	0.1	0.02	6	0.3	0	Satisfactory
105	2079/12/07	3:00 PM	Lalitpur	Khumaltar SRT	Treated	Clear	0.24	<5	8.0	94	24	28	0.1	0.02	6	0.2	0	Satisfactory
106	2079/12/07	3:00 PM	Baneshwor	Minbhawan SRT	Treated	Clear	0.50	<5	7.9	97	24	28	0.1	0.02	6	0.3	0	Satisfactory
107	2079/12/07	10:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.72	<5	7.6	77	18	20	0.1	0.02	6	0.1	0	Satisfactory
108	2079/12/07	10:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.67	<5	7.5	90	22	26	0.1	0.02	6	0.1	0	Satisfactory
109	2079/12/07	10:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.98	<5	7.8	67	20	26	0.1	0.02	6	0.3	0	Satisfactory
110	2079/12/07	3:05 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.83	<5	7.8	65	22	30	0.1	0.02	6	0.3	0	Satisfactory
111	2079/12/07	11:00 AM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.71	<5	8.5	88	20	24	0.1	0.02	6	0.1	0	Satisfactory
112	2079/12/08	10:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.92	<5	7.4	61	18	20	0.1	0.02	6	0.1	0	Satisfactory
113	2079/12/08	10:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.58	<5	7.4	82	22	26	0.1	0.02	6	0.2	0	Satisfactory
114	2079/12/08	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.91	<5	7.1	69	18	20	0.1	0.02	6	0.2	0	Satisfactory
115	2079/12/08	12:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.02	<5	7.5	85	22	26	0.1	0.02	6	0.1	0	Satisfactory
116	2079/12/08	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.95	<5	7.5	71	18	20	0.1	0.02	6	0.1	0	Satisfactory
117	2079/12/08	2:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.62	<5	7.9	86	24	26	0.1	0.02	6	0.1	0	Satisfactory
118	2079/12/08	1:29 PM	Lalitpur	Khumaltar SRT	Treated	Clear	0.47	<5	7.9	91	24	26	0.1	0.02	6	0.2	0	Satisfactory
119	2079/12/08	12:45 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.28	<5	8.0	91	24	26	0.1	0.02	6	0.2	0	Satisfactory
120	2079/12/08	11:50 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.12	<5	7.9	88	24	26	0.1	0.02	6	0.3	0	Satisfactory
121	2079/12/08	12:00 PM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.10	<5	7.9	88	24	26	0.1	0.02	6	0.4	0	Satisfactory
122	2079/12/08	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.98	<5	7.9	66	18	20	0.1	0.02	6	0.1	0	Satisfactory
123	2079/12/08	3:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.52	<5	7.9	86	24	26	0.1	0.02	6	0.1	0	Satisfactory
124	2079/12/08	10:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.55	<5	7.9	72	20	26	0.1	0.02	6	0.3	0	Satisfactory
125	2079/12/08	11:45 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	1.17	<5	7.9	78	24	30	0.1	0.02	6	0.2	0	Satisfactory
126	2079/12/08	11:55 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	1.11	<5	7.9	78	24	30	0.1	0.02	6	0.2	0	Satisfactory
127	2079/12/08	3:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.39	<5	7.8	71	22	26	0.1	0.02	6	0.3	0	Satisfactory
128	2079/12/08	11:30am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.22	<5	7.0	291	68	54	0.3	1.7	14	1.0	0	Satisfactory
129	2079/12/08	10:00am	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.18	<5	7.1	256	64	50	0.3	1.7	8	0.2	0	Satisfactory
130	2079/12/08	1:40pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.06	<5	7.0	291	70	54	0.3	1.7	14	1.0	0	Satisfactory

131	2079/12/08	3:50pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.14	<5	7.0	297	72	58	0.3	1.7	18	1.0	0	Satisfactory
132	2079/12/08	12:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.54	<5	7.9	430	62	150	0.1	0.02	12	1.0	0	Satisfactory
133	2079/12/08	1:30 AM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.67	<5	8.3	106	22	26	0.1	0.02	6	0.1	0	Satisfactory
134	2079/12/09	10:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.60	<5	7.2	60	14	16	0.1	0.02	6	0.1	0	Satisfactory
135	2079/12/09	10:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.75	<5	7.3	86	22	26	0.1	0.02	6	0.1	0	Satisfactory
136	2079/12/09	6:12 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.66	<5	7.5	92	22	28	0.1	0.02	6	0.1	0	Satisfactory
137	2079/12/09	6:52 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.36	<5	7.2	90	22	28	0.1	0.02	6	0.5	0	Satisfactory
138	2079/12/09	10:30 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.90	<5	7.1	97	20	26	0.1	0.02	6	0.2	0	Satisfactory
139	2079/12/09	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.82	<5	7.0	60	14	16	0.1	0.02	6	0.1	0	Satisfactory
140	2079/12/09	12:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.67	<5	7.3	90	22	26	0.1	0.02	6	0.1	0	Satisfactory
141	2079/12/09	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.36	<5	7.7	62	14	16	0.1	0.02	6	0.1	0	Satisfactory
142	2079/12/09	2:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.66	<5	7.4	91	22	26	0.1	0.02	6	0.1	0	Satisfactory
143	2079/12/09	11:40 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.71	<5	7.9	88	24	26	0.1	0.02	6	0.4	0	Satisfactory
144	2079/12/09	11:30 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.96	<5	7.8	89	24	26	0.1	0.02	6	0.3	0	Satisfactory
145	2079/12/09	12:09 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.27	<5	7.8	89	24	26	0.1	0.02	6	0.3	0	Satisfactory
146	2079/12/09	1:20 PM	Chhetrapati	Balaju SRT	Treated	Clear	0.91	<5	7.7	87	24	26	0.1	0.02	6	0.2	0	Satisfactory
147	2079/12/09	10:40 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.28	<5	7.8	88	24	26	0.1	0.02	6	0.3	0	Satisfactory
148	2079/12/09	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.59	<5	7.3	59	14	16	0.1	0.02	6	0.3	0	Satisfactory
149	2079/12/09	3:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.52	<5	7.3	103	22	28	0.1	0.02	6	0.2	0	Satisfactory
150	2079/12/09	10:45 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.25	<5	7.6	67	20	26	0.1	0.02	6	0.3	0	Satisfactory
151	2079/12/09	11:30 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	1.38	<5	7.7	79	22	30	0.1	0.02	6	0.1	0	Satisfactory
152	2079/12/09	11:35 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	1.35	<5	7.7	76	22	30	0.1	0.02	6	0.1	0	Satisfactory
153	2079/12/09	3:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.18	<5	7.8	72	22	28	0.1	0.02	6	0.3	0	Satisfactory
154	2079/12/09	12:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.88	<5	7.9	435	62	152	0.1	0.02	12	0.9	0	Satisfactory
155	2079/12/09	1:15 AM	Sundarijal	New Sundarijal WTP	Treated	Clear	1.10	<5	8.4	120	30	24	0.1	0.02	6	0.2	0	Satisfactory
156	2079/12/10	10:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.44	<5	7.7	50	14	16	0.1	0.02	6	0.1	0	Satisfactory
157	2079/12/10	10:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.98	<5	7.8	77	24	26	0.1	0.02	6	0.3	0	Satisfactory
158	2079/12/10	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.82	<5	6.9	60	14	16	0.1	0.02	6	0.1	0	Satisfactory
159	2079/12/10	12:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.67	<5	7.3	90	22	26	0.1	0.02	6	0.1	0	Satisfactory
160	2079/12/10	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.36	<5	7.7	62	14	16	0.1	0.02	6	0.1	0	Satisfactory
161	2079/12/10	2:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.66	<5	7.4	91	22	26	0.1	0.02	6	0.1	0	Satisfactory
162	2079/12/10	12:09 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.21	<5	8.2	96	26	28	0.1	0.02	6	0.2	0	Satisfactory
163	2079/12/10	11:45 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.86	<5	8.2	90	26	28	0.1	0.02	6	0.1	0	Satisfactory
164	2079/12/10	10:45 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.27	<5	8.1	87	26	26	0.1	0.02	6	0.1	0	Satisfactory
165	2079/12/10	11:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.69	<5	8.1	85	26	26	0.1	0.02	6	0.1	0	Satisfactory
166	2079/12/10	9:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.47	<5	8.2	95	26	28	0.1	0.02	6	0.2	0	Satisfactory
167	2079/12/10	10:45 AM	Maharajgunj	Bansbari WTP	Treated	Clear	1.13	<5	7.6	71	24	30	0.1	0.02	6	0.3	0	Satisfactory
168	2079/12/10	12:00 PM	Maharajgunj	Panipokhari Inlet	Treated	Clear	1.37	<5	7.8	77	24	32	0.1	0.02	6	0.2	0	Satisfactory
169	2079/12/10	12:10 PM	Maharajgunj	Panipokhari Outlet	Treated	Clear	1.67	<5	7.9	78	26	32	0.1	0.02	6	0.2	0	Satisfactory
170	2079/12/10	3:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	1.13	<5	7.6	73	24	30	0.1	0.02	6	0.3	0	Satisfactory
171	2079/12/10	11:00am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.39	<5	7.0	330	82	104	0.3	1.7	26	1.0	0	Satisfactory
172	2079/12/10	10:15am	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.60	<5	7.3	80	30	34	0.1	0.02	4	0.1	0	Satisfactory
173	2079/12/10	12:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	3.02	<5	8.0	428	60	148	0.1	0.02	10	1.0	0	Satisfactory
174	2079/12/10	12:00 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.61	<5	8.5	116	30	26	0.1	0.02	6	0.1	0	Satisfactory
175	2079/12/11	9:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.42	<5	7.8	86	24	26	0.1	0.02	6	0.4	0	Satisfactory
176	2079/12/11	8:55 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.29	<5	7.8	87	24	26	0.1	0.02	6	0.3	0	Satisfactory
177	2079/12/11	8:00 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.28	<5	7.8	91	24	28	0.1	0.02	6	0.3	0	Satisfactory
178	2079/12/11	7:45 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.34	<5	7.8	89	24	26	0.1	0.02	6	0.3	0	Satisfactory



179	2079/12/11	8:30 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	1.06	<5	7.8	87	24	26	0.1	0.02	6	0.3	0	Satisfactory
180	2079/12/11	8:30 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	1.26	<5	7.8	89	24	26	0.1	0.02	6	0.2	0	Satisfactory
181	2079/12/11	9:15 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.34	<5	7.5	47	14	16	0.1	0.02	6	0.2	0	Satisfactory
182	2079/12/11	9:15 AM	Bhaktapur	Katunje SRT	Treated	Clear	2.26	<5	8.1	96	26	28	0.1	0.02	6	0.1	0	Satisfactory
183	2079/12/11	10:15 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.36	<5	7.7	73	22	30	0.1	0.02	6	0.3	0	Satisfactory
184	2079/12/11	2:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.26	<5	7.7	71	24	28	0.1	0.02	6	0.3	0	Satisfactory
185	2079/12/11	11:00am	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.53	<5	7.4	82	30	34	0.1	0.02	4	0.1	0	Satisfactory
186	2079/12/11	11:00 AM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.81	<5	8.4	117	28	26	0.1	0.02	6	0.1	0	Satisfactory
187	2079/12/12	10:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.21	<5	7.5	58	14	16	0.1	0.02	6	1.0	0	Satisfactory
188	2079/12/12	10:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.66	<5	7.5	85	22	26	0.1	0.02	6	0.3	0	Satisfactory
189	2079/12/12	7:11 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.42	<5	8.1	96	26	28	0.1	0.02	6	0.4	0	Satisfactory
190	2079/12/12	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.35	<5	8.2	63	14	16	0.1	0.02	6	1.0	0	Satisfactory
191	2079/12/12	12:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.15	<5	7.9	88	24	26	0.1	0.02	6	0.3	0	Satisfactory
192	2079/12/12	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.17	<5	7.5	64	14	16	0.1	0.02	6	1.0	0	Satisfactory
193	2079/12/12	2:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.60	<5	7.7	86	24	26	0.1	0.02	6	0.2	0	Satisfactory
194	2079/12/12	2:00 PM	Baneshwor	Minbhawan SRT	Treated	Clear	0.20	<5	7.7	88	22	26	0.1	0.02	6	0.3	0	Satisfactory
195	2079/12/12	11:50 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.10	<5	7.7	89	22	26	0.1	0.02	6	0.3	0	Satisfactory
196	2079/12/12	8:55 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.75	<5	7.7	89	22	26	0.1	0.02	6	0.4	0	Satisfactory
197	2079/12/12	1:00 PM	Chhetrapati	Balaju SRT	Treated	Clear	0.79	<5	7.7	89	22	26	0.1	0.02	6	0.3	0	Satisfactory
198	2079/12/12	12:15 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.10	<5	7.6	91	22	28	0.1	0.02	6	0.3	0	Satisfactory
199	2079/12/12	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.20	<5	7.5	63	14	16	0.1	0.02	6	1.0	0	Satisfactory
200	2079/12/12	3:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.58	<5	7.6	85	22	26	0.1	0.02	6	0.2	0	Satisfactory
201	2079/12/12	10:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.16	<5	7.7	73	22	28	0.1	0.02	6	0.5	0	Satisfactory
202	2079/12/12	12:10 PM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.44	<5	7.8	78	24	32	0.1	0.02	6	0.1	0	Satisfactory
203	2079/12/12	12:20 PM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.47	<5	7.7	78	24	32	0.1	0.02	6	0.3	0	Satisfactory
204	2079/12/12	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.14	<5	7.7	73	22	28	0.1	0.02	6	0.4	0	Satisfactory
205	2079/12/12	12:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	3.12	<5	8.1	431	62	148	0.1	0.02	10	0.8	0	Satisfactory
206	2079/12/12	12:30 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.57	<5	7.9	119	30	26	0.1	0.02	6	0.1	0	Satisfactory
207	2079/12/13	10:50 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.22	<5	7.7	52	14	16	0.1	0.02	6	0.1	0	Satisfactory
208	2079/12/13	10:50 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.84	<5	7.6	75	14	16	0.1	0.02	6	0.1	0	Satisfactory
209	2079/12/13	10:50 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.37	<5	6.9	86	20	26	0.1	0.02	6	0.1	0	Satisfactory
210	2079/12/13	12:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.24	<5	7.8	93	24	26	0.1	0.02	6	0.1	0	Satisfactory
211	2079/12/13	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.21	<5	7.8	61	14	16	0.1	0.02	6	0.5	0	Satisfactory
212	2079/12/13	11:30 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.37	<5	8.1	111	24	28	0.1	0.02	6	0.2	0	Satisfactory
213	2079/12/13	12:55 PM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.85	<5	8.0	94	24	28	0.1	0.02	6	0.3	0	Satisfactory
214	2079/12/13	11:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.52	<5	8.1	94	26	28	0.1	0.02	6	0.2	0	Satisfactory
215	2079/12/13	12:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.59	<5	8.0	98	26	28	0.1	0.02	6	0.4	0	Satisfactory
216	2079/12/13	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.23	<5	7.9	61	14	16	0.1	0.02	6	0.5	0	Satisfactory
217	2079/12/13	2:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.25	<5	7.8	93	24	28	0.1	0.02	6	0.2	0	Satisfactory
218	2079/12/13	3:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.29	<5	8.2	92	26	28	0.1	0.02	6	0.1	0	Satisfactory
219	2079/12/13	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.28	<5	8.1	62	16	18	0.1	0.02	6	0.4	0	Satisfactory
220	2079/12/13	10:40 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.7	72	22	28	0.1	0.02	6	0.4	0	Satisfactory
221	2079/12/13	12:25 PM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.10	<5	7.8	79	26	32	0.1	0.02	6	0.2	0	Satisfactory
222	2079/12/13	12:35 PM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.10	<5	7.8	79	26	32	0.1	0.02	6	0.3	0	Satisfactory
223	2079/12/13	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.7	67	20	28	0.1	0.02	6	0.4	0	Satisfactory
224	2079/12/13	10:30AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.48	<5	6.7	267	66	52	0.3	1.7	12	0.2	0	Satisfactory
225	2079/12/13	10:00am	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.60	<5	7.3	86	30	34	0.1	0.02	4	0.1	0	Satisfactory
226	2079/12/13	2:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.39	<5	6.9	283	72	58	0.3	1.7	16	1.0	0	Satisfactory

227	2079/12/13	3:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.43	<5	6.9	284	72	58	0.3	1.7	16	1.0	0	Satisfactory
228	2079/12/13	12:30 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.94	<5	7.8	111	28	26	0.1	0.02	6	0.1	0	Satisfactory
229	2079/12/14	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.27	<5	7.5	51	14	16	0.1	0.02	6	0.1	0	Satisfactory
230	2079/12/14	10:30 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.67	<5	7.6	86	24	28	0.1	0.02	6	0.3	0	Satisfactory
231	2079/12/14	6:39 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.48	<5	7.7	89	24	28	0.1	0.02	6	0.1	0	Satisfactory
232	2079/12/14	12:30 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.70	<5	7.7	71	14	18	0.1	0.02	6	0.4	0	Satisfactory
233	2079/12/14	12:30 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.64	<5	7.6	83	22	28	0.1	0.02	6	0.2	0	Satisfactory
234	2079/12/14	12:30 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.34	<5	7.6	85	24	26	0.1	0.02	6	0.3	0	Satisfactory
235	2079/12/14	12:30 PM	Lalitpur	Khumaltar SRT	Treated	Clear	0.57	<5	7.6	84	24	26	0.1	0.02	6	0.2	0	Satisfactory
236	2079/12/14	12:30 PM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.63	<5	7.7	85	24	26	0.1	0.02	6	0.3	0	Satisfactory
237	2079/12/14	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.65	<5	8.1	71	18	16	0.1	0.02	6	0.5	0	Satisfactory
238	2079/12/14	2:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.33	<5	8.2	91	26	28	0.1	0.02	6	0.2	0	Satisfactory
239	2079/12/14	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.49	<5	8.2	74	18	16	0.1	0.02	6	0.4	0	Satisfactory
240	2079/12/14	3:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.37	<5	8.2	95	26	28	0.1	0.02	6	0.2	0	Satisfactory
241	2079/12/14	10:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.42	<5	7.7	68	20	30	0.1	0.02	6	0.4	0	Satisfactory
242	2079/12/14	11:30 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	1.74	<5	7.8	79	26	32	0.1	0.02	6	0.2	0	Satisfactory
243	2079/12/14	11:40 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	1.61	<5	7.8	79	26	32	0.1	0.02	6	0.1	0	Satisfactory
244	2079/12/14	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.24	<5	7.7	66	20	30	0.1	0.02	6	0.4	0	Satisfactory
245	2079/12/14	10:30AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.19	<5	6.8	272	66	58	0.3	1.7	14	0.4	0	Satisfactory
246	2079/12/14	10:00am	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.75	<5	7.1	78	22	34	0.1	0.02	4	0.1	0	Satisfactory
247	2079/12/14	2:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.33	<5	7.0	290	70	58	0.3	1.7	16	0.9	0	Satisfactory
248	2079/12/14	4:10pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.27	<5	6.8	295	68	60	0.3	1.7	18	1.0	0	Satisfactory
249	2079/12/14	12:45 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.16	<5	8.0	100	22	26	0.1	0.02	6	0.1	0	Satisfactory
250	2079/12/15	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.56	<5	8.0	54	14	16	0.1	0.02	6	0.1	0	Satisfactory
251	2079/12/15	10:30 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.26	<5	8.3	93	26	28	0.1	0.02	6	0.1	0	Satisfactory
252	2079/12/15	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.46	<5	8.2	55	14	16	0.1	0.02	6	0.4	0	Satisfactory
253	2079/12/15	2:30 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.85	<5	8.0	87	14	16	0.1	0.02	6	0.3	0	Satisfactory
254	2079/12/15	2:30 PM	Bhaktapur	Katunje SRT	Treated	Clear	0.24	<5	8.1	95	26	28	0.1	0.02	6	0.2	0	Satisfactory
255	2079/12/15	12:03 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.29	<5	8.1	97	26	28	0.1	0.02	6	0.5	0	Satisfactory
256	2079/12/15	11:50 AM	Lalitpur	Khumaltar SRT	Treated	Clear	1.14	<5	8.1	93	26	28	0.1	0.02	6	0.2	0	Satisfactory
257	2079/12/15	11:20 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.66	<5	8.0	90	24	26	0.1	0.02	6	0.3	0	Satisfactory
258	2079/12/15	10:55 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.72	<5	8.1	90	26	28	0.1	0.02	6	0.4	0	Satisfactory
259	2079/12/15	12:30 PM	Chhetrapati	Balaju SRT	Treated	Clear	1.35	<5	8.1	83	26	26	0.1	0.02	6	0.3	0	Satisfactory
260	2079/12/15	2:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.56	<5	8.0	56	14	16	0.1	0.02	6	0.2	0	Satisfactory
261	2079/12/15	2:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.63	<5	7.9	88	24	26	0.1	0.02	6	0.3	0	Satisfactory
262	2079/12/15	2:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.59	<5	8.0	89	24	26	0.1	0.02	6	0.2	0	Satisfactory
263	2079/12/15	2:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.53	<5	7.9	69	14	16	0.1	0.02	6	1.0	0	Satisfactory
264	2079/12/15	10:15 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.43	<5	7.7	65	20	26	0.1	0.02	6	0.4	0	Satisfactory
265	2079/12/15	1:10 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.13	<5	7.9	78	26	32	0.1	0.02	6	0.3	0	Satisfactory
266	2079/12/15	1:20 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.35	<5	7.9	79	26	32	0.1	0.02	6	0.2	0	Satisfactory
267	2079/12/15	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.26	<5	7.7	69	22	28	0.1	0.02	6	0.4	0	Satisfactory
268	2079/12/15	11:40am	Madhyapur Thimi	Bode WTP	Treated	Clear	1.37	<5	6.7	326	78	152	0.3	1.7	22	1.0	0	Satisfactory
269	2079/12/15	10:15am	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.69	<5	7.0	81	22	34	0.1	0.02	4	0.1	0	Satisfactory
270	2079/12/15	2:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.29	<5	6.8	277	66	58	0.3	1.7	18	0.9	0	Satisfactory
271	2079/12/15	3:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.27	<5	6.8	279	66	58	0.3	1.7	18	0.9	0	Satisfactory
272	2079/12/15	12:45 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.23	<5	7.9	104	22	26	0.1	0.02	6	0.1	0	Satisfactory
273	2079/12/16	10:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.38	<5	8.2	538	14	16	0.1	0.02	6	0.1	0	Satisfactory
274	2079/12/16	10:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.47	<5	8.0	86	24	26	0.1	0.02	6	0.3	0	Satisfactory

275	2079/12/16	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.50	<5	8.0	67	14	16	0.1	0.02	6	1.0	0	Satisfactory
276	2079/12/16	12:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.17	<5	8.0	88	24	26	0.1	0.02	6	0.3	0	Satisfactory
277	2079/12/16	2:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.56	<5	8.0	67	14	16	0.1	0.02	6	1.0	0	Satisfactory
278	2079/12/16	2:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.14	<5	8.2	90	26	28	0.1	0.02	6	0.4	0	Satisfactory
279	2079/12/16	12:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.60	<5	7.9	95	24	28	0.1	0.02	6	0.3	0	Satisfactory
280	2079/12/16	9:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.26	<5	7.9	93	24	28	0.1	0.02	6	0.3	0	Satisfactory
281	2079/12/16	11:30 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.46	<5	8.0	95	24	28	0.1	0.02	6	0.2	0	Satisfactory
282	2079/12/16	10:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.69	<5	7.9	92	24	28	0.1	0.02	6	0.3	0	Satisfactory
283	2079/12/16	3:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.33	<5	8.2	90	26	28	0.1	0.02	6	0.2	0	Satisfactory
284	2079/12/16	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.58	<5	8.1	69	16	14	0.1	0.02	6	1.0	0	Satisfactory
285	2079/12/16	2:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.18	<5	8.3	96	26	28	0.1	0.02	6	0.1	0	Satisfactory
286	2079/12/16	10:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.32	<5	7.8	70	24	26	0.1	0.02	6	0.4	0	Satisfactory
287	2079/12/16	11:30 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.75	<5	8.0	78	26	32	0.1	0.02	6	0.1	0	Satisfactory
288	2079/12/16	11:40 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.88	<5	8.0	77	26	32	0.1	0.02	6	0.3	0	Satisfactory
289	2079/12/16	3:20 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.8	74	26	26	0.1	0.02	6	0.4	0	Satisfactory
290	2079/12/16	12:30pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.34	<5	6.9	293	68	66	0.3	1.7	20	1.0	0	Satisfactory
291	2079/12/16	12:15pm	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.65	<5	7.4	78	26	34	0.1	0.02	4	0.1	0	Satisfactory
292	2079/12/16	2:00pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.35	<5	7.0	294	68	66	0.3	1.7	20	1.0	0	Satisfactory
293	2079/12/16	3:15pm	Madhyapur Thimi	Bode WTP	Treated	Clear	1.38	<5	6.9	286	68	64	0.3	1.7	20	1.0	0	Satisfactory
294	2079/12/16	2:50 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.46	<5	7.9	114	22	26	0.1	0.02	6	0.1	0	Satisfactory
295	2079/12/17	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.30	<5	7.5	47	14	16	0.1	0.02	6	0.1	0	Satisfactory
296	2079/12/17	10:30 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.62	<5	7.6	85	24	26	0.1	0.02	6	0.4	0	Satisfactory
297	2079/12/17	12:05 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.44	<5	7.5	89	24	26	0.1	0.02	6	0.4	0	Satisfactory
298	2079/12/17	11:45 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.43	<5	7.6	98	24	28	0.1	0.02	6	0.2	0	Satisfactory
299	2079/12/17	11:05 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.41	<5	7.7	86	24	26	0.1	0.02	6	0.1	0	Satisfactory
300	2079/12/17	10:45 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.65	<5	7.3	84	22	26	0.1	0.02	6	0.3	0	Satisfactory
301	2079/12/17	2:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.66	<5	7.8	49	14	16	0.1	0.02	6	1.0	0	Satisfactory
302	2079/12/17	2:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.65	<5	7.3	88	22	26	0.1	0.02	6	0.2	0	Satisfactory
303	2079/12/17	2:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.07	<5	8.3	95	26	28	0.1	0.02	6	0.1	0	Satisfactory
304	2079/12/17	10:45 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.8	69	24	26	0.1	0.02	6	0.3	0	Satisfactory
305	2079/12/17	12:15 PM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.74	<5	8.2	78	26	32	0.1	0.02	6	0.2	0	Satisfactory
306	2079/12/17	12:25 PM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.44	<5	8.2	78	26	32	0.1	0.02	6	0.1	0	Satisfactory
307	2079/12/17	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.7	72	24	28	0.1	0.02	6	0.3	0	Satisfactory
308	2079/12/17	11:20 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.92	<5	6.8	285	68	66	0.3	1.7	16	0.9	0	Satisfactory
309	2079/12/17	10:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.76	<5	7.3	79	24	34	0.1	0.02	4	0.1	0	Satisfactory
310	2079/12/17	1:30 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.86	<5	6.9	292	68	66	0.3	1.7	16	1.0	0	Satisfactory
311	2079/12/17	2:50 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.86	<5	6.9	291	68	66	0.3	1.7	16	1.0	0	Satisfactory
312	2079/12/17	1:00 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.14	<5	7.9	112	22	26	0.1	0.02	6	0.3	0	Satisfactory
313	2079/12/18	12:30 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.64	<5	7.8	70	14	16	0.1	0.02	6	0.2	0	Satisfactory
314	2079/12/18	12:30 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.77	<5	7.9	90	24	26	0.1	0.02	6	0.2	0	Satisfactory
315	2079/12/18	10:45 AM	Lalitpur	Khumaltar SRT	Treated	Clear	1.19	<5	8.1	81	26	26	0.1	0.02	6	0.2	0	Satisfactory
316	2079/12/18	11:05 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.10	<5	8.0	88	24	26	0.1	0.02	6	0.5	0	Satisfactory
317	2079/12/18	11:30 AM	Chhetrapati	Balaju SRT	Treated	Clear	1.29	<5	8.0	91	24	28	0.1	0.02	6	0.5	0	Satisfactory
318	2079/12/18	11:55 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.29	<5	8.0	87	24	26	0.1	0.02	6	0.1	0	Satisfactory
319	2079/12/18	11:55 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.59	<5	7.9	87	24	26	0.1	0.02	6	0.5	0	Satisfactory
320	2079/12/18	12:15 PM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.67	<5	7.9	87	24	26	0.1	0.02	6	0.4	0	Satisfactory
321	2079/12/18	12:30 PM	Baneshwor	Minbhawan SRT	Treated	Clear	1.09	<5	8.1	85	26	26	0.1	0.02	6	0.4	0	Satisfactory
322	2079/12/18	2:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	2.12	<5	8.2	93	26	28	0.1	0.02	6	0.1	0	Satisfactory

323	2079/12/18	10:50 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.22	<5	7.8	72	24	28	0.1	0.02	6	0.4	0	Satisfactory
324	2079/12/18	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.14	<5	7.8	69	24	28	0.1	0.02	6	0.3	0	Satisfactory
325	2079/12/18	10:30 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.69	<5	7.4	80	24	34	0.1	0.02	4	0.1	0	Satisfactory
326	2079/12/18	1:00 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.72	<5	7.9	117	22	26	0.1	0.02	6	0.2	0	Satisfactory
327	2079/12/19	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.38	<5	7.7	79	14	16	0.1	0.02	6	0.1	0	Satisfactory
328	2079/12/19	10:30 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.28	<5	8.1	105	26	28	0.1	0.02	6	0.3	0	Satisfactory
329	2079/12/19	12:30 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.22	<5	8.0	82	14	16	0.1	0.02	6	1.0	0	Satisfactory
330	2079/12/19	12:30 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.08	<5	7.9	91	24	26	0.1	0.02	6	0.1	0	Satisfactory
331	2079/12/19	2:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.79	<5	8.1	105	16	18	0.1	0.02	8	1.0	0	Satisfactory
332	2079/12/19	2:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.05	<5	8.3	102	26	28	0.1	0.02	6	0.2	0	Satisfactory
333	2079/12/19	2:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	1.55	<5	8.2	95	26	28	0.1	0.02	6	0.1	0	Satisfactory
334	2079/12/19	11:51 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.68	<5	8.3	104	26	28	0.1	0.02	6	0.3	0	Satisfactory
335	2079/12/19	11:15 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.98	<5	8.3	96	26	28	0.1	0.02	6	0.3	0	Satisfactory
336	2079/12/19	11:05 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.66	<5	8.3	106	26	28	0.1	0.02	6	0.4	0	Satisfactory
337	2079/12/19	12:15 PM	Lalitpur	Khumaltar SRT	Treated	Clear	2.10	<5	8.3	108	26	28	0.1	0.02	6	0.2	0	Satisfactory
338	2079/12/19	3:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.13	<5	8.3	106	26	28	0.1	0.02	6	0.2	0	Satisfactory
339	2079/12/19	3:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.58	<5	8.2	104	16	18	0.1	0.02	6	1.0	0	Satisfactory
340	2079/12/19	10:15 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.42	<5	7.7	72	24	28	0.1	0.02	6	0.3	0	Satisfactory
341	2079/12/19	12:10 PM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.70	<5	8.2	79	26	32	0.1	0.02	6	0.2	0	Satisfactory
342	2079/12/19	12:25 PM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.65	<5	8.2	78	26	32	0.1	0.02	6	0.3	0	Satisfactory
343	2079/12/19	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.22	<5	7.7	66	20	26	0.1	0.02	6	0.3	0	Satisfactory
344	2079/12/19	11:30 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.89	<5	7.1	296	70	66	0.3	1.7	16	1.0	0	Satisfactory
345	2079/12/19	10:30 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.77	<5	7.4	78	24	34	0.1	0.02	4	0.1	0	Satisfactory
346	2079/12/19	1:40 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.82	<5	7.1	298	72	68	0.3	1.7	18	1.0	0	Satisfactory
347	2079/12/19	3:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.80	<5	7.1	293	70	66	0.3	1.7	18	1.0	0	Satisfactory
348	2079/12/19	12:30 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.56	<5	7.9	103	22	26	0.1	0.02	6	0.2	0	Satisfactory
349	2079/12/20	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.22	<5	7.9	60	14	16	0.1	0.02	6	0.4	0	Satisfactory
350	2079/12/20	10:30 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.59	<5	8.0	85	24	26	0.1	0.02	6	0.1	0	Satisfactory
351	2079/12/20	10:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.62	<5	7.3	94	22	28	0.1	0.02	6	0.1	0	Satisfactory
352	2079/12/20	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.56	<5	7.8	76	14	16	0.1	0.02	6	1.0	0	Satisfactory
353	2079/12/20	12:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.38	<5	7.6	90	24	28	0.1	0.02	6	0.3	0	Satisfactory
354	2079/12/20	12:00 PM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.28	<5	7.8	90	24	26	0.1	0.02	6	0.1	0	Satisfactory
355	2079/12/20	12:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	3.47	<5	8.2	91	26	28	0.1	0.02	6	0.2	0	Satisfactory
356	2079/12/20	11:20 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.37	<5	8.1	90	26	26	0.1	0.02	6	0.3	0	Satisfactory
357	2079/12/20	11:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.69	<5	8.2	97	26	28	0.1	0.02	6	0.5	0	Satisfactory
358	2079/12/20	11:50 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.59	<5	8.0	95	26	28	0.1	0.02	6	0.1	0	Satisfactory
359	2079/12/20	2:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.85	<5	6.7	59	12	14	0.1	0.02	4	0.1	0	Satisfactory
360	2079/12/20	2:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.50	<5	7.0	74	14	16	0.1	0.02	6	1.0	0	Satisfactory
361	2079/12/20	2:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.50	<5	7.9	90	24	26	0.1	0.02	4	0.4	0	Satisfactory
362	2079/12/20	3:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.10	<5	7.2	72	14	16	0.1	0.02	6	1.0	0	Satisfactory
363	2079/12/20	3:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.43	<5	7.5	89	22	26	0.1	0.02	6	0.4	0	Satisfactory
364	2079/12/20	10:45 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.8	72	22	28	0.1	0.02	6	0.3	0	Satisfactory
365	2079/12/20	1:45 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	1.22	<5	8.1	79	26	32	0.1	0.02	6	0.2	0	Satisfactory
366	2079/12/20	1:55 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	1.14	<5	7.0	79	26	32	0.1	0.02	6	0.1	0	Satisfactory
367	2079/12/20	3:15 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.8	67	20	26	0.1	0.02	6	0.3	0	Satisfactory
368	2079/12/20	11:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.78	<5	6.9	287	70	66	0.3	1.7	14	0.8	0	Satisfactory
369	2079/12/20	11:45 AM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.40	<5	7.8	111	22	26	0.1	0.02	6	0.2	0	Satisfactory
370	2079/12/21	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.75	<5	7.5	57	14	16	0.1	0.02	6	0.1	0	Satisfactory



371	2079/12/21	10:30 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.87	<5	7.4	85	22	26	0.1	0.02	6	0.1	0	Satisfactory
372	2079/12/21	7:15 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.20	<5	7.1	94	20	26	0.1	0.02	6	0.1	0	Satisfactory
373	2079/12/21	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.78	<5	7.3	54	14	16	0.1	0.02	6	0.1	0	Satisfactory
374	2079/12/21	12:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.77	<5	7.4	88	22	26	0.1	0.02	6	0.2	0	Satisfactory
375	2079/12/21	11:30 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.62	<5	7.9	91	24	26	0.3	0.02	6	0.2	0	Satisfactory
376	2079/12/21	10:55 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.78	<5	7.9	88	24	26	0.1	0.02	6	0.3	0	Satisfactory
377	2079/12/21	10:35 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.56	<5	7.9	89	24	26	0.1	0.02	6	0.3	0	Satisfactory
378	2079/12/21	12:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.63	<5	7.9	90	24	26	0.1	0.02	6	0.3	0	Satisfactory
379	2079/12/21	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.73	<5	7.4	59	14	16	0.1	0.02	6	0.4	0	Satisfactory
380	2079/12/21	2:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.60	<5	7.3	89	22	26	0.1	0.02	6	0.2	0	Satisfactory
381	2079/12/21	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.50	<5	7.6	57	14	16	0.1	0.02	6	0.2	0	Satisfactory
382	2079/12/21	3:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.70	<5	7.7	87	24	26	0.1	0.02	6	0.2	0	Satisfactory
383	2079/12/21	10:45 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.40	<5	7.7	72	20	28	0.1	0.02	6	0.3	0	Satisfactory
384	2079/12/21	1:45 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.46	<5	8.0	78	28	32	0.1	0.02	6	0.1	0	Satisfactory
385	2079/12/21	1:55 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.91	<5	8.0	79	28	32	0.1	0.02	6	0.1	0	Satisfactory
386	2079/12/21	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	7.7	69	20	28	0.1	0.02	6	0.3	0	Satisfactory
387	2079/12/21	10:40 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.69	<5	6.9	259	66	58	0.3	1.7	10	0.2	0	Satisfactory
388	2079/12/21	10:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.56	<5	7.3	78	24	34	0.1	0.02	4	0.1	0	Satisfactory
389	2079/12/21	1:30 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.75	<5	6.9	284	70	66	0.3	1.7	12	0.6	0	Satisfactory
390	2079/12/21	4:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.71	<5	6.9	290	70	66	0.3	1.7	12	0.8	0	Satisfactory
391	2079/12/21	12:45 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.96	<5	7.6	111	22	26	0.1	0.02	6	0.1	0	Satisfactory
392	2079/12/22	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.50	<5	8.0	52	14	16	0.1	0.02	6	0.1	0	Satisfactory
393	2079/12/22	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.64	<5	8.0	90	24	28	0.1	0.02	6	0.4	0	Satisfactory
394	2079/12/22	10:30 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.32	<5	7.8	96	24	28	0.1	0.02	6	0.1	0	Satisfactory
395	2079/12/22	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.89	<5	7.8	92	24	26	0.1	0.02	6	0.3	0	Satisfactory
396	2079/12/22	9:45 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.40	<5	7.9	90	24	28	0.1	0.02	6	0.5	0	Satisfactory
397	2079/12/22	9:05 AM	Baneshwor	Minbhawan SRT	Treated	Clear	1.00	<5	8.0	89	24	28	0.1	0.02	6	0.1	0	Satisfactory
398	2079/12/22	10:40 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.50	<5	7.9	92	24	28	0.1	0.02	6	0.6	0	Satisfactory
399	2079/12/22	2:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.71	<5	7.9	63	14	16	0.1	0.02	6	1.0	0	Satisfactory
400	2079/12/22	2:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.90	<5	8.0	92	24	28	0.1	0.02	6	0.4	0	Satisfactory
401	2079/12/22	3:15 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.36	<5	7.8	69	14	16	0.1	0.02	6	1.0	0	Satisfactory
402	2079/12/22	3:15 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.72	<5	7.7	90	24	23	0.1	0.02	6	0.4	0	Satisfactory
403	2079/12/22	10:40 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.24	<5	7.8	73	22	28	0.1	0.02	6	0.3	0	Satisfactory
404	2079/12/22	12:25 PM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.36	<5	7.9	77	28	32	0.1	0.02	6	0.2	0	Satisfactory
405	2079/12/22	12:35 PM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.63	<5	7.9	78	28	32	0.1	0.02	6	0.2	0	Satisfactory
406	2079/12/22	3:15 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.9	65	20	26	0.1	0.02	6	0.3	0	Satisfactory
407	2079/12/22	12:30 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.52	<5	6.9	258	66	60	0.3	1.7	12	0.5	0	Satisfactory
408	2079/12/22	12:15 PM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.82	<5	7.3	79	24	34	0.1	0.02	4	0.1	0	Satisfactory
409	2079/12/22	1:00 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.54	<5	7.7	108	22	26	0.1	0.02	6	0.4	0	Satisfactory
410	2079/12/23	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.00	<5	7.7	54	14	16	0.1	0.02	4	0.3	0	Satisfactory
411	2079/12/23	10:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.79	<5	7.3	84	24	26	0.1	0.02	4	0.1	0	Satisfactory
412	2079/12/23	12:43 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.52	<5	7.3	96	22	26	0.1	0.02	6	0.1	0	Satisfactory
413	2079/12/23	12:00 PM	Bhaktapur	Katunje SRT	Treated	Clear	0.84	<5	7.6	55	14	16	0.1	0.02	6	0.3	0	Satisfactory
414	2079/12/23	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.55	<5	7.5	90	22	26	0.1	0.02	6	0.4	0	Satisfactory
415	2079/12/23	11:45 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.57	<5	7.7	100	22	28	0.1	0.02	6	0.2	0	Satisfactory
416	2079/12/23	11:00 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.12	<5	7.8	92	24	28	0.1	0.02	6	0.4	0	Satisfactory
417	2079/12/23	11:20 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.26	<5	7.9	91	24	28	0.1	0.02	6	0.2	0	Satisfactory
418	2079/12/23	2:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.99	<5	7.2	62	14	16	0.1	0.02	6	0.4	0	Satisfactory

419	2079/12/23	2:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.39	<5	7.0	94	20	28	0.1	0.02	6	0.4	0	Satisfactory
420	2079/12/23	3:15 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.55	<5	7.4	63	14	16	0.1	0.02	6	0.4	0	Satisfactory
421	2079/12/23	3:15 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.41	<5	7.4	94	22	28	0.1	0.02	6	0.4	0	Satisfactory
422	2079/12/23	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.3	<5	7.7	57	14	16	0.1	0.02	6	1.0	0	Satisfactory
423	2079/12/23	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.6	<5	7.6	88	24	26	0.1	0.02	6	0.4	0	Satisfactory
424	2079/12/23	10:30 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.9	71	20	28	0.1	0.02	6	0.3	0	Satisfactory
425	2079/12/23	1:10 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.28	<5	8.0	77	28	32	0.1	0.02	6	0.1	0	Satisfactory
426	2079/12/23	1:20 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.28	<5	7.9	78	28	32	0.1	0.02	6	0.2	0	Satisfactory
427	2079/12/23	3:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.1	72	22	28	0.1	0.02	6	0.3	0	Satisfactory
428	2079/12/23	11:15 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.29	<5	6.8	268	66	58	0.3	1.7	14	0.5	0	Satisfactory
429	2079/12/23	11:15 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.82	<5	7.4	81	26	34	0.1	0.02	4	0.1	0	Satisfactory
430	2079/12/23	1:40 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.33	<5	6.8	281	68	62	0.3	1.7	16	0.9	0	Satisfactory
431	2079/12/23	3:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.27	<5	6.8	282	68	62	0.3	1.7	14	0.9	0	Satisfactory
432	2079/12/23	12:30 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.68	<5	7.8	114	22	26	0.1	0.02	6	0.2	0	Satisfactory
433	2079/12/24	11:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.2	<5	7.4	50	14	16	0.1	0.02	6	0.1	0	Satisfactory
434	2079/12/24	11:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	7.4	83	22	26	0.1	0.02	6	0.2	0	Satisfactory
435	2079/12/24	11:45 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.27	<5	7.5	89	22	26	0.1	0.02	6	0.2	0	Satisfactory
436	2079/12/24	10:40 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.13	<5	7.8	89	24	26	0.1	0.02	6	0.2	0	Satisfactory
437	2079/12/24	1:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.44	<5	7.6	101	22	28	0.1	0.02	6	0.1	0	Satisfactory
438	2079/12/24	2:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.85	<5	7.6	53	14	16	0.1	0.02	6	0.5	0	Satisfactory
439	2079/12/24	2:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.30	<5	7.7	89	22	28	0.1	0.02	6	0.2	0	Satisfactory
440	2079/12/24	10:25 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.32	<5	7.9	63	20	24	0.1	0.02	6	0.3	0	Satisfactory
441	2079/12/24	1:25 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.21	<5	8.0	78	28	32	0.1	0.02	6	0.2	0	Satisfactory
442	2079/12/24	1:35 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.16	<5	8.0	78	28	32	0.1	0.02	6	0.3	0	Satisfactory
443	2079/12/24	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	8.0	66	22	26	0.1	0.02	6	0.3	0	Satisfactory
444	2079/12/24	1:00 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.96	<5	8.2	110	22	26	0.1	0.02	6	0.2	0	Satisfactory
445	2079/12/25	9:00 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.53	<5	7.6	90	22	26	0.1	0.02	6	0.3	0	Satisfactory
446	2079/12/25	9:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.38	<5	7.6	89	22	26	0.1	0.02	6	0.1	0	Satisfactory
447	2079/12/25	9:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.18	<5	7.6	89	22	26	0.1	0.02	6	0.4	0	Satisfactory
448	2079/12/25	9:00 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	2.14	<5	7.5	78	22	26	0.1	0.02	6	0.2	0	Satisfactory
449	2079/12/25	9:00 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.60	<5	7.3	89	22	26	0.1	0.02	6	0.1	0	Satisfactory
450	2079/12/25	9:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.14	<5	7.7	90	22	26	0.1	0.02	6	0.4	0	Satisfactory
451	2079/12/25	9:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.20	<5	7.3	50	14	16	0.1	0.02	6	0.4	0	Satisfactory
452	2079/12/25	10:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.7	71	24	28	0.1	0.02	6	0.3	0	Satisfactory
453	2079/12/25	3:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.8	72	24	28	0.1	0.02	6	0.3	0	Satisfactory
454	2079/12/25	12:00 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.81	<5	8.1	112	22	26	0.1	0.02	6	0.3	0	Satisfactory
455	2079/12/26	10:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.57	<5	7.4	48	14	16	0.1	0.02	6	0.1	0	Satisfactory
456	2079/12/26	10:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.79	<5	8.0	89	24	26	0.1	0.02	6	0.4	0	Satisfactory
457	2079/12/26	8:30 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.20	<5	7.7	85	24	26	0.1	0.02	6	0.4	0	Satisfactory
458	2079/12/26	9:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.20	<5	7.8	89	24	26	0.1	0.02	6	0.4	0	Satisfactory
459	2079/12/26	2:15 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	2.02	<5	7.7	63	24	26	0.1	0.02	6	0.7	0	Satisfactory
460	2079/12/26	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.30	<5	7.7	89	24	26	0.1	0.02	6	0.3	0	Satisfactory
461	2079/12/26	12:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.44	<5	7.0	94	20	26	0.1	0.02	6	0.3	0	Satisfactory
462	2079/12/26	2:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.52	<5	7.8	70	14	16	0.1	0.02	6	1.0	0	Satisfactory
463	2079/12/26	2:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.50	<5	7.5	88	22	26	0.1	0.02	6	0.4	0	Satisfactory
464	2079/12/26	3:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.46	<5	7.6	68	14	16	0.1	0.02	6	1.0	0	Satisfactory
465	2079/12/26	3:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.52	<5	7.6	89	22	26	0.1	0.02	6	0.5	0	Satisfactory
466	2079/12/26	10:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.19	<5	7.8	70	22	26	0.1	0.02	6	0.3	0	Satisfactory

467	2079/12/26	3:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.13	<5	7.8	75	26	30	0.1	0.02	6	0.3	0	Satisfactory
468	2079/12/26	3:45 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.25	<5	7.8	78	28	32	0.1	0.02	6	0.3	0	Satisfactory
469	2079/12/26	4:00 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.28	<5	7.8	79	28	32	0.1	0.02	6	0.2	0	Satisfactory
470	2079/12/26	1:00 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.96	<5	7.9	109	22	26	0.1	0.02	6	0.3	0	Satisfactory
471	2079/12/27	10:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.50	<5	7.6	52	14	16	0.1	0.02	6	0.1	0	Satisfactory
472	2079/12/27	10:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.10	<5	7.6	86	22	26	0.1	0.02	6	0.1	0	Satisfactory
473	2079/12/27	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.36	<5	7.7	61	14	16	0.1	0.02	6	0.8	0	Satisfactory
474	2079/12/27	12:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.40	<5	7.6	89	22	26	0.1	0.02	6	0.3	0	Satisfactory
475	2079/12/27	12:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.20	<5	7.3	94	22	26	0.1	0.02	6	0.1	0	Satisfactory
476	2079/12/27	2:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.69	<5	7.3	59	14	16	0.1	0.02	6	0.1	0	Satisfactory
477	2079/12/27	2:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.90	<5	7.4	88	22	26	0.1	0.02	6	0.2	0	Satisfactory
478	2079/12/27	3:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.56	<5	7.2	60	14	16	0.1	0.02	6	0.1	0	Satisfactory
479	2079/12/27	10:35 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.8	69	22	26	0.1	0.02	6	0.3	0	Satisfactory
480	2079/12/27	2:10 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.26	<5	7.8	78	28	32	0.1	0.02	6	0.3	0	Satisfactory
481	2079/12/27	2:20 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.22	<5	7.7	78	28	32	0.1	0.02	6	0.1	0	Satisfactory
482	2079/12/27	3:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.9	74	26	30	0.1	0.02	6	0.3	0	Satisfactory
483	2079/12/27	11:30 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.37	<5	7.0	286	70	72	0.3	1.7	16	1.0	0	Satisfactory
484	2079/12/27	11:30 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.72	<5	7.3	89	28	36	0.1	0.02	4	0.1	0	Satisfactory
485	2079/12/27	1:30 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.33	<5	7.0	293	70	72	0.3	1.7	16	1.0	0	Satisfactory
486	2079/12/27	3:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.27	<5	7.0	291	70	68	0.3	1.7	16	1.0	0	Satisfactory
487	2079/12/27	12:30 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.88	<5	7.9	112	22	26	0.1	0.02	6	0.2	0	Satisfactory
488	2079/12/28	10:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.10	<5	7.6	72	14	16	0.1	0.02	6	1.0	0	Satisfactory
489	2079/12/28	10:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.82	<5	7.8	90	22	28	0.1	0.02	6	0.4	0	Satisfactory
490	2079/12/28	6:41 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.19	<5	7.7	94	22	28	0.1	0.02	6	0.1	0	Satisfactory
491	2079/12/28	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.92	<5	8.2	155	30	34	0.1	0.02	18	1.0	0	Satisfactory
492	2079/12/28	12:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.60	<5	8.2	91	26	28	0.1	0.02	6	0.4	0	Satisfactory
493	2079/12/28	11:40 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.96	<5	7.9	93	24	28	0.1	0.02	6	0.1	0	Satisfactory
494	2079/12/28	11:00 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.67	<5	8.0	90	24	26	0.1	0.02	6	0.2	0	Satisfactory
495	2079/12/28	12:00 PM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.58	<5	8.0	92	24	28	0.1	0.02	6	0.7	0	Satisfactory
496	2079/12/28	2:20 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.22	<5	8.0	81	18	16	0.1	0.02	6	1.0	0	Satisfactory
497	2079/12/28	2:20 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.15	<5	8.0	90	24	26	0.1	0.02	6	0.4	0	Satisfactory
498	2079/12/28	3:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.26	<5	7.9	79	18	20	0.1	0.02	6	1.0	0	Satisfactory
499	2079/12/28	3:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.22	<5	7.9	90	24	26	0.1	0.02	6	0.3	0	Satisfactory
500	2079/12/28	11:15 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.8	73	24	30	0.1	0.02	6	0.4	0	Satisfactory
501	2079/12/28	2:10 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.20	<5	7.7	76	28	32	0.1	0.02	6	0.2	0	Satisfactory
502	2079/12/28	2:25 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.18	<5	7.7	78	28	32	0.1	0.02	6	0.2	0	Satisfactory
503	2079/12/28	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.7	72	24	28	0.1	0.02	6	0.2	0	Satisfactory
504	2079/12/28	11:50 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.28	<5	6.9	314	82	94	0.3	1.7	20	1.0	0	Satisfactory
505	2079/12/28	10:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.70	<5	7.3	83	26	34	0.1	0.02	4	0.1	0	Satisfactory
506	2079/12/28	2:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.27	<5	6.9	307	78	90	0.3	1.7	18	1.0	0	Satisfactory
507	2079/12/28	3:30 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.32	<5	6.9	300	78	86	0.3	1.7	18	1.0	0	Satisfactory
508	2079/12/28	12:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.06	<5	7.9	376	56	134	0.1	0.02	10	0.8	0	Satisfactory
509	2079/12/28	12:00 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.61	<5	7.7	77	18	22	0.1	0.02	6	0.3	0	Satisfactory
510	2079/12/29	10:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.57	<5	7.2	60	14	16	0.1	0.02	6	0.2	0	Satisfactory
511	2079/12/29	10:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.20	<5	7.6	99	22	28	0.1	0.02	6	0.3	0	Satisfactory
512	2079/12/29	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.80	<5	8.0	101	24	28	0.1	0.02	6	0.3	0	Satisfactory
513	2079/12/29	10:55 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.20	<5	7.3	103	22	28	0.1	0.02	6	0.4	0	Satisfactory
514	2079/12/29	11:45 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.30	<5	7.6	104	22	28	0.1	0.02	6	0.2	0	Satisfactory

515	2079/12/29	11:11 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.20	<5	7.2	102	22	28	0.1	0.02	6	0.2	0	Satisfactory
516	2079/12/29	12:09 PM	Baneshwor	Minbhawan SRT	Treated	Clear	0.60	<5	6.9	103	20	28	0.1	0.02	6	0.2	0	Satisfactory
517	2079/12/29	2:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.38	<5	7.4	73	14	16	0.1	0.02	6	1.0	0	Satisfactory
518	2079/12/29	2:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.12	<5	7.6	102	22	28	0.1	0.02	6	0.3	0	Satisfactory
519	2079/12/29	3:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.30	<5	7.9	74	14	16	0.1	0.02	6	0.9	0	Satisfactory
520	2079/12/29	3:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.22	<5	7.9	103	24	28	0.1	0.02	6	0.3	0	Satisfactory
521	2079/12/29	10:25 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.7	74	24	28	0.1	0.02	6	0.2	0	Satisfactory
522	2079/12/29	2:30 AM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.32	<5	8.1	78	28	34	0.1	0.02	6	0.2	0	Satisfactory
523	2079/12/29	2:45 AM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.28	<5	8.0	79	28	34	0.1	0.02	6	0.2	0	Satisfactory
524	2079/12/29	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.8	71	24	28	0.1	0.02	6	0.3	0	Satisfactory
525	2079/12/29	3:30 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.31	<5	6.9	302	84	90	0.3	1.7	16	0.1	0	Satisfactory
526	2079/12/29	12:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.11	<5	8.0	429	60	136	0.1	0.02	10	1.0	0	Satisfactory
527	2079/12/29	12:30 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.92	<5	7.4	78	18	22	0.1	0.02	6	0.2	0	Satisfactory
528	2079/12/30	3:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.53	<5	7.0	352	98	60	0.1	0.02	14	0.1	0	Satisfactory
529	2079/12/30	10:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.60	<5	7.6	63	14	16	0.1	0.02	6	0.1	0	Satisfactory
530	2079/12/30	10:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.59	<5	7.7	100	22	28	0.1	0.02	6	0.2	0	Satisfactory
531	2079/12/30	12:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.80	<5	7.4	100	22	26	0.1	0.02	6	0.3	0	Satisfactory
532	2079/12/30	12:00 PM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.21	<5	7.8	104	24	28	0.1	0.02	6	0.4	0	Satisfactory
533	2079/12/30	11:40 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.18	<5	7.5	107	22	28	0.1	0.02	6	0.3	0	Satisfactory
534	2079/12/30	11:10 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.22	<5	7.8	102	24	28	0.1	0.02	6	0.3	0	Satisfactory
535	2079/12/30	12:07 PM	Baneshwor	Minbhawan SRT	Treated	Clear	0.20	<5	7.8	106	24	28	0.1	0.02	6	0.4	0	Satisfactory
536	2079/12/30	2:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.55	<5	7.9	68	14	16	0.1	0.02	6	0.3	0	Satisfactory
537	2079/12/30	2:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.20	<5	8.0	100	24	26	0.1	0.02	6	0.5	0	Satisfactory
538	2079/12/30	3:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.50	<5	7.8	69	14	26	0.1	0.02	6	0.3	0	Satisfactory
539	2079/12/30	3:00 AM	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.34	<5	8.0	99	24	26	0.1	0.02	6	0.4	0	Satisfactory
540	2079/12/30	10:55 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.9	74	24	28	0.1	0.02	6	0.4	0	Satisfactory
541	2079/12/30	12:10 PM	Maharajgunj	Panipokhari Inlet	Treated	Clear	0.19	<5	8.1	78	28	32	0.1	0.02	6	0.2	0	Satisfactory
542	2079/12/30	12:20 PM	Maharajgunj	Panipokhari Outlet	Treated	Clear	0.14	<5	8.0	78	28	32	0.1	0.02	6	0.2	0	Satisfactory
543	2079/12/30	3:10 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.9	69	22	28	0.1	0.02	6	0.4	0	Satisfactory
544	2079/12/30	12:30 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.26	<5	6.8	278	68	58	0.3	1.7	14	0.4	0	Satisfactory
545	2079/12/30	9:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.63	<5	7.3	81	26	34	0.1	0.02	4	0.1	0	Satisfactory
546	2079/12/30	3:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.27	<5	6.8	285	70	60	0.3	1.7	14	0.8	0	Satisfactory
547	2079/12/30	12:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.68	<5	7.9	436	62	142	0.1	0.02	12	1.0	0	Satisfactory
548	2079/12/30	12:30 PM	Sundarijal	New Sundarijal WTP	Treated	Clear	0.62	<5	7.7	78	18	22	0.1	0.02	6	0.5	0	Satisfactory