

KATHMANDU UPATYAKA KHANEPANI LIMITED
Water / Waste Water Quality Assurance Division , Mahankalchaur WTP
Laboratory Record Of Chemical & Bacteriological Analysis Of Water
Falgun 2079

S.No.	Date	Time	Branch	Location	Sample taken	Appearance	Turbidity	Colour	p ^H	E.C.	Total Alkalinity	Total Hardness	Total Iron	Total Ammonia	Chloride	F.R.C.	Total Coliforms	Remarks
							(NTU)	(TCU)		µs/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	CFU/100ml	
National Drinking Water Quality Standard (NDWQS) 2079							5	5	6.5-8.5	1500		500	0.3 (3)	1.5	250	0.1-0.5	0 in 95% Samples	
1	2079/11/01	10:25:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.9	65	20	24	0.1	0.02	6	0.4	0	Satisfactory
2	2079/11/01	10:35:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.4	<5	7.9	74	22	30	0.1	0.02	6	0.6	0	Satisfactory
3	2079/11/01	10:40:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.3	<5	7.8	74	22	30	0.1	0.02	6	0.5	0	Satisfactory
4	2079/11/01	3:20:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.8	68	20	28	0.1	0.02	6	0.4	0	Satisfactory
5	2079/11/01	7:55:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.9	<5	8.0	86	24	26	0.1	0.02	6	0.1	0	Satisfactory
6	2079/11/01	10:00:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.5	54	14	16	0.1	0.02	8	1.0	0	Satisfactory
7	2079/11/01	10:00:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.43	<5	7.4	78.6	22	26	0.1	0.02	6	0.3	0	Satisfactory
8	2079/11/02	10:30:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.9	52	16	16	0.1	0.02	6	0.4	0	Satisfactory
9	2079/11/02	10:40:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.4	<5	7.9	74	22	30	0.1	0.02	6	0.3	0	Satisfactory
10	2079/11/02	10:45:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.3	<5	7.9	74	22	30	0.1	0.02	6	0.3	0	Satisfactory
11	2079/11/02	3:10:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.8	64	20	24	0.1	0.02	6	0.4	0	Satisfactory
12	2079/11/02	11:00:00 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.57	<5	7.6	381	60	132	0.1	0.02	12	0.8	0	Satisfactory
13	2079/11/02	10:00:00 AM	Chhetrapati	Balaju SRT	Treated	Clear	1.3	<5	7.9	88	22	26	0.1	0.02	6	0.3	0	Satisfactory
14	2079/11/02	8:08:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.4	<5	7.9	87	24	26	0.1	0.02	6	0.3	0	Satisfactory
15	2079/11/02	10:00:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	8.1	40	14	16	0.1	0.02	8	0.1	0	Satisfactory
16	2079/11/02	12:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.92	<5	8.2	59	18	16	0.1	0.02	8	1.0	0	Satisfactory
17	2079/11/02	2:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	8.0	49	16	14	0.1	0.02	8	1.0	0	Satisfactory
18	2079/11/02	3:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.92	<5	7.5	70	18	16	0.1	0.02	8	1.0	0	Satisfactory
19	2079/11/02	11:00:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.76	<5	7.1	288	64	56	0.3	1.7	11.52	0.5	0	Satisfactory
20	2079/11/02	10:00:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.86	<5	7.5	78	26	36	0.1	0.02	3.84	0.2	0	Satisfactory
21	2079/11/02	1:00:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.78	<5	7.2	293	66	56	0.3	1.7	13.44	0.9	0	Satisfactory
22	2079/11/02	3:00:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.68	<5	7.1	288	64	56	0.3	1.7	11.52	0.8	0	Satisfactory
23	2079/11/02	10:00:00 AM	Mahankalchaur	Melamchi	Treated	Clear	1.2	<5	8	80	24	26	0.1	0.02	6	0.32	0	Satisfactory
24	2079/11/02	12:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.4	<5	7.9	79.4	24	26	0.1	0.02	6	0.51	0	Satisfactory
25	2079/11/02	2:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.34	<5	7.9	78.7	22	26	0.1	0.02	6	0.23	0	Satisfactory
26	2079/11/02	3:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.55	<5	7.5	109.9	20	16	0.1	0.02	6	0.43	0	Satisfactory
27	2079/11/03	10:15:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	68	20	24	0.1	0.02	6	0.2	0	Satisfactory
28	2079/11/03	10:25:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.3	<5	7.6	74	22	32	0.1	0.02	6	0.2	0	Satisfactory
29	2079/11/03	10:30:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.3	<5	7.6	74	22	32	0.1	0.02	6	0.2	0	Satisfactory
30	2079/11/03	11:55:00 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.4	<5	7.9	75	22	32	0.1	0.02	6	0.4	0	Satisfactory
31	2079/11/03	12:15:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.4	<5	7.9	74	22	32	0.1	0.02	6	0.2	0	Satisfactory
32	2079/11/03	3:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.8	66	20	24	0.1	0.02	6	0.2	0	Satisfactory
33	2079/11/03	11:00:00 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.11	<5	7.6	365	56	130	0.1	0.02	10	1.0	0	Satisfactory
34	2079/11/03	7:40:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.95	<5	7.6	81	20	26	0.1	0.02	6	0.2	0	Satisfactory
35	2079/11/03	3:00:00 PM	Chhetrapati	Balaju SRT	Treated	Clear	0.9	<5	7.9	80	22	26	0.1	0.02	6	0.3	0	Satisfactory
36	2079/11/03	10:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.8	<5	7.9	53	14	16	0.1	0.02	8	0.1	0	Satisfactory

37	2079/11/03	12:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.54	<5	7.7	58	12	14	0.1	0.02	8	0.5	0	Satisfactory
38	2079/11/03	2:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.69	<5	7.9	58	14	16	0.1	0.02	8	0.4	0	Satisfactory
39	2079/11/03	3:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.71	<5	7.8	56	14	16	0.1	0.02	8	0.3	0	Satisfactory
40	2079/11/03	10:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	1.56	<5	7.9	78.9	20	26	0.1	0.02	10	0.39	0	Satisfactory
41	2079/11/03	12:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.59	<5	7.8	78.9	20	26	0.1	0.02	6	0.43	0	Satisfactory
42	2079/11/03	2:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.23	<5	8	83.5	22	26	0.1	0.02	6	0.38	0	Satisfactory
43	2079/11/03	3:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.25	<5	7.9	84.3	22	26	0.1	0.02	6	0.39	0	Satisfactory
44	2079/11/04	10:30:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	66	20	24	0.1	0.02	6	0.5	0	Satisfactory
45	2079/11/04	10:45:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.3	<5	7.9	73	22	32	0.1	0.02	6	0.5	0	Satisfactory
46	2079/11/04	10:55:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.2	<5	7.8	73	22	32	0.1	0.02	6	0.5	0	Satisfactory
47	2079/11/04	1:15:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.3	<5	7.7	73	22	32	0.1	0.02	6	0.5	0	Satisfactory
48	2079/11/04	1:25:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.2	<5	7.7	44	22	32	0.1	0.02	6	0.4	0	Satisfactory
49	2079/11/04	3:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.8	70	20	26	0.1	0.02	6	0.5	0	Satisfactory
50	2079/11/04	11:00:00 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.01	<5	7.7	371	60	130	0.1	0.02	10	1.0	0	Satisfactory
51	2079/11/04	7:50:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.82	<5	7.8	83	22	26	0.1	0.02	6	0.3	0	Satisfactory
52	2079/11/04	10:00:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.48	<5	7.5	78	22	26	0.1	0.02	6	0.5	0	Satisfactory
53	2079/11/04	10:30:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.48	<5	7.7	78	22	26	0.1	0.02	6	0.8	0	Satisfactory
54	2079/11/04	10:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.31	<5	8.2	46	14	12	0.1	0.02	8	0.4	0	Satisfactory
55	2079/11/04	12:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	8.2	66	14	12	0.1	0.02	10	1.0	0	Satisfactory
56	2079/11/04	2:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.8	<5	7.5	58	12	14	0.1	0.02	10	1.0	0	Satisfactory
57	2079/11/04	3:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.71	<5	7.6	60	12	14	0.1	0.02	10	1.0	0	Satisfactory
58	2079/11/04	11:00:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.58	<5	7.1	276	62	52	0.3	1.7	9.6	0.5	0	Satisfactory
59	2079/11/04	10:00:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.79	<5	7.4	75	24	34	0.1	0.02	3.84	0.1	0	Satisfactory
60	2079/11/04	1:30:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	7.1	280	64	54	0.3	1.7	11.52	0.8	0	Satisfactory
61	2079/11/04	3:30:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.65	<5	7.1	281	64	54	0.3	1.7	9.6	0.7	0	Satisfactory
62	2079/11/04	10:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	1.1	<5	7.7	80.6	22	26	0.1	0.02	6	0.39	0	Satisfactory
63	2079/11/04	12:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.6	<5	8.2	78.2	24	26	0.1	0.02	6	0.62	0	Satisfactory
64	2079/11/04	2:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.7	<5	7.5	78	22	26	0.1	0.02	6	0.26	0	Satisfactory
65	2079/11/04	3:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.6	<5	7.3	77.9	22	26	0.1	0.02	6	0.4	0	Satisfactory
66	2079/11/05	10:20:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	62	20	22	0.1	0.02	6	0.5	0	Satisfactory
67	2079/11/05	10:25:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.4	<5	7.8	73	22	32	0.1	0.02	6	0.4	0	Satisfactory
68	2079/11/05	10:35:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.4	<5	7.8	73	22	32	0.1	0.02	6	0.4	0	Satisfactory
69	2079/11/05	1:15:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.8	<5	7.7	75	22	32	0.1	0.02	6	0.5	0	Satisfactory
70	2079/11/05	1:25:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.5	<5	7.6	75	22	32	0.1	0.02	6	0.4	0	Satisfactory
71	2079/11/05	2:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	65	20	24	0.1	0.02	6	0.3	0	Satisfactory
72	2079/11/05	11:00:00 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	3.02	<5	7.7	389	62	136	0.1	0.02	12	0.9	0	Satisfactory
73	2079/11/05	7:55:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.39	<5	7.6	84	22	26	0.1	0.02	6	0.3	0	Satisfactory
74	2079/11/05	1:00:00 PM	Lalitpur	Khumaltar SRT	Treated	Clear	1.67	<5	6.9	77	22	26	0.1	0.02	6	0.9	0	Satisfactory
75	2079/11/05	12:00:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.34	<5	6.9	78	22	26	0.1	0.02	6	0.8	0	Satisfactory
76	2079/11/05	11:15:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.27	<5	7.4	77	22	26	0.1	0.02	6	0.4	0	Satisfactory
77	2079/11/05	11:05:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	1.4	<5	7.3	75	22	26	0.1	0.02	6	0.4	0	Satisfactory
78	2079/11/05	10:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.1	<5	8.2	55	16	12	0.1	0.02	8	0.5	0	Satisfactory
79	2079/11/05	12:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.79	<5	7.4	53	12	14	0.1	0.02	10	1.0	0	Satisfactory
80	2079/11/05	2:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.57	<5	7.3	52	12	14	0.1	0.02	10	1.0	0	Satisfactory
81	2079/11/05	11:00:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.44	<5	7.1	270	62	50	0.3	1.7	11.52	0.5	0	Satisfactory
82	2079/11/05	10:00:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.87	<5	7.5	83	28	34	0.1	0.02	3.84	0.2	0	Satisfactory
83	2079/11/05	1:20:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.51	<5	7.1	273	62	52	0.3	1.7	13.44	0.8	0	Satisfactory
84	2079/11/05	2:30:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.46	<5	7.1	279	62	52	0.3	1.7	11.52	0.8	0	Satisfactory
85	2079/11/05	10:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.56	<5	7.5	80.5	22	26	0.1	0.02	6	0.26	0	Satisfactory
86	2079/11/05	12:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.51	<5	7.2	76	22	26	0.1	0.02	6	0.44	0	Satisfactory
87	2079/11/05	2:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.23	<5	6.9	74.2	20	26	0.1	0.02	6	0.22	0	Satisfactory

88	2079/11/06	12:15:00 PM	Maharajgunj	Bansbari In	Treated	Clear	0.3	<5	7.7	74	22	32	0.1	0.02	6	0.4	0	Satisfactory
89	2079/11/06	12:25:00 PM	Maharajgunj	Bansbari Out	Treated	Clear	0.2	<5	7.7	74	22	32	0.1	0.02	6	0.3	0	Satisfactory
90	2079/11/06	10:30:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.7	64	20	26	0.1	0.02	6	0.3	0	Satisfactory
91	2079/11/06	12:50:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	60	20	24	0.1	0.02	6	0.3	0	Satisfactory
92	2079/11/06	3:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	61	20	24	0.1	0.02	6	0.3	0	Satisfactory
93	2079/11/06	11:00:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.3	<5	7.8	75	22	32	0.1	0.02	6	0.5	0	Satisfactory
94	2079/11/06	11:05:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.3	<5	7.8	76	22	32	0.1	0.02	6	0.3	0	Satisfactory
95	2079/11/06	11:15:00 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.2	<5	7.8	78	22	32	0.1	0.02	6	0.4	0	Satisfactory
96	2079/11/06	11:25:00 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.4	<5	7.8	78	22	32	0.1	0.02	6	0.2	0	Satisfactory
97	2079/11/06	7:30:00 AM	Bhaktapur	Katunje SRT	treated	Clear	0.71	<5	7.8	86	24	28	0.1	0.02	6	0.1	0	Satisfactory
98	2079/11/06	3:30:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.94	<5	8.1	61	14	12	0.1	0.02	10	1.0	0	Satisfactory
99	2079/11/06	3:30:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.4	<5	7.6	78	22	26	0.1	0.02	6	0.38	0	Satisfactory
100	2079/11/07	10:00:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.2	<5	7.6	73	22	30	0.1	0.02	6	0.4	0	Satisfactory
101	2079/11/07	10:10:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.2	<5	7.5	73	22	30	0.1	0.02	6	0.4	0	Satisfactory
102	2079/11/07	10:50:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.5	62	20	24	0.1	0.02	6	0.4	0	Satisfactory
103	2079/11/07	2:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	64	20	24	0.1	0.02	6	0.4	0	Satisfactory
104	2079/11/07	8:40:00 AM	Bhaktapur	Katunje SRT	treated	Clear	5	<5	7.8	78	24	28	0.1	0.02	6	0.1	0	Satisfactory
105	2079/11/08	10:30:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.3	<5	7.5	76	22	30	0.1	0.02	6	0.3	0	Satisfactory
106	2079/11/08	10:35:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.3	<5	7.4	75	22	30	0.1	0.02	6	0.3	0	Satisfactory
107	2079/11/08	11:10:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.4	60	18	20	0.1	0.02	6	0.2	0	Satisfactory
108	2079/11/08	1:35:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.2	<5	7.8	75	22	30	0.1	0.02	6	0.4	0	Satisfactory
109	2079/11/08	1:45:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.1	<5	7.8	75	22	30	0.1	0.02	6	0.3	0	Satisfactory
110	2079/11/08	3:05:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	56	18	22	0.1	0.02	6	0.2	0	Satisfactory
111	2079/11/08	1:00:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.89	<5	7.6	379	56	130	0.1	0.02	10	1.0	0	Satisfactory
112	2079/11/08	8:40:00 AM	Bhaktapur	Katunje SRT	treated	Clear	3.08	<5	7.9	81	24	28	0.1	0.02	6	0.1	0	Satisfactory
113	2079/11/08	11:30:00 AM	Lalitpur	Khumaltar SRT	Treated	Clear	2.74	<5	7.3	98	22	26	0.1	0.02	6	0.2	0	Satisfactory
114	2079/11/08	11:30:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.55	<5	7.5	59	12	14	0.1	0.02	8	0.3	0	Satisfactory
115	2079/11/08	11:30:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.68	<5	7.6	82	24	26	0.1	0.02	6	0.4	0	Satisfactory
116	2079/11/08	11:30:00 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.97	<5	7.7	90	24	26	0.1	0.02	6	0.4	0	Satisfactory
117	2079/11/08	10:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.03	<5	8.2	47	14	12	0.1	0.02	8	0.2	0	Satisfactory
118	2079/11/08	12:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.91	<5	7.9	61	12	12	0.1	0.02	10	0.5	0	Satisfactory
119	2079/11/08	2:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.21	<5	6.9	48	12	14	0.1	0.02	8	0.7	0	Satisfactory
120	2079/11/08	3:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.75	<5	7.3	79	22	26	0.1	0.02	6	0.5	0	Satisfactory
121	2079/11/08	10:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.8	<5	8.1	84.3	26	30	0.1	0.02	6	0.22	0	Satisfactory
122	2079/11/08	12:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.54	<5	7.4	85	22	30	0.1	0.02	6	0.49	0	Satisfactory
123	2079/11/08	2:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.68	<5	6.9	81	20	26	0.1	0.02	6	0.28	0	Satisfactory
124	2079/11/08	3:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.37	<5	6.9	47.9	12	14	0.1	0.02	8	0.76	0	Satisfactory
125	2079/11/09	10:45:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.5	<5	7.7	76	22	30	0.1	0.02	6	0.2	0	Satisfactory
126	2079/11/09	10:50:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.1	<5	7.7	75	22	30	0.1	0.02	6	0.2	0	Satisfactory
127	2079/11/09	11:15:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.5	64	20	22	0.1	0.02	6	0.3	0	Satisfactory
128	2079/11/09	3:10:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	64	20	22	0.1	0.02	6	0.2	0	Satisfactory
129	2079/11/09	7:20:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.27	<5	7.6	87	24	28	0.1	0.02	6	0.1	0	Satisfactory
130	2079/11/09	2:30:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.72	<5	7.5	53	12	14	0.1	0.02	10	1.0	0	Satisfactory
131	2079/11/09	2:30:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.66	<5	7.8	82.2	24	26	0.1	0.02	6	0.2	0	Satisfactory
132	2079/11/10	10:30:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.8	68	20	24	0.1	0.02	6	0.5	0	Satisfactory
133	2079/11/10	10:50:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.2	<5	7.7	72	22	30	0.1	0.02	6	0.3	0	Satisfactory
134	2079/11/10	10:55:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.2	<5	7.7	75	22	30	0.1	0.02	6	0.3	0	Satisfactory
135	2079/11/10	1:35:00 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.3	<5	7.9	76	22	30	0.1	0.02	6	0.5	0	Satisfactory
136	2079/11/10	1:45:00 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.2	<5	7.8	75	22	30	0.1	0.02	6	0.5	0	Satisfactory
137	2079/11/10	2:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	67	20	24	0.1	0.02	6	0.4	0	Satisfactory
138	2079/11/10	11:30:00 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.15	<5	7.7	368	56	130	0.1	0.02	10	0.9	0	Satisfactory

139	2079/11/10	8:20:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.23	<5	7.7	87	24	28	0.1	0.02	6	0.1	0	Satisfactory
140	2079/11/10	12:00:00 PM	Lalitpur	Khumaltar SRT	Treated	Clear	1.85	<5	7.2	88	22	28	0.1	0.02	6	0.1	0	Satisfactory
141	2079/11/10	10:55:00 AM	Tripureshwor	Anamnagar SRT	treated	Clear	0.19	<5	8.2	84	26	30	0.1	0.02	6	0.3	0	Satisfactory
142	2079/11/10	12:00:00 PM	Kirtipur	Kirtipur SRT	treated	Clear	0.16	<5	8.2	89	26	30	0.1	0.02	6	0.4	0	Satisfactory
143	2079/11/10	11:20:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.79	<5	8.2	84	26	30	0.1	0.02	6	0.3	0	Satisfactory
144	2079/11/10	10:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.93	<5	8.0	44	14	16	0.1	0.02	8	0.2	0	Satisfactory
145	2079/11/10	12:30:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.83	<5	7.6	74	16	18	0.1	0.02	8	0.3	0	Satisfactory
146	2079/11/10	2:30:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.58	<5	7.8	68	14	16	0.1	0.02	8	0.5	0	Satisfactory
147	2079/11/10	3:30:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.8	48	12	14	0.1	0.02	8	0.5	0	Satisfactory
148	2079/11/10	11:00:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	0.84	<5	7.2	280	68	54	0.3	1.7	11.52	0.3	0	Satisfactory
149	2079/11/10	10:15:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.85	<5	7.5	81	28	36	0.1	0.02	3.84	0.1	0	Satisfactory
150	2079/11/10	1:30:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	0.73	<5	7.2	282	68	54	0.3	1.7	11.52	0.5	0	Satisfactory
151	2079/11/10	4:15:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	0.91	<5	7.2	290	68	56	0.3	1.7	11.52	0.7	0	Satisfactory
152	2079/11/10	10:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	1.06	<5	7.8	84	24	28	0.1	0.02	6	0.37	0	Satisfactory
153	2079/11/10	12:30:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.87	<5	7.9	83.4	26	30	0.1	0.02	6	0.32	0	Satisfactory
154	2079/11/10	2:30:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.3	<5	7.6	81.4	22	28	0.1	0.02	6	0.28	0	Satisfactory
155	2079/11/10	3:30:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.42	<5	7.4	77.9	22	28	0.1	0.02	6	0.38	0	Satisfactory
156	2079/11/11	10:25:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.2	<5	7.7	75	22	30	0.1	0.02	6	0.4	0	Satisfactory
157	2079/11/11	10:30:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.2	<5	7.6	75	22	30	0.1	0.02	6	0.4	0	Satisfactory
158	2079/11/11	11:00:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	66	20	24	0.1	0.02	6	0.5	0	Satisfactory
159	2079/11/11	2:05:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.3	<5	7.7	78	24	30	0.1	0.02	6	0.5	0	Satisfactory
160	2079/11/11	2:20:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.2	<5	7.7	76	24	30	0.1	0.02	6	0.4	0	Satisfactory
161	2079/11/11	2:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	66	20	22	0.1	0.02	6	0.4	0	Satisfactory
162	2079/11/11	12:00:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.48	<5	7.7	380	60	134	0.1	0.02	12	0.7	0	Satisfactory
163	2079/11/11	1:50:00 PM	Lalitpur	Khumaltar SRT	treated	Clear	1.4	<5	8.2	84	26	30	0.1	0.02	6	0.2	0	Satisfactory
164	2079/11/11	11:00:00 AM	Tripureshwor	Anamnagar SRT	treated	Clear	0.28	<5	8.2	84	26	30	0.1	0.02	6	0.2	0	Satisfactory
165	2079/11/11	12:05:00 PM	Kirtipur	Kirtipur SRT	treated	Clear	0.42	<5	8.1	85	26	30	0.1	0.02	6	0.4	0	Satisfactory
166	2079/11/11	8:00:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.73	<5	8.2	86	26	30	0.1	0.02	6	0.4	0	Satisfactory
167	2079/11/11	10:25:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.28	<5	8.2	84	26	30	0.1	0.02	6	0.5	0	Satisfactory
168	2079/11/11	10:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.82	<5	7.9	45	12	10	0.1	0.02	8	0.2	0	Satisfactory
169	2079/11/11	12:30:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.78	<5	7.7	47	12	14	0.1	0.02	8	0.2	0	Satisfactory
170	2079/11/11	2:30:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.28	<5	8.4	60	14	16	0.1	0.02	8	1.0	0	Satisfactory
171	2079/11/11	3:30:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.88	<5	8.2	66	16	14	0.1	0.02	10	1.0	0	Satisfactory
172	2079/11/11	10:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.84	<5	7.7	79.2	22	26	0.1	0.02	6	0.31	0	Satisfactory
173	2079/11/11	12:30:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.34	<5	7.7	81.9	22	26	0.1	0.02	6	0.32	0	Satisfactory
174	2079/11/11	2:30:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.34	<5	8.2	81.9	26	30	0.1	0.02	6	0.17	0	Satisfactory
175	2079/11/11	3:30:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.53	<5	8.2	82.7	26	30	0.1	0.02	6	0.34	0	Satisfactory
176	2079/11/12	10:10:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.2	<5	7.7	76	22	32	0.1	0.02	6	0.7	0	Satisfactory
177	2079/11/12	10:15:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.2	<5	7.7	75	22	32	0.1	0.02	6	0.6	0	Satisfactory
178	2079/11/12	11:00:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	7.5	64	20	24	0.1	0.02	6	0.4	0	Satisfactory
179	2079/11/12	1:05:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.3	<5	7.8	77	22	32	0.1	0.02	6	0.5	0	Satisfactory
180	2079/11/12	1:15:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.1	<5	7.8	75	22	32	0.1	0.02	6	0.5	0	Satisfactory
181	2079/11/12	2:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	66	20	24	0.1	0.02	6	0.3	0	Satisfactory
182	2079/11/12	7:55:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.58	<5	7.0	85	20	28	0.1	0.02	6	0.1	0	Satisfactory
183	2079/11/12	11:15:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.26	<5	7.8	82	24	26	0.1	0.02	6	0.5	0	Satisfactory
184	2079/11/12	10:55:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.18	<5	7.8	82	24	26	0.1	0.02	6	0.6	0	Satisfactory
185	2079/11/12	11:40:00 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.44	<5	7.8	83	24	26	0.1	0.02	6	0.4	0	Satisfactory
186	2079/11/12	12:10:00 PM	Lalitpur	Khumaltar SRT	Treated	Clear	1.37	<5	7.8	84	24	26	0.1	0.02	6	0.2	0	Satisfactory
187	2079/11/12	10:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.36	<5	7.5	50	12	14	0.1	0.02	8	0.2	0	Satisfactory
188	2079/11/12	12:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.69	<5	7.7	63	14	16	0.1	0.02	10	1.0	0	Satisfactory
189	2079/11/12	2:30:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.97	<5	7.9	61	14	16	0.1	0.02	10	1.0	0	Satisfactory

190	2079/11/12	11:20:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.45	<5	7.2	313	74	60	0.3	1.7	19.2	1.0	0	Satisfactory
191	2079/11/12	11:20:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.79	<5	7.5	82	28	36	0.1	0.02	3.84		0	Satisfactory
192	2079/11/12	10:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.77	<5	7.5	80	22	28	0.1	0.02	6	0.23	0	Satisfactory
193	2079/11/12	12:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.31	<5	7.5	83.6	22	26	0.1	0.02	6	0.4	0	Satisfactory
194	2079/11/12	2:30:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.52	<5	7.9	81.1	24	28	0.1	0.02	6	0.26	0	Satisfactory
195	2079/11/13	10:45:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.6	60	20	22	0.1	0.02	6	0.32	0	Satisfactory
196	2079/11/13	12:35:00 PM	Maharajgunj	Bansbari In	Treated	Clear	0.1	<5	7.9	75	22	30	0.1	0.02	6	0.34	0	Satisfactory
197	2079/11/13	12:45:00 PM	Maharajgunj	Bansbari Out	Treated	Clear	0.1	<5	7.8	75	22	30	0.1	0.02	6	0.28	0	Satisfactory
198	2079/11/13	3:10:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	64	20	22	0.1	0.02	6	0.31	0	Satisfactory
199	2079/11/13	12:00:00 PM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.1	<5	7.6	83	26	28	0.1	0.02	6	0.62	0	Satisfactory
200	2079/11/13	11:40:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.46	<5	7.5	82	26	28	0.1	0.02	6	0.49	0	Satisfactory
201	2079/11/13	10:40:00 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.23	<5	7.4	84	26	28	0.1	0.02	6	0.57	0	Satisfactory
202	2079/11/13	11:20:00 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.67	<5	6.8	85	22	28	0.1	0.02	6	0.55	0	Satisfactory
203	2079/11/13	1:30:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.32	<5	7.1	56	14	16	0.1	0.02	10	1	0	Satisfactory
204	2079/11/13	1:30:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.1	<5	7.9	51	22	26	0.1	0.02	6	0.22	0	Satisfactory
205	2079/11/14	10:45:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.4	<5	7.6	77	24	32	0.1	0.02	6	0.5	0	Satisfactory
206	2079/11/14	10:50:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.4	<5	7.6	75	24	32	0.1	0.02	6	0.38	0	Satisfactory
207	2079/11/14	11:15:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	63	20	24	0.1	0.02	6	0.33	0	Satisfactory
208	2079/11/14	1:25:00 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.2	<5	7.7	77	22	32	0.1	0.02	6	0.47	0	Satisfactory
209	2079/11/14	1:35:00 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.1	<5	7.7	76	22	32	0.1	0.02	6	0.41	0	Satisfactory
210	2079/11/14	3:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	61	20	22	0.1	0.02	6	0.21	0	Satisfactory
211	2079/11/14	10:40:00 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.15	<5	7.7	370	58	134	0.1	0.02	12	0.95	0	Satisfactory
212	2079/11/14	9:40:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.5	<5	8.2	89	26	30	0.1	0.02	6	0.33	0	Satisfactory
213	2079/11/14	2:30:00 PM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.18	<5	8.2	78	28	30	0.1	0.02	6	0.48	0	Satisfactory
214	2079/11/14	2:30:00 PM	Baneshwor	Minbhawan SRT	Treated	Clear	0.32	<5	8.1	76	28	30	0.1	0.02	6	0.43	0	Satisfactory
215	2079/11/14	2:30:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.35	<5	8.2	77	28	30	0.1	0.02	6	0.47	0	Satisfactory
216	2079/11/14	2:30:00 PM	Lalitpur	Khumaltar SRT	Treated	Clear	0.58	<5	8.2	76	28	30	0.1	0.02	6	0.26	0	Satisfactory
217	2079/11/14	2:30:00 PM	Chhetrapati	Balaju SRT	Treated	Clear	0.35	<5	8.2	78	28	30	0.1	0.02	6	0.78	0	Satisfactory
218	2079/11/14	10:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.85	<5	6.9	54	14	16	0.1	0.02	8	0.51	0	Satisfactory
219	2079/11/14	12:30:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.76	<5	7.9	62	14	16	0.1	0.02	10	1	0	Satisfactory
220	2079/11/14	2:30:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.5	<5	8.2	56	14	16	0.1	0.02	10	1	0	Satisfactory
221	2079/11/14	11:00:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.64	<5	7.2	291	68	58	0.3	1.7	13.44	1	0	Satisfactory
222	2079/11/14	10:15:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.79	<5	7.5	82	28	36	0.1	0.02	3.84	0.19	0	Satisfactory
223	2079/11/14	1:30:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.62	<5	7.2	300	70	60	0.3	1.7	15.36	1	0	Satisfactory
224	2079/11/14	4:00:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.55	<5	7.2	294	70	60	0.3	1.7	13.44	0.96	0	Satisfactory
225	2079/11/14	10:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	1.32	<5	7.6	70.4	22	28	0.1	0.02	6	0.2	0	Satisfactory
226	2079/11/14	12:30:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.17	<5	7.6	73	22	28	0.1	0.02	6	0.65	0	Satisfactory
227	2079/11/14	2:30:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.3	<5	7.8	69.4	26	28	0.1	0.02	6	0.9	0	Satisfactory
228	2079/11/15	10:30:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.3	<5	7.6	74	22	30	0.1	0.02	6	0.45	0	Satisfactory
229	2079/11/15	10:40:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.2	<5	7.5	74	22	30	0.1	0.02	6	0.51	0	Satisfactory
230	2079/11/15	10:55:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.6	58	18	22	0.1	0.02	6	0.32	0	Satisfactory
231	2079/11/15	1:00:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.2	<5	7.7	74	22	30	0.1	0.02	6	0.48	0	Satisfactory
232	2079/11/15	1:10:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.1	<5	7.7	74	22	30	0.1	0.02	6	0.41	0	Satisfactory
233	2079/11/15	3:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.8	61	20	22	0.1	0.02	6	0.28	0	Satisfactory
234	2079/11/15	2:30:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	3.18	<5	7.7	375	58	130	0.1	0.02	10	0.88	0	Satisfactory
235	2079/11/15	8:00:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	1.03	<5	7.8	82	24	28	0.1	0.02	6	0.15	0	Satisfactory
236	2079/11/15	10:50:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.44	<5	7.8	85	24	28	0.1	0.02	6	0.62	0	Satisfactory
237	2079/11/15	11:15:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.35	<5	7.8	79	22	30	0.1	0.02	6	0.5	0	Satisfactory
238	2079/11/15	12:00:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.53	<5	7.8	80	22	30	0.1	0.02	6	0.41	0	Satisfactory
239	2079/11/15	12:40:00 PM	Lalitpur	Khumaltar SRT	Treated	Clear	0.48	<5	7.9	79	22	28	0.1	0.02	6	0.11	0	Satisfactory
240	2079/11/15	10:00:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	7.8	58	14	16	0.1	0.02	10	1	0	Satisfactory

241	2079/11/15	12:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.96	<5	7.6	57	14	16	0.1	0.02	10	1	0	Satisfactory
242	2079/11/15	2:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.85	<5	7.9	58	14	16	0.1	0.02	10	1	0	Satisfactory
243	2079/11/15	3:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.75	<5	8.1	56	14	16	0.1	0.02	10	1	0	Satisfactory
244	2079/11/15	11:20:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	7.0	288	68	58	0.3	1.7	11.52	0.55	0	Satisfactory
245	2079/11/15	10:00:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.78	<5	7.3	80	24	32	0.1	0.02	3.84	0.12	0	Satisfactory
246	2079/11/15	1:40:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.51	<5	7.0	297	70	60	0.3	1.7	11.52	0.67	0	Satisfactory
247	2079/11/15	3:30:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.49	<5	7.0	304	72	60	0.3	1.7	9.6	0.53	0	Satisfactory
248	2079/11/15	10:00:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.18	<5	7.9	77.8	20	26	0.1	0.02	6	0.12	0	Satisfactory
249	2079/11/15	12:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.78	<5	7.8	77.4	20	26	0.1	0.02	6	0.44	0	Satisfactory
250	2079/11/15	2:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.59	<5	7.2	78.8	20	28	0.1	0.02	6	0.36	0	Satisfactory
251	2079/11/15	3:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.07	<5	8	78	22	28	0.1	0.02	6	0.29	0	Satisfactory
252	2079/11/16	10:15:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.2	<5	7.5	81	22	32	0.1	0.02	6	0.48	0	Satisfactory
253	2079/11/16	10:20:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.2	<5	7.5	79	22	32	0.1	0.02	6	0.44	0	Satisfactory
254	2079/11/16	10:45:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	70	22	26	0.1	0.02	6	0.27	0	Satisfactory
255	2079/11/16	2:30:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.3	<5	7.9	79	22	32	0.1	0.02	6	0.38	0	Satisfactory
256	2079/11/16	2:40:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.3	<5	7.8	79	22	32	0.1	0.02	6	0.35	0	Satisfactory
257	2079/11/16	3:10:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	52	16	16	0.1	0.02	6	0.33	0	Satisfactory
258	2079/11/16	10:45:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.43	<5	7.1	89	22	26	0.1	0.02	6	0.33	0	Satisfactory
259	2079/11/16	11:25:00 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.89	<5	7.2	83	22	26	0.1	0.02	6	0.21	0	Satisfactory
260	2079/11/16	12:05:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.48	<5	7.1	90	20	26	0.1	0.02	6	0.42	0	Satisfactory
261	2079/11/16	10:40:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.36	<5	7.4	86	22	26	0.1	0.02	6	0.36	0	Satisfactory
262	2079/11/16	8:00:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	2.49	<5	8.1	78	26	30	0.1	0.02	6	0.12	0	Satisfactory
263	2079/11/16	10:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.58	<5	8.2	53	14	16	0.1	0.02	8	0.1	0	Satisfactory
264	2079/11/16	12:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.85	<5	8.2	59	16	16	0.1	0.02	10	1	0	Satisfactory
265	2079/11/16	2:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.46	<5	7.5	62	16	12	0.1	0.02	10	1	0	Satisfactory
266	2079/11/16	3:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.1	62	14	16	0.1	0.02	10	1	0	Satisfactory
267	2079/11/16	11:00:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.58	<5	6.9	301	70	60	0.3	1.7	13.44	0.92	0	Satisfactory
268	2079/11/16	10:20:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.96	<5	7.4	81	24	32	0.1	0.02	3.84	0.1	0	Satisfactory
269	2079/11/16	1:30:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.52	<5	7.0	304	70	60	0.3	1.7	11.52	0.84	0	Satisfactory
270	2079/11/16	3:30:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.59	<5	7.0	305	70	60	0.3	1.7	11.52	0.81	0	Satisfactory
271	2079/11/16	10:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	1.38	<5	7.9	82.1	22	28	0.1	0.02	6	0.18	0	Satisfactory
272	2079/11/16	12:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.33	<5	8.2	83.1	26	30	0.1	0.02	6	0.51	0	Satisfactory
273	2079/11/16	2:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.22	<5	7.6	83.4	24	28	0.1	0.02	6	0.26	0	Satisfactory
274	2079/11/16	3:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.7	<5	6.9	82.2	20	26	0.1	0.02	6	0.55	0	Satisfactory
275	2079/11/17	10:30:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.6	73	22	28	0.1	0.02	6	0.39	0	Satisfactory
276	2079/11/17	12:55:00 PM	Maharajgunj	Bansbari In	Treated	Clear	0.4	<5	7.8	77	22	30	0.1	0.02	6	0.85	0	Satisfactory
277	2079/11/17	1:05:00 PM	Maharajgunj	Bansbari Out	Treated	Clear	0.4	<5	7.8	77	22	30	0.1	0.02	6	0.82	0	Satisfactory
278	2079/11/17	1:55:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.5	<5	7.8	77	22	30	0.1	0.02	6	0.62	0	Satisfactory
279	2079/11/17	2:10:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.3	<5	7.8	77	22	30	0.1	0.02	6	0.35	0	Satisfactory
280	2079/11/17	2:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.8	73	22	28	0.1	0.02	6	0.42	0	Satisfactory
281	2079/11/17	7:40:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	1.4	<5	8.2	80	26	30	0.1	0.02	6	0.32	0	Satisfactory
282	2079/11/17	12:05:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.44	<5	7.9	83	24	28	0.1	0.02	6	0.7	0	Satisfactory
283	2079/11/17	11:40:00 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.58	<5	8.0	79	24	26	0.1	0.02	6	0.3	0	Satisfactory
284	2079/11/17	10:55:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.9	<5	7.9	78	24	26	0.1	0.02	6	0.93	0	Satisfactory
285	2079/11/17	11:10:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.87	<5	7.9	75	24	26	0.1	0.02	6	0.76	0	Satisfactory
286	2079/11/17	10:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.23	<5	7.9	49	14	16	0.1	0.02	8	0.51	0	Satisfactory
287	2079/11/17	12:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.25	<5	7.5	49	14	16	0.1	0.02	10	1	0	Satisfactory
288	2079/11/17	2:30:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.6	49	16	12	0.1	0.02	8	0.63	0	Satisfactory
289	2079/11/17	3:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.71	<5	7.4	49	16	14	0.1	0.02	6	0.59	0	Satisfactory
290	2079/11/17	11:15:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	7.2	303	72	60	0.3	1.7	11.52	0.7	0	Satisfactory
291	2079/11/17	10:15:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.01	<5	7.2	82	24	32	0.1	0.02	3.84	0.1	0	Satisfactory

292	2079/11/17	1:40:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.52	<5	7.2	307	72	60	0.3	1.7	11.52	0.86	0	Satisfactory
293	2079/11/17	3:30:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.48	<5	7.2	301	72	60	0.3	1.7	11.52	0.81	0	Satisfactory
294	2079/11/17	10:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	1.02	<5	7.9	78.3	24	28	0.1	0.02	6	0.52	0	Satisfactory
295	2079/11/17	12:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.96	<5	7.5	73.1	22	28	0.1	0.02	6	0.67	0	Satisfactory
296	2079/11/17	2:30:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.62	<5	7.6	64.7	22	26	0.1	0.02	6	0.73	0	Satisfactory
297	2079/11/17	3:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.6	<5	7.5	65.7	24	22	0.1	0.02	4	0.71	0	Satisfactory
298	2079/11/18	10:40:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.7	73	22	28	0.1	0.02	6	0.41	0	Satisfactory
299	2079/11/18	10:45:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.3	<5	7.7	75	22	30	0.1	0.02	6	0.27	0	Satisfactory
300	2079/11/18	10:50:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.2	<5	7.7	75	22	30	0.1	0.02	6	0.24	0	Satisfactory
301	2079/11/18	2:10:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.4	<5	7.7	76	22	30	0.1	0.02	6	0.31	0	Satisfactory
302	2079/11/18	2:25:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.3	<5	7.7	76	22	30	0.1	0.02	6	0.22	0	Satisfactory
303	2079/11/18	3:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.7	74	22	28	0.1	0.02	6	0.34	0	Satisfactory
304	2079/11/18	11:40:00 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.81	<5	7.7	378	56	134	0.1	0.02	12	0.65	0	Satisfactory
305	2079/11/18	6:31:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	4.25	<5	7.1	76	20	22	0.1	0.02	4	0.38	0	Satisfactory
306	2079/11/18	10:50:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.5	<5	6.9	71	22	30	0.1	0.02	4	0.2	0	Satisfactory
307	2079/11/18	11:40:00 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.26	<5	6.8	58	22	30	0.1	0.02	4	0.43	0	Satisfactory
308	2079/11/18	11:00:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.47	<5	7.2	77	22	30	0.1	0.02	4	0.38	0	Satisfactory
309	2079/11/18	11:00:00 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.67	<5	7.5	72	24	30	0.1	0.02	4	0.51	0	Satisfactory
310	2079/11/18	10:00:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.93	<5	7.2	44	16	14	0.1	0.02	6	0.17	0	Satisfactory
311	2079/11/18	2:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.33	<5	7.4	64	14	16	0.1	0.02	8	1	0	Satisfactory
312	2079/11/18	3:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.3	<5	7.3	60	14	16	0.1	0.02	6	1	0	Satisfactory
313	2079/11/18	12:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.45	<5	7.4	50	16	14	0.1	0.02	6	0.74	0	Satisfactory
314	2079/11/18	11:00:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	0.95	<5	7.0	293	70	58	0.3	1.7	11.52	0.83	0	Satisfactory
315	2079/11/18	10:30:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.96	<5	7.2	81	24	32	0.1	0.02	3.84	0.14	0	Satisfactory
316	2079/11/18	1:30:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	0.88	<5	7.0	290	70	56	0.3	1.7	11.52	0.95	0	Satisfactory
317	2079/11/18	4:00:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	0.88	<5	7.0	296	72	58	0.3	1.7	11.52	0.77	0	Satisfactory
318	2079/11/18	10:00:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.43	<5	7.6	82.6	24	22	0.1	0.02	4	0.32	0	Satisfactory
319	2079/11/18	2:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.11	<5	7.1	78.6	20	26	0.1	0.02	4	0.33	0	Satisfactory
320	2079/11/18	3:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.1	<5	7.1	80.2	20	26	0.1	0.02	4	0.29	0	Satisfactory
321	2079/11/18	12:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.34	<5	6.9	75.9	20	26	0.1	0.02	6	0.54	0	Satisfactory
322	2079/11/19	10:25:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.6	62	20	24	0.1	0.02	6	0.35	0	Satisfactory
323	2079/11/19	10:30:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.5	<5	7.9	79	24	32	0.1	0.02	6	0.33	0	Satisfactory
324	2079/11/19	10:35:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.4	<5	7.8	79	24	32	0.1	0.02	6	0.23	0	Satisfactory
325	2079/11/19	2:00:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.6	<5	7.9	78	24	32	0.1	0.02	6	0.27	0	Satisfactory
326	2079/11/19	2:10:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.5	<5	7.9	78	24	32	0.1	0.02	6	0.24	0	Satisfactory
327	2079/11/19	3:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.8	73	22	28	0.1	0.02	6	0.31	0	Satisfactory
328	2079/11/19	11:40:00 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.08	<5	7.6	369	58	130	0.1	0.02	10	0.75	0	Satisfactory
329	2079/11/19	10:55:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.17	<5	8.2	79	26	28	0.1	0.02	4	0.43	0	Satisfactory
330	2079/11/19	11:15:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.48	<5	8.2	78	26	28	0.1	0.02	4	0.31	0	Satisfactory
331	2079/11/19	12:15:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.28	<5	8.2	79	26	28	0.1	0.02	4	0.35	0	Satisfactory
332	2079/11/19	12:15:00 PM	Lalitpur	Khumaltar SRT	Treated	Clear	1.01	<5	8.2	79	26	28	0.1	0.02	4	0.24	0	Satisfactory
333	2079/11/19	12:15:00 PM	Bhaktapur	Katunje SRT	Treated	Clear	3.8	<5	7.9	86	22	28	0.1	0.02	4	0.17	0	Satisfactory
334	2079/11/19	10:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.7	<5	7.5	48	14	14	0.1	0.02	6	1	0	Satisfactory
335	2079/11/19	12:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.78	<5	6.9	51	16	14	0.1	0.02	6	0.39	0	Satisfactory
336	2079/11/19	2:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.98	<5	6.8	54	16	14	0.1	0.02	6	0.32	0	Satisfactory
337	2079/11/19	10:30:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.14	<5	7.0	285	70	58	0.3	1.7	11.52	0.69	0	Satisfactory
338	2079/11/19	10:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.3	<5	7.4	77.9	22	28	0.1	0.02	4	0.37	0	Satisfactory
339	2079/11/19	12:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.68	<5	6.7	76.6	22	28	0.1	0.02	4	0.41	0	Satisfactory
340	2079/11/19	2:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.68	<5	6.9	78.3	20	28	0.1	0.02	4	0.35	0	Satisfactory
341	2079/11/20	10:50:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.5	63	20	26	0.1	0.02	6	0.34	0	Satisfactory
342	2079/11/20	11:15:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.6	<5	7.8	79	24	32	0.1	0.02	6	0.32	0	Satisfactory

343	2079/11/20	11:25:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.4	<5	7.7	78	24	32	0.1	0.02	6	0.28	0	Satisfactory
344	2079/11/20	3:10:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.5	69	22	28	0.1	0.02	6	0.31	0	Satisfactory
345	2079/11/20	10:30:00 AM	Lalitpur	Khumaltar SRT	Treated	Clear	1.04	<5	7.9	80	24	28	0.1	0.02	4	0.2	0	Satisfactory
346	2079/11/20	11:00:00 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.23	<5	7.8	83	24	28	0.1	0.02	4	0.4	0	Satisfactory
347	2079/11/20	11:30:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.19	<5	7.9	82	24	28	0.1	0.02	4	0.48	0	Satisfactory
348	2079/11/20	11:40:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.21	<5	7.8	83	24	28	0.1	0.02	4	0.4	0	Satisfactory
349	2079/11/20	11:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.53	<5	7.8	43	16	14	0.1	0.02	6	0.14	0	Satisfactory
350	2079/11/20	10:30:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.67	<5	7.1	79	20	30	0.1	0.02	3.84	0.1	0	Satisfactory
351	2079/11/20	7:14:00 AM	Bhaktapur	Katunje	Treated	Clear	1.98	<5	7.5	84.4	22	28	0.1	0.02	4	0.1	0	Satisfactory
352	2079/11/20	11:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.49	<5	7.9	81.3	24	28	0.1	0.02	4	0.31	0	Satisfactory
353	2079/11/21	10:20:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.5	72	22	30	0.1	0.02	6	0.27	0	Satisfactory
354	2079/11/21	10:25:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.9	<5	7.7	75	22	32	0.1	0.02	6	0.34	0	Satisfactory
355	2079/11/21	10:35:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.8	<5	7.7	75	22	32	0.1	0.02	6	0.29	0	Satisfactory
356	2079/11/21	1:20:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.8	<5	7.8	77	22	32	0.1	0.02	6	0.41	0	Satisfactory
357	2079/11/21	1:35:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.8	<5	7.8	78	22	32	0.1	0.02	6	0.37	0	Satisfactory
358	2079/11/21	3:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.6	71	22	28	0.1	0.02	6	0.29	0	Satisfactory
359	2079/11/21	10:30:00 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.47	<5	7.7	351	54	130	0.1	0.02	8	0.83	0	Satisfactory
360	2079/11/21	9:20:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	1.49	<5	7.9	86	24	28	0.1	0.02	4	0.2	0	Satisfactory
361	2079/11/21	12:00:00 PM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.46	<5	8.2	67	26	28	0.1	0.02	4	0.37	0	Satisfactory
362	2079/11/21	12:00:00 PM	Lalitpur	Khumaltar SRT	Treated	Clear	0.98	<5	8.1	45	26	22	0.1	0.02	4	0.15	0	Satisfactory
363	2079/11/21	12:00:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.31	<5	8.2	70	26	28	0.1	0.02	4	0.3	0	Satisfactory
364	2079/11/21	12:00:00 PM	Baneshwor	Minbhawan SRT	Treated	Clear	0.27	<5	8.1	42	26	28	0.1	0.02	4	0.26	0	Satisfactory
365	2079/11/21	10:00:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.1	49	16	14	0.1	0.02	6	0.23	0	Satisfactory
366	2079/11/21	12:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.15	<5	7.5	49	16	14	0.1	0.02	6	0.21	0	Satisfactory
367	2079/11/21	2:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.48	<5	8.2	63	18	16	0.1	0.02	6	1	0	Satisfactory
368	2079/11/21	3:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.28	<5	8.0	61	18	16	0.1	0.02	6	1	0	Satisfactory
369	2079/11/21	11:00:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	0.69	<5	6.9	288	66	58	0.3	1.7	11.52	0.76	0	Satisfactory
370	2079/11/21	10:30:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.35	<5	7.1	78	22	32	0.1	0.02	3.84	0.2	0	Satisfactory
371	2079/11/21	1:40:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	0.83	<5	7.0	292	68	58	0.3	1.7	11.52	0.82	0	Satisfactory
372	2079/11/21	3:50:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	0.82	<5	7.0	300	70	58	0.3	1.7	9.6	0.64	0	Satisfactory
373	2079/11/21	10:00:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.53	<5	7.1	80	22	28	0.1	0.02	4	0.42	0	Satisfactory
374	2079/11/21	12:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.34	<5	7.6	76.2	24	28	0.1	0.02	4	1	0	Satisfactory
375	2079/11/21	2:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	2.15	<5	7.5	79.2	22	28	0.1	0.02	4	0.36	0	Satisfactory
376	2079/11/21	3:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.78	<5	7.5	80.1	22	28	0.1	0.02	4	0.35	0	Satisfactory
377	2079/11/22	10:30:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.7	73	22	30	0.1	0.02	6	0.32	0	Satisfactory
378	2079/11/22	1:35:00 PM	Maharajgunj	Bansbari In	Treated	Clear	1.0	<5	7.8	76	22	32	0.1	0.02	6	0.43	0	Satisfactory
379	2079/11/22	1:43:00 PM	Maharajgunj	Bansbari Out	Treated	Clear	1.1	<5	7.7	76	22	32	0.1	0.02	6	0.34	0	Satisfactory
380	2079/11/22	2:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.7	71	22	30	0.1	0.02	6	0.35	0	Satisfactory
381	2079/11/22	7:38:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.54	<5	8.1	90	26	28	0.1	0.02	4	0.19	0	Satisfactory
382	2079/11/23	10:20:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.7	63	20	26	0.1	0.02	6	0.31	0	Satisfactory
383	2079/11/23	10:25:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.8	<5	7.8	78	22	32	0.1	0.02	6	0.23	0	Satisfactory
384	2079/11/23	10:35:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.7	<5	7.7	78	22	32	0.1	0.02	6	0.18	0	Satisfactory
385	2079/11/23	12:30:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.5	<5	7.9	79	24	32	0.1	0.02	6	0.25	0	Satisfactory
386	2079/11/23	12:40:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	1.0	<5	7.8	79	24	32	0.1	0.02	6	0.21	0	Satisfactory
387	2079/11/23	3:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.7	65	20	28	0.1	0.02	6	0.21	0	Satisfactory
388	2079/11/23	12:00:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.06	<5	7.6	364	56	134	0.1	0.02	10	1	0	Satisfactory
389	2079/11/23	7:00:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.85	<5	6.8	84	22	28	0.1	0.02	4	0.3	0	Satisfactory
390	2079/11/23	1:40:00 PM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.67	<5	7.7	83	26	28	0.1	0.02	4	0.17	0	Satisfactory
391	2079/11/23	1:20:00 PM	Baneshwor	Minbhawan SRT	Treated	Clear	0.37	<5	7.6	82	26	28	0.1	0.02	4	0.14	0	Satisfactory
392	2079/11/23	11:45:00 AM	Lalitpur	Khumaltar SRT	Treated	Clear	1.14	<5	7.8	81	26	28	0.1	0.02	4	0.19	0	Satisfactory
393	2079/11/23	12:30:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	1.27	<5	7.8	80	26	28	0.1	0.02	4	0.16	0	Satisfactory

394	2079/11/23	10:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.9	<5	7.6	58	12	14	0.1	0.02	6	0.9	0	Satisfactory
395	2079/11/23	12:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.19	<5	8.2	64	16	14	0.1	0.02	6	1	0	Satisfactory
396	2079/11/23	2:45:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.19	<5	7.9	59	14	16	0.1	0.02	6	1	0	Satisfactory
397	2079/11/23	3:30:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.16	<5	7.9	55	16	14	0.1	0.02	6	1	0	Satisfactory
398	2079/11/23	11:30:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.07	<5	6.8	269	62	54	0.3	1.7	11.52	0.96	0	Satisfactory
399	2079/11/23	10:00:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.74	<5	7.1	75	20	30	0.1	0.02	3.84	0.15	0	Satisfactory
400	2079/11/23	1:20:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	0.98	<5	6.9	282	64	54	0.3	1.7	9.6	1	0	Satisfactory
401	2079/11/23	3:00:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.02	<5	6.9	279	64	52	0.3	1.7	11.52	0.9	0	Satisfactory
402	2079/11/23	10:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.39	<5	7	79.2	22	28	0.1	0.02	4	0.22	0	Satisfactory
403	2079/11/23	12:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.62	<5	8.2	80.6	26	28	0.1	0.02	4	0.34	0	Satisfactory
404	2079/11/23	2:45:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.66	<5	8	80	26	28	0.1	0.02	4	0.26	0	Satisfactory
405	2079/11/23	3:30:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.68	<5	7.9	79.7	22	28	0.1	0.02	4	0.21	0	Satisfactory
406	2079/11/24	10:40:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.7	69	20	28	0.1	0.02	6	0.33	0	Satisfactory
407	2079/11/24	12:25:00 PM	Maharajgunj	Bansbari In	Treated	Clear	0.5	<5	7.7	75	22	30	0.1	0.02	6	0.28	0	Satisfactory
408	2079/11/24	12:35:00 PM	Maharajgunj	Bansbari Out	Treated	Clear	0.5	<5	7.6	75	22	30	0.1	0.02	6	0.24	0	Satisfactory
409	2079/11/24	3:10:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.7	72	22	28	0.1	0.02	6	0.18	0	Satisfactory
410	2079/11/24	10:30:00 AM	Lalitpur	Khumaltar SRT	Treated	Clear	1.01	<5	7.7	80	24	28	0.1	0.02	4	0.19	0	Satisfactory
411	2079/11/24	11:00:00 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.74	<5	7.9	81	26	28	0.1	0.02	4	0.15	0	Satisfactory
412	2079/11/24	11:30:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.75	<5	8.0	78	26	28	0.1	0.02	4	0.33	0	Satisfactory
413	2079/11/24	11:40:00 AM	Tripureshor	Anamnagar SRT	Treated	Clear	0.91	<5	7.8	79	24	28	0.1	0.02	4	0.46	0	Satisfactory
414	2079/11/24	7:10:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.93	<5	7.6	83	24	28	0.1	0.02	4	0.12	0	Satisfactory
415	2079/11/24	11:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.67	<5	8.0	46	18	14	0.1	0.02	6	0.15	0	Satisfactory
416	2079/11/24	10:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.64	<5	7.9	52	12	14	0.1	0.02	6	0.3	0	Satisfactory
417	2079/11/24	12:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.57	<5	8.2	50	16	14	0.1	0.02	6	0.56	0	Satisfactory
418	2079/11/24	11:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.51	<5	7.4	79.6	22	28	0.1	0.02	4	0.25	0	Satisfactory
419	2079/11/24	10:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.96	<5	8	81	26	28	0.1	0.02	4	0.27	0	Satisfactory
420	2079/11/24	12:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.94	<5	7.6	75.9	22	28	0.1	0.02	4	0.4	0	Satisfactory
421	2079/11/25	10:00:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.7	<5	7.8	75	22	30	0.1	0.02	6	0.25	0	Satisfactory
422	2079/11/25	10:10:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.6	<5	7.7	75	22	30	0.1	0.02	6	0.21	0	Satisfactory
423	2079/11/25	10:35:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.7	71	20	26	0.1	0.02	6	0.28	0	Satisfactory
424	2079/11/25	12:00:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.5	<5	7.8	76	22	32	0.1	0.02	6	0.27	0	Satisfactory
425	2079/11/25	12:10:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.7	<5	7.8	77	22	32	0.1	0.02	6	0.23	0	Satisfactory
426	2079/11/25	3:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.7	71	20	26	0.1	0.02	6	0.24	0	Satisfactory
427	2079/11/25	10:30:00 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.31	<5	7.6	371	58	132	0.1	0.02	10	0.71	0	Satisfactory
428	2079/11/25	12:00:00 PM	Lalitpur	Khumaltar SRT	Treated	Clear	0.96	<5	6.9	79	22	24	0.1	0.02	8	0.32	0	Satisfactory
429	2079/11/25	1:15:00 PM	Tripureshor	Anamnagar SRT	Treated	Clear	1.17	<5	7.2	79	22	26	0.1	0.02	8	0.41	0	Satisfactory
430	2079/11/25	1:30:00 PM	Baneshwor	Minbhawan SRT	Treated	Clear	0.47	<5	7.4	81	24	28	0.1	0.02	6	0.44	0	Satisfactory
431	2079/11/25	12:35:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.28	<5	7.5	80	22	26	0.1	0.02	6	0.37	0	Satisfactory
432	2079/11/25	7:24:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.53	<5	7.6	85	24	28	0.1	0.02	4	0.18	0	Satisfactory
433	2079/11/25	10:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.64	<5	7.9	52	12	14	0.1	0.02	4	0.29	0	Satisfactory
434	2079/11/25	12:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.57	<5	8.2	81	26	28	0.1	0.02	4	0.6	0	Satisfactory
435	2079/11/25	2:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.71	<5	7.3	54	12	14	0.1	0.02	6	1	0	Satisfactory
436	2079/11/25	3:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.69	<5	7.3	55	12	14	0.1	0.02	8	1	0	Satisfactory
437	2079/11/25	11:15:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.18	<5	7.0	283	64	54	0.3	1.7	9.6	0.35	0	Satisfactory
438	2079/11/25	11:15:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.58	<5	7.0	78	20	30	0.1	0.02	3.84	0.1	0	Satisfactory
439	2079/11/25	1:45:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.1	<5	7.0	275	62	54	0.3	1.7	9.6	0.38	0	Satisfactory
440	2079/11/25	4:10:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.03	<5	7.0	277	62	54	0.3	1.7	11.52	0.63	0	Satisfactory
441	2079/11/25	10:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.96	<5	8.0	81	26	28	0.1	0.02	4	0.28	0	Satisfactory
442	2079/11/25	12:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.93	<5	7.6	76	22	28	0.1	0.02	4	0.4	0	Satisfactory
443	2079/11/25	2:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.54	<5	6.9	76.5	22	28	0.1	0.02	4	0.51	0	Satisfactory
444	2079/11/25	3:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.53	<5	7	77.8	22	24	0.1	0.02	4	0.5	0	Satisfactory

445	2079/11/26	12:00:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.15	<5	7.7	368	58	132	0.1	0.02	10	0.95	0	Satisfactory
446	2079/11/26	7:41:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.77	<5	7.4	88	24	28	0.1	0.02	4	0.27	0	Satisfactory
447	2079/11/26	11:15:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.32	<5	7.9	82	24	28	0.1	0.02	4	0.4	0	Satisfactory
448	2079/11/26	1:00:00 PM	Baneshwor	Minbhawan SRT	Treated	Clear	0.3	<5	7.8	81	24	28	0.1	0.02	4	0.32	0	Satisfactory
449	2079/11/26	11:50:00 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.74	<5	7.7	84	24	28	0.1	0.02	4	0.2	0	Satisfactory
450	2079/11/26	12:40:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.4	<5	8.2	85	26	28	0.1	0.02	4	0.21	0	Satisfactory
451	2079/11/26	10:00:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.92	<5	7.2	51	12	14	0.1	0.02	6	0.19	0	Satisfactory
452	2079/11/26	12:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.72	<5	7.4	61	14	16	0.1	0.02	6	1	0	Satisfactory
453	2079/11/26	2:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.73	<5	7.7	59	16	14	0.1	0.02	6	1	0	Satisfactory
454	2079/11/26	11:00:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.09	<5	6.9	286	66	54	0.3	1.7	13.44	0.85	0	Satisfactory
455	2079/11/26	10:00:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.59	<5	7.1	78	20	32	0.1	0.02	3.84	0.21	0	Satisfactory
456	2079/11/26	10:00:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.7	<5	7.4	68.3	22	28	0.1	0.02	4	0.18	0	Satisfactory
457	2079/11/26	12:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.57	<5	7.4	80.8	22	28	0.1	0.02	4	0.57	0	Satisfactory
458	2079/11/26	2:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.52	<5	7.8	72.4	24	26	0.1	0.02	4	1	0	Satisfactory
459	2079/11/27	10:50:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.7	60	20	26	0.1	0.02	6	0.31	0	Satisfactory
460	2079/11/27	12:35:00 PM	Maharajgunj	Bansbari In	Treated	Clear	0.8	<5	7.6	75	22	30	0.1	0.02	6	0.27	0	Satisfactory
461	2079/11/27	12:45:00 PM	Maharajgunj	Bansbari Out	Treated	Clear	0.7	<5	7.6	76	22	30	0.1	0.02	6	0.22	0	Satisfactory
462	2079/11/27	3:10:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.7	63	20	26	0.1	0.02	6	0.23	0	Satisfactory
463	2079/11/27	8:25:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.56	<5	7.7	79	24	26	0.1	0.02	4	0.19	0	Satisfactory
464	2079/11/27	7:30:00 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.45	<5	7.8	82	24	28	0.1	0.02	4	0.23	0	Satisfactory
465	2079/11/27	7:45:00 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.85	<5	7.8	86	24	28	0.1	0.02	4	0.22	0	Satisfactory
466	2079/11/27	8:15:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.93	<5	7.8	84	24	28	0.1	0.02	4	0.29	0	Satisfactory
467	2079/11/27	8:12:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.57	<5	7.9	94	24	28	0.1	0.02	4	0.1	0	Satisfactory
468	2079/11/27	11:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.51	<5	7.7	71	16	14	0.1	0.02	6	0.13	0	Satisfactory
469	2079/11/27	11:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.71	<5	7.6	80.3	24	28	0.1	0.02	4	0.32	0	Satisfactory
470	2079/11/28	10:00:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.4	<5	7.8	76	22	32	0.1	0.02	6	0.18	0	Satisfactory
471	2079/11/28	10:10:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.3	<5	7.8	77	22	32	0.1	0.02	6	0.14	0	Satisfactory
472	2079/11/28	10:45:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.8	60	20	26	0.1	0.02	6	0.19	0	Satisfactory
473	2079/11/28	1:35:00 PM	Maharajgunj	Panipokhari In	Treated	Clear	0.4	<5	7.9	76	24	32	0.1	0.02	6	0.26	0	Satisfactory
474	2079/11/28	1:45:00 PM	Maharajgunj	Panipokhari Out	Treated	Clear	0.3	<5	7.9	76	24	32	0.1	0.02	6	0.22	0	Satisfactory
475	2079/11/28	3:00:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.8	65	20	26	0.1	0.02	6	0.22	0	Satisfactory
476	2079/11/28	7:39:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	1.07	<5	7.8	97	24	30	0.1	0.02	6	0.1	0	Satisfactory
477	2079/11/28	11:56:00 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.17	<5	8.1	83	26	28	0.1	0.02	4	0.35	0	Satisfactory
478	2079/11/28	11:00:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.1	<5	8.0	98	26	30	0.1	0.02	4	0.36	0	Satisfactory
479	2079/11/28	10:50:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.25	<5	8.1	93	26	30	0.1	0.02	4	0.44	0	Satisfactory
480	2079/11/28	12:30:00 PM	Lalitpur	Khumaltar SRT	Treated	Clear	0.88	<5	8.1	93	26	30	0.1	0.02	4	0.28	0	Satisfactory
481	2079/11/28	10:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	8.1	56	18	16	0.1	0.02	6	0.1	0	Satisfactory
482	2079/11/28	12:30:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.98	<5	8.0	61	18	16	0.1	0.02	6	1	0	Satisfactory
483	2079/11/28	2:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.87	<5	7.9	57	18	16	0.1	0.02	6	0.9	0	Satisfactory
484	2079/11/28	3:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.56	<5	8.1	53	18	16	0.1	0.02	6	1	0	Satisfactory
485	2079/11/28	10:30:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.69	<5	7.5	80	28	32	0.1	0.02	3.84	0.11	0	Satisfactory
486	2079/11/28	11:40:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.24	<5	7.3	296	70	56	0.3	1.7	19.2	1	0	Satisfactory
487	2079/11/28	2:00:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.56	<5	7.3	311	72	60	0.3	1.7	19.2	1	0	Satisfactory
488	2079/11/28	4:20:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.52	<5	7.3	311	70	58	0.3	1.7	11.52	1	0	Satisfactory
489	2079/11/28	10:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	1.2	<5	7.92	94.6	26	28	0.1	0.02	4	0.32	0	Satisfactory
490	2079/11/28	12:30:00 PM	Mahankalchaur	Melamchi	Treated	Clear	1.04	<5	7.9	87.1	24	30	0.1	0.02	6	0.41	0	Satisfactory
491	2079/11/28	2:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.71	<5	7.8	80.7	24	30	0.1	0.02	4	0.46	0	Satisfactory
492	2079/11/28	3:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.59	<5	8	80.1	26	28	0.1	0.02	4	0.29	0	Satisfactory
493	2079/11/29	10:00:00 AM	Maharajgunj	Bansbari In	Treated	Clear	0.8	<5	7.7	76	22	32	0.1	0.02	6	0.29	0	Satisfactory
494	2079/11/29	10:10:00 AM	Maharajgunj	Bansbari Out	Treated	Clear	0.6	<5	7.7	77	22	32	0.1	0.02	6	0.24	0	Satisfactory
495	2079/11/29	10:30:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.7	68	20	28	0.1	0.02	6	0.21	0	Satisfactory

496	2079/11/29	10:35:00 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.4	<5	7.9	76	22	32	0.1	0.02	6	0.27	0	Satisfactory
497	2079/11/29	10:45:00 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.3	<5	7.8	76	22	32	0.1	0.02	6	0.3	0	Satisfactory
498	2079/11/29	11:00:00 AM	Maharajgunj	Panipokhari	Treated	Clear	0.5	<5	7.8	76	22	32	0.1	0.02	6	0.17	0	Satisfactory
499	2079/11/29	2:55:00 PM	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.8	67	20	28	0.1	0.02	6	0.23	0	Satisfactory
500	2079/11/29	12:30:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.18	<5	7.8	373	58	134	0.1	0.02	10	0.75	0	Satisfactory
501	2079/11/29	10:00:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.37	<5	7.8	72	26	28	0.1	0.02	4	0.1	0	Satisfactory
502	2079/11/29	7:10:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	1.2	<5	7.6	86	24	28	0.1	0.02	6	0.23	0	Satisfactory
503	2079/11/29	11:00:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	1.4	<5	8.0	89	26	28	0.1	0.02	6	0.23	0	Satisfactory
504	2079/11/29	10:50:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.43	<5	8.0	88	26	28	0.1	0.02	6	0.18	0	Satisfactory
505	2079/11/29	12:30:00 PM	Lalitpur	Khumaltar SRT	Treated	Clear	1.7	<5	7.9	86	26	28	0.1	0.02	6	0.1	0	Satisfactory
506	2079/11/29	11:56:00 AM	Kirtipur	Kirtipur SRT	Treated	Clear	0.34	<5	8.0	82	26	28	0.1	0.02	6	0.4	0	Satisfactory
507	2079/11/29	2:15:00 PM	Tripureshwor	Anamnagar SRT	Treated	Clear	5	<5	8.1	85	26	26	0.3	0.02	6	0.1	0	Satisfactory
508	2079/11/29	10:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.65	<5	8.1	64	18	16	0.1	0.02	6	1	0	Satisfactory
509	2079/11/29	12:30:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.7	50	18	16	0.1	0.02	6	0.26	0	Satisfactory
510	2079/11/29	2:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.71	<5	7.6	54	18	16	0.1	0.02	6	0.1	0	Satisfactory
511	2079/11/29	3:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.64	<5	7.8	54	18	16	0.1	0.02	6	0.26	0	Satisfactory
512	2079/11/29	10:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.31	<5	7.6	79.7	24	28	0.1	0.02	4	0.1	0	Satisfactory
513	2079/11/29	12:30:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.8	<5	7.8	81.2	24	28	0.1	0.02	4	0.1	0	Satisfactory
514	2079/11/29	2:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.52	<5	7.8	80	24	28	0.1	0.02	6	0.46	0	Satisfactory
515	2079/11/29	3:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.6	<5	7.9	80.3	24	16	0.1	0.02	6	0.1	0	Satisfactory
516	2079/11/30	10:35:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.7	66	20	28	0.1	0.02	6	0.24	0	Satisfactory
517	2079/11/30	10:45:00 AM	Maharajgunj	Panipokhari In	Treated	Clear	0.7	<5	7.9	77	22	32	0.1	0.02	6	0.28	0	Satisfactory
518	2079/11/30	10:50:00 AM	Maharajgunj	Panipokhari Out	Treated	Clear	0.7	<5	7.8	77	22	32	0.1	0.02	6	0.19	0	Satisfactory
519	2079/11/30	3:00:00 AM	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	68	20	28	0.1	0.02	6	0.17	0	Satisfactory
520	2079/11/30	12:30:00 PM	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.16	<5	7.7	367	56	130	0.1	0.02	10	0.81	0	Satisfactory
521	2079/11/30	6:56:00 AM	Bhaktapur	Katunje SRT	Treated	Clear	0.78	<5	7.8	84	24	28	0.1	0.02	6	0.2	0	Satisfactory
522	2079/11/30	11:25:00 AM	Tripureshwor	Anamnagar SRT	Treated	Clear	0.22	<5	7.9	79	24	28	0.1	0.02	6	0.32	0	Satisfactory
523	2079/11/30	11:45:00 AM	Lalitpur	Khumaltar SRT	Treated	Clear	0.33	<5	7.9	85	24	28	0.1	0.02	6	0.23	0	Satisfactory
524	2079/11/30	12:00:00 PM	Kirtipur	Kirtipur SRT	Treated	Clear	0.23	<5	7.9	86	26	28	0.1	0.02	6	0.27	0	Satisfactory
525	2079/11/30	11:00:00 AM	Baneshwor	Minbhawan SRT	Treated	Clear	0.11	<5	7.9	86	24	28	0.1	0.02	6	0.27	0	Satisfactory
526	2079/11/30	10:30:00 AM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	7.8	60	18	16	0.1	0.02	6	0.29	0	Satisfactory
527	2079/11/30	12:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.74	<5	7.6	61	18	16	0.1	0.02	6	0.96	0	Satisfactory
528	2079/11/30	2:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.57	<5	7.8	61	18	16	0.1	0.02	6	1	0	Satisfactory
529	2079/11/30	3:00:00 PM	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.63	<5	8.2	63	18	16	0.1	0.02	6	1	0	Satisfactory
530	2079/11/30	11:15:00 AM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.17	<5	7.1	282	64	54	0.3	1.7	11.52	0.31	0	Satisfactory
531	2079/11/30	11:15:00 AM	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.74	<5	7.5	80	28	32	0.1	0.02	3.84	0.1	0	Satisfactory
532	2079/11/30	1:40:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.37	<5	7.9	649	210	270	0.3	1.7	90	1	0	Satisfactory
533	2079/11/30	3:50:00 PM	Madhyapur Thimi	Bode WTP	Treated	Clear	1.27	<5	7.2	432	78	92	0.3	1.7	32.64	0.57	0	Satisfactory
534	2079/11/30	10:30:00 AM	Mahankalchaur	Melamchi	Treated	Clear	0.8	<5	7.8	84.2	24	26	0.1	0.02	6	0.21	0	Satisfactory
535	2079/11/30	12:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.65	<5	7.8	93	24	28	0.1	0.02	6	0.34	0	Satisfactory
536	2079/11/30	2:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.19	<5	7.8	85.8	24	28	0.1	0.02	6	0.16	0	Satisfactory
537	2079/11/30	3:00:00 PM	Mahankalchaur	Melamchi	Treated	Clear	0.47	<5	8.2	87	26	28	0.1	0.02	6	0.27	0	Satisfactory