

KATHMANDU UPATYAKA KHANEPANI LIMITED
Water / Waste Water Quality Assurance Division , Mahankalchaur WTP WTP
Laboratory Record Of Chemical & Bacteriological Analysis Of Water
Jestha 2080

S.No.	Date	Time	Branch	Location	Sample taken	Appearance	Turbidity	Colour	p ^H	E.C.	Total Alkalinity	Total Hardness	Total Iron	Total Ammonia	Chloride	F.R.C.	Total Coliforms	Remarks
							(NTU)	(TCU)		μs/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	CFU/100ml	
National Drinking Water Quality Standard (NDWQS) 2079							5	5	6.5-8.5	1500		500	0.3 (3)	1.5	250	0.1-0.5	0 in 95% Samples	
1	2080/02/01	10:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	7.8	73	24	30	0.1	0.02	6	0.2	0	Satisfactory
2	2080/02/01	13:15	Maharajgunj	Panipokhari In	Treated	Clear	3.0	<5	8.5	74	24	30	0.1	0.02	6	0.1	0	Satisfactory
3	2080/02/01	13:25	Maharajgunj	Panipokhari Out	Treated	Clear	2.8	<5	8.5	75	24	30	0.1	0.02	6	0.1	0	Satisfactory
4	2080/02/01	14:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.8	74	24	30	0.1	0.02	6	0.2	0	Satisfactory
5	2080/02/01	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	6.9	284	94	82	0.3	1.7	22	0.8	0	Satisfactory
6	2080/02/01	14:20	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	7.1	296	98	80	0.3	1.7	22	0.9	0	Satisfactory
7	2080/02/01	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.9	303	100	80	0.3	1.7	22	0.9	0	Satisfactory
8	2080/02/01	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.2	<5	8.1	73	20	10	0.1	0.02	6	0.9	0	Satisfactory
9	2080/02/01	11:30	Tripureshwor	Anamnagar SRT	Treated	Clear	2.8	<5	8.1	77	26	20	0.1	0.02	6	0.2	0	Satisfactory
10	2080/02/01	11:45	Baneshwor	Minbhawan SRT	Treated	Clear	0.9	<5	8.0	77	26	20	0.1	0.02	6	0.2	0	Satisfactory
11	2080/02/01	12:06	Lalitpur	Khumaltar SRT	Treated	Clear	1.1	<5	8.1	80	26	20	0.1	0.02	6	0.2	0	Satisfactory
12	2080/02/01	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.2	<5	7.9	82	20	10	0.1	0.02	6	0.9	0	Satisfactory
13	2080/02/01	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.1	<5	8.0	82	20	10	0.1	0.02	6	0.9	0	Satisfactory
14	2080/02/01	10:00	Lalitpur	Sainbu WTP	Treated	Clear	0.2	<5	8.1	422	64	138	0.1	0.02	14	0.7	0	Satisfactory
15	2080/02/01	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	8.1	68	24	18	0.1	0.02	6	0.1	0	Satisfactory
16	2080/02/01	13:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.9	68	24	18	0.1	0.02	6	0.1	0	Satisfactory
17	2080/02/01	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.4	<5	8.0	67	24	18	0.1	0.02	6	0.1	0	Satisfactory
18	2080/02/02	6:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.9	<5	7.9	68	22	28	0.1	0.02	6	0.2	0	Satisfactory
19	2080/02/02	11:45	Maharajgunj	Panipokhari In	Treated	Clear	4.9	<5	8.1	71	26	32	0.1	0.02	6	0.1	0	Satisfactory
20	2080/02/02	11:55	Maharajgunj	Panipokhari Out	Treated	Clear	4.9	<5	8.2	72	26	32	0.1	0.02	6	0.1	0	Satisfactory
21	2080/02/02	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.7	<5	7.8	65	24	30	0.1	0.02	6	0.3	0	Satisfactory
22	2080/02/02	11:20	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	7.2	300	100	80	0.3	1.6	26	0.9	0	Satisfactory
23	2080/02/02	10:00	Madhyapur Thimi	Tigni SRT	Treated	Clear	1.0	<5	7.4	70	20	30	0.1	0.02	4	0.1	0	Satisfactory
24	2080/02/02	14:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	7.1	285	94	82	0.3	1.7	20	0.9	0	Satisfactory
25	2080/02/02	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.9	279	92	78	0.3	1.6	18	0.8	0	Satisfactory
26	2080/02/02	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.1	63	18	10	0.1	0.02	6	0.1	0	Satisfactory
27	2080/02/02	18:30	Bhaktapur	Katunje SRT	Treated	Clear	0.4	<5	7.5	68	22	20	0.1	0.02	6	0.2	0	Satisfactory
28	2080/02/02	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.1	<5	7.5	72	20	10	0.1	0.02	6	0.9	0	Satisfactory
29	2080/02/02	11:00	Tripureshwor	Anamnagar SRT	Treated	Clear	2.5	<5	7.9	70	24	20	0.1	0.02	6	0.3	0	Satisfactory
30	2080/02/02	11:15	Baneshwor	Minbhawan SRT	Treated	Clear	2.4	<5	7.7	73	22	20	0.1	0.02	6	0.1	0	Satisfactory
31	2080/02/02	10:00	Lalitpur	Khumaltar SRT	Treated	Clear	2.7	<5	7.8	76	24	20	0.1	0.02	6	0.2	0	Satisfactory
32	2080/02/02	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.0	<5	7.7	75	20	10	0.1	0.02	6	0.9	0	Satisfactory
33	2080/02/02	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.9	<5	7.7	73	20	10	0.1	0.02	6	0.9	0	Satisfactory
34	2080/02/02	10:00	Lalitpur	Sainbu WTP	Treated	Clear	0.2	<5	7.9	406	62	134	0.1	0.02	12	0.9	0	Satisfactory
35	2080/02/02	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.4	<5	8.2	64	24	18	0.1	0.02	6	0.1	0	Satisfactory
36	2080/02/02	13:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	8.3	63	24	18	0.1	0.02	6	0.1	0	Satisfactory

37	2080/02/02	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	8.0	66	24	18	0.1	0.02	6	0.1	0	Satisfactory
38	2080/02/03	5:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.8	69	24	28	0.1	0.02	6	0.4	0	Satisfactory
39	2080/02/03	12:50	Maharajgunj	Panipokhari In	Treated	Clear	0.9	<5	7.9	73	26	30	0.1	0.02	6	0.1	0	Satisfactory
40	2080/02/03	12:55	Maharajgunj	Panipokhari Out	Treated	Clear	1.2	<5	7.9	73	26	30	0.1	0.02	6	0.1	0	Satisfactory
41	2080/02/03	14:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.9	70	24	30	0.1	0.02	6	0.2	0	Satisfactory
42	2080/02/03	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.1	<5	7.0	270	96	78	0.3	1.6	20	0.9	0	Satisfactory
43	2080/02/03	13:30	Madhyapur Thimi	Tigni SRT	Treated	Clear	0.8	<5	7.4	71	20	28	0.1	0.02	4	0.1	0	Satisfactory
44	2080/02/03	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.2	<5	6.9	284	94	82	0.3	1.6	20	0.8	0	Satisfactory
45	2080/02/03	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.2	<5	6.9	288	96	82	0.3	1.6	20	0.8	0	Satisfactory
46	2080/02/03	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	6.9	59	20	10	0.1	0.02	6	0.1	0	Satisfactory
47	2080/02/03	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	7.3	64	20	10	0.1	0.02	6	0.9	0	Satisfactory
48	2080/02/03	10:50	Tripureshwor	Anamnagar SRT	Treated	Clear	0.7	<5	8.0	78	24	22	0.1	0.02	6	0.1	0	Satisfactory
49	2080/02/03	10:55	Baneshwor	Minbhawan SRT	Treated	Clear	0.3	<5	8.0	81	24	22	0.1	0.02	6	0.1	0	Satisfactory
50	2080/02/03	11:25	Lalitpur	Khumaltar SRT	Treated	Clear	0.7	<5	7.9	83	24	22	0.1	0.02	6	0.1	0	Satisfactory
51	2080/02/03	12:30	Chhetrapati	Balaju SRT	Treated	Clear	0.7	<5	8.0	77	24	22	0.1	0.02	6	0.1	0	Satisfactory
52	2080/02/03	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.4	69	20	10	0.1	0.02	6	0.9	0	Satisfactory
53	2080/02/03	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.7	<5	7.5	64	20	10	0.1	0.02	6	0.9	0	Satisfactory
54	2080/02/03	10:00	Lalitpur	Sainbu WTP	Treated	Clear	1.1	<5	7.9	410	62	134	0.1	0.02	12	0.9	0	Satisfactory
55	2080/02/03	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	8.2	66	24	18	0.1	0.02	6	0.1	0	Satisfactory
56	2080/02/03	13:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.5	<5	7.9	63	24	18	0.1	0.02	6	0.1	0	Satisfactory
57	2080/02/03	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	8.2	64	24	18	0.1	0.02	6	0.1	0	Satisfactory
58	2080/02/04	5:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.7	<5	7.7	71	22	28	0.1	0.02	6	0.3	0	Satisfactory
59	2080/02/04	12:30	Maharajgunj	Panipokhari In	Treated	Clear	1.4	<5	8.0	71	26	30	0.1	0.02	6	0.1	0	Satisfactory
60	2080/02/04	12:40	Maharajgunj	Panipokhari Out	Treated	Clear	1.3	<5	7.9	73	26	30	0.1	0.02	6	0.1	0	Satisfactory
61	2080/02/04	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.8	72	24	30	0.1	0.02	6	0.2	0	Satisfactory
62	2080/02/04	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.2	<5	6.8	288	96	82	0.3	1.6	20	0.9	0	Satisfactory
63	2080/02/04	10:30	Madhyapur Thimi	Tigni SRT	Treated	Clear	0.4	<5	7.3	73	20	28	0.1	0.02	4	0.1	0	Satisfactory
64	2080/02/04	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.0	<5	6.8	297	98	78	0.3	1.6	22	0.9	0	Satisfactory
65	2080/02/04	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.1	<5	6.8	289	96	78	0.3	1.6	22	0.9	0	Satisfactory
66	2080/02/04	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.7	60	20	10	0.2	0.02	6	0.7	0	Satisfactory
67	2080/02/04	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	8.5	77	20	10	0.2	0.02	6	0.9	0	Satisfactory
68	2080/02/04	13:00	Bhaktapur	Katunje SRT	Treated	Clear	0.1	<5	7.4	77	22	20	0.1	0.02	6	0.2	0	Satisfactory
69	2080/02/04	6:24	Bhaktapur	Katunje SRT	Treated	Clear	0.8	<5	7.5	80	22	20	0.1	0.02	6	0.1	0	Satisfactory
70	2080/02/04	11:15	Baneshwor	Minbhawan SRT	Treated	Clear	2.3	<5	7.9	75	24	20	0.1	0.02	6	0.1	0	Satisfactory
71	2080/02/04	14:00	Tripureshwor	Anamnagar SRT	Treated	Clear	2.0	<5	7.9	75	24	20	0.1	0.02	6	0.1	0	Satisfactory
72	2080/02/04	12:00	Lalitpur	Khumaltar SRT	Treated	Clear	3.8	<5	7.9	77	24	20	0.1	0.02	6	0.1	0	Satisfactory
73	2080/02/04	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.6	64	20	10	0.2	0.02	6	0.9	0	Satisfactory
74	2080/02/04	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.5	62	20	10	0.1	0.02	6	0.9	0	Satisfactory
75	2080/02/04	10:00	Lalitpur	Sainbu WTP	Treated	Clear	0.6	<5	8.0	417	64	136	0.1	0.02	12	0.8	0	Satisfactory
76	2080/02/04	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	8.2	63	24	18	0.1	0.02	6	0.1	0	Satisfactory
77	2080/02/04	13:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	7.9	61	24	18	0.1	0.02	6	0.1	0	Satisfactory
78	2080/02/04	4:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.9	64	24	18	0.1	0.02	6	0.1	0	Satisfactory
79	2080/02/05	5:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	70	22	28	0.1	0.02	6	0.2	0	Satisfactory
80	2080/02/05	14:20	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	68	22	28	0.1	0.02	6	0.2	0	Satisfactory
81	2080/02/05	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.2	<5	6.8	289	96	78	0.3	1.6	22	0.9	0	Satisfactory
82	2080/02/05	10:00	Madhyapur Thimi	Tigni SRT	Treated	Clear	0.4	<5	6.6	80	18	30	0.1	0.02	4	0.1	0	Satisfactory
83	2080/02/05	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.1	<5	6.8	289	96	78	0.3	1.6	22	0.9	0	Satisfactory
84	2080/02/05	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.1	<5	6.8	284	96	78	0.3	1.6	22	0.9	0	Satisfactory
85	2080/02/05	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	7.3	53	16	8	0.1	0.02	6	0.2	0	Satisfactory
86	2080/02/05	6:24	Bhaktapur	Katunje SRT	Treated	Clear	1.0	<5	7.7	71	22	20	0.1	0.02	6	0.1	0	Satisfactory
87	2080/02/05	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.8	<5	7.5	67	20	10	0.1	0.02	6	0.2	0	Satisfactory

88	2080/02/05	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	7.7	62	20	10	0.1	0.02	6	0.7	0	Satisfactory
89	2080/02/05	10:45	Tripureshwor	Anamnagar SRT	Treated	clear	0.6	<5	8.1	73	26	20	0.1	0.02	6	0.1	0	Satisfactory
90	2080/02/05	11:15	Baneshwor	Minbhawan SRT	Treated	clear	0.3	<5	8.3	75	26	20	0.1	0.02	6	0.1	0	Satisfactory
91	2080/02/05	12:20	Lalitpur	Khumaltar SRT	Treated	clear	2.0	<5	8.2	77	26	20	0.1	0.02	6	0.1	0	Satisfactory
92	2080/02/05	10:30	Sundarijal	Sundarijal WTP	Treated	Clear	1.1	<5	7.9	68	24	18	0.1	0.02	6	0.1	0	Satisfactory
93	2080/02/05	13:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.1	<5	7.9	66	24	18	0.1	0.02	6	0.1	0	Satisfactory
94	2080/02/05	15:30	Sundarijal	Sundarijal WTP	Treated	Clear	1.9	<5	7.9	62	24	18	0.1	0.02	6	0.1	0	Satisfactory
95	2080/02/06	6:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.6	<5	7.7	74	30	26	0.1	0.02	6	0.2	0	Satisfactory
96	2080/02/06	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.6	76	32	30	0.1	0.02	6	0.2	0	Satisfactory
97	2080/02/07	12:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.5	76	34	28	0.1	0.02	6	0.2	0	Satisfactory
98	2080/02/07	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	86	36	32	0.1	0.02	6	0.2	0	Satisfactory
99	2080/02/07	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.2	<5	6.8	300	98	80	0.3	1.6	22	0.9	0	Satisfactory
100	2080/02/07	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.1	<5	6.9	302	98	80	0.3	1.6	22	0.9	0	Satisfactory
101	2080/02/07	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.2	<5	6.9	304	100	82	0.3	1.6	22	0.9	0	Satisfactory
102	2080/02/07	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.7	<5	7.7	52	20	10	0.1	0.02	6	0.1	0	Satisfactory
103	2080/02/07	10:30	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	Clear	0.7	<5	7.5	75	22	20	0.1	0.02	6	0.1	0	Satisfactory
104	2080/02/07	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.3	<5	8.0	72	20	10	0.1	0.02	6	0.8	0	Satisfactory
105	2080/02/07	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.5	<5	7.8	71	22	10	0.1	0.02	6	0.5	0	Satisfactory
106	2080/02/07	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.0	<5	8.0	66	22	10	0.1	0.02	6	0.2	0	Satisfactory
107	2080/02/07	10:00	Lalitpur	Sainbu WTP	Treated	Clear	0.2	<5	8.0	416	62	138	0.1	0.02	14	0.9	0	Satisfactory
108	2080/02/08	12:20	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.4	82	36	30	0.1	0.02	6	0.2	0	Satisfactory
109	2080/02/08	15:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.4	96	38	32	0.1	0.02	6	0.5	0	Satisfactory
110	2080/02/08	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.8	288	100	72	0.3	1.6	12	0.2	0	Satisfactory
111	2080/02/08	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	7.1	296	100	82	0.3	1.7	20	0.9	0	Satisfactory
112	2080/02/08	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.7	291	100	80	0.3	1.7	22	0.9	0	Satisfactory
113	2080/02/08	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.3	<5	7.5	54	20	10	0.1	0.02	6	0.2	0	Satisfactory
114	2080/02/08	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	7.4	61	20	10	0.1	0.02	6	0.9	0	Satisfactory
115	2080/02/08	11:45	Tripureshwor	Anamnagar SRT	Treated	Clear	1.0	<5	7.6	73	22	20	0.1	0.02	6	0.2	0	Satisfactory
116	2080/02/08	11:15	Baneshwor	Minbhawan SRT	Treated	Clear	5.0	<5	7.1	214	60	42	0.3	1.7	8	0.2	0	Satisfactory
117	2080/02/08	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.4	<5	7.6	57	20	10	0.1	0.02	6	0.2	0	Satisfactory
118	2080/02/08	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.3	<5	7.6	55	20	10	0.1	0.02	6	0.9	0	Satisfactory
119	2080/02/08	10:00	Lalitpur	Sainbu WTP	Treated	Clear	1.0	<5	7.9	401	58	134	0.1	0.02	10	0.7	0	Satisfactory
120	2080/02/09	12:20	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.3	86	34	30	0.1	0.02	6	0.3	0	Satisfactory
121	2080/02/09	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.3	83	30	28	0.1	0.02	6	0.3	0	Satisfactory
122	2080/02/09	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	6.6	315	102	86	0.3	1.6	24	0.9	0	Satisfactory
123	2080/02/09	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	6.6	306	100	82	0.3	1.7	24	0.9	0	Satisfactory
124	2080/02/09	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	6.6	285	100	76	0.3	1.6	20	0.9	0	Satisfactory
125	2080/02/09	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.6	<5	7.8	63	20	10	0.1	0.02	6	0.8	0	Satisfactory
126	2080/02/09	10:00	Lalitpur	Sainbu WTP	Treated	Clear	2.1	<5	8.0	388	58	134	0.1	0.02	8	0.7	0	Satisfactory
127	2080/02/10	12:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.3	85	32	28	0.1	0.02	6	0.4	0	Satisfactory
128	2080/02/10	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.3	84	32	28	0.1	0.02	6	0.4	0	Satisfactory
129	2080/02/10	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.8	<5	6.7	288	100	78	0.3	1.7	20	0.9	0	Satisfactory
130	2080/02/10	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.7	<5	7.9	53	20	10	0.1	0.02	6	0.2	0	Satisfactory
131	2080/02/10	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.5	<5	7.9	59	20	10	0.1	0.02	6	0.5	0	Satisfactory
132	2080/02/10	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	7.6	49	20	10	0.1	0.02	6	0.2	0	Satisfactory
133	2080/02/10	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	7.7	52	20	10	0.1	0.02	6	0.1	0	Satisfactory
134	2080/02/10	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	4.6	<5	7.2	106	18	10	0.1	0.02	6	0.1	0	Satisfactory
135	2080/02/10	10:00	Lalitpur	Sainbu WTP	Treated	Clear	0.8	<5	8.1	375	56	132	0.1	0.02	8	0.8	0	Satisfactory
136	2080/02/11	12:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.3	87	34	30	0.1	0.02	6	0.4	0	Satisfactory
137	2080/02/11	15:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.3	92	36	32	0.1	0.02	6	0.5	0	Satisfactory
138	2080/02/11	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.5	<5	7.9	60	20	10	0.1	0.02	6	0.9	0	Satisfactory

139	2080/02/11	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	8.0	64	20	10	0.1	0.02	6	0.9	0	Satisfactory
140	2080/02/12	12:20	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	100	38	34	0.1	0.02	6	0.3	0	Satisfactory
141	2080/02/12	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	96	38	32	0.1	0.02	6	0.3	0	Satisfactory
142	2080/02/12	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.0	<5	6.9	283	100	78	0.3	1.6	22	0.9	0	Satisfactory
143	2080/02/12	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	7.1	285	100	78	0.3	1.7	24	0.9	0	Satisfactory
144	2080/02/12	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	7.1	312	100	82	0.3	1.7	20	0.9	0	Satisfactory
145	2080/02/12	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.0	<5	7.8	46	20	10	0.1	0.02	6	0.1	0	Satisfactory
146	2080/02/12	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.6	<5	7.8	51	20	10	0.1	0.02	6	0.7	0	Satisfactory
147	2080/02/12	12:45	Chhetrapati	Balaju SRT	Treated	Clear	5.0	<5	8.2	47	22	10	0.2	0.02	6	0.1	0	Satisfactory
148	2080/02/12	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.1	<5	8.5	61	22	10	0.1	0.02	6	0.9	0	Satisfactory
149	2080/02/12	10:00	Lalitpur	Sainbu WTP	Treated	Clear	1.2	<5	7.9	407	64	138	0.1	0.02	10	0.9	0	Satisfactory
150	2080/02/13	13:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	97	38	34	0.1	0.02	6	0.4	0	Satisfactory
151	2080/02/13	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	102	38	34	0.1	0.02	6	0.4	0	Satisfactory
152	2080/02/13	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	3.4	<5	6.9	122	18	10	0.1	0.02	6	0.1	0	Satisfactory
153	2080/02/14	13:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	84	38	30	0.1	0.02	6	0.4	0	Satisfactory
154	2080/02/14	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	85	38	32	0.1	0.02	6	0.4	0	Satisfactory
155	2080/02/14	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.9	271	96	82	0.3	1.7	24	0.9	0	Satisfactory
156	2080/02/14	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	6.8	263	96	80	0.3	1.7	24	0.9	0	Satisfactory
157	2080/02/14	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	6.8	259	96	78	0.3	1.7	20	0.9	0	Satisfactory
158	2080/02/14	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.9	47	22	10	0.2	0.02	6	0.1	0	Satisfactory
159	2080/02/14	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.8	52	22	10	0.2	0.02	6	0.1	0	Satisfactory
160	2080/02/14	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.3	46	20	10	0.2	0.02	6	0.1	0	Satisfactory
161	2080/02/14	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.4	50	22	10	0.2	0.02	6	0.1	0	Satisfactory
162	2080/02/14	10:00	Lalitpur	Sainbu WTP	Treated	Clear	3.0	<5	8.0	371	58	130	0.1	0.02	8	0.9	0	Satisfactory
163	2080/02/15	13:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	97	38	34	0.1	0.02	6	0.38	0	Satisfactory
164	2080/02/15	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	102	38	34	0.1	0.02	6	0.44	0	Satisfactory
165	2080/02/15	13:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.6	<5	7.4	56	22	10	0.1	0.02	6	0.9	0	Satisfactory
166	2080/02/15	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.8	<5	7.6	59	20	10	0.1	0.02	6	0.9	0	Satisfactory
167	2080/02/16	13:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	97	40	38	0.1	0.02	6	0.45	0	Satisfactory
168	2080/02/16	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	111	46	42	0.1	0.02	6	0.55	0	Satisfactory
169	2080/02/16	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	6.9	259	96	78	0.3	1.7	22	0.9	0	Satisfactory
170	2080/02/16	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	6.9	261	96	78	0.3	1.7	22	0.9	0	Satisfactory
171	2080/02/16	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	6.9	260	96	78	0.3	1.7	22	0.9	0	Satisfactory
172	2080/02/16	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	7.8	42	22	10	0.1	0.02	6	0.1	0	Satisfactory
173	2080/02/16	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	7.6	58	22	10	0.1	0.02	6	0.1	0	Satisfactory
174	2080/02/16	10:45	Tripureshwor	Anamnagar SRT	Treated	Clear	0.9	<5	7.5	82	22	20	0.1	0.02	6	0.1	0	Satisfactory
175	2080/02/16	10:00	Lalitpur	Sainbu WTP	Treated	Clear	0.4	<5	8.0	409	64	138	0.3	0.02	10	0.9	0	Satisfactory
176	2080/02/16	9:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.9	84	26	20	0.1	0.02	8	0.1	0	Satisfactory
177	2080/02/16	12:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	8.1	82	26	20	0.1	0.02	8	0.06	0	Satisfactory
178	2080/02/16	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	8.1	81	26	20	0.1	0.02	8	0.07	0	Satisfactory
179	2080/02/17	13:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.6	106	38	36	0.1	0.02	6	0.55	0	Satisfactory
180	2080/02/17	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.6	109	40	36	0.1	0.02	6	0.47	0	Satisfactory
181	2080/02/17	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	6.6	297	100	78	0.3	1.7	22	0.9	0	Satisfactory
182	2080/02/17	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	6.6	285	100	78	0.3	1.7	22	0.9	0	Satisfactory
183	2080/02/17	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	6.6	279	100	78	0.3	1.7	24	0.9	0	Satisfactory
184	2080/02/17	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.0	<5	7.8	80	24	10	0.1	0.02	6	0.1	0	Satisfactory
185	2080/02/17	12:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	Clear	0.8	<5	8.0	105	24	26	0.1	0.02	6	0.1	0	Satisfactory
186	2080/02/17	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.0	<5	8.0	100	24	10	0.1	0.02	6	0.1	0	Satisfactory
187	2080/02/17	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	7.7	95	22	10	0.1	0.02	6	0.2	0	Satisfactory
188	2080/02/17	14:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	Clear	1.9	<5	7.7	108	24	26	0.1	0.02	6	0.1	0	Satisfactory
189	2080/02/17	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.0	<5	7.7	103	22	10	0.1	0.02	6	0.76	0	Satisfactory

190	2080/02/17	15:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	Clear	1.1	<5	7.9	109	24	26	0.1	0.02	6	0.1	0	Satisfactory
191	2080/02/17	10:00	Lalitpur	Sainbu WTP	Treated	Clear	1.1	<5	8.0	376	56	132	0.1	0.02	8	0.7	0	Satisfactory
192	2080/02/17	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	8.3	89	26	20	0.1	0.02	8	0.08	0	Satisfactory
193	2080/02/17	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.8	<5	8.5	94	26	20	0.1	0.02	8	0.05	0	Satisfactory
194	2080/02/17	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.3	<5	8.5	108	30	24	0.1	0.02	8	0.05	0	Satisfactory
195	2080/02/18	11:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	113	40	30	0.1	0.02	6	0.28	0	Satisfactory
196	2080/02/18	14:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	105	34	26	0.1	0.02	6	0.34	0	Satisfactory
197	2080/02/18	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	7.2	285	100	78	0.3	1.7	22	0.9	0	Satisfactory
198	2080/02/18	10:00	Madhyapur Thimi	Tigni SRT	Treated	Clear	1.9	<5	6.9	160	52	62	0.2	1.8	4	0.14	0	Satisfactory
199	2080/02/18	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	6.9	275	96	76	0.3	1.7	20	0.9	0	Satisfactory
200	2080/02/18	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.2	<5	7.1	287	98	78	0.3	1.7	20	0.9	0	Satisfactory
201	2080/02/18	10:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	1.6	<5	8.3	66	26	32	0.1	0.02	6	0.1	0	Satisfactory
202	2080/02/18	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	2.5	<5	8.1	69	26	10	0.1	0.02	6	0.1	0	Satisfactory
203	2080/02/18	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	2.8	<5	8.1	355	26	10	0.1	0.02	6	0.1	0	Satisfactory
204	2080/02/18	12:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	1.3	<5	7.7	361	26	32	0.1	0.02	6	0.15	0	Satisfactory
205	2080/02/18	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	3.1	<5	8.1	45	26	10	0.1	0.02	6	0.33	0	Satisfactory
206	2080/02/18	10:00	Lalitpur	Sainbu WTP	Treated	Clear	0.8	<5	7.9	408	64	136	0.1	0.02	10	0.9	0	Satisfactory
207	2080/02/18	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	8.1	94	26	20	0.1	0.02	8	0.05	0	Satisfactory
208	2080/02/18	1:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.4	<5	8.5	100	30	24	0.1	0.02	6	0.05	0	Satisfactory
209	2080/02/18	4:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.5	<5	8.2	98	30	24	0.1	0.02	6	0.05	0	Satisfactory
210	2080/02/19	13:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.8	102	48	28	0.1	0.02	6	0.44	0	Satisfactory
211	2080/02/19	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	103	40	40	0.1	0.02	6	0.39	0	Satisfactory
212	2080/02/19	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.9	277	96	76	0.3	1.7	20	0.9	0	Satisfactory
213	2080/02/19	14:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	2.3	<5	7.2	63	22	32	0.1	0.02	6	0.25	0	Satisfactory
214	2080/02/19	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	5.0	<5	8.1	81	20	10	0.1	0.02	6	0.17	0	Satisfactory
215	2080/02/19	12:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	0.4	<5	8.5	111	26	28	0.1	0.02	6	0.38	0	Satisfactory
216	2080/02/19	14:00	Madhyapur Thimi	Tigni SRT	Treated	Clear	5.0	<5	7.4	131	22	28	0.3	0.02	6	0.1	0	Satisfactory
217	2080/02/19	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.5	80	18	10	0.1	0.02	6	0.38	0	Satisfactory
218	2080/02/19	14:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	1.2	<5	8.1	110	26	24	0.1	0.02	6	0.1	0	Satisfactory
219	2080/02/19	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.3	74	18	10	0.1	0.02	6	0.11	0	Satisfactory
220	2080/02/19	10:00	Lalitpur	Sainbu WTP	Treated	Clear	0.1	<5	8.0	398	60	134	0.1	0.02	10	0.9	0	Satisfactory
221	2080/02/19	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	4.9	<5	8.3	90	26	20	0.1	0.02	8	0.05	0	Satisfactory
222	2080/02/19	1:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	8.1	81	26	20	0.1	0.02	8	0.05	0	Satisfactory
223	2080/02/19	4:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	8.1	90	26	20	0.1	0.02	8	0.05	0	Satisfactory
224	2080/02/20	12:40	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	69	24	28	0.1	0.02	6	0.41	0	Satisfactory
225	2080/02/20	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.7	69	24	30	0.1	0.02	6	0.13	0	Satisfactory
226	2080/02/20	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	3.5	<5	7.5	51	24	10	0.1	0.02	6	0.9	0	Satisfactory
227	2080/02/20	11:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	8.4	62	24	18	0.1	0.02	6	0.09	0	Satisfactory
228	2080/02/20	3:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.9	59	22	18	0.1	0.02	6	0.05	0	Satisfactory
229	2080/02/21	6:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	63	22	28	0.1	0.02	6	0.37	0	Satisfactory
230	2080/02/21	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.6	68	24	28	0.1	0.02	6	0.36	0	Satisfactory
231	2080/02/21	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	7.1	278	98	70	0.3	1.7	16	0.66	0	Satisfactory
232	2080/02/21	10:00	Madhyapur Thimi	Tigni SRT	Treated	Clear	1.0	<5	7.2	64	20	30	0.1	0.02	4	0.1	0	Satisfactory
233	2080/02/21	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	7.1	297	100	78	0.3	1.7	16	0.9	0	Satisfactory
234	2080/02/21	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	6.9	318	100	82	0.3	1.7	24	0.9	0	Satisfactory
235	2080/02/21	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	2.6	<5	7.8	53	18	10	0.1	0.02	6	0.1	0	Satisfactory
236	2080/02/21	10:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	1.7	<5	7.6	65	22	20	0.1	0.02	6	0.1	0	Satisfactory
237	2080/02/21	12:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	1.6	<5	7.7	57	20	10	0.1	0.02	6	0.15	0	Satisfactory
238	2080/02/21	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	2.4	<5	7.8	68	24	20	0.1	0.02	6	0.1	0	Satisfactory
239	2080/02/21	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	2.9	<5	8.5	88	22	10	0.1	0.02	6	0.9	0	Satisfactory
240	2080/02/21	14:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	1.8	<5	7.8	66	22	20	0.1	0.02	6	0.21	0	Satisfactory

241	2080/02/21	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	8.5	102	24	12	0.1	0.02	6	0.1	0	Satisfactory
242	2080/02/21	15:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	1.0	<5	7.7	66	22	20	0.1	0.02	6	0.1	0	Satisfactory
243	2080/02/21	7:30	Sundarijal	Sundarijal WTP	Treated	Clear	1.8	<5	8.4	58	22	18	0.1	0.02	6	0.05	0	Satisfactory
244	2080/02/21	9:45	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	8.3	55	22	18	0.1	0.02	6	0.05	0	Satisfactory
245	2080/02/21	14:45	Sundarijal	Sundarijal WTP	Treated	Clear	1.5	<5	8.3	49	22	18	0.1	0.02	6	0.05	0	Satisfactory
246	2080/02/22	5:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.8	58	18	28	0.1	0.02	6	0.1	0	Satisfactory
247	2080/02/22	13:25	Maharajgunj	Panipokhari In	Treated	Clear	0.4	<5	7.7	70	20	30	0.1	0.02	6	0.1	0	Satisfactory
248	2080/02/22	13:35	Maharajgunj	Panipokhari Out	Treated	Clear	0.3	<5	7.7	71	20	30	0.1	0.02	6	0.1	0	Satisfactory
249	2080/02/22	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	70	22	30	0.1	0.02	6	0.27	0	Satisfactory
250	2080/02/22	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.7	289	100	78	0.3	1.9	24	0.9	0	Satisfactory
251	2080/02/22	10:00	Madhyapur Thimi	Tigni SRT	Treated	Clear	0.9	<5	7.2	66	20	32	0.1	0.02	4	0.1	0	Satisfactory
252	2080/02/22	10:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.7	291	100	78	0.3	1.9	24	0.1	0	Satisfactory
253	2080/02/22	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.8	289	100	78	0.3	1.9	24	0.9	0	Satisfactory
254	2080/02/22	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	0.8	<5	8.0	44	22	32	0.1	0.02	6	0.1	0	Satisfactory
255	2080/02/22	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	2.3	<5	7.5	76	18	10	0.1	0.02	6	0.1	0	Satisfactory
256	2080/02/22	10:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	0.8	<5	7.5	63	108	20	0.1	0.02	4	0.1	0	Satisfactory
257	2080/02/22	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	0.3	<5	7.7	65	18	20	0.1	0.02	6	0.16	0	Satisfactory
258	2080/02/22	12:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	1.0	<5	7.5	778	22	20	0.1	0.02	6	0.26	0	Satisfactory
259	2080/02/22	14:45	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.4	<5	7.2	938	18	12	0.1	0.02	6	0.9	0	Satisfactory
260	2080/02/22	14:45	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	0.8	<5	7.3	60	22	20	0.1	0.02	6	0.1	0	Satisfactory
261	2080/02/22	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.3	<5	7.7	97	20	12	0.1	0.02	6	0.9	0	Satisfactory
262	2080/02/22	15:30	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	0.8	<5	7.7	62	22	20	0.1	0.02	6	0.1	0	Satisfactory
263	2080/02/22	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	3.6	<5	7.9	55	22	18	0.1	0.02	6	0.05	0	Satisfactory
264	2080/02/22	1:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.3	<5	8.4	53	22	18	0.1	0.02	6	0.05	0	Satisfactory
265	2080/02/22	4:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	8.2	56	22	18	0.1	0.02	6	0.05	0	Satisfactory
266	2080/02/23	5:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	64	24	30	0.1	0.02	6	0.21	0	Satisfactory
267	2080/02/23	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.8	64	26	28	0.1	0.02	6	0.32	0	Satisfactory
268	2080/02/23	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.2	<5	7.1	290	100	78	0.3	1.8	18	0.71	0	Satisfactory
269	2080/02/23	10:00	Madhyapur Thimi	Tigni SRT	Treated	Clear	1.0	<5	7.2	71	20	32	0.1	0.02	4	0.06	0	Satisfactory
270	2080/02/23	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.2	<5	7.0	298	102	80	0.3	1.8	20	0.9	0	Satisfactory
271	2080/02/23	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	7.1	299	102	80	0.3	1.8	20	0.9	0	Satisfactory
272	2080/02/23	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.5	<5	7.9	50	16	10	0.1	0.02	6	0.1	0	Satisfactory
273	2080/02/23	10:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	2.6	<5	7.6	66	22	20	0.1	0.02	6	0.46	0	Satisfactory
274	2080/02/23	12:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	0.5	<5	7.1	52	22	20	0.1	0.02	6	0.1	0	Satisfactory
275	2080/02/23	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.1	<5	7.7	513	18	10	0.1	0.02	6	0.1	0	Satisfactory
276	2080/02/23	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.5	<5	7.2	65	16	10	0.1	0.02	6	0.9	0	Satisfactory
277	2080/02/23	14:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	1.2	<5	7.3	66	12	20	0.1	0.02	6	0.1	0	Satisfactory
278	2080/02/23	15:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	1.1	<5	7.6	65	18	20	0.1	0.02	6	0.9	0	Satisfactory
279	2080/02/23	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.2	<5	7.7	64	22	20	0.1	0.02	4	0.9	0	Satisfactory
280	2080/02/23	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.0	<5	8.3	54	22	18	0.1	0.02	6	0.05	0	Satisfactory
281	2080/02/23	1:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	8.1	54	22	18	0.1	0.02	6	0.05	0	Satisfactory
282	2080/02/23	3:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.6	<5	8.2	54	22	18	0.1	0.02	6	0.05	0	Satisfactory
283	2080/02/24	13:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	110	38	32	0.1	0.02	6	0.23	0	Satisfactory
284	2080/02/24	15:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	107	36	30	0.1	0.02	6	0.31	0	Satisfactory
285	2080/02/24	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.7	297	102	80	0.3	1.8	24	0.9	0	Satisfactory
286	2080/02/24	10:00	Madhyapur Thimi	Tigni SRT	Treated	Clear	1.0	<5	6.7	193	50	44	0.2	1.5	6	0.15	0	Satisfactory
287	2080/02/24	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.8	293	100	80	0.3	1.8	24	0.9	0	Satisfactory
288	2080/02/24	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.8	298	102	80	0.3	1.8	24	0.9	0	Satisfactory
289	2080/02/24	10:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	Clear	5.0	<5	8.0	87	22	10	0.1	0.02	6	0.14	0	Satisfactory
290	2080/02/24	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	3.0	<5	7.8	52	18	10	0.1	0.02	6	0.1	0	Satisfactory
291	2080/02/24	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	2.7	<5	7.3	55	12	10	0.1	0.02	6	0.1	0	Satisfactory

292	2080/02/24	14:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	2.8	<5	8.2	61	10	10	0.1	0.02	6	0.1	0	Satisfactory
293	2080/02/24	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	2.4	<5	7.9	62	20	10	0.1	0.02	6	0.1	0	Satisfactory
294	2080/02/25	13:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	100	34	34	0.1	0.02	6	0.32	0	Satisfactory
295	2080/02/25	15:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	104	34	36	0.1	0.02	6	0.31	0	Satisfactory
296	2080/02/25	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	7.2	314	102	84	0.3	1.8	20	0.9	0	Satisfactory
297	2080/02/25	10:00	Madhyapur Thimi	Tigni SRT	Treated	Clear	1.3	<5	7.1	297	100	80	0.3	1.8	14	0.1	0	Satisfactory
298	2080/02/25	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	7.2	318	102	84	0.3	1.8	20	0.9	0	Satisfactory
299	2080/02/25	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	7.2	317	102	84	0.3	1.8	20	0.9	0	Satisfactory
300	2080/02/25	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	clear	3.5	<5	7.9	54	20	10	0.1	0.02	6	0.1	0	Satisfactory
301	2080/02/25	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.3	<5	7.5	59	18	10	0.1	0.02	6	0.1	0	Satisfactory
302	2080/02/25	14:30	Mahankalchaur	Mahankalchaur WTP	Treated	clear	2.2	<5	7.9	67	12	10	0.1	0.02	6	0.2	0	Satisfactory
303	2080/02/25	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	2.1	<5	7.9	72	20	10	0.1	0.02	6	0.9	0	Satisfactory
304	2080/02/26	12:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.9	111	42	44	0.1	0.02	6	0.3	0	Satisfactory
305	2080/02/26	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.9	115	46	52	0.1	0.02	6	0.33	0	Satisfactory
306	2080/02/26	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.0	<5	6.9	299	100	80	0.3	1.8	24	0.9	0	Satisfactory
307	2080/02/26	10:00	Madhyapur Thimi	Tigni SRT	Treated	Clear	0.7	<5	7.2	68	20	32	0.1	0.02	4	0.1	0	Satisfactory
308	2080/02/26	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.0	<5	7.5	59	10	10	0.1	0.02	6	0.1	0	Satisfactory
309	2080/02/26	10:30	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	2.2	<5	7.8	73	24	20	0.1	0.02	4	0.1	0	Satisfactory
310	2080/02/26	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	0.9	<5	7.8	84	14	10	0.1	0.02	6	0.35	0	Satisfactory
311	2080/02/26	12:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	3.2	<5	8.0	74	24	20	0.1	0.02	6	0.2	0	Satisfactory
312	2080/02/26	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	2.7	<5	7.6	100	14	14	0.1	0.02	6	0.1	0	Satisfactory
313	2080/02/26	14:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	0.7	<5	7.1	77	24	20	0.1	0.02	6	0.1	0	Satisfactory
314	2080/02/26	10:30	Sundarijal	Sundarijal WTP	Treated	Clear	2.2	<5	8.4	58	22	18	0.1	0.02	6	0.05	0	Satisfactory
315	2080/02/26	1:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.8	<5	8.2	65	24	18	0.1	0.02	6	0.05	0	Satisfactory
316	2080/02/26	3:30	Sundarijal	Sundarijal WTP	Treated	Clear	1.7	<5	8.2	69	24	18	0.1	0.02	6	0.05	0	Satisfactory
317	2080/02/27	5:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	92	38	36	0.1	0.02	6	0.1	0	Satisfactory
318	2080/02/27	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	76	26	32	0.1	0.02	6	0.34	0	Satisfactory
319	2080/02/27	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	0.5	<5	8.5	111	18	26	0.1	0.02	6	0.27	0	Satisfactory
320	2080/02/27	12:15	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.2	<5	7.2	54	18	10	0.1	0.02	6	0.1	0	Satisfactory
321	2080/02/27	12:15	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	1.9	<5	7.7	72	14	20	0.1	0.02	6	0.1	0	Satisfactory
322	2080/02/27	11:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.8	<5	8.4	70	24	18	0.1	0.02	6	0.05	0	Satisfactory
323	2080/02/27	2:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	8.3	71	22	18	0.1	0.02	6	0.05	0	Satisfactory
324	2080/02/28	5:40	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	100	40	38	0.1	0.02	6	0.32	0	Satisfactory
325	2080/02/28	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.7	84	34	32	0.1	0.02	6	0.32	0	Satisfactory
326	2080/02/28	10:15	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.7	296	100	78	0.3	1.8	18	0.78	0	Satisfactory
327	2080/02/28	10:15	Madhyapur Thimi	Tigni SRT	Treated	Clear	0.9	<5	7.2	72	20	32	0.1	0.02	4	0.1	0	Satisfactory
328	2080/02/28	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.9	305	102	78	0.3	1.8	20	0.9	0	Satisfactory
329	2080/02/28	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.9	303	102	78	0.3	1.8	20	0.9	0	Satisfactory
330	2080/02/28	10:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	5.0	<5	7.7	64	16	10	0.1	0.02	6	0.1	0	Satisfactory
331	2080/02/28	10:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	2.5	<5	7.7	49	14	8	0.1	0.02	4	0.1	0	Satisfactory
332	2080/02/28	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	2.0	<5	7.4	55	14	10	0.1	0.02	4	0.22	0	Satisfactory
333	2080/02/28	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.0	51	14	8	0.1	0.02	4	0.1	0	Satisfactory
334	2080/02/28	14:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	3.9	<5	7.8	55	18	8	0.1	0.02	4	0.1	0	Satisfactory
335	2080/02/28	7:23	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.2	<5	8.1	77	26	20	0.1	0.02	6	0.1	0	Satisfactory
336	2080/02/28	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	4.2	<5	7.3	77	22	20	0.1	0.02	6	0.1	0	Satisfactory
337	2080/02/28	15:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	Clear	5.0	<5	7.8	72	24	20	0.1	0.02	6	0.1	0	Satisfactory
338	2080/02/28	10:30	Sundarijal	Sundarijal WTP	Treated	Clear	1.1	<5	8.4	67	24	18	0.1	0.02	6	0.05	0	Satisfactory
339	2080/02/28	1:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	8.0	62	24	18	0.1	0.02	6	0.05	0	Satisfactory
340	2080/02/28	4:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.2	<5	8.1	67	24	18	0.1	0.02	6	0.05	0	Satisfactory
341	2080/02/29	5:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.6	<5	7.6	84	38	36	0.1	0.02	6	0.32	0	Satisfactory
342	2080/02/29	14:15	Maharajgunj	Panipokhari In	Treated	Clear	0.2	<5	8.0	67	26	30	0.1	0.02	6	0.1	0	Satisfactory

343	2080/02/29	14:34	Maharajgunj	Panipokhari Out	Treated	Clear	0.2	<5	8.0	65	26	30	0.1	0.02	6	0.1	0	Satisfactory
344	2080/02/29	15:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.7	74	30	28	0.1	0.02	6	0.28	0	Satisfactory
345	2080/02/29	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.2	<5	6.9	284	100	78	0.3	1.8	20	0.9	0	Satisfactory
346	2080/02/29	12:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	8.5	54	20	10	0.1	0.02	6	0.1	0	Satisfactory
347	2080/02/29	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	3.4	<5	8.2	71	20	20	0.1	0.02	6	0.1	0	Satisfactory
348	2080/02/29	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.6	<5	8.1	50	24	10	0.1	0.02	6	0.22	0	Satisfactory
349	2080/02/29	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.8	<5	7.4	50	14	10	0.1	0.02	6	0.1	0	Satisfactory
350	2080/02/29	14:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	2.8	<5	7.8	61	16	20	0.1	0.02	6	0.1	0	Satisfactory
351	2080/02/29	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	4.8	<5	7.4	50	12	10	0.1	0.02	6	0.1	0	Satisfactory
352	2080/02/29	15:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	2.9	<5	7.9	63	14	20	0.1	0.02	6	0.1	0	Satisfactory
353	2080/02/29	10:30	Sundarijal	Sundarijal WTP	Treated	Clear	2.2	<5	8.1	56	22	18	0.1	0.02	6	0.05	0	Satisfactory
354	2080/02/29	1:30	Sundarijal	Sundarijal WTP	Treated	Clear	1.3	<5	8.1	58	22	18	0.1	0.02	6	0.05	0	Satisfactory
355	2080/02/29	4:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	8.1	53	22	18	0.1	0.02	6	0.05	0	Satisfactory
356	2080/02/30	5:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	72	24	28	0.1	0.02	6	0.35	0	Satisfactory
357	2080/02/30	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	71	24	32	0.1	0.02	6	0.28	0	Satisfactory
358	2080/02/30	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	7.1	291	102	78	0.3	1.8	14	0.38	0	Satisfactory
359	2080/02/30	10:30	Madhyapur Thimi	Tigni SRT	Treated	Clear	0.6	<5	7.2	69	20	32	0.1	0.02	4	0.1	0	Satisfactory
360	2080/02/30	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.0	<5	7.1	292	102	78	0.3	1.8	14	0.35	0	Satisfactory
361	2080/02/30	10:30	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	Clear	5.0	<5	7.8	69	24	10	0.1	0.02	6	0.1	0	Satisfactory
362	2080/02/30	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.1	<5	7.6	73	18	20	0.1	0.02	6	0.1	0	Satisfactory
363	2080/02/30	12:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	3.6	<5	7.2	80	22	10	0.1	0.02	6	0.1	0	Satisfactory
364	2080/02/30	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.0	69	22	20	0.1	0.02	6	0.1	0	Satisfactory
365	2080/02/30	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	4.0	<5	6.9	77	12	10	0.2	0.02	6	0.9	0	Satisfactory
366	2080/02/30	14:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	1.5	<5	7.6	69	10	20	0.1	0.02	6	0.1	0	Satisfactory
367	2080/02/30	15:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	Clear	5.0	<5	7.0	78	22	10	0.1	0.02	6	0.9	0	Satisfactory
368	2080/02/30	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	0.8	<5	7.0	81	12	20	0.1	0.02	6	0.1	0	Satisfactory
369	2080/02/30	15:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	0.1	<5	7.8	74	18	20	0.1	0.02	6	0.1	0	Satisfactory
370	2080/02/30	10:30	Sundarijal	Sundarijal WTP	Treated	Clear	2.5	<5	8.1	55	22	18	0.1	0.02	6	0.05	0	Satisfactory
371	2080/02/30	1:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	8.1	52	22	18	0.1	0.02	6	0.05	0	Satisfactory
372	2080/02/30	3:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	8.0	52	22	18	0.1	0.02	6	0.05	0	Satisfactory
373	2080/02/31	13:20	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.7	63	22	18	0.1	0.02	6	0.27	0	Satisfactory
374	2080/02/31	14:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.7	66	26	28	0.1	0.02	6	0.34	0	Satisfactory
375	2080/02/31	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.9	292	102	80	0.3	1.8	18	0.9	0	Satisfactory
376	2080/02/31	10:30	Madhyapur Thimi	Tigni SRT	Treated	Clear	0.8	<5	7.2	71	20	32	0.1	0.02	4	0.1	0	Satisfactory
377	2080/02/31	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.2	69	16	10	0.3	0.02	6	0.1	0	Satisfactory
378	2080/02/31	10:30	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	Clear	5.0	<5	8.0	74	12	20	0.1	0.02	6	0.1	0	Satisfactory
379	2080/02/31	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.7	79	12	10	0.3	0.02	6	0.55	0	Satisfactory
380	2080/02/31	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	0.8	<5	6.9	72	20	20	0.1	0.02	6	0.1	0	Satisfactory
381	2080/02/31	14:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	Clear	5.0	<5	7.9	96	20	10	0.3	0.02	6	0.45	0	Satisfactory
382	2080/02/31	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	clear	1.7	<5	7.3	71	24	20	0.1	0.02	6	0.1	0	Satisfactory
383	2080/02/31	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.4	110	20	10	0.3	0.02	6	0.41	0	Satisfactory
384	2080/02/31	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.2	73	20	22	0.2	0.02	6	0.1	0	Satisfactory
385	2080/02/31	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.9	156	22	20	0.3	0.02	6	0.1	0	Satisfactory
386	2080/02/31	10:30	Sundarijal	Sundarijal WTP	Treated	Clear	3.2	<5	8.2	51	22	18	0.1	0.02	6	0.05	0	Satisfactory
387	2080/02/31	2:30	Sundarijal	Sundarijal WTP	Treated	Clear	1.1	<5	8.1	51	22	18	0.1	0.02	6	0.05	0	Satisfactory
388	2080/02/31	5:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	8.3	55	22	18	0.1	0.02	6	0.05	0	Satisfactory
389	2080/02/32	14:10	Maharajgunj	Bansbari WTP	Treated	Clear	2.4	<5	7.6	56	20	18	0.1	0.02	6	0.31	0	Satisfactory
390	2080/02/32	15:55	Maharajgunj	Bansbari WTP	Treated	Clear	1.1	<5	7.4	52	20	18	0.1	0.02	6	0.32	0	Satisfactory
391	2080/02/32	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.9	273	98	76	0.3	1.8	20	0.9	0	Satisfactory
392	2080/02/32	11:00	Madhyapur Thimi	Tigni SRT	Treated	Clear	2.0	<5	7.5	67	20	32	0.1	0.02	4	0.1	0	Satisfactory
393	2080/02/32	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.9	274	98	76	0.3	1.8	20	0.9	0	Satisfactory

394	2080/02/32	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.0	<5	7.1	272	98	76	0.3	1.8	22	0.9	0	Satisfactory
395	2080/02/32	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	8.5	72	24	10	0.3	0.02	6	0.1	0	Satisfactory
396	2080/02/32	10:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	3.7	<5	7.8	72	22	20	0.1	0.02	6	0.1	0	Satisfactory
397	2080/02/32	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.7	130	24	14	0.3	0.02	6	0.1	0	Satisfactory
398	2080/02/32	12:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	2.7	<5	7.6	72	22	20	0.1	0.02	6	0.1	0	Satisfactory
399	2080/02/32	14:00	Mahankalchaur	Mahankalchaur Melamchi Inlet	Treated	clear	1.1	<5	7.3	7	22	20	0.1	0.02	6	0.1	0	Satisfactory
400	2080/02/32	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.8	166	20	10	0.3	0.02	6	0.1	0	Satisfactory
401	2080/02/32	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.9	58	4	10	0.3	0.02	4	0.1	0	Satisfactory
402	2080/02/32	10:30	Sundarijal	Sundarijal WTP	Treated	Clear	1.1	<5	8.3	54	22	18	0.1	0.02	6	0.05	0	Satisfactory
403	2080/02/32	1:30	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	8.0	54	22	18	0.1	0.02	6	0.05	0	Satisfactory
404	2080/02/32	4:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.3	<5	8.0	60	22	18	0.1	0.02	6	0.05	0	Satisfactory