

**KATHMANDU UPATYAKA KHANEPANI LIMITED**  
**Water / Waste Water Quality Assurance Division , Mahankalchaur WTP WTP WTP**  
**Laboratory Record Of Chemical & Bacteriological Analysis Of Water**  
**Asar 2080**

S.No.	Date	Time	Branch	Location	Sample taken	Appearance	Turbidity	Colour	pH	E.C.	Total Alkalinit	Total Hardness	Total Iron	Total Ammonia	Chloride	F.R.C.	Total Colifor	Remarks
							(NTU)	(TCU)		µs/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	CFU/100ml	
<b>National Drinking Water Quality Standard (NDWQS) 2079</b>							<b>5</b>	<b>5</b>	<b>6.5-8.5</b>	<b>1500</b>		<b>500</b>	<b>0.3 (3)</b>	<b>1.5</b>	<b>250</b>	<b>0.1-0.5</b>	<b>95%</b>	
1	2080/03/01	10:30	Sundarijal	Sundarijal WTP	Treated	Clear	1.7	<5	8.2	59.5	22	18	0.1	0.02	4	0.1	0	Satisfactory
2	2080/03/01	13:30	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	8.3	60.0	22	18	0.1	0.02	4	0.1	0	Satisfactory
3	2080/03/01	15:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	8.3	62.8	22	18	0.1	0.02	4	0.1	0	Satisfactory
4	2080/03/01	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	1.2	<5	7.1	50.3	16	16	0.1	0.02	6	0.4	0	Satisfactory
5	2080/03/01	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.7	<5	7.1	54.2	16	16	0.1	0.02	6	0.4	0	Satisfactory
6	2080/03/01	14:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.0	<5	7.1	264.7	90	72	0.3	1.90	14	0.2	0	Satisfactory
7	2080/03/01	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.6	<5	7.1	71.1	16	18	0.1	0.02	6	0.3	0	Satisfactory
8	2080/03/01	14:00	Mahankalchaur	Mahankalchaur WTP Melamchi	Treated	Clear	0.0	<5	7.8	76.1	22	26	0.1	0.02	6	0.1	0	Satisfactory
9	2080/03/01	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.1	<5	6.7	68.7	16	18	0.1	0.02	6	0.5	0	Satisfactory
10	2080/03/01	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.3	<5	7.3	70.4	24	26	0.1	0.02	6	0.1	0	Satisfactory
11	2080/03/01	6:42	Bhaktapur	Katunje SRT	Treated	Clear	0.1	<5	6.5	72.5	18	14	0.1	0.02	6	0.1	0	Satisfactory
12	2080/03/01	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	8.2	101.2	26	30	0.1	0.02	6	0.8	0	Satisfactory
13	2080/03/01	12:00	Jawlahel	Khumaltar SRT	Treated	Clear	0.0	<5	7.7	71.2	20	22	0.1	0.02	6	0.1	0	Satisfactory
14	2080/03/01	12:00	Tripureshwor	Anamnagar SRT	Treated	Clear	4.9	<5	7.0	77.9	20	22	0.1	0.02	6	0.1	0	Satisfactory
15	2080/03/02	11:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	8.1	56.8	22	18	0.1	0.02	4	0.1	0	Satisfactory
16	2080/03/02	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	8.2	55.7	22	18	0.1	0.02	4	0.1	0	Satisfactory
17	2080/03/02	11:40	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.1	48.2	16	16	0.1	0.02	6	0.4	0	Satisfactory
18	2080/03/02	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	8.1	74.2	26	30	0.1	0.02	6	0.4	0	Satisfactory
19	2080/03/02	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.0	<5	6.8	58.2	14	16	0.1	0.02	6	0.1	0	Satisfactory
20	2080/03/02	12:00	Mahankalchaur	Mahankalchaur WTP Melamchi	Treated	Clear	1.4	<5	7.1	79.7	20	22	0.1	0.02	6	0.2	0	Satisfactory
21	2080/03/02	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.6	<5	7.0	57.0	14	16	0.1	0.02	6	0.1	0	Satisfactory
22	2080/03/02	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.1	79.6	20	22	0.1	0.02	6	0.3	0	Satisfactory
23	2080/03/02	6:40	Bhaktapur	Katunje SRT	Treated	Clear	0.1	<5	7.8	99.4	22	26	0.1	0.02	6	0.1	0	Satisfactory
24	2080/03/03	10:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.9	<5	8.4	429.0	60	160	0.1	0.02	20	0.8	0	Satisfactory
25	2080/03/03	10:30	Sundarijal	Sundarijal WTP	Treated	Clear	2.9	<5	8.3	61.6	22	18	0.1	0.02	4	0.1	0	Satisfactory
26	2080/03/03	14:30	Sundarijal	Sundarijal WTP	Treated	Clear	1.6	<5	8.2	59.1	22	18	0.1	0.02	4	0.1	0	Satisfactory
27	2080/03/03	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.0	<5	8.2	58.7	22	18	0.1	0.02	4	0.1	0	Satisfactory
28	2080/03/03	10:40	Maharajgunj	Bansbari WTP	Treated	Clear	0.6	<5	7.1	64.7	26	24	0.1	0.02	6	0.4	0	Satisfactory
29	2080/03/03	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.1	65.2	26	24	0.1	0.02	6	0.4	0	Satisfactory
30	2080/03/03	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	7.0	281.0	102	78	0.3	1.90	16	0.3	0	Satisfactory
31	2080/03/03		Madhyapur Thimi	Tigni SRT	Treated	Clear	0.8	<5	7.2	68.9	20	32	0.1	0.02	4	0.1	0	Satisfactory
32	2080/03/03	14:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	6.9	270.8	100	78	0.3	1.90	12	0.4	0	Satisfactory
33	2080/03/03	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	7.0	282.0	102	78	0.3	1.90	14	0.5	0	Satisfactory
34	2080/03/03	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.7	<5	7.4	64.5	14	16	0.1	0.02	6	0.3	0	Satisfactory
35	2080/03/03	10:00	Mahankalchaur	Mahankalchaur WTP Melamchi	Treated	Clear	4.5	<5	7.5	79.4	24	26	0.1	0.02	6	0.1	0	Satisfactory
36	2080/03/03	7:19	Bhaktapur	Katunje SRT	Treated	Clear	0.1	<5	7.8	81.6	22	26	0.1	0.02	6	0.1	0	Satisfactory

37	2080/03/03	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.4	85.2	14	16	0.1	0.02	6	0.8	0	Satisfactory
38	2080/03/04	10:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.1	<5	8.0	402.0	60	136	0.1	0.02	10	0.8	0	Satisfactory
39	2080/03/04	11:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.3	<5	8.3	61.5	22	18	0.1	0.02	4	0.1	0	Satisfactory
40	2080/03/04	13:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.0	<5	8.2	59.9	22	18	0.1	0.02	4	0.1	0	Satisfactory
41	2080/03/04	15:15	Sundarijal	Sundarijal WTP	Treated	Clear	1.7	<5	8.0	56.0	22	18	0.1	0.02	4	0.1	0	Satisfactory
42	2080/03/04	12:05	Maharajgunj	Bansbari WTP	Treated	Clear	0.6	<5	7.4	54.3	18	22	0.1	0.02	6	0.3	0	Satisfactory
43	2080/03/04	14:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.6	<5	7.7	56.6	18	20	0.1	0.02	6	0.3	0	Satisfactory
44	2080/03/04	11:15	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.9	265.7	96	74	0.3	1.90	12	0.2	0	Satisfactory
45	2080/03/04	10:00	Madhyapur Thimi	Tigni SRT	Treated	Clear	0.7	<5	7.2	69.7	20	32	0.1	0.02	4	0.1	0	Satisfactory
46	2080/03/04	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	6.8	268.0	96	74	0.3	1.90	12	0.2	0	Satisfactory
47	2080/03/04	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.8	271.5	96	76	0.3	1.90	12	0.3	0	Satisfactory
48	2080/03/05	10:30	Sundarijal	Sundarijal WTP	Treated	Clear	1.9	<5	8.2	56.8	22	18	0.1	0.02	4	0.3	0	Satisfactory
49	2080/03/05	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.3	<5	8.1	57.5	22	18	0.1	0.02	4	0.1	0	Satisfactory
50	2080/03/05	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	8.1	56.7	22	18	0.1	0.02	4	0.1	0	Satisfactory
51	2080/03/05	11:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.8	55.8	18	20	0.1	0.02	6	0.3	0	Satisfactory
52	2080/03/05	14:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.8	57.3	20	20	0.1	0.02	6	0.3	0	Satisfactory
53	2080/03/05	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.7	267.8	94	70	0.3	1.90	16	0.6	0	Satisfactory
54	2080/03/05	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.2	<5	6.7	278.8	94	70	0.3	1.90	16	0.5	0	Satisfactory
55	2080/03/05	10:00	Madhyapur Thimi	Tigni SRT	Treated	Clear	0.7	<5	6.5	72.5	20	34	0.1	0.02	4	0.1	0	Satisfactory
56	2080/03/06	10:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.6	<5	7.8	376.0	56	136	0.1	0.02	8	0.8	0	Satisfactory
57	2080/03/06	10:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	8.1	64.2	22	18	0.1	0.02	4	0.2	0	Satisfactory
58	2080/03/06	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.4	<5	8.0	60.3	22	18	0.1	0.02	4	0.1	0	Satisfactory
59	2080/03/06	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.4	<5	8.0	61.2	22	18	0.1	0.02	4	0.2	0	Satisfactory
60	2080/03/06	14:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.4	54.2	16	14	0.1	0.02	6	0.4	0	Satisfactory
61	2080/03/06	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.4	55.2	16	16	0.1	0.02	6	0.4	0	Satisfactory
62	2080/03/06	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	6.7	285.0	94	72	0.3	1.90	22	0.8	0	Satisfactory
63	2080/03/06		Madhyapur Thimi	Tigni SRT	Treated	Clear	0.6	<5	7.3	71.4	20	34	0.1	0.02	4	0.1	0	Satisfactory
64	2080/03/06	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	6.7	281.8	94	72	0.3	1.90	20	0.8	0	Satisfactory
65	2080/03/06	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.7	282.0	94	72	0.3	1.90	12	0.5	0	Satisfactory
66	2080/03/07	10:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.7	<5	8.1	401.0	62	136	0.1	0.02	10	0.8	0	Satisfactory
67	2080/03/07	10:30	Sundarijal	Sundarijal WTP	Treated	Clear	2.9	<5	8.2	58.9	22	18	0.1	0.02	4	0.1	0	Satisfactory
68	2080/03/07	12:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	8.1	54.6	22	18	0.1	0.02	4	0.3	0	Satisfactory
69	2080/03/07	15:30	Sundarijal	Sundarijal WTP	Treated	Clear	1.7	<5	8.2	56.4	22	18	0.1	0.02	4	0.3	0	Satisfactory
70	2080/03/07	16:35	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	8.1	57.2	22	18	0.1	0.02	4	0.5	0	Satisfactory
71	2080/03/07	10:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.8	56.2	18	18	0.1	0.02	6	0.4	0	Satisfactory
72	2080/03/07	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.8	59.3	20	26	0.1	0.02	6	0.4	0	Satisfactory
73	2080/03/07	11:20	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.6	283.4	94	70	0.3	1.90	14	0.8	0	Satisfactory
74	2080/03/07	11:00	Madhyapur Thimi	Tigni SRT	Treated	Clear	0.8	<5	7.0	60.8	18	30	0.1	0.02	4	0.3	0	Satisfactory
75	2080/03/07	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.7	284.0	94	70	0.3	1.90	16	0.8	0	Satisfactory
76	2080/03/07	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.7	286.3	94	70	0.3	1.90	18	0.8	0	Satisfactory
77	2080/03/08	10:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.7	<5	7.9	390.0	60	138	0.1	0.02	8	0.8	0	Satisfactory
78	2080/03/08	10:30	Sundarijal	Sundarijal WTP	Treated	Clear	1.6	<5	8.2	58.3	22	18	0.1	0.02	4	0.5	0	Satisfactory
79	2080/03/08	13:40	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	8.1	58.6	22	18	0.1	0.02	4	0.4	0	Satisfactory
80	2080/03/08	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	8.1	57.9	22	18	0.1	0.02	4	0.2	0	Satisfactory
81	2080/03/08	10:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.7	50.1	18	16	0.1	0.02	6	0.4	0	Satisfactory
82	2080/03/08	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.8	56.3	18	22	0.1	0.02	6	0.4	0	Satisfactory
83	2080/03/08	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.7	292.0	94	76	0.3	1.90	18	0.8	0	Satisfactory
84	2080/03/08	10:30	Madhyapur Thimi	Tigni SRT	Treated	Clear	0.9	<5	7.0	61.8	18	30	0.1	0.02	4	0.1	0	Satisfactory
85	2080/03/08	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.7	292.0	94	76	0.3	1.90	18	0.8	0	Satisfactory
86	2080/03/09	11:20	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	8.1	56.7	22	18	0.1	0.02	4	0.1	0	Satisfactory
87	2080/03/09	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	8.1	56.9	22	18	0.1	0.02	4	0.5	0	Satisfactory

88	2080/03/09	11:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	48.5	16	16	0.1	0.02	6	0.5	0	Satisfactory
89	2080/03/09	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	54.2	16	16	0.1	0.02	6	0.4	0	Satisfactory
90	2080/03/10	11:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.4	<5	8.1	62.1	22	18	0.1	0.02	4	0.3	0	Satisfactory
91	2080/03/10	13:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	8.0	62.3	22	18	0.1	0.02	4	0.3	0	Satisfactory
92	2080/03/10	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.4	<5	8.2	53.9	22	18	0.1	0.02	4	0.1	0	Satisfactory
93	2080/03/10	11:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.7	61.8	20	18	0.1	0.02	6	0.4	0	Satisfactory
94	2080/03/10	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	55.2	18	18	0.1	0.02	6	0.3	0	Satisfactory
95	2080/03/10	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.1	<5	6.8	281.4	94	76	0.3	1.90	16	0.8	0	Satisfactory
96	2080/03/10	10:00	Madhyapur Thimi	Tigni SRT	Treated	Clear	0.9	<5	7.1	61.5	18	30	0.1	0.02	4	0.1	0	Satisfactory
97	2080/03/10	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.1	<5	6.8	273.3	94	76	0.3	1.90	14	0.6	0	Satisfactory
98	2080/03/10	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.0	<5	6.9	268.5	96	74	0.3	1.80	12	0.1	0	Satisfactory
99	2080/03/11	11:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.6	<5	8.4	59.8	22	18	0.1	0.02	4	0.1	0	Satisfactory
100	2080/03/11	13:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.8	<5	8.4	60.5	22	18	0.1	0.02	4	0.2	0	Satisfactory
101	2080/03/11	15:30	Sundarijal	Sundarijal WTP	Treated	Clear	1.1	<5	8.2	61.2	22	18	0.1	0.02	4	0.3	0	Satisfactory
102	2080/03/11	11:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	62.2	20	18	0.1	0.02	6	0.3	0	Satisfactory
103	2080/03/11	15:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	57.3	18	18	0.1	0.02	6	0.3	0	Satisfactory
104	2080/03/11	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	7.1	255.4	88	66	0.3	1.70	12	0.1	0	Satisfactory
105	2080/03/11	10:30	Madhyapur Thimi	Tigni SRT	Treated	Clear	0.7	<5	7.6	92.0	28	32	0.2	1.90	4	0.2	0	Satisfactory
106	2080/03/11	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	7.3	256.0	90	68	0.3	1.70	14	0.6	0	Satisfactory
107	2080/03/11	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	7.2	257.0	90	70	0.3	1.70	14	0.6	0	Satisfactory
108	2080/03/12	10:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.7	<5	8.0	385.0	66	142	0.1	0.02	8	0.8	0	Satisfactory
109	2080/03/12	11:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.7	52.3	18	16	0.1	0.02	6	0.2	0	Satisfactory
110	2080/03/12	15:20	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	59.2	20	20	0.1	0.02	6	0.5	0	Satisfactory
111	2080/03/13	11:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.7	52.7	16	16	0.1	0.02	6	0.2	0	Satisfactory
112	2080/03/13	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.7	54.3	18	18	0.1	0.02	6	0.2	0	Satisfactory
113	2080/03/13	10:45	Madhyapur Thimi	Bode WTP	Treated	Clear	1.1	<5	6.7	252.7	90	60	0.3	1.70	12	0.1	0	Satisfactory
114	2080/03/13	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.1	<5	6.8	250.8	90	60	0.3	1.70	10	0.1	0	Satisfactory
115	2080/03/13	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.1	<5	6.7	249.4	90	60	0.3	1.70	10	0.1	0	Satisfactory
116	2080/03/14	11:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.6	53.2	18	18	0.1	0.02	6	0.2	0	Satisfactory
117	2080/03/14	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	52.7	18	18	0.1	0.02	6	0.3	0	Satisfactory
118	2080/03/15	10:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.7	<5	8.0	395.0	66	144	0.1	0.02	8	0.8	0	Satisfactory
119	2080/03/15	11:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	7.6	50.2	16	16	0.1	0.02	6	0.4	0	Satisfactory
120	2080/03/15	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.5	54.2	18	18	0.1	0.02	6	0.4	0	Satisfactory
121	2080/03/15	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	0.5	<5	6.8	267.7	94	76	0.3	1.70	16	0.8	0	Satisfactory
122	2080/03/16	11:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	66.3	20	20	0.1	0.02	6	0.4	0	Satisfactory
123	2080/03/16	15:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	55.2	18	18	0.1	0.02	6	0.4	0	Satisfactory
124	2080/03/17	12:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	65.5	20	20	0.1	0.02	6	0.4	0	Satisfactory
125	2080/03/17	15:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	65.2	22	22	0.1	0.02	6	0.4	0	Satisfactory
126	2080/03/17	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.2	<5	6.9	277.5	96	76	0.3	1.70	14	0.5	0	Satisfactory
127	2080/03/17	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.2	<5	6.9	279.9	96	76	0.3	1.70	14	0.7	0	Satisfactory
128	2080/03/17	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.9	279.0	96	76	0.3	1.70	16	0.7	0	Satisfactory
129	2080/03/17	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.5	<5	7.2	48.3	20	16	0.1	0.02	6	0.2	0	Satisfactory
130	2080/03/17	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	7.7	48.4	24	16	0.1	0.02	6	0.1	0	Satisfactory
131	2080/03/17	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.4	<5	7.5	51.3	22	16	0.1	0.02	6	0.1	0	Satisfactory
132	2080/03/17	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.4	<5	7.6	54.8	22	12	0.1	0.02	6	0.2	0	Satisfactory
133	2080/03/18	10:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.7	<5	8.0	400.0	68	144	0.1	0.02	8	0.8	0	Satisfactory
134	2080/03/18	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.6	<5	7.2	63.6	20	20	0.1	0.02	6	0.3	0	Satisfactory
135	2080/03/18	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	59.7	20	20	0.1	0.02	6	0.5	0	Satisfactory
136	2080/03/18	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	7.0	264.9	94	76	0.3	1.70	12	0.4	0	Satisfactory
137	2080/03/18	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	7.0	271.0	96	76	0.3	1.70	12	0.2	0	Satisfactory
138	2080/03/18	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.9	<5	7.4	77.1	20	16	0.1	0.02	6	0.7	0	Satisfactory

139	2080/03/18	12:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.8	<5	7.4	77.8	22	18	0.2	0.02	6	0.6	0	Satisfactory
140	2080/03/18	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.5	77.9	22	18	0.1	0.02	4	0.6	0	Satisfactory
141	2080/03/18	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.5	77.9	24	22	0.2	0.02	6	0.3	0	Satisfactory
142	2080/03/19	11:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.6	<5	7.3	47.2	16	14	0.1	0.02	6	0.2	0	Satisfactory
143	2080/03/19	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.7	50.7	18	16	0.1	0.02	6	0.5	0	Satisfactory
144	2080/03/19	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.9	274.0	96	76	0.3	1.70	14	0.5	0	Satisfactory
145	2080/03/19	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.8	270.0	94	70	0.3	1.80	12	0.1	0	Satisfactory
146	2080/03/19	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.7	271.0	94	70	0.3	1.80	12	0.1	0	Satisfactory
147	2080/03/19	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.4	46.5	18	16	0.1	0.02	4	0.1	0	Satisfactory
148	2080/03/19	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.1	51.0	20	16	0.2	0.02	4	0.1	0	Satisfactory
149	2080/03/19	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.8	48.6	16	14	0.1	0.02	4	0.1	0	Satisfactory
150	2080/03/19	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.8	47.7	16	14	0.1	0.02	4	0.1	0	Satisfactory
151	2080/03/20	10:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.7	<5	7.9	401.0	62	136	0.1	0.02	10	0.7	0	Satisfactory
152	2080/03/20	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	57.2	20	20	0.1	0.02	6	0.5	0	Satisfactory
153	2080/03/20	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.4	59.2	20	20	0.1	0.02	6	0.4	0	Satisfactory
154	2080/03/20	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	6.9	272.0	96	70	0.3	1.80	14	0.4	0	Satisfactory
155	2080/03/20	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	6.8	274.6	96	70	0.3	1.80	14	0.5	0	Satisfactory
156	2080/03/20	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	6.8	271.0	94	70	0.3	1.80	12	0.4	0	Satisfactory
157	2080/03/20	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.8	<5	6.5	47.2	22	18	0.1	0.02	4	0.1	0	Satisfactory
158	2080/03/20	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.9	<5	6.6	61.0	26	20	0.3	0.02	6	0.7	0	Satisfactory
159	2080/03/20	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.5	<5	6.6	58.9	22	20	0.1	0.02	4	0.4	0	Satisfactory
160	2080/03/20	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.6	<5	6.6	85.6	22	20	0.1	0.02	4	0.4	0	Satisfactory
161	2080/03/21	10:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.0	<5	8.1	409.0	62	138	0.1	0.02	10	0.8	0	Satisfactory
162	2080/03/21	10:05	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.5	46.4	16	16	0.1	0.02	6	0.3	0	Satisfactory
163	2080/03/21	15:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	49.1	16	16	0.1	0.02	6	0.4	0	Satisfactory
164	2080/03/21	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	6.7	278.0	94	70	0.3	1.80	12	0.2	0	Satisfactory
165	2080/03/21	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.1	<5	6.7	48.6	20	18	0.1	0.02	4	0.1	0	Satisfactory
166	2080/03/21	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.8	<5	6.7	49.3	20	18	0.1	0.02	6	0.4	0	Satisfactory
167	2080/03/21	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.6	<5	6.6	51.5	22	18	0.1	0.02	6	0.3	0	Satisfactory
168	2080/03/21	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.2	<5	6.5	51.5	20	18	0.1	0.02	4	0.4	0	Satisfactory
169	2080/03/22	11:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.6	<5	7.5	54.7	16	16	0.1	0.02	6	0.3	0	Satisfactory
170	2080/03/22	14:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	51.3	16	16	0.1	0.02	6	0.3	0	Satisfactory
171	2080/03/22	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	7.0	278.0	96	70	0.3	1.80	12	0.2	0	Satisfactory
172	2080/03/22	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	7.0	279.0	96	72	0.3	1.80	10	0.2	0	Satisfactory
173	2080/03/22	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	7.0	271.0	96	70	0.3	1.80	10	0.1	0	Satisfactory
174	2080/03/22	10:45	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.4	<5	6.6	88.5	24	28	0.3	0.02	6	0.6	0	Satisfactory
175	2080/03/22	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.7	84.6	22	24	0.3	0.02	6	0.2	0	Satisfactory
176	2080/03/22	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.9	82.6	20	28	0.2	0.02	6	0.2	0	Satisfactory
177	2080/03/23	10:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.6	<5	8.0	395.0	60	134	0.1	0.02	10	0.8	0	Satisfactory
178	2080/03/23	11:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	46.7	14	14	0.1	0.02	6	0.3	0	Satisfactory
179	2080/03/23	15:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.4	48.4	14	14	0.1	0.02	6	0.5	0	Satisfactory
180	2080/03/24	10:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.0	<5	8.0	394.0	60	134	0.1	0.02	10	0.8	0	Satisfactory
181	2080/03/24	11:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.4	48.3	14	12	0.1	0.02	6	0.3	0	Satisfactory
182	2080/03/24	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	54.4	16	14	0.1	0.02	6	0.5	0	Satisfactory
183	2080/03/24	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	6.9	280.8	96	72	0.3	1.90	12	0.1	0	Satisfactory
184	2080/03/24	13:45	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	6.9	279.8	96	72	0.3	1.80	10	0.1	0	Satisfactory
185	2080/03/24	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	6.9	286.8	98	70	0.3	1.90	10	0.1	0	Satisfactory
186	2080/03/24	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.7	50.4	22	24	0.2	0.02	4	0.6	0	Satisfactory
187	2080/03/24	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.9	56.2	22	24	0.2	0.02	4	0.8	0	Satisfactory
188	2080/03/24	14:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.9	<5	7.0	56.9	20	24	0.1	0.02	4	0.8	0	Satisfactory
189	2080/03/24	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.2	<5	8.2	66.8	24	20	0.1	0.02	6	0.8	0	Satisfactory

190	2080/03/25	10:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.5	<5	8.0	399.0	62	140	0.1	0.02	10	0.8	0	Satisfactory
191	2080/03/25	11:15	Maharajgunj	Bansbari WTP	Treated	Clear	1.0	<5	7.5	56.0	16	14	0.1	0.02	6	0.5	0	Satisfactory
192	2080/03/25	15:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.7	57.0	18	18	0.1	0.02	6	0.7	0	Satisfactory
193	2080/03/25	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	6.7	296.0	98	74	0.3	1.90	12	0.2	0	Satisfactory
194	2080/03/25	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	6.7	298.3	98	74	0.3	1.90	12	0.1	0	Satisfactory
195	2080/03/25	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	6.7	297.0	98	74	0.3	1.90	12	0.1	0	Satisfactory
196	2080/03/25	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.4	51.5	20	24	0.3	0.02	6	0.1	0	Satisfactory
197	2080/03/25	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.9	54.7	22	24	0.1	0.02	6	0.3	0	Satisfactory
198	2080/03/25	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.6	<5	6.6	70.8	20	22	0.1	0.02	6	0.8	0	Satisfactory
199	2080/03/26	10:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.0	<5	8.1	415.0	54	140	0.1	0.02	10	0.7	0	Satisfactory
200	2080/03/26	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	7.4	48.2	14	12	0.1	0.02	6	0.5	0	Satisfactory
201	2080/03/26	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.4	51.3	14	14	0.1	0.02	6	0.5	0	Satisfactory
202	2080/03/26	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	6.9	285.0	96	72	0.3	1.90	12	0.2	0	Satisfactory
203	2080/03/26	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	6.9	287.0	96	72	0.3	1.90	10	0.1	0	Satisfactory
204	2080/03/26	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	6.9	286.0	96	72	0.3	1.90	10	0.1	0	Satisfactory
205	2080/03/26	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.8	<5	7.4	51.6	22	20	0.1	0.02	6	0.1	0	Satisfactory
206	2080/03/26	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.9	<5	7.4	46.3	22	24	0.2	0.02	6	0.1	0	Satisfactory
207	2080/03/26	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.9	<5	6.7	48.5	20	22	0.2	0.02	6	0.1	0	Satisfactory
208	2080/03/27	10:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.5	<5	7.9	398.0	58	132	0.1	0.02	8	0.8	0	Satisfactory
209	2080/03/27	11:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.5	51.3	18	18	0.1	0.02	6	0.5	0	Satisfactory
210	2080/03/27	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	53.4	18	18	0.1	0.02	6	0.7	0	Satisfactory
211	2080/03/27	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	7.0	305.0	100	76	0.3	1.90	12	0.2	0	Satisfactory
212	2080/03/27	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	7.0	298.0	98	74	0.3	1.90	12	0.1	0	Satisfactory
213	2080/03/27	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	7.0	296.0	98	74	0.3	1.90	10	0.1	0	Satisfactory
214	2080/03/27	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.8	<5	6.8	43.0	22	24	0.2	0.02	6	0.1	0	Satisfactory
215	2080/03/27	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.9	<5	7.5	64.4	20	24	0.3	0.02	6	0.1	0	Satisfactory
216	2080/03/27	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.9	<5	6.5	61.6	22	24	0.2	0.02	6	0.1	0	Satisfactory
217	2080/03/27	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.9	67.9	22	24	0.2	0.02	8	0.3	0	Satisfactory
218	2080/03/28	11:10	Maharajgunj	Bansbari WTP	Treated	Clear	1.0	<5	7.4	46.0	16	16	0.1	0.02	6	0.5	0	Satisfactory
219	2080/03/28	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.4	38.2	14	14	0.1	0.02	6	0.6	0	Satisfactory
220	2080/03/28	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	7.1	297.0	98	76	0.3	1.90	12	0.2	0	Satisfactory
221	2080/03/28	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	7.1	279.7	96	72	0.3	1.90	10	0.1	0	Satisfactory
222	2080/03/28	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	7.0	277.0	96	72	0.3	1.90	10	0.1	0	Satisfactory
223	2080/03/28	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.5	58.9	22	24	0.3	0.02	8	0.1	0	Satisfactory
224	2080/03/28	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.5	75.8	22	24	0.3	0.02	6	0.6	0	Satisfactory
225	2080/03/28	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.9	68.7	20	22	0.3	0.02	6	0.7	0	Satisfactory
226	2080/03/28	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.4	70.2	22	24	0.3	0.02	6	0.8	0	Satisfactory
227	2080/03/29	11:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	7.4	37.2	14	14	0.1	0.02	6	0.4	0	Satisfactory
228	2080/03/29	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.4	35.7	14	14	0.1	0.02	6	0.6	0	Satisfactory
229	2080/03/29	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	7.0	282.2	96	72	0.3	1.90	12	0.1	0	Satisfactory
230	2080/03/29	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	7.0	281.8	96	72	0.3	1.90	10	0.1	0	Satisfactory
231	2080/03/29	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.7	<5	7.1	43.1	20	22	0.1	0.02	6	0.8	0	Satisfactory
232	2080/03/29	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.9	<5	6.6	48.6	22	24	0.1	0.02	6	0.4	0	Satisfactory
233	2080/03/29	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.1	<5	6.6	47.2	20	24	0.1	0.02	6	0.8	0	Satisfactory
234	2080/03/29	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.1	<5	7.0	58.7	22	24	0.1	0.02	8	0.8	0	Satisfactory
235	2080/03/30	11:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	7.3	68.0	22	18	0.1	0.02	4	0.1	0	Satisfactory
236	2080/03/30	13:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.3	<5	7.5	54.7	24	16	0.1	0.02	6	0.1	0	Satisfactory
237	2080/03/30	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.6	<5	7.6	55.2	24	16	0.1	0.02	6	0.2	0	Satisfactory
238	2080/03/30	11:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.6	<5	7.4	45.2	14	14	0.1	0.02	6	0.5	0	Satisfactory
239	2080/03/30	15:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	47.3	14	14	0.1	0.02	6	0.5	0	Satisfactory
240	2080/03/31	11:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.0	<5	7.4	33.2	10	8	0.1	0.02	6	0.8	0	Satisfactory

241	2080/03/31	13:00	Sundaridal	Sundaridal WTP	Treated	Clear	2.4	<5	7.9	30.5	10	8	0.1	0.02	6	0.3	0	Satisfactory
242	2080/03/31	15:00	Sundaridal	Sundaridal WTP	Treated	Clear	2.1	<5	7.5	34.1	10	8	0.1	0.02	6	0.6	0	Satisfactory
243	2080/03/31	16:45	Sundaridal	Sundaridal WTP	Treated	Clear	3.3	<5	7.2	36.7	10	8	0.1	0.02	6	0.8	0	Satisfactory
244	2080/03/31	11:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.4	46.1	14	14	0.1	0.02	6	0.5	0	Satisfactory
245	2080/03/31	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.4	45.7	14	14	0.1	0.02	6	0.8	0	Satisfactory
246	2080/03/31	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	6.8	267.0	90	70	0.3	1.80	12	0.1	0	Satisfactory
247	2080/03/31	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	6.8	264.8	90	70	0.3	1.80	12	0.1	0	Satisfactory
248	2080/03/31	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	6.8	265.1	90	70	0.3	1.80	10	0.1	0	Satisfactory
249	2080/03/31	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.8	<5	6.9	38.5	22	22	0.1	0.02	6	0.8	0	Satisfactory
250	2080/03/31	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.9	<5	7.2	46.9	22	24	0.1	0.02	8	0.8	0	Satisfactory
251	2080/03/31	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	8.0	49.9	22	24	0.1	0.02	8	0.8	0	Satisfactory
252	2080/03/31	15:15	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	8.0	50.9	22	24	0.1	0.02	8	0.8	0	Satisfactory