

# KATHMANDU UPATYAKA KHANEPANI LIMITED

Water / Waste Water Quality Assurance Division , Mahankalchaur WTP WTP

Laboratory Record Of Chemical & Bacteriological Analysis Of Water

Shrawan 2080

S.No.	Date	Time	Branch	Location	Sample taken	Appearance	Turbidity	Colour	p <sup>H</sup>	E.C.	Total Alkalinity	Total Hardness	Total Iron	Total Ammonia	Chloride	F.R.C.	Total Coliforms	Remarks
							(NTU)	(TCU)		µs/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	CFU/100ml	
<b>Units</b>																		
<b>National Drinking Water Quality Standard (NDWQS) 2079</b>							5	5	6.5-8.5	1500		500	0.3 (3)	1.5	250	0.1-0.5	0 in 95% Samples	
1	2080/04/01	10:00	Tripureshwor	Anamnagar SRT	Treated	Clear	0.5	<5	6.69	44.7	12	10	0.1	0.02	6	0.4	0	Satisfactory
2	2080/04/01	12:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.1	42.3	12	10	0.1	0.02	6	0.1	0	Satisfactory
3	2080/04/01	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.5	<5	7.54	36.9	12	10	0.1	0.02	6	0.1	0	Satisfactory
4	2080/04/01	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.7	<5	7.79	37.2	12	10	0.1	0.02	6	0.1	0	Satisfactory
5	2080/04/01	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	6.82	266	90	70	0.3	1.5	10	0.1	0	Satisfactory
6	2080/04/01	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.7	<5	7.32	36	12	12	0.1	0.02	6	0.8	0	Satisfactory
7	2080/04/01	15:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.40	37	12	12	0.1	0.02	6	0.8	0	Satisfactory
8	2080/04/01	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	6.5	31.1	10	12	0.1	0.02	6	0.2	0	Satisfactory
9	2080/04/01	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	6.5	33.2	10	12	0.1	0.02	6	0.2	0	Satisfactory
10	2080/04/01	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.3	<5	6.5	28.1	10	12	0.1	0.02	6	0.2	0	Satisfactory
11	2080/04/01	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	6.5	30.3	10	12	0.1	0.02	6	0.2	0	Satisfactory
12	2080/04/02	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.64	49.1	14	12	0.1	0.02	6	0.3	0	Satisfactory
13	2080/04/02	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.1	<5	7.48	61.9	14	12	0.1	0.02	6	1.0	0	Satisfactory
14	2080/04/02	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.8	<5	7.52	60.7	14	12	0.1	0.02	6	1.0	0	Satisfactory
15	2080/04/02	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.0	<5	7.49	41.2	14	12	0.1	0.02	6	1.0	0	Satisfactory
16	2080/04/02	10:15	Madhyapur Thimi	Bode WTP	Treated	Clear	1.1	<5	6.81	267	90	70	0.3	1.5	12	0.1	0	Satisfactory
17	2080/04/02	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.1	<5	6.8	265.2	90	70	0.3	1.5	12	0.1	0	Satisfactory
18	2080/04/02	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.0	<5	6.8	266	90	70	0.3	1.5	10	0.1	0	Satisfactory
19	2080/04/02	11:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.11	44	14	14	0.1	0.02	6	0.8	0	Satisfactory
20	2080/04/02	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.06	43	14	14	0.1	0.02	6	0.7	0	Satisfactory
21	2080/04/02	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.5	<5	6.5	32.3	10	12	0.1	0.02	6	0.1	0	Satisfactory
22	2080/04/02	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	6.69	32.4	10	12	0.1	0.02	6	0.3	0	Satisfactory
23	2080/04/02	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	6.5	30.9	10	12	0.1	0.02	6	0.3	0	Satisfactory
24	2080/04/02	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	6.6	35.7	10	12	0.1	0.02	6	0.2	0	Satisfactory
25	2080/04/03	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.97	47.64	12	10	0.1	0.02	6	1.0	0	Satisfactory
26	2080/04/03	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.38	54.8	14	12	0.1	0.02	6	0.2	0	Satisfactory
27	2080/04/03	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	7.4	46.4	14	12	0.1	0.02	6	1.0	0	Satisfactory
28	2080/04/03	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.87	43.4	18	12	0.1	0.02	6	0.5	0	Satisfactory
29	2080/04/03	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.3	<5	6.79	269.9	92	70	0.3	1.5	10	0.1	0	Satisfactory
30	2080/04/03	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.2	<5	6.8	269	92	70	0.3	1.5	10	0.1	0	Satisfactory
31	2080/04/03	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.2	<5	6.8	271	92	70	0.3	1.5	10	0.1	0	Satisfactory
32	2080/04/03	11:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	7.07	44	12	12	0.1	0.02	6	0.9	0	Satisfactory

33	2080/04/03	15:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	6.93	43	12	12	0.1	0.02	6	0.8	0	Satisfactory
34	2080/04/03	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.0	<5	6.5	32.3	10	12	0.1	0.02	6	0.2	0	Satisfactory
35	2080/04/03	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.5	<5	7.3	33.2	10	12	0.1	0.02	6	0.1	0	Satisfactory
36	2080/04/03	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.0	<5	6.9	31.2	10	12	0.1	0.02	6	0.1	0	Satisfactory
37	2080/04/04	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.32	43.6	14	12	0.1	0.02	6	0.6	0	Satisfactory
38	2080/04/04	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.9	<5	7.71	62.8	18	14	0.1	0.02	6	1.0	0	Satisfactory
39	2080/04/04	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.7	<5	6.5	54.7	12	14	0.1	0.02	6	1.0	0	Satisfactory
40	2080/04/04	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	6.58	53.8	12	14	0.1	0.02	6	1.0	0	Satisfactory
41	2080/04/04	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.5	<5	6.96	271	92	68	0.3	1.5	10	0.1	0	Satisfactory
42	2080/04/04	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.7	<5	6.96	273.2	92	70	0.3	1.5	10	0.5	0	Satisfactory
43	2080/04/04	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.5	<5	6.95	265	92	68	0.3	1.5	10	0.5	0	Satisfactory
44	2080/04/04	11:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	6.95	41	12	12	0.1	0.02	6	0.4	0	Satisfactory
45	2080/04/04	15:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	6.94	39	12	12	0.1	0.02	6	0.7	0	Satisfactory
46	2080/04/04	10:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.2	31.2	10	12	0.1	0.02	6	0.2	0	Satisfactory
47	2080/04/04	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.5	<5	7.2	30.3	10	12	0.1	0.02	6	0.1	0	Satisfactory
48	2080/04/04	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.8	<5	6.5	31.1	10	12	0.1	0.02	6	0.1	0	Satisfactory
49	2080/04/04	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	3.0	<5	6.8	32.2	10	12	0.1	0.02	6	0.1	0	Satisfactory
50	2080/04/04	10:00 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.7	<5	7.88	405	56	136	0.1	0.02	10	0.8	0	Satisfactory
51	2080/04/05	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.0	<5	6.5	49.7	10	14	0.1	0.02	6	0.5	0	Satisfactory
52	2080/04/05	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	6.91	61.5	16	14	0.1	0.02	6	1.0	0	Satisfactory
53	2080/04/05	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.0	<5	6.67	52.7	12	14	0.1	0.02	6	1.0	0	Satisfactory
54	2080/04/05	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.6	<5	6.8	266	92	70	0.3	1.5	10	0.2	0	Satisfactory
55	2080/04/05	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.5	<5	6.81	262	92	66	0.3	1.5	10	0.1	0	Satisfactory
56	2080/04/05	14:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.5	<5	6.82	260	92	66	0.3	1.5	12	0.1	0	Satisfactory
57	2080/04/05	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	6.95	41	12	12	0.1	0.02	6	0.5	0	Satisfactory
58	2080/04/05	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	6.90	40	14	14	0.1	0.02	6	0.8	0	Satisfactory
59	2080/04/05	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	7.5	31.03	10	12	0.1	0.02	6	0.2	0	Satisfactory
60	2080/04/05	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.17	34.1	10	12	0.1	0.02	6	0.1	0	Satisfactory
61	2080/04/05	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.5	<5	6.7	35.5	10	12	0.1	0.02	6	0.6	0	Satisfactory
62	2080/04/05	15:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.0	<5	8.05	398	60	138	0.1	0.02	10	1.0	0	Satisfactory
63	2080/04/06	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	6.91	36	12	12	0.1	0.02	6	0.7	0	Satisfactory
64	2080/04/06	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	6.94	41	14	14	0.1	0.02	6	0.9	0	Satisfactory
65	2080/04/06	11:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.2	39.8	12	14	0.1	0.02	6	0.2	0	Satisfactory
66	2080/04/06	13:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	6.9	42	12	14	0.1	0.02	6	0.3	0	Satisfactory
67	2080/04/06	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	6.9	42	12	14	0.1	0.02	6	0.2	0	Satisfactory
68	2080/04/06	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.1	41.6	12	14	0.1	0.02	6	0.2	0	Satisfactory
69	2080/04/07	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.5	<5	8.02	47.5	24	14	0.1	0.02	6	0.2	0	Satisfactory
70	2080/04/07	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	8.49	82.6	24	14	0.1	0.02	6	1.0	0	Satisfactory
71	2080/04/07	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.0	<5	7.59	51.2	18	14	0.1	0.02	6	1.0	0	Satisfactory
72	2080/04/07	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.1	<5	7.13	47.4	14	16	0.1	0.02	6	0.6	0	Satisfactory
73	2080/04/07	11:15	Madhyapur Thimi	Bode WTP	Treated	Clear	2.3	<5	6.78	276.1	96	70	0.3	1.5	10	0.1	0	Satisfactory
74	2080/04/07	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	2.5	<5	6.73	267	94	70	0.3	1.5	10	0.2	0	Satisfactory
75	2080/04/07	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	6.95	37	12	12	0.1	0.02	4	0.8	0	Satisfactory
76	2080/04/07	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.11	39	14	12	0.1	0.02	6	0.6	0	Satisfactory
77	2080/04/07	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	6.7	33.1	10	12	0.1	0.02	6	0.3	0	Satisfactory
78	2080/04/07	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.6	<5	7.24	37.02	10	12	0.1	0.02	6	0.2	0	Satisfactory
79	2080/04/07	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.2	<5	6.9	31.1	10	12	0.1	0.02	6	0.2	0	Satisfactory

80	2080/04/07	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	7.2	37.3	10	12	0.1	0.02	6	0.2	0	Satisfactory
81	2080/04/07	17:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.1	<5	7.89	381	56	134	0.1	0.02	8	1.0	0	Satisfactory
82	2080/04/08	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.8	<5	7.16	48.9	14	16	0.1	0.02	6	0.1	0	Satisfactory
83	2080/04/08	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.9	<5	7.46	61.3	14	12	0.1	0.02	6	1.0	0	Satisfactory
84	2080/04/08	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.16	57.5	14	12	0.1	0.02	6	1.0	0	Satisfactory
85	2080/04/08	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.15	57.4	14	12	0.1	0.02	6	1.0	0	Satisfactory
86	2080/04/08	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.1	<5	6.67	256	90	66	0.3	1.5	10	0.1	0	Satisfactory
87	2080/04/08	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.0	<5	6.65	253.4	90	66	0.3	1.5	10	0.1	0	Satisfactory
88	2080/04/08	11:35	Maharajgunj	Bansbari WTP	Treated	Clear	1.0	<5	7.13	40	14	14	0.1	0.02	6	0.5	0	Satisfactory
89	2080/04/08	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	6.84	45	14	14	0.1	0.02	6	0.8	0	Satisfactory
90	2080/04/08	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	7.5	33.6	10	12	0.1	0.02	6	0.1	0	Satisfactory
91	2080/04/08	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.8	<5	7.3	34.7	10	12	0.1	0.02	6	0.2	0	Satisfactory
92	2080/04/08	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.5	<5	7.35	28.8	10	12	0.1	0.02	6	0.2	0	Satisfactory
93	2080/04/08	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.3	<5	6.6	28.9	10	12	0.1	0.02	6	0.1	0	Satisfactory
94	2080/04/09	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.5	44.2	14	12	0.1	0.02	6	0.8	0	Satisfactory
95	2080/04/09	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.07	52.4	14	12	0.2	0.02	6	0.8	0	Satisfactory
96	2080/04/09	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.61	45.3	12	14	0.1	0.02	6	0.6	0	Satisfactory
97	2080/04/09	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.2	44.3	12	14	0.1	0.02	6	0.6	0	Satisfactory
98	2080/04/09	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	6.7	270.8	94	70	0.3	1.5	10	0.2	0	Satisfactory
99	2080/04/09	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.8	<5	6.95	38	12	12	0.1	0.02	6	0.5	0	Satisfactory
100	2080/04/09	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.6	<5	7.11	43	14	12	0.1	0.02	6	0.9	0	Satisfactory
101	2080/04/09	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.2	<5	7.2	32.2	10	12	0.1	0.02	6	0.1	0	Satisfactory
102	2080/04/09	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.0	<5	6.78	34.03	10	12	0.1	0.02	6	0.4	0	Satisfactory
103	2080/04/09	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.8	<5	7.09	30.2	10	12	0.1	0.02	6	0.3	0	Satisfactory
104	2080/04/09	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.7	<5	7.15	34.6	10	12	0.1	0.02	6	0.2	0	Satisfactory
105	2080/04/09	10:00 AM	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.1	<5	7.97	390	56	132	0.1	0.02	8	0.9	0	Satisfactory
106	2080/04/10	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.5	<5	6.83	46.9	12	14	0.1	0.02	6	1.0	0	Satisfactory
107	2080/04/10	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.1	<5	7.34	47.7	14	12	0.1	0.02	6	1.0	0	Satisfactory
108	2080/04/10	13:00	Tripureshwor	Anamnagar SRT	Treated	Clear	4.5	<5	7.47	50.02	16	14	0.1	0.02	6	0.1	0	Satisfactory
109	2080/04/10	10:00 AM	Lalitpur	Khumaltar SRT	Treated	Clear	4.3	<5	7.34	54.7	16	14	0.1	0.02	6	0.2	0	Satisfactory
110	2080/04/10	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.9	<5	7.09	49.6	12	14	0.1	0.02		0.9	0	Satisfactory
111	2080/04/10	15:00	Baneshwor	Minbhawan SRT	Treated	Clear	3.9	<5	7.4	50.7	16	14	0.1	0.02	6	0.2	0	Satisfactory
112	2080/04/10	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	7.14	53.3	12	14	0.1	0.02	6	1.0	0	Satisfactory
113	2080/04/10	11:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.68	275.6	94	70	0.3	1.5	10	0.2	0	Satisfactory
114	2080/04/10	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	6.67	277	94	70	0.3	1.5	10	0.1	0	Satisfactory
115	2080/04/10	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	6.95	283.8	100	72	0.3	1.5	12	0.4	0	Satisfactory
116	2080/04/10	11:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.7	<5	7.14	39	14	12	0.1	0.02	6	0.7	0	Satisfactory
117	2080/04/10	15:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	7.11	37	14	12	0.1	0.02	6	0.8	0	Satisfactory
118	2080/04/10	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.6	<5	7.5	35.8	10	12	0.1	0.02	6	0.3	0	Satisfactory
119	2080/04/10	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.3	36.1	10	12	0.1	0.02	6	0.3	0	Satisfactory
120	2080/04/10	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.29	33.7	10	12	0.1	0.02	6	0.2	0	Satisfactory
121	2080/04/10	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	7.23	33.17	10	12	0.1	0.02	6	0.2	0	Satisfactory
122	2080/04/10	17:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.5	<5	7.84	399	60	134	0.1	0.02	10	0.9	0	Satisfactory
123	2080/04/11	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.92	42.2	12	14	0.1	0.02	6	0.7	0	Satisfactory
124	2080/04/11	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.69	56.2	16	14	0.1	0.02	6	0.9	0	Satisfactory
125	2080/04/11	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.16	53.2	12	14	0.2	0.02	6	0.6	0	Satisfactory
126	2080/04/11	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.09	52.6	12	14	0.1	0.02	6	0.6	0	Satisfactory

127	2080/04/11	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.2	<5	6.65	271.9	94	60	0.3	1.5	12	0.1	0	Satisfactory
128	2080/04/11	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.1	<5	6.64	268.1	92	60	0.3	1.5	14	0.4	0	Satisfactory
129	2080/04/11	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.1	<5	6.65	268	92	60	0.3	1.5	14	0.4	0	Satisfactory
130	2080/04/11	11:15	Maharajgunj	Bansbari WTP	Treated	Clear	1.1	<5	7.44	42	12	12	0.1	0.02	6	0.7	0	Satisfactory
131	2080/04/11	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	7.07	42	12	12	0.1	0.02	6	0.6	0	Satisfactory
132	2080/04/11	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.3	<5	7.01	34.1	10	12	0.1	0.02	6	0.3	0	Satisfactory
133	2080/04/11	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.2	<5	7.3	34.2	10	12	0.1	0.02	6	0.3	0	Satisfactory
134	2080/04/11	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.0	<5	6.5	33.8	10	12	0.1	0.02	6	0.2	0	Satisfactory
135	2080/04/11	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.1	<5	7.3	36.7	10	12	0.1	0.02	6	0.2	0	Satisfactory
136	2080/04/11	17:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.9	<5	8.02	415	64	140	0.1	0.02	12	0.8	0	Satisfactory
137	2080/04/12	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.5	<5	6.99	50.8	12	14	0.1	0.02	6	0.7	0	Satisfactory
138	2080/04/12	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	8.08	90.08	26	14	0.1	0.02	6	1.0	0	Satisfactory
139	2080/04/12	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.19	72.9	14	16	0.3	0.02	6	1.0	0	Satisfactory
140	2080/04/12	15:00	Chetrapati	Balaju SRT	Treated	Clear	2.3	<5	7.48	78.9	14	16	0.1	0.02	6	0.3	0	Satisfactory
141	2080/04/12	16:00	Lalitpur	Khumaltar SRT	Treated	Clear	2.5	<5	6.55	61.8	12	16	0.1	0.02	6	0.3	0	Satisfactory
142	2080/04/12	17:00	Baneshwor	Minbhawan SRT	Treated	Clear	5.0	<5	6.51	60.1	14	16	0.1	0.02	6	0.2	0	Satisfactory
143	2080/04/12	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.3	<5	6.83	260.4	92	60	0.3	1.5	10	0.1	0	Satisfactory
144	2080/04/12	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.2	<5	6.7	258.7	90	60	0.3	1.5	12	0.1	0	Satisfactory
145	2080/04/12	14:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.2	<5	6.7	258	90	60	0.3	1.5	12	0.2	0	Satisfactory
146	2080/04/12	11:35	Maharajgunj	Bansbari WTP	Treated	Clear	1.0	<5	7.09	42	14	14	0.1	0.02	6	1.0	0	Satisfactory
147	2080/04/12	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.6	<5	7.14	37	12	12	0.1	0.02	6	1.0	0	Satisfactory
148	2080/04/12	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.21	38.3	10	12	0.1	0.02	6	0.1	0	Satisfactory
149	2080/04/12	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.0	<5	7.7	38	10	12	0.1	0.02	6	0.2	0	Satisfactory
150	2080/04/12	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.9	<5	7.19	40.9	12	14	0.1	0.02	6	0.1	0	Satisfactory
151	2080/04/12	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.1	<5	7.3	41.6	12	14	0.1	0.02	6	0.4	0	Satisfactory
152	2080/04/12	17:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.8	<5	7.94	406	60	136	0.1	0.02	10	0.9	0	Satisfactory
153	2080/04/13	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	1.1	<5	7.06	38	14	14	0.1	0.02	6	0.8	0	Satisfactory
154	2080/04/13	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	7.15	35	12	12	0.1	0.02	6	0.8	0	Satisfactory
155	2080/04/14	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.65	52.5	14	16	0.1	0.02	6	0.2	0	Satisfactory
156	2080/04/14	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.1	<5	7.29	58.9	12	14	0.1	0.02	6	1.0	0	Satisfactory
157	2080/04/14	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.5	<5	8.5	87.2	14	14	0.1	0.02	6	1.0	0	Satisfactory
158	2080/04/14	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	7.2	63.7	16	14	0.1	0.02	6	1.0	0	Satisfactory
159	2080/04/14	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.7	<5	7.13	52.3	14	12	0.1	0.02	6	0.6	0	Satisfactory
160	2080/04/14	13:00	Kirtipur	Kritipur SRT	Treated	Clear	5.0	<5	6.94	132.9	26	20	0.3	0.02	6	1.0	0	Satisfactory
161	2080/04/14	14:00	Baneshwor	Minbhawan SRT	Treated	Clear	4.7	<5	7.12	67.3	16	14	0.1	0.02	8	1.0	0	Satisfactory
162	2080/04/14	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.21	54.3	14	12	0.1	0.02	6	0.6	0	Satisfactory
163	2080/04/14	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.8	<5	6.7	254.6	90	60	0.3	1.5	10	0.1	0	Satisfactory
164	2080/04/14	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.1	<5	6.67	276.9	92	64	0.3	1.5	14	0.6	0	Satisfactory
165	2080/04/14	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.1	<5	6.66	276.6	92	64	0.3	1.5	14	0.6	0	Satisfactory
166	2080/04/14	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.12	43	12	12	0.1	0.02	6	0.7	0	Satisfactory
167	2080/04/14	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.13	41	12	12	0.1	0.02	6	0.9	0	Satisfactory
168	2080/04/14	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	7.4	41.7	12	14	0.1	0.02	6	0.1	0	Satisfactory
169	2080/04/14	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	6.62	40.4	12	14	0.1	0.02	6	0.7	0	Satisfactory
170	2080/04/14	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.08	39.2	12	14	0.1	0.02	6	0.6	0	Satisfactory
171	2080/04/14	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.4	40.1	12	14	0.1	0.02	6	0.7	0	Satisfactory
172	2080/04/14	17:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.0	<5	8.09	430	64	146	0.1	0.02	12	0.1	0	Satisfactory
173	2080/04/15	3:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	6.52	50.4	10	12	0.1	0.02	6	0.7	0	Satisfactory

174	2080/04/15	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.2	<5	6.73	282	96	74	0.3	1.5	18	0.9	0	Satisfactory
175	2080/04/15	13:45	Madhyapur Thimi	Bode WTP	Treated	Clear	2.1	<5	6.64	281	96	74	0.3	1.5	16	0.6	0	Satisfactory
176	2080/04/15	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.1	<5	6.64	281.2	96	74	0.3	1.5	16	0.6	0	Satisfactory
177	2080/04/15	11:20	Maharajgunj	Bansbari WTP	Treated	Clear	1.2	<5	7.10	37	12	12	0.1	0.02	6	0.8	0	Satisfactory
178	2080/04/15	15:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	7.13	40	14	14	0.1	0.02	6	0.7	0	Satisfactory
179	2080/04/15	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	7.33	38.1	12	14	0.1	0.02	6	0.2	0	Satisfactory
180	2080/04/15	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	7.3	39.6	12	14	0.1	0.02	6	0.3	0	Satisfactory
181	2080/04/15	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	7.06	33.2	12	14	0.1	0.02	6	0.6	0	Satisfactory
182	2080/04/15	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	7.1	33.3	12	14	0.1	0.02	6	0.6	0	Satisfactory
183	2080/04/15	17:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.0	<5	8.14	340	62	150	0.1	0.02	14	0.7	0	Satisfactory
184	2080/04/16	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.5	<5	7.09	68.3	14	12	0.1	0.02	6	1.0	0	Satisfactory
185	2080/04/16	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.12	46.4	14	12	0.1	0.02	6	1.0	0	Satisfactory
186	2080/04/16	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.5	44.5	14	12	0.1	0.02	6	1.0	0	Satisfactory
187	2080/04/16	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.83	34.9	12	14	0.1	0.02	6	0.2	0	Satisfactory
188	2080/04/16	1:05	Tripureshwor	Anamnagar SRT	Treated	Clear	4.6	<5	7.23	39.61	16	14	0.1	0.02	6	0.5	0	Satisfactory
189	2080/04/16	1:50	Baneshwor	Minbhawan SRT	Treated	Clear	4.8	<5	7.14	37.5	16	12	0.1	0.02	6	0.4	0	Satisfactory
190	2080/04/16	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.1	<5	6.93	252	90	68	0.3	1.5	14	0.4	0	Satisfactory
191	2080/04/16	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.1	<5	6.76	252	90	68	0.3	1.5	16	0.5	0	Satisfactory
192	2080/04/16	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.0	<5	6.76	252	88	68	0.3	1.5	14	0.4	0	Satisfactory
193	2080/04/16	11:55	Maharajgunj	Bansbari WTP	Treated	Clear	1.3	<5	7.07	39	12	12	0.1	0.02	6	0.7	0	Satisfactory
194	2080/04/16	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.14	37	12	12	0.1	0.02	6	0.5	0	Satisfactory
195	2080/04/16	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	6.5	51.8	12	14	0.1	0.02	6	1.0	0	Satisfactory
196	2080/04/16	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	6.8	36.1	12	14	0.1	0.02	6	0.8	0	Satisfactory
197	2080/04/16	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.0	<5	6.9	34.6	12	14	0.1	0.02	6	0.2	0	Satisfactory
198	2080/04/16	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.2	<5	6.5	39.2	12	14	0.1	0.02	6	0.9	0	Satisfactory
199	2080/04/16	17:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.8	<5	8.12	448	62	144	0.1	0.02	20	1.0	0	Satisfactory
200	2080/04/17	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.7	<5	7.36	51.5	14	12	0.1	0.02	6	0.1	0	Satisfactory
201	2080/04/17	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.6	<5	7.15	58.6	14	12	0.1	0.02	6	0.1	0	Satisfactory
202	2080/04/17	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.1	<5	7.16	59.2	14	12	0.1	0.02	6	0.7	0	Satisfactory
203	2080/04/17	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.13	55.7	14	10	0.1	0.02	6	0.4	0	Satisfactory
204	2080/04/17	12:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.57	281.9	96	74	0.3	1.5	16	1.0	0	Satisfactory
205	2080/04/17	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.56	280	96	74	0.3	1.5	16	0.9	0	Satisfactory
206	2080/04/17	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	6.94	40	12	14	0.1	0.02	6	0.5	0	Satisfactory
207	2080/04/17	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	6.91	35	12	12	0.1	0.02	6	0.7	0	Satisfactory
208	2080/04/17	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.1	<5	7.3	44	12	14	0.1	0.02	6	0.1	0	Satisfactory
209	2080/04/17	17:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.5	<5	7.2	43.5	12	14	0.1	0.02	6	0.3	0	Satisfactory
210	2080/04/17	10:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.7	<5	8.07	428	58	138	0.1	0.02	16	1.0	0	Satisfactory
211	2080/04/18	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.0	<5	7.15	37.05	14	12	0.1	0.02	6	1.0	0	Satisfactory
212	2080/04/18	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.0	<5	7.5	37.3	14	12	0.1	0.02	6	0.3	0	Satisfactory
213	2080/04/18	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.3	<5	6.5	32.1	12	8	0.1	0.02	6	0.1	0	Satisfactory
214	2080/04/18	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.5	<5	8.5	74.1	20	12	0.1	0.02	6	1.0	0	Satisfactory
215	2080/04/18	12:30	Lalitpur	Khumaltar SRT	Treated	Clear	0.9	<5	7.53	54.2	18	14	0.1	0.02	6	0.1	0	Satisfactory
216	2080/04/18	10:45	Madhyapur Thimi	Bode WTP	Treated	Clear	2.0	<5	6.6	269	90	70	0.3	1.5	12	0.2	0	Satisfactory
217	2080/04/18	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.0	<5	6.59	280.9	96	74	0.3	1.5	14	0.6	0	Satisfactory
218	2080/04/18	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.0	<5	6.6	278	94	76	0.3	1.5	14	0.5	0	Satisfactory
219	2080/04/18	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	6.94	36	12	12	0.1	0.02	6	0.6	0	Satisfactory
220	2080/04/18	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	6.93	36	12	12	0.1	0.02	6	0.9	0	Satisfactory

221	2080/04/18	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.3	44.1	12	14	0.1	0.02	6	0.2	0	Satisfactory
222	2080/04/18	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.1	<5	7.2	42.1	12	14	0.1	0.02	6	0.3	0	Satisfactory
223	2080/04/18	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.5	<5	7.16	41.2	12	14	0.1	0.02	6	0.3	0	Satisfactory
224	2080/04/18	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.9	<5	7.99	41.5	12	14	0.1	0.02	6	0.1	0	Satisfactory
225	2080/04/18	12:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.5	<5	8.26	459	62	142	0.1	0.02	16	0.8	0	Satisfactory
226	2080/04/19	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.0	<5	6.63	35.6	12	10	0.1	0.02	6	0.1	0	Satisfactory
227	2080/04/19	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	6.64	36.5	10	12	0.1	0.02	6	1.0	0	Satisfactory
228	2080/04/19	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	6.58	39.7	10	14	0.1	0.02	6	0.9	0	Satisfactory
229	2080/04/19	1:00	Lalitpur	Khumaltar SRT	Treated	Clear	3.8	<5	7.54	59.9	14	16	0.1	0.02	6	0.1	0	Satisfactory
230	2080/04/19	10:15	Tripureshwor	Anamnagar SRT	Treated	Clear	3.3	<5	7.48	48	14	16	0.1	0.02	6	0.1	0	Satisfactory
231	2080/04/19	12:30	Baneshwor	Minbhawan SRT	Treated	Clear	5.0	<5	7.3	49.4	14	16	0.1	0.02	6	0.1	0	Satisfactory
232	2080/04/19	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.0	<5	6.7	279.5	94	76	0.3	1.5	14	0.3	0	Satisfactory
233	2080/04/19	10:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.11	34	10	12	0.1	0.02	6	0.7	0	Satisfactory
234	2080/04/19	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.15	36	12	12	0.1	0.02	6	0.7	0	Satisfactory
235	2080/04/19	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.34	39.26	12	14	0.1	0.02	6	0.2	0	Satisfactory
236	2080/04/19	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	7.29	36.28	12	14	0.1	0.02	6	0.3	0	Satisfactory
237	2080/04/19	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	6.7	42.1	12	14	0.1	0.02	6	0.3	0	Satisfactory
238	2080/04/19	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.5	<5	7.3	43.1	12	14	0.1	0.02	6	0.2	0	Satisfactory
239	2080/04/19	1:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.0	<5	7.95	453	60	140	0.1	0.02	16	1.0	0	Satisfactory
240	2080/04/20	10:15	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.8	<5	7.18	31.5	14	12	0.1	0.02	6	0.1	0	Satisfactory
241	2080/04/20	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	6.95	36	12	12	0.1	0.02	6	0.7	0	Satisfactory
242	2080/04/20	14:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	6.88	36	12	12	0.1	0.02	6	0.7	0	Satisfactory
243	2080/04/20	11:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	7.3	44	12	14	0.1	0.02	6	0.4	0	Satisfactory
244	2080/04/20	13:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.5	37.1	12	14	0.1	0.02	6	0.2	0	Satisfactory
245	2080/04/20	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.5	<5	7.5	41.2	12	14	0.1	0.02	6	0.2	0	Satisfactory
246	2080/04/21	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	6.94	38.1	12	10	0.1	0.02	4	0.5	0	Satisfactory
247	2080/04/21	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.6	<5	8.5	95.7	22	14	0.1	0.02	6	1.0	0	Satisfactory
248	2080/04/21	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	6.88	36.94	12	10	0.1	0.02	6	0.5	0	Satisfactory
249	2080/04/21	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.0	<5	7.18	38.4	14	12	0.1	0.02	6	0.8	0	Satisfactory
250	2080/04/21	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.0	<5	6.62	267	90	70	0.3	1.5	14	0.6	0	Satisfactory
251	2080/04/21	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.0	<5	6.62	269	90	70	0.3	1.5	14	0.6	0	Satisfactory
252	2080/04/21	10:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	6.92	42	12	14	0.1	0.02	6	0.5	0	Satisfactory
253	2080/04/21	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	6.91	41	12	14	0.1	0.02	6	0.6	0	Satisfactory
254	2080/04/21	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.45	39.5	12	14	0.1	0.02	6	0.2	0	Satisfactory
255	2080/04/21	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	7.71	39.6	12	14	0.1	0.02	6	0.4	0	Satisfactory
256	2080/04/21	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	7.55	42	12	14	0.1	0.02	6	0.3	0	Satisfactory
257	2080/04/21	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.2	<5	7.46	38.2	12	14	0.1	0.02	6	0.2	0	Satisfactory
258	2080/04/21	1:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.7	<5	7.95	418	58	142	0.1	0.02	16	1.0	0	Satisfactory
259	2080/04/22	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.7	<5	7.6	42.9	18	12	0.1	0.02	6	0.8	0	Satisfactory
260	2080/04/22	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.1	<5	7.42	41.2	14	12	0.1	0.02	6	0.3	0	Satisfactory
261	2080/04/22	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.0	<5	7.4	41.9	14	12	0.1	0.02	6	0.4	0	Satisfactory
262	2080/04/22	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	8.02	51.1	20	14	0.1	0.02	6	0.7	0	Satisfactory
263	2080/04/22	1:00	Lalitpur	Khumaltar SRT	Treated	Clear	5.0	<5	7.61	55.3	16	14	0.1	0.02	6	0.1	0	Satisfactory
264	2080/04/22	11:00	Baneshwor	Minbhawan SRT	Treated	Clear	5.0	<5	7.47	57.21	16	14	0.1	0.02	6	0.1	0	Satisfactory
265	2080/04/22	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.0	<5	6.64	258	88	68	0.3	1.5	14	0.5	0	Satisfactory
266	2080/04/22	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.0	<5	6.64	262	88	68	0.3	1.5	14	0.7	0	Satisfactory
267	2080/04/22	11:40	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	6.92	35	10	12	0.1	0.02	6	1.0	0	Satisfactory

268	2080/04/22	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	6.87	38	12	12	0.1	0.02	6	0.8	0	Satisfactory
269	2080/04/22	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.49	40.6	12	14	0.1	0.02	6	0.3	0	Satisfactory
270	2080/04/22	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.1	<5	7.3	42.1	12	14	0.1	0.02	6	0.3	0	Satisfactory
271	2080/04/22	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.2	<5	7.4	39.8	12	14	0.1	0.02	6	0.1	0	Satisfactory
272	2080/04/22	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.5	39.8	12	14	0.1	0.02	6	0.3	0	Satisfactory
273	2080/04/22	1:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	3.0	<5	7.84	439	60	146	0.1	0.02	16	0.8	0	Satisfactory
274	2080/04/23	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	6.66	38.8	12	14	0.1	0.02	6	0.3	0	Satisfactory
275	2080/04/23	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.53	74.8	16	14	0.1	0.02	6	1.0	0	Satisfactory
276	2080/04/23	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.16	72.4	12	14	0.2	0.02	6	0.8	0	Satisfactory
277	2080/04/23	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	6.84	67.5	10	14	0.3	0.02	6	0.9	0	Satisfactory
278	2080/04/23	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.2	<5	6.75	276.4	90	70	0.3	1.5	14	0.1	0	Satisfactory
279	2080/04/23	13:40	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	6.84	269.4	90	68	0.3	1.5	14	0.1	0	Satisfactory
280	2080/04/23	11:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.7	<5	7.13	36	10	12	0.1	0.02	6	0.5	0	Satisfactory
281	2080/04/23	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.8	<5	7.11	37	12	12	0.1	0.02	6	0.7	0	Satisfactory
282	2080/04/23	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.7	<5	7.53	40.8	12	14	0.1	0.02	6	0.4	0	Satisfactory
283	2080/04/23	1:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	5.0	<5	7.96	421	58	136	0.1	0.02	14	0.8	0	Satisfactory
284	2080/04/24	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.23	58.7	14	12	0.1	0.02	6	1.0	0	Satisfactory
285	2080/04/24	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.29	42.8	14	12	0.1	0.02	22	0.3	0	Satisfactory
286	2080/04/24	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.6	<5	6.52	56.4	10	12	0.1	0.02	6	1.0	0	Satisfactory
287	2080/04/24	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.4	<5	6.5	52.3	10	14	0.1	0.02	6	1.0	0	Satisfactory
288	2080/04/24	1:00	Chetrapati	Balaju SRT	Treated	Clear	5.0	<5	7.74	52.3	16	14	0.2	0.02	6	0.2	0	Satisfactory
289	2080/04/24	2:00	Lalitpur	Khumaltar SRT	Treated	Clear	4.3	<5	7.63	53.4	16	14	0.1	0.02	6	0.1	0	Satisfactory
290	2080/04/24	3:00	Baneshwor	Minbhawan SRT	Treated	Clear	3.9	<5	7.45	49.6	16	14	0.1	0.02	6	0.2	0	Satisfactory
291	2080/04/24	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.66	321	96	82	0.3	1.5	18	1.0	0	Satisfactory
292	2080/04/24	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.5	283.2	100	60	0.3	1.5	12	0.1	0	Satisfactory
293	2080/04/24	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.52	280.7	90	70	0.3	1.5	10	0.1	0	Satisfactory
294	2080/04/24	11:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.6	<5	6.83	36	10	12	0.1	0.02	4	0.6	0	Satisfactory
295	2080/04/24	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	6.82	40	12	12	0.1	0.02	6	0.6	0	Satisfactory
296	2080/04/24	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.33	36.7	12	14	0.1	0.02	6	0.3	0	Satisfactory
297	2080/04/24	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.8	<5	6.9	41.3	12	14	0.1	0.02	6	0.8	0	Satisfactory
298	2080/04/24	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.2	<5	7.29	39.8	12	14	0.1	0.02	6	0.6	0	Satisfactory
299	2080/04/24	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.9	<5	7.3	39.3	12	14	0.1	0.02	6	0.1	0	Satisfactory
300	2080/04/24	2:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.9	<5	8.12	448	60	142	0.1	0.02	16	0.8	0	Satisfactory
301	2080/04/25	12:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.1	<5	7.57	43.8	16	12	0.1	0.02	6	0.8	0	Satisfactory
302	2080/04/25	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.8	<5	8.5	66.6	26	14	0.1	0.02	6	1.0	0	Satisfactory
303	2080/04/25	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.0	<5	7.38	38.8	16	12	0.1	0.02	6	0.1	0	Satisfactory
304	2080/04/25	1:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.0	<5	7.57	79.3	16	14	0.1	0.02	6	1.0	0	Satisfactory
305	2080/04/25	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.7	<5	7.34	48.3	14	12	0.1	0.02	6	1.0	0	Satisfactory
306	2080/04/25	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.4	<5	7.45	46.6	14	12	0.1	0.02	6	1.0	0	Satisfactory
307	2080/04/25	10:50	Madhyapur Thimi	Bode WTP	Treated	Clear	2.0	<5	6.55	286	92	70	0.3	1.5	14	0.4	0	Satisfactory
308	2080/04/25	10:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	6.84	41	12	12	0.1	0.02	6	0.9	0	Satisfactory
309	2080/04/25	15:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	6.81	43	12	14	0.1	0.02	6	0.9	0	Satisfactory
310	2080/04/25	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	5.0	<5	7.64	41.5	12	14	0.1	0.02	6	0.1	0	Satisfactory
311	2080/04/25	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	5.0	<5	7.98	44.1	12	14	0.1	0.02	6	0.1	0	Satisfactory
312	2080/04/25	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	4.0	<5	8.3	44.9	12	14	0.1	0.02	6	1.0	0	Satisfactory
313	2080/04/25	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	3.8	<5	7.4	42.9	12	14	0.1	0.02	6	0.1	0	Satisfactory
314	2080/04/25	2:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.4	<5	7.89	460	58	140	0.1	0.02	20	0.9	0	Satisfactory

315	2080/04/26	10:45	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	6.94	32.5	12	14	0.1	0.02	6	1.0	0	Satisfactory
316	2080/04/26	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.9	<5	6.98	34.9	12	14	0.1	0.02	6	1.0	0	Satisfactory
317	2080/04/26	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.28	33.4	12	10	0.1	0.02	6	1.0	0	Satisfactory
318	2080/04/26	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	6.83	31.3	10	12	0.1	0.02	6	1.0	0	Satisfactory
319	2080/04/26	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.1	<5	6.6	287.4	92	70	0.3	1.5	16	0.5	0	Satisfactory
320	2080/04/26	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.1	<5	6.6	284.2	100	78	0.3	1.5	16	0.7	0	Satisfactory
321	2080/04/26	10:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.14	37	12	12	0.1	0.02	4	1.0	0	Satisfactory
322	2080/04/26	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.11	38	12	12	0.1	0.02	4	0.9	0	Satisfactory
323	2080/04/26	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.14	37.5	12	14	0.1	0.02	6	0.6	0	Satisfactory
324	2080/04/26	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.2	<5	7.4	36.2	12	14	0.1	0.02	6	0.9	0	Satisfactory
325	2080/04/26	13:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.2	<5	7.4	36.5	12	14	0.1	0.02	6	1.0	0	Satisfactory
326	2080/04/26	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.1	<5	6.93	36.7	12	14	0.1	0.02	6	0.5	0	Satisfactory
327	2080/04/26	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.8	<5	7.3	34.8	12	14	0.1	0.02	6	0.7	0	Satisfactory
328	2080/04/26	2:00	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.0	<5	8.13	430	56	138	0.1	0.02	14	1.0	0	Satisfactory
329	2080/04/27	11:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.9	<5	7.13	38	12	14	0.1	0.02	6	0.7	0	Satisfactory
330	2080/04/27	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.7	<5	7.10	40	12	14	0.1	0.02	6	0.6	0	Satisfactory
331	2080/04/27	11:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.4	<5	6.5	31.2	12	14	0.1	0.02	6	0.1	0	Satisfactory
332	2080/04/27	13:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	6.5	32.4	12	14	0.1	0.02	6	0.1	0	Satisfactory
333	2080/04/27	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.1	<5	6.7	33.4	12	14	0.1	0.02	6	0.1	0	Satisfactory
334	2080/04/28	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.21	49.7	12	14	0.2	0.02	6	0.9	0	Satisfactory
335	2080/04/28	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.73	66.4	16	14	0.2	0.02	6	1.0	0	Satisfactory
336	2080/04/28	11:10	Tripureshwor	Anamnagar SRT	Treated	Clear	2.9	<5	7.38	52.7	14	16	0.1	0.02	6	0.1	0	Satisfactory
337	2080/04/28	12:10	Lalitpur	Khumaltar SRT	Treated	Clear	4.6	<5	7.67	46.8	14	16	0.1	0.02	6	0.1	0	Satisfactory
338	2080/04/28	11:23	Baneshwor	Minbhawan SRT	Treated	Clear	2.0	<5	7.4	46.6	14	16	0.1	0.02	6	0.1	0	Satisfactory
339	2080/04/28	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.78	36.4	12	14	0.2	0.02	6	1.0	0	Satisfactory
340	2080/04/28	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.31	47.5	14	16	0.3	0.02	6	1.0	0	Satisfactory
341	2080/04/28	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	6.68	279	100	60	0.3	1.5	12	0.1	0	Satisfactory
342	2080/04/28	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	6.7	272	100	64	0.3	1.5	14	0.3	0	Satisfactory
343	2080/04/28	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	6.6	294	100	70	0.3	1.5	14	0.3	0	Satisfactory
344	2080/04/28	10:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.9	<5	6.92	38	14	14	0.1	0.02	6	0.6	0	Satisfactory
345	2080/04/28	14:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.8	<5	6.74	42	14	16	0.1	0.02	6	1.0	0	Satisfactory
346	2080/04/28	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.2	<5	6.7	38.1	12	14	0.1	0.02	6	0.4	0	Satisfactory
347	2080/04/28	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.2	<5	6.5	37.8	12	14	0.1	0.02	6	0.3	0	Satisfactory
348	2080/04/28	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.1	<5	6.7	34.6	12	14	0.1	0.02	6	0.1	0	Satisfactory
349	2080/04/28	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.8	<5	7.5	35.6	12	14	0.1	0.02	6	0.1	0	Satisfactory
350	2080/04/28	12:10	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.1	<5	7.98	409	54	134	0.1	0.02	12	0.9	0	Satisfactory
351	2080/04/29	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.45	41.4	16	14	0.1	0.02	6	0.1	0	Satisfactory
352	2080/04/29	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5.0	<5	7.65	58.8	16	14	0.1	0.02	6	1.0	0	Satisfactory
353	2080/04/29	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.9	<5	7.45	51.1	14	16	0.1	0.02	6	1.0	0	Satisfactory
354	2080/04/29	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.9	<5	7.49	50.2	14	16	0.1	0.02	6	1.0	0	Satisfactory
355	2080/04/29	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.3	<5	6.68	283.9	100	66	0.3	1.5	12	0.1	0	Satisfactory
356	2080/04/29	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	6.7	287.2	100	70	0.3	1.5	14	0.4	0	Satisfactory
357	2080/04/29	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.6	<5	6.7	279	100	68	0.3	1.5	12	0.1	0	Satisfactory
358	2080/04/29	11:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.9	<5	7.13	52	16	14	0.1	0.02	6	0.9	0	Satisfactory
359	2080/04/29	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	6.92	43	14	14	0.1	0.02	6	0.7	0	Satisfactory
360	2080/04/29	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.8	<5	7.2	43.6	12	14	0.1	0.02	6	0.1	0	Satisfactory
361	2080/04/29	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.2	<5	7.7	48.3	12	14	0.1	0.02	6	0.1	0	Satisfactory



362	2080/04/29	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.2	<5	6.8	45.6	12	14	0.1	0.02	6	0.1	0	Satisfactory
363	2080/04/29	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.6	<5	7.1	42.1	12	14	0.1	0.02	6	0.1	0	Satisfactory
364	2080/04/29	12:10	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.4	<5	7.97	424	54	136	0.1	0.02	14	1.0	0	Satisfactory
365	2080/04/30	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	7.71	48.6	16	14	0.1	0.02	6	1.0	0	Satisfactory
366	2080/04/30	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	7.96	54.5	18	14	0.1	0.02	6	1.0	0	Satisfactory
367	2080/04/30	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.9	<5	7.81	50.6	18	14	0.1	0.02	6	1.0	0	Satisfactory
368	2080/04/30	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.1	<5	7.59	48.4	16	14	0.1	0.02	6	0.9	0	Satisfactory
369	2080/04/30	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.3	<5	6.65	255	90	62	0.3	1.5	12	0.1	0	Satisfactory
370	2080/04/30	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	6.67	258.1	90	62	0.3	1.5	12	0.1	0	Satisfactory
371	2080/04/30	16:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.67	263.7	90	64	0.3	1.5	12	0.1	0	Satisfactory
372	2080/04/30	11:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	6.94	48	16	16	0.1	0.02	6	0.7	0	Satisfactory
373	2080/04/30	15:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	6.91	52	16	16	0.1	0.02	6	0.6	0	Satisfactory
374	2080/04/30	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.7	<5	7.33	45.3	12	14	0.1	0.02	6	0.4	0	Satisfactory
375	2080/04/30	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.4	45.1	12	14	0.1	0.02	6	0.2	0	Satisfactory
376	2080/04/30	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	7.5	45.3	12	14	0.1	0.02	6	0.3	0	Satisfactory
377	2080/04/30	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.43	34.7	12	14	0.1	0.02	6	0.1	0	Satisfactory
378	2080/04/30	12:10	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.8	<5	8.26	441	58	138	0.1	0.02	16	0.7	0	Satisfactory
379	2080/04/31	6:55	Bhaktapur	Katunje SRT	Treated	Clear	5.0	<5	7.8	74.5	20	20	0.1	0.02	6	0.2	0	Satisfactory
380	2080/04/31	12:00	Bhaktapur	Katunje SRT	Treated	Clear	3.7	<5	7.35	69.4	24	20	0.1	0.02	6	0.1	0	Satisfactory
381	2080/04/31	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	7.46	45.6	16	14	0.1	0.02	6	1.0	0	Satisfactory
382	2080/04/31	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.3	<5	7.82	56.4	18	14	0.1	0.02	6	1.0	0	Satisfactory
383	2080/04/31	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.1	<5	7.81	53.9	18	14	0.1	0.02	6	1.0	0	Satisfactory
384	2080/04/31	11:15	Tripureshwor	Anamnagar SRT	Treated	Clear	0.4	<5	7.73	66.1	10	8	0.1	0.02	6	0.5	0	Satisfactory
385	2080/04/31	12:10	Lalitpur	Khumaltar SRT	Treated	Clear	1.1	<5	7.88	70.1	12	10	0.1	0.02	8	0.2	0	Satisfactory
386	2080/04/31	11:30	Baneshwor	Minbhawan SRT	Treated	Clear	3.0	<5	7.85	66.9	12	10	0.1	0.02	8	0.1	0	Satisfactory
387	2080/04/31	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	7.6	45.2	16	14	0.1	0.02	6	1.0	0	Satisfactory
388	2080/04/31	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.63	272.8	92	70	0.3	1.5	14	0.5	0	Satisfactory
389	2080/04/31	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.64	263	90	68	0.3	1.5	14	0.5	0	Satisfactory
390	2080/04/31	15:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.63	266	90	68	0.3	1.5	14	0.4	0	Satisfactory
391	2080/04/31	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	6.85	34	12	12	0.1	0.02	6	0.5	0	Satisfactory
392	2080/04/31	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	6.71	36	12	12	0.1	0.02	6	0.8	0	Satisfactory
393	2080/04/31	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	7.35	38.2	12	14	0.1	0.02	6	0.1	0	Satisfactory
394	2080/04/31	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.38	34.6	12	14	0.1	0.02	6	0.1	0	Satisfactory
395	2080/04/31	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.1	<5	7.51	32.7	12	14	0.1	0.02	6	0.1	0	Satisfactory
396	2080/04/31	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.5	36.2	12	14	0.1	0.02	6	0.1	0	Satisfactory
397	2080/04/31	12:10	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.8	<5	8.26	405	54	134	0.1	0.02	10	0.8	0	Satisfactory
398	2080/04/32	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	7.3	50.8	14	12	0.1	0.02	6	0.3	0	Satisfactory
399	2080/04/32	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	7.28	44.3	14	12	0.1	0.02	6	0.9	0	Satisfactory
400	2080/04/32	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.8	<5	7.28	51.5	14	12	0.1	0.02	6	1.0	0	Satisfactory
401	2080/04/32	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	7.21	48.6	14	12	0.1	0.02	6	0.3	0	Satisfactory
402	2080/04/32	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.0	<5	6.95	272	96	66	0.3	1.5	14	0.3	0	Satisfactory
403	2080/04/32	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.2	<5	6.85	265	94	64	0.3	1.5	14	0.1	0	Satisfactory
404	2080/04/32	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.3	<5	6.82	272	96	66	0.3	1.5	14	0.1	0	Satisfactory
405	2080/04/32	10:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.7	<5	6.84	36	12	12	0.1	0.02	6	0.6	0	Satisfactory
406	2080/04/32	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	6.94	38	12	14	0.1	0.02	6	0.9	0	Satisfactory
407	2080/04/32	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	6.8	42.7	12	14	0.1	0.02	6	0.1	0	Satisfactory
408	2080/04/32	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.2	<5	7.3	42.8	12	14	0.1	0.02	6	0.1	0	Satisfactory

409	2080/04/32	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.6	30.5	12	14	0.1	0.02	6	0.1	0	Satisfactory
410	2080/04/32	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.4	44.6	12	14	0.1	0.02	6	0.1	0	Satisfactory
411	2080/04/32	12:10	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.8	<5	8.14	435	56	140	0.1	0.02	16	1.0	0	Satisfactory