

**KATHMANDU UPATYAKA KHANEPANI LIMITED**  
**Water / Waste Water Quality Assurance Division , Mahankalchaur WTP WTP WTP**  
**Laboratory Record Of Chemical & Bacteriological Analysis Of Water**  
**Kartik 2080**

S.No.	Date	Time	Branch	Location	Sample taken	Appearance	Turbidity	Colour	p <sup>H</sup>	E.C.	Total Alkalinity	Total Hardness	Total Iron	Total Ammonia	Chloride	F.R.C.	Total Coliforms	Remarks
							(NTU)	(TCU)		µs/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	CFU/100ml	
							5	5	6.5-8.5	1500		500	0.3 (3)	1.5	250	0.1-0.5	0 in 95% Samples	
1	2080/07/01	10:00	Lalitpur	Sainbu WTP	Treated	Clear	0.7	<5	8.0	253	50	126	0.1	0.02	6	0.7	0	Satisfactory
2	2080/07/01	11:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	34	10	10	0.1	0.02	4	0.9	0	Satisfactory
3	2080/07/01	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	37	12	12	0.1	0.02	4	0.9	0	Satisfactory
4	2080/07/01	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	3.8	<5	7.2	246	66	50	0.3	1.8	12	0.1	0	Satisfactory
5	2080/07/01	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.9	<5	7.1	243	66	50	0.3	1.8	12	0.1	0	Satisfactory
6	2080/07/01	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.2	<5	7.0	32	14	10	0.1	0.02	4	0.2	0	Satisfactory
7	2080/07/01	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.0	<5	7.2	31	14	10	0.1	0.02	4	0.1	0	Satisfactory
8	2080/07/01	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.4	31	14	10	0.1	0.02	4	0.9	0	Satisfactory
9	2080/07/01	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.1	<5	7.4	32	14	10	0.1	0.02	4	0.7	0	Satisfactory
10	2080/07/01	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	6.8	81	8	14	0.1	0.02	6	1.0	0	Satisfactory
11	2080/07/01	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.1	<5	7.2	65	12	14	0.1	0.02	6	0.8	0	Satisfactory
12	2080/07/01	2:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.1	<5	7.2	67	12	14	0.1	0.02	6	1.0	0	Satisfactory
13	2080/07/01	3:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.1	<5	7.0	68	10	14	0.1	0.02	6	1.0	0	Satisfactory
14	2080/07/02	10:00	Lalitpur	Sainbu WTP	Treated	Clear	1.2	<5	8.0	271	52	128	0.1	0.02	8	1.0	0	Satisfactory
15	2080/07/02	10:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	35	10	10	0.1	0.02	4	0.9	0	Satisfactory
16	2080/07/02	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	36	12	12	0.1	0.02	4	0.9	0	Satisfactory
17	2080/07/02	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.3	<5	7.2	34	14	10	0.1	0.02	4	1.0	0	Satisfactory
18	2080/07/02	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	7.1	28	14	10	0.1	0.02	4	0.2	0	Satisfactory
19	2080/07/02	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.0	30	14	10	0.1	0.02	4	1.0	0	Satisfactory
20	2080/07/02	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.3	29	14	10	0.1	0.02	4	1.0	0	Satisfactory
21	2080/07/02	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.2	<5	7.2	54	12	14	0.1	0.02	6	0.1	0	Satisfactory
22	2080/07/02	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.3	<5	7.4	53	14	12	0.1	0.02	6	0.1	0	Satisfactory
23	2080/07/02	2:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.7	<5	6.5	58	8	14	0.1	0.02	6	0.9	0	Satisfactory
24	2080/07/02	3:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.3	<5	7.3	68	14	12	0.1	0.02	6	0.7	0	Satisfactory
25	2080/07/03	10:00	Lalitpur	Sainbu WTP	Treated	Clear	2.2	<5	7.9	242	44	120	0.1	0.02	6	0.9	0	Satisfactory
26	2080/07/03	11:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.6	36	12	10	0.1	0.02	6	0.9	0	Satisfactory
27	2080/07/03	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	34	10	10	0.1	0.02	6	0.9	0	Satisfactory
28	2080/07/03	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.5	<5	6.9	31	14	10	0.1	0.02	4	0.5	0	Satisfactory
29	2080/07/03	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.3	<5	7.2	32	14	10	0.1	0.02	4	0.7	0	Satisfactory
30	2080/07/03	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.0	65	12	14	0.1	0.02	6	0.1	0	Satisfactory
31	2080/07/03	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.3	79	12	14	0.1	0.02	6	1.0	0	Satisfactory
32	2080/07/03	1:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.2	78	12	14	0.1	0.02	6	1.0	0	Satisfactory

33	2080/07/04	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.5	37	12	12	0.1	0.02	6	0.9	0	Satisfactory
34	2080/07/04	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	41	14	14	0.1	0.02	6	0.9	0	Satisfactory
35	2080/07/04	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.5	<5	7.2	29	14	10	0.1	0.02	4	0.5	0	Satisfactory
36	2080/07/04	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.2	30	14	10	0.1	0.02	4	0.2	0	Satisfactory
37	2080/07/04	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.3	29	14	10	0.1	0.02	4	1.0	0	Satisfactory
38	2080/07/04	12:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.3	58	14	12	0.1	0.02	6	0.1	0	Satisfactory
39	2080/07/05	10:40	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	35	10	10	0.1	0.02	4	0.7	0	Satisfactory
40	2080/07/05	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	38	14	14	0.1	0.02	6	0.7	0	Satisfactory
41	2080/07/05	11:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.1	28	14	10	0.1	0.02	4	0.2	0	Satisfactory
42	2080/07/05	14:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.2	30	14	10	0.1	0.02	4	0.6	0	Satisfactory
43	2080/07/05	11:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.5	<5	7.9	79	10	14	0.1	0.02	6	0.8	0	Satisfactory
44	2080/07/06	10:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	36	12	12	0.1	0.02	6	0.9	0	Satisfactory
45	2080/07/06	14:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	44	14	14	0.1	0.02	6	0.9	0	Satisfactory
46	2080/07/06	11:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.4	<5	7.1	27	14	10	0.1	0.02	4	0.3	0	Satisfactory
47	2080/07/06	13:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.5	<5	7.2	28	14	10	0.1	0.02	4	0.6	0	Satisfactory
48	2080/07/06	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.2	29	14	10	0.1	0.02	4	1.0	0	Satisfactory
49	2080/07/06	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.3	28	14	10	0.1	0.02	4	1.0	0	Satisfactory
50	2080/07/06	12:20	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.2	64	12	14	0.1	0.02	6	1.0	0	Satisfactory
51	2080/07/07	10:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	38	14	12	0.1	0.02	6	0.9	0	Satisfactory
52	2080/07/07	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	37	12	12	0.1	0.02	4	0.9	0	Satisfactory
53	2080/07/07	11:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.4	31	14	10	0.1	0.02	4	0.3	0	Satisfactory
54	2080/07/07	2:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.4	31	14	10	0.1	0.02	4	0.6	0	Satisfactory
55	2080/07/08	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	35	12	12	0.1	0.02	4	0.5	0	Satisfactory
56	2080/07/08	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	35	12	12	0.1	0.02	4	0.5	0	Satisfactory
57	2080/07/08	11:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.3	31	14	10	0.1	0.02	4	0.3	0	Satisfactory
58	2080/07/08	2:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.3	31	14	10	0.1	0.02	4	0.7	0	Satisfactory
59	2080/07/09	10:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.8	34	10	10	0.1	0.02	4	0.5	0	Satisfactory
60	2080/07/09	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.7	36	12	12	0.1	0.02	4	0.7	0	Satisfactory
61	2080/07/09	11:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.5	<5	7.2	28	14	10	0.1	0.02	4	0.2	0	Satisfactory
62	2080/07/09	3:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.5	<5	7.3	28	14	10	0.1	0.02	4	0.8	0	Satisfactory
63	2080/07/10	10:00	Lalitpur	Sainbu WTP	Treated	Clear	0.8	<5	8.0	269	52	128	0.1	0.02	8	1.0	0	Satisfactory
64	2080/07/10	10:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.3	36	12	12	0.1	0.02	6	0.5	0	Satisfactory
65	2080/07/10	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.3	36	12	12	0.1	0.02	6	0.7	0	Satisfactory
66	2080/07/10	10:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.5	<5	7.3	28	14	10	0.1	0.02	4	0.2	0	Satisfactory
67	2080/07/10	12:30	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.3	28	14	10	0.1	0.02	4	0.4	0	Satisfactory
68	2080/07/10	3:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.3	28	14	10	0.1	0.02	4	0.6	0	Satisfactory
69	2080/07/10	11:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.1	68	12	14	0.1	0.02	6	0.5	0	Satisfactory
70	2080/07/10	12:15	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.2	69	12	14	0.1	0.02	6	0.5	0	Satisfactory
71	2080/07/10	2:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.7	<5	7.2	67	12	14	0.1	0.02	6	0.3	0	Satisfactory
72	2080/07/11	11:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.3	35	10	10	0.1	0.02	6	0.7	0	Satisfactory
73	2080/07/11	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.4	37	12	12	0.1	0.02	4	0.7	0	Satisfactory
74	2080/07/11	11:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.2	27	14	10	0.1	0.02	4	0.1	0	Satisfactory
75	2080/07/11	1:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.2	<5	7.2	28	14	10	0.1	0.02	4	0.1	0	Satisfactory
76	2080/07/11	17:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.1	<5	7.4	79	14	12	0.1	0.02	6	0.7	0	Satisfactory
77	2080/07/12	10:00	Lalitpur	Sainbu WTP	Treated	Clear	1.1	<5	7.9	258	52	124	0.1	0.02	6	0.9	0	Satisfactory
78	2080/07/12	11:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.4	35	10	10	0.1	0.02	6	0.5	0	Satisfactory
79	2080/07/12	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.4	44	14	14	0.1	0.02	6	0.9	0	Satisfactory

80	2080/07/12	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	7.2	31	14	10	0.1	0.02	4	0.1	0	Satisfactory
81	2080/07/12	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.3	32	14	10	0.1	0.02	4	0.2	0	Satisfactory
82	2080/07/12	3:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.3	32	14	10	0.1	0.02	4	1.0	0	Satisfactory
83	2080/07/12	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.0	70	10	14	0.1	0.02	6	0.5	0	Satisfactory
84	2080/07/12	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.1	76	12	14	0.1	0.02	6	0.7	0	Satisfactory
85	2080/07/12	2:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.6	80	16	14	0.1	0.02	6	1.0	0	Satisfactory
86	2080/07/12	3:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.2	77	12	14	0.1	0.02	6	0.9	0	Satisfactory
87	2080/07/13	10:00	Lalitpur	Sainbu WTP	Treated	Clear	0.7	<5	8.1	274	50	124	0.1	0.02	8	1.0	0	Satisfactory
88	2080/07/13	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.4	35	10	10	0.1	0.02	6	0.7	0	Satisfactory
89	2080/07/13	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.4	36	12	12	0.1	0.02	6	0.9	0	Satisfactory
90	2080/07/13	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	4.0	<5	7.2	253	66	52	0.3	1.8	12	0.1	0	Satisfactory
91	2080/07/13	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.9	<5	7.2	266	66	54	0.3	1.8	14	0.1	0	Satisfactory
92	2080/07/13	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	6.8	29	14	10	0.1	0.02	4	0.2	0	Satisfactory
93	2080/07/13	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.1	29	14	10	0.1	0.02	4	0.3	0	Satisfactory
94	2080/07/13	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.1	30	14	10	0.1	0.02	4	1.0	0	Satisfactory
95	2080/07/13	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.2	32	12	10	0.1	0.02	6	0.1	0	Satisfactory
96	2080/07/13	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	8.3	46	22	12	0.1	0.02	6	1.0	0	Satisfactory
97	2080/07/13	2:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.4	45	14	12	0.1	0.02	6	0.6	0	Satisfactory
98	2080/07/13	3:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.9	<5	7.5	53	16	14	0.1	0.02	6	0.8	0	Satisfactory
99	2080/07/14	10:00	Lalitpur	Sainbu WTP	Treated	Clear	1.5	<5	8.0	260	52	120	0.1	0.02	6	0.8	0	Satisfactory
100	2080/07/14	10:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	35	12	12	0.1	0.02	6	0.7	0	Satisfactory
101	2080/07/14	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	41	14	14	0.1	0.02	6	0.7	0	Satisfactory
102	2080/07/14	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.3	<5	7.2	261	66	54	0.3	1.8	14	0.1	0	Satisfactory
103	2080/07/14	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.7	<5	7.2	257	64	52	0.3	1.8	14	0.1	0	Satisfactory
104	2080/07/14	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.7	<5	7.2	262	66	54	0.3	1.8	14	0.1	0	Satisfactory
105	2080/07/14	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.7	34	18	10	0.1	0.02	6	0.1	0	Satisfactory
106	2080/07/14	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.0	43	10	14	0.1	0.02	6	0.7	0	Satisfactory
107	2080/07/14	2:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.2	47	12	14	0.1	0.02	6	0.6	0	Satisfactory
108	2080/07/14	11:00	Tripureshor	Anamngar SRT	Treated	Clear	0.0	<5	7.3	46	14	12	0.1	0.02	6	1.0	0	Satisfactory
109	2080/07/14	12:10	Baneshwor	Minbhawan SRT	Treated	Clear	0.6	<5	6.9	41	10	14	0.1	0.02	6	1.0	0	Satisfactory
110	2080/07/14	12:25	Kirtipur	Kirtipur SRT	Treated	Clear	0.1	<5	6.6	48	8	14	0.1	0.02	6	1.0	0	Satisfactory
111	2080/07/14	12:45	Lalitpur	Khumaltar SRT	Treated	Clear	0.1	<5	7.4	53	14	12	0.1	0.02	6	0.8	0	Satisfactory
112	2080/07/14	1:15	Chhetrapati	Balaju SRT	Treated	Clear	1.0	<5	7.1	53	12	14	0.1	0.02	6	0.1	0	Satisfactory
113	2080/07/14	3:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.5	46	16	14	0.1	0.02	6	0.1	0	Satisfactory
114	2080/07/15	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	37	12	12	0.1	0.02	6	0.5	0	Satisfactory
115	2080/07/15	15:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	36	12	12	0.1	0.02	6	0.8	0	Satisfactory
116	2080/07/15	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	5.8	<5	6.9	251	66	50	0.3	1.8	12	0.1	0	Satisfactory
117	2080/07/15	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	5.2	<5	6.9	246	64	50	0.3	1.8	14	0.1	0	Satisfactory
118	2080/07/15	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	4.7	<5	6.9	243	64	50	0.3	1.8	14	0.1	0	Satisfactory
119	2080/07/15	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.8	<5	7.2	44	12	10	0.1	0.02	6	0.1	0	Satisfactory
120	2080/07/15	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.5	47	16	14	0.1	0.02	6	0.4	0	Satisfactory
121	2080/07/15	2:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.4	50	14	12	0.1	0.02	6	0.2	0	Satisfactory
122	2080/07/15	3:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.1	<5	7.4	48	14	12	0.1	0.02	6	0.2	0	Satisfactory
123	2080/07/16	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	35	10	10	0.1	0.02	6	0.7	0	Satisfactory
124	2080/07/16	15:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	35	12	12	0.1	0.02	6	0.8	0	Satisfactory
125	2080/07/16	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	4.2	<5	6.8	261	60	62	0.3	1.8	14	0.1	0	Satisfactory
126	2080/07/16	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	4.0	<5	6.9	244	58	60	0.3	1.8	12	0.1	0	Satisfactory

127	2080/07/16	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.7	<5	6.9	244	58	60	0.3	1.8	10	0.1	0	Satisfactory
128	2080/07/16	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.8	85	18	14	0.1	0.02	6	1.0	0	Satisfactory
129	2080/07/16	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.9	<5	7.9	66	20	14	0.1	0.02	6	1.0	0	Satisfactory
130	2080/07/16	2:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.9	60	20	14	0.1	0.02	6	1.0	0	Satisfactory
131	2080/07/16	3:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.9	66	20	14	0.1	0.02	6	1.0	0	Satisfactory
132	2080/07/17	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	35	10	10	0.1	0.02	6	0.7	0	Satisfactory
133	2080/07/17	15:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	37	12	12	0.1	0.02	6	0.7	0	Satisfactory
134	2080/07/17	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.6	<5	7.1	245	58	60	0.3	1.8	10	0.1	0	Satisfactory
135	2080/07/17	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.6	<5	7.1	143	58	60	0.3	1.8	10	0.1	0	Satisfactory
136	2080/07/17	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.9	<5	7.1	246	58	60	0.3	1.8	10	0.1	0	Satisfactory
137	2080/07/17	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.6	57	16	14	0.1	0.02	6	0.5	0	Satisfactory
138	2080/07/17	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	8.2	59	22	14	0.1	0.02	6	0.2	0	Satisfactory
139	2080/07/17	2:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.3	<5	8.1	69	22	14	0.1	0.02	6	0.3	0	Satisfactory
140	2080/07/18	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	36	12	12	0.1	0.02	6	0.7	0	Satisfactory
141	2080/07/18	15:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	37	14	14	0.1	0.02	6	0.7	0	Satisfactory
142	2080/07/19	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	34	10	10	0.1	0.02	6	0.7	0	Satisfactory
143	2080/07/19	16:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	37	14	12	0.1	0.02	6	0.7	0	Satisfactory
144	2080/07/19	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.9	<5	6.9	263	64	58	0.3	1.8	10	0.1	0	Satisfactory
145	2080/07/19	13:30	Madhyapur Thimi	Bode WTP	Treated	Clear	3.8	<5	6.9	264	64	58	0.3	1.8	10	0.1	0	Satisfactory
146	2080/07/19	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.0	51	10	14	0.1	0.02	6	0.9	0	Satisfactory
147	2080/07/19	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.2	43	12	14	0.1	0.02	6	0.2	0	Satisfactory
148	2080/07/19	2:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.3	59	14	12	0.1	0.02	6	1.0	0	Satisfactory
149	2080/07/19	3:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.5	59	16	12	0.1	0.02	6	1.0	0	Satisfactory
150	2080/07/20	10:00	Lalitpur	Sainbu WTP	Treated	Clear	0.5	<5	8.0	260	50	122	0.1	0.02	8	0.9	0	Satisfactory
151	2080/07/20	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	36	12	12	0.1	0.02	4	0.7	0	Satisfactory
152	2080/07/20	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	36	12	12	0.1	0.02	6	0.7	0	Satisfactory
153	2080/07/20	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.5	<5	6.9	251	60	58	0.3	1.8	10	0.1	0	Satisfactory
154	2080/07/20	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.2	<5	6.9	255	60	58	0.3	1.8	10	0.1	0	Satisfactory
155	2080/07/20	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.0	<5	6.8	260	60	58	0.3	1.8	10	0.1	0	Satisfactory
156	2080/07/20	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.2	<5	7.3	43	14	12	0.1	0.02	6	0.1	0	Satisfactory
157	2080/07/20	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.7	<5	7.4	44	14	12	0.1	0.02	6	0.1	0	Satisfactory
158	2080/07/20	2:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.3	<5	7.5	44	16	14	0.1	0.02	6	0.1	0	Satisfactory
159	2080/07/20	3:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.2	<5	7.8	52	18	14	0.1	0.02	6	1.0	0	Satisfactory
160	2080/07/20	11:35	Tripureshwor	Anamngar SRT	Treated	Clear	0.0	<5	7.7	48	18	12	0.1	0.02	6	0.8	0	Satisfactory
161	2080/07/20	11:50	Baneshwor	Minbhawan SRT	Treated	Clear	0.1	<5	7.7	44	18	12	0.1	0.02	6	1.0	0	Satisfactory
162	2080/07/20	1:35	Lalitpur	Khumaltar SRT	Treated	Clear	1.2	<5	7.6	52	18	14	0.1	0.02	6	0.6	0	Satisfactory
163	2080/07/20	1:00	Chhetrapati	Balaju SRT	Treated	Clear	0.8	<5	7.5	56	16	14	0.1	0.02	6	0.1	0	Satisfactory
164	2080/07/20	1:28	Kirtipur	Kirtipur SRT	Treated	Clear	0.1	<5	7.7	48	18	12	0.1	0.02	6	0.8	0	Satisfactory
165	2080/07/21	10:00	Lalitpur	Sainbu WTP	Treated	Clear	0.3	<5	8.1	265	54	130	0.1	0.02	8	0.9	0	Satisfactory
166	2080/07/21	10:40	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	34	10	10	0.1	0.02	6	0.5	0	Satisfactory
167	2080/07/21	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	36	12	12	0.1	0.02	6	0.6	0	Satisfactory
168	2080/07/21	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.9	<5	6.8	255	60	58	0.3	1.8	12	0.1	0	Satisfactory
169	2080/07/21	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.9	<5	6.8	257	60	58	0.3	1.8	12	0.1	0	Satisfactory
170	2080/07/21	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.8	<5	6.8	257	60	58	0.3	1.8	12	0.1	0	Satisfactory
171	2080/07/21	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.2	<5	7.3	45	14	12	0.1	0.02	6	0.1	0	Satisfactory
172	2080/07/21	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.5	52	16	12	0.1	0.02	6	1.0	0	Satisfactory
173	2080/07/21	2:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.3	55	14	12	0.1	0.02	6	0.7	0	Satisfactory

174	2080/07/21	3:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.2	57	12	14	0.1	0.02	6	1.0	0	Satisfactory
175	2080/07/22	10:00	Lalitpur	Sainbu WTP	Treated	Clear	1.6	<5	7.8	251	48	122	0.1	0.02	8	0.8	0	Satisfactory
176	2080/07/22	11:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	35	10	10	0.1	0.02	6	0.6	0	Satisfactory
177	2080/07/22	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	37	12	12	0.1	0.02	6	0.6	0	Satisfactory
178	2080/07/22	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.0	<5	6.7	257	58	60	0.3	1.8	12	0.1	0	Satisfactory
179	2080/07/22	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.4	<5	6.7	254	58	60	0.3	1.8	12	0.1	0	Satisfactory
180	2080/07/22	16:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	6.7	256	58	60	0.3	1.8	12	0.1	0	Satisfactory
181	2080/07/22	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.0	46	10	12	0.1	0.02	6	0.1	0	Satisfactory
182	2080/07/22	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.6	51	14	12	0.1	0.02	6	0.4	0	Satisfactory
183	2080/07/22	2:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.8	<5	7.7	63	18	12	0.1	0.02	6	1.0	0	Satisfactory
184	2080/07/22	3:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.4	<5	7.5	64	16	12	0.1	0.02	6	0.1	0	Satisfactory
185	2080/07/23	10:00	Lalitpur	Sainbu WTP	Treated	Clear	1.1	<5	8.1	260	50	122	0.1	0.02	6	0.8	0	Satisfactory
186	2080/07/23	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	35	12	12	0.1	0.02	6	0.6	0	Satisfactory
187	2080/07/23	15:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	35	12	12	0.1	0.02	4	0.6	0	Satisfactory
188	2080/07/23	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.1	<5	7.0	258	62	58	0.3	1.8	14	0.1	0	Satisfactory
189	2080/07/23	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.4	<5	7.0	253	60	58	0.3	1.8	14	0.1	0	Satisfactory
190	2080/07/23	15:45	Madhyapur Thimi	Bode WTP	Treated	Clear	2.4	<5	7.0	254	60	58	0.3	1.8	14	0.1	0	Satisfactory
191	2080/07/23	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	8.1	46	20	16	0.1	0.02	6	0.2	0	Satisfactory
192	2080/07/23	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	7.8	50	18	14	0.1	0.02	6	0.6	0	Satisfactory
193	2080/07/23	2:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	8.0	43	20	12	0.1	0.02	6	0.1	0	Satisfactory
194	2080/07/23	3:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	7.5	54	16	12	0.1	0.02	6	0.5	0	Satisfactory
195	2080/07/23	11:05	Tripureshwar	Anamngar SRT	Treated	Clear	0.6	<5	7.6	59	16	14	0.1	0.02	6	0.4	0	Satisfactory
196	2080/07/23	11:35	Chhetrapati	Balaju SRT	Treated	Clear	0.7	<5	7.6	52	16	14	0.1	0.02	6	1.0	0	Satisfactory
197	2080/07/23	10:50	Baneshwar	Minbhawan SRT	Treated	Clear	0.9	<5	7.4	46	14	12	0.1	0.02	6	1.0	0	Satisfactory
198	2080/07/24	10:00	Lalitpur	Sainbu WTP	Treated	Clear	1.3	<5	7.8	271	54	130	0.1	0.02	8	0.8	0	Satisfactory
199	2080/07/24	11:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.5	40	14	14	0.1	0.02	4	0.7	0	Satisfactory
200	2080/07/24	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.5	<5	7.1	264	64	58	0.3	1.8	14	0.1	0	Satisfactory
201	2080/07/24	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	7.1	259	62	58	0.3	1.8	14	0.1	0	Satisfactory
202	2080/07/24	15:45	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	7.1	260	62	58	0.3	1.8	14	0.1	0	Satisfactory
203	2080/07/24	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.4	52	14	12	0.1	0.02	6	0.4	0	Satisfactory
204	2080/07/24	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.5	54	16	14	0.1	0.02	6	1.0	0	Satisfactory
205	2080/07/24	2:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.0	<5	7.4	56	14	12	0.1	0.02	6	1.0	0	Satisfactory
206	2080/07/25	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	37	12	12	0.1	0.02	4	0.7	0	Satisfactory
207	2080/07/25	15:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	41	14	14	0.1	0.02	4	0.7	0	Satisfactory
208	2080/07/26	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.5	34	10	10	0.1	0.02	4	0.7	0	Satisfactory
209	2080/07/26	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	37	12	12	0.1	0.02	6	0.7	0	Satisfactory
210	2080/07/26	12:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.3	<5	7.4	44	14	12	0.1	0.02	6	0.2	0	Satisfactory
211	2080/07/27	10:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	38	12	12	0.1	0.02	6	0.7	0	Satisfactory
212	2080/07/27	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.6	41	14	14	0.1	0.02	6	0.7	0	Satisfactory
213	2080/07/27	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.1	<5	7.0	261	62	58	0.3	1.8	14	0.1	0	Satisfactory
214	2080/07/27	12:15	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.5	62	16	14	0.1	0.02	6	0.8	0	Satisfactory
215	2080/07/28	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.6	35	10	10	0.1	0.02	6	0.7	0	Satisfactory
216	2080/07/28	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.4	37	12	12	0.1	0.02	6	0.6	0	Satisfactory
217	2080/07/28	11:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	7.0	257	62	56	0.3	1.8	14	0.1	0	Satisfactory
218	2080/07/29	10:40	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.4	41	14	14	0.1	0.02	6	0.7	0	Satisfactory
219	2080/07/29	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.4	37	12	10	0.1	0.02	4	0.6	0	Satisfactory
220	2080/07/30	11:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	34	10	10	0.1	0.02	4	0.5	0	Satisfactory

221	2080/07/30	14:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.5	35	12	12	0.1	0.02	4	0.7	0	Satisfactory
222	2080/07/30	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.7	<5	7.9	41	20	14	0.1	0.02	6	0.1	0	Satisfactory
223	2080/08/13	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.5	<5	6.9	31	14	10	0.1	0.02	4	1.0	0	Satisfactory
224	2080/08/14	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.6	<5	6.9	29	14	10	0.1	0.02	4	0.1	0	Satisfactory
225	2080/08/14	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.1	29	14	10	0.1	0.02	4	0.4	0	Satisfactory
226	2080/08/14	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.2	28	14	10	0.1	0.02	4	1.0	0	Satisfactory
227	2080/08/14	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	7.1	31	14	10	0.1	0.02	4	1.0	0	Satisfactory
228	2080/08/15	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.1	28	14	10	0.1	0.02	4	0.3	0	Satisfactory
229	2080/08/15	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.2	29	14	10	0.1	0.02	4	0.8	0	Satisfactory
230	2080/08/15	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	7.2	30	14	10	0.1	0.02	4	1.0	0	Satisfactory
231	2080/08/15	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	7.2	31	14	10	0.1	0.02	4	1.0	0	Satisfactory
232	2080/08/16	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.0	27	14	10	0.1	0.02	4	0.1	0	Satisfactory
233	2080/08/16	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	2.0	<5	7.1	28	14	10	0.1	0.02	4	0.1	0	Satisfactory
234	2080/08/16	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	6.9	28	14	10	0.1	0.02	4	1.0	0	Satisfactory
235	2080/08/17	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.0	30	14	10	0.1	0.02	4	1.0	0	Satisfactory
236	2080/08/17	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.2	<5	7.0	30	14	10	0.1	0.02	4	0.4	0	Satisfactory
237	2080/08/17	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.2	31	14	10	0.1	0.02	4	0.9	0	Satisfactory
238	2080/08/18	11:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	7.1	30	14	10	0.1	0.02	4	0.9	0	Satisfactory
239	2080/08/18	13:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.1	30	14	10	0.1	0.02	4	0.9	0	Satisfactory
240	2080/08/18	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.2	30	14	10	0.1	0.02	4	0.9	0	Satisfactory
241	2080/08/19	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.1	33	14	10	0.1	0.02	4	1.0	0	Satisfactory
242	2080/08/19	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.9	<5	7.0	31	14	10	0.1	0.02	4	1.0	0	Satisfactory
243	2080/08/19	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.2	31	14	10	0.1	0.02	4	0.8	0	Satisfactory
244	2080/08/20	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.1	30	14	10	0.1	0.02	4	1.0	0	Satisfactory
245	2080/08/20	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.1	31	14	10	0.1	0.02	4	0.9	0	Satisfactory
246	2080/08/20	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.1	31	14	10	0.1	0.02	4	0.5	0	Satisfactory
247	2080/08/21	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.1	30	14	10	0.1	0.02	4	0.7	0	Satisfactory
248	2080/08/21	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	6.7	31	14	10	0.1	0.02	4	0.3	0	Satisfactory
249	2080/08/21	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.0	31	14	10	0.1	0.02	4	0.1	0	Satisfactory
250	2080/08/22	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.1	32	14	10	0.1	0.02	4	1.0	0	Satisfactory
251	2080/08/22	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	6.8	32	14	10	0.1	0.02	4	1.0	0	Satisfactory
252	2080/08/22	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	7.1	32	14	10	0.1	0.02	4	0.9	0	Satisfactory
253	2080/08/23	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	6.8	35	14	10	0.1	0.02	4	1.0	0	Satisfactory
254	2080/08/23	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.1	34	14	10	0.1	0.02	4	1.0	0	Satisfactory
255	2080/08/23	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.1	34	14	10	0.1	0.02	4	1.0	0	Satisfactory
256	2080/08/24	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	6.9	34	14	10	0.1	0.02	4	1.0	0	Satisfactory
257	2080/08/24	12:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	6.9	34	14	10	0.1	0.02	4	1.0	0	Satisfactory
258	2080/08/24	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	6.9	34	14	10	0.1	0.02	4	1.0	0	Satisfactory
259	2080/08/25	11:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.3	33	14	10	0.1	0.02	4	1.0	0	Satisfactory
260	2080/08/25	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	6.9	33	14	10	0.1	0.02	4	1.0	0	Satisfactory
261	2080/08/26	11:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	6.9	35	14	10	0.1	0.02	4	0.9	0	Satisfactory
262	2080/08/26	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.2	33	14	10	0.1	0.02	4	1.0	0	Satisfactory
263	2080/08/27	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	7.0	34	14	10	0.1	0.02	4	1.0	0	Satisfactory
264	2080/08/27	14:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.6	<5	7.2	34	14	10	0.1	0.02	4	1.0	0	Satisfactory
265	2080/08/28	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	7.1	34	14	10	0.1	0.02	4	0.9	0	Satisfactory
266	2080/08/28	16:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.8	<5	7.2	34	14	10	0.1	0.02	4	1.0	0	Satisfactory
267	2080/08/29	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.1	34	14	10	0.1	0.02	4	1.0	0	Satisfactory

268	2080/08/29	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.9	<5	7.0	35	14	10	0.1	0.02	4	1.0	0	Satisfactory
269	2080/08/30	10:00	Sundarijal	Sundarijal WTP	Treated	Clear	0.7	<5	7.3	37	14	10	0.1	0.02	4	1.0	0	Satisfactory
270	2080/08/30	15:00	Sundarijal	Sundarijal WTP	Treated	Clear	1.0	<5	7.2	36	14	10	0.1	0.02	4	1.0	0	Satisfactory