



KATHMANDU UPATYAKA KHANEPANI LIMITED
Water / Waste Water Quality Assurance Division , Mahankalchaur
Laboratory Record Of Chemical & Bacteriological Analysis Of Water
Mangsir 2080

S.No.	Date	Time	Branch	Location	Sample taken	Appearance	Turbidity	Colour	p ^H	E.C.	Total Alkalinity	Total Hardne	Total Iron	Total Ammonia	Chlorid e	F.R.C.	Total Coliforms	Remarks
						(NTU)	(TCU)		µs/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	CFU/100 ml		
National Drinking Water Quality Standard (NDWQS)						5	5	6.5-8.5	1500		500	0.3 (3)	1.5	250	0.1-0.2	0 in 95% Samples		
1	2080/8/1	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.43	36.0	12	12	0.1	0.02	4	0.62	0	Satisfactory
2	2080/8/1	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.43	37.0	12	12	0.1	0.02	6	0.58	0	Satisfactory
3	2080/8/1	10:40	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	6.9	262.0	62	62	0.2	1.5	4	0.1	0	Satisfactory
4	2080/8/1	10:35	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.39	<5	8.16	48.5	22	12	0.1	0.02	6	0.1	0	Satisfactory
5	2080/8/1	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.72	<5	8.03	50.9	20	12	0.1	0.02	6	0.1	0	Satisfactory
6	2080/8/1	10:45	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.51	<5	7.87	48.4	20	12	0.1	0.02	6	0.1	0	Satisfactory
7	2080/8/1	10:00	New Sundaridal	Sundaridal WTP	Treated	Clear	0.87	<5	6.94	34.6	14	10	0.1	0.02	4	0.10	0	Satisfactory
8	2080/8/1	12:20	New Sundaridal	Sundaridal WTP	Treated	Clear	0.77	<5	6.92	35.6	14	10	0.1	0.02	4	0.10	0	Satisfactory
9	2080/8/1	14:10	New Sundaridal	Sundaridal WTP	Treated	Clear	1.63	<5	6.88	40.0	14	10	0.1	0.02	4	0.10	0	Satisfactory
10	2080/8/2	10:40	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.41	36.0	12	12	0.1	0.02	6	0.43	0	Satisfactory
11	2080/8/2	10:00	New Sundaridal	Sundaridal WTP	Treated	Clear	1.1	<5	6.76	43.2	14	10	0.1	0.02	4	0.10	0	Satisfactory
12	2080/8/2	14:10	New Sundaridal	Sundaridal WTP	Treated	Clear	0.58	<5	6.9	43.6	14	10	0.1	0.02	4	0.10	0	Satisfactory
13	2080/8/3	2:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.36	35.0	12	12	0.1	0.02	6	0.2	0	Satisfactory
14	2080/8/3	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.44	36.0	12	12	0.1	0.02	6	0.2	0	Satisfactory
15	2080/8/3	10:00	New Sundaridal	Sundaridal WTP	Treated	Clear	1.47	<5	7.45	39.8	18	10	0.1	0.02	4	0.10	0	Satisfactory
16	2080/8/3	14:10	New Sundaridal	Sundaridal WTP	Treated	Clear	1.02	<5	7.13	36.3	16	10	0.1	0.02	4	0.10	0	Satisfactory
17	2080/8/4	2:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.43	37.0	12	12	0.1	0.02	6	0.2	0	Satisfactory
18	2080/8/4	14:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.42	38.0	12	12	0.1	0.02	6	0.2	0	Satisfactory
19	2080/8/4	11:10	Madhyapur Thimi	Bode WTP	Treated	Clear	2.17	<5	6.88	270.0	66	66	0.3	1.5	6	0.1	0	Satisfactory
20	2080/8/4	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	2.1	<5	6.86	263.0	62	62	0.3	1.5	4	0.1	0	Satisfactory
21	2080/8/4	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	2.33	<5	6.86	255.0	60	60	0.3	1.5	4	0.1	0	Satisfactory
22	2080/8/4	10:40	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.87	<5	7.55	50.3	16	12	0.1	0.02	6	0.1	0	Satisfactory
23	2080/8/4	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.02	<5	8.5	77.9	26	14	0.1	0.02	6	0.1	0	Satisfactory
24	2080/8/4	10:45	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.1	<5	7.84	56.3	18	14	0.1	0.02	6	0.1	0	Satisfactory
25	2080/8/4	15:10	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.95	<5	7.93	56.8	20	14	0.1	0.02	6	0.1	0	Satisfactory
26	2080/8/4	10:00	New Sundaridal	Sundaridal WTP	Treated	Clear	1.69	<5	7.27	35.2	16	10	0.1	0.02	4	0.10	0	Satisfactory
27	2080/8/4	12:20	New Sundaridal	Sundaridal WTP	Treated	Clear	0.89	<5	7.34	36.0	16	10	0.1	0.02	4	0.10	0	Satisfactory
28	2080/8/4	14:10	New Sundaridal	Sundaridal WTP	Treated	Clear	2.29	<5	7.23	36.0	16	10	0.1	0.02	4	0.10	0	Satisfactory

29	2080/8/5	11:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	7.44	36.0	12	12	0.1	0.02	6	0.2	0	Satisfactory
30	2080/8/5	15:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.43	38.0	12	12	0.1	0.02	6	0.2	0	Satisfactory
31	2080/8/5	10:45	Madhyapur Thimi	Bode WTP	Treated	Clear	2.06	<5	7.02	255.0	60	60	0.3	1.5	4	0.1	0	Satisfactory
32	2080/8/5	14:20	Madhyapur Thimi	Bode WTP	Treated	Clear	2.94	<5	6.99	254.0	60	60	0.3	1.5	4	0.1	0	Satisfactory
33	2080/8/5	15:10	Madhyapur Thimi	Bode WTP	Treated	Clear	2.38	<5	7.01	255.0	60	60	0.3	1.5	4	0.1	0	Satisfactory
34	2080/8/5	10:55	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.72	<5	7.32	51.5	14	12	0.1	0.02	6	0.1	0	Satisfactory
35	2080/8/5	10:55	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.71	<5	7.82	66.1	18	14	0.1	0.02	6	0.1	0	Satisfactory
36	2080/8/5	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.51	<5	7.66	111.5	26	14	0.1	0.02	6	0.1	0	Satisfactory
37	2080/8/5	10:25	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.16	<5	7.66	109.9	16	14	0.1	0.02	6	0.1	0	Satisfactory
38	2080/8/5	10:00	New Sundarjal	Sundarjal WTP	Treated	Clear	1.23	<5	6.52	39.7	12	10	0.1	0.02	4	0.10	0	Satisfactory
39	2080/8/5	12:20	New Sundarjal	Sundarjal WTP	Treated	Clear	1.29	<5	6.71	40.3	14	10	0.1	0.02	4	0.10	0	Satisfactory
40	2080/8/5	14:10	New Sundarjal	Sundarjal WTP	Treated	Clear	2.24	<5	6.85	39.5	14	10	0.1	0.02	4	0.10	0	Satisfactory
41	2080/8/6	10:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.45	35.0	12	12	0.1	0.02	6	0.2	0	Satisfactory
42	2080/8/6	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.37	36.0	12	12	0.1	0.02	6	0.2	0	Satisfactory
43	2080/8/6	10:55	Madhyapur Thimi	Bode WTP	Treated	Clear	3.5	<5	7.03	260.0	64	64	0.3	1.5	4	0.1	0	Satisfactory
44	2080/8/6	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	2.27	<5	6.99	257.0	62	62	0.3	1.5	4	0.1	0	Satisfactory
45	2080/8/6	15:10	Madhyapur Thimi	Bode WTP	Treated	Clear	2.43	<5	6.97	255.0	60	60	0.3	1.5	4	0.1	0	Satisfactory
46	2080/8/6	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.84	<5	7.43	61.6	14	12	0.1	0.02	6	0.1	0	Satisfactory
47	2080/8/6	10:55	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.47	<5	7.68	66.3	18	14	0.1	0.02	6	0.1	0	Satisfactory
48	2080/8/6	14:50	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.76	<5	7.78	80.7	18	14	0.1	0.02	6	0.1	0	Satisfactory
49	2080/8/6	10:55	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.17	<5	7.76	78.2	18	14	0.1	0.02	6	0.62	0	Satisfactory
50	2080/8/6	10:00	New Sundarjal	Sundarjal WTP	Treated	Clear	0.41	<5	6.94	37.8	14	10	0.1	0.02	4	0.40	0	Satisfactory
51	2080/8/6	14:30	New Sundarjal	Sundarjal WTP	Treated	Clear	1.51	<5	6.97	37.8	14	10	0.1	0.02	4	0.23	0	Satisfactory
52	2080/8/7	14:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.37	44.0	14	14	0.1	0.02	8	0.33	0	Satisfactory
53	2080/8/7	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.41	41.0	14	14	0.1	0.02	6	0.2	0	Satisfactory
54	2080/8/7	10:40	Madhyapur Thimi	Bode WTP	Treated	Clear	3.04	<5	7.01	261.0	64	64	0.3	1.5	4	0.1	0	Satisfactory
55	2080/8/7	2:21	Madhyapur Thimi	Bode WTP	Treated	Clear	2.52	<5	7.02	256.0	62	62	0.3	1.5	4	0.1	0	Satisfactory
56	2080/8/7	15:10	Madhyapur Thimi	Bode WTP	Treated	Clear	2.82	<5	6.96	253.0	60	60	0.3	1.5	4	0.59	0	Satisfactory
57	2080/8/7	11:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.7	<5	7.75	54.0	18	14	0.1	0.02	6	0.26	0	Satisfactory
58	2080/8/7	14:55	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.38	<5	7.89	56.5	16	14	0.1	0.02	6	0.26	0	Satisfactory
59	2080/8/7	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.41	<5	7.77	59.2	18	14	0.1	0.02	6	0.26	0	Satisfactory
60	2080/8/7	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.26	<5	7.67	94.8	18	14	0.1	0.02	6	0.26	0	Satisfactory
61	2080/8/7	10:00	New Sundarjal	Sundarjal WTP	Treated	Clear	1.96	<5	7.1	38.6	16	10	0.1	0.02	4	0.29	0	Satisfactory
62	2080/8/7	12:20	New Sundarjal	Sundarjal WTP	Treated	Clear	0.95	<5	7.1	34.6	16	10	0.1	0.02	4	0.24	0	Satisfactory
63	2080/8/7	14:10	New Sundarjal	Sundarjal WTP	Treated	Clear	0.85	<5	6.7	37.3	14	10	0.1	0.02	4	0.25	0	Satisfactory
64	2080/8/8	10:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.51	45.0	14	12	0.1	0.02	8	0.2	0	Satisfactory
65	2080/8/8	15:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.47	43.0	14	14	0.1	0.02	6	0.2	0	Satisfactory
66	2080/8/8	10:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.17	<5	7.06	262.0	64	64	0.3	1.5	4	0.12	0	Satisfactory
67	2080/8/8	2:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.09	<5	6.99	263.0	64	64	0.3	1.5	4	0.1	0	Satisfactory
68	2080/8/8	10:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.7	<5	6.96	260.0	64	64	0.3	1.5	4	0.41	0	Satisfactory
69	2080/8/8	10:10	Lalitpur	Sainbu WTP	Treated	Clear	0.35	<5	7.95	246.0	46	120	0.1	0.02	8	0.34	0	Satisfactory
70	2080/8/8	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.77	<5	7.15	63.3	12	14	0.1	0.02	6	0.26	0	Satisfactory
71	2080/8/8	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.42	<5	7.45	59.4	16	12	0.1	0.02	6	0.26	0	Satisfactory

72	2080/8/8	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.06	<5	8.1	71.9	22	16	0.1	0.02	6	0.26	0	Satisfactory
73	2080/8/9	10:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.48	38.0	14	14	0.1	0.02	6	0.48	0	Satisfactory
74	2080/8/9	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.53	48.0	16	14	0.1	0.02	8	0.51	0	Satisfactory
75	2080/8/10	3:00	Lalitpur	Sainbu WTP	Treated	Clear	0.26	<5	8.06	255.0	50	122	0.1	0.02	8	0.92	0	Satisfactory
76	2080/8/10	11:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.34	45.0	14	14	0.1	0.02	6	0.46	0	Satisfactory
77	2080/8/10	14:55	Maharajgunj	Bansbari WTP	Treated	Clear		<5	7.32	43.0	14	14	0.1	0.02	6	0.51	0	Satisfactory
78	2080/8/10	12:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.23	<5	6.9	270.0	66	66	0.3	1.5	6	0.62	0	Satisfactory
79	2080/8/10	2:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.16	<5	6.93	260.0	64	64	0.3	1.5	4	0.4	0	Satisfactory
80	2080/8/10	15:03	Madhyapur Thimi	Bode WTP	Treated	Clear	2.6	<5	6.9	265.0	66	66	0.3	1.5	6	0.1	0	Satisfactory
81	2080/8/10	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.84	<5	7.28	50.3	14	16	0.1	0.02	6	0.33	0	Satisfactory
82	2080/8/10	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.14	<5	7.12	52.7	10	14	0.1	0.02	6	0.2	0	Satisfactory
83	2080/8/10	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.85	<5	7.18	59.3	14	16	0.1	0.02	10	0.2	0	Satisfactory
84	2080/8/10	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.64	<5	6.88	61.3	10	14	0.1	0.02	6	0.2	0	Satisfactory
85	2080/8/11	12:00	Lalitpur	Sainbu WTP	Treated	Clear	0.52	<5	7.96	238.0	44	122	0.1	0.02	6	0.59	0	Satisfactory
86	2080/8/11	11:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.37	51.0	16	16	0.1	0.02	6	0.26	0	Satisfactory
87	2080/8/11	15:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.45	54.0	16	16	0.1	0.02	8	0.2	0	Satisfactory
88	2080/8/11	10:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.79	<5	7.1	259.0	64	64	0.3	1.5	4	0.1	0	Satisfactory
89	2080/8/11	12:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.42	<5	7.12	251.0	62	62	0.3	1.5	4	0.1	0	Satisfactory
90	2080/8/11	2:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.83	<5	7.1	253.0	62	62	0.3	1.5	4	0.1	0	Satisfactory
91	2080/8/11	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.46	<5	7.13	62.7	12	14	0.1	0.02	6	0.2	0	Satisfactory
92	2080/8/11	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.24	<5	7.26	74.6	14	12	0.1	0.02	6	0.2	0	Satisfactory
93	2080/8/11	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.85	<5	7.3	67.2	14	12	0.1	0.02	6	0.2	0	Satisfactory
94	2080/8/11	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.48	<5	7.15	61.9	12	14	0.1	0.02	6	0.2	0	Satisfactory
95	2080/8/12	10:10	Lalitpur	Sainbu WTP	Treated	Clear	0.18	<5	7.97	268.0	52	128	0.1	0.02	8	0.12	0	Satisfactory
96	2080/8/12	10:40	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.47	44.0	16	14	0.1	0.02	6	0.2	0	Satisfactory
97	2080/8/12	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.46	45.0	16	16	0.1	0.02	6	0.41	0	Satisfactory
98	2080/8/12	11:10	Madhyapur Thimi	Bode WTP	Treated	Clear	4.5	<5	7.07	253.0	62	62	0.3	1.5	4	0.34	0	Satisfactory
99	2080/8/12	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	3.94	<5	7.03	251.0	62	62	0.3	1.5	4	0.1	0	Satisfactory
100	2080/8/12	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	4.04	<5	7.05	256.0	62	62	0.3	1.5	4	0.1	0	Satisfactory
101	2080/8/12	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.5	<5	7.01	64.2	12	14	0.1	0.02	6	0.2	0	Satisfactory
102	2080/8/12	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.98	<5	7.27	67.5	14	16	0.1	0.02	6	1.0	0	Satisfactory
103	2080/8/12	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.18	<5	8.01	95.2	20	14	0.1	0.02	6	1.0	0	Satisfactory
104	2080/8/12	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.57	<5	7.25	87.3	14	12	0.1	0.02	6	1.0	0	Satisfactory
105	2080/8/12	11:35	Tripureshwar	Anamnagar SRT	Treated	Clear	1.09	<5	7.04	61.8	12	14	0.1	0.02	4	0.36	0	Satisfactory
106	2080/8/12	13:05	Chetrapati	Balaju SRT	Treated	Clear	0.34	<5	7.69	63.4	18	14	0.1	0.02	4	0.1	0	Satisfactory
107	2080/8/12	12:30	Baneshwar	Minbhawan SRT	Treated	Clear	2.35	<5	7.56	37.3	16	12	0.1	0.02	6	0.10	0	Satisfactory
108	2080/8/13	10:10	Lalitpur	Sainbu WTP	Treated	Clear	0.55	<5	7.92	248.0	46	120	0.1	0.02	8	0.98	0	Satisfactory
109	2080/8/13	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.55	42.0	14	14	0.1	0.02	4	0.44	0	Satisfactory
110	2080/8/13	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.52	42.0	14	14	0.1	0.02	4	0.43	0	Satisfactory
111	2080/8/13	11:10	Madhyapur Thimi	Bode WTP	Treated	Clear	3.8	<5	7.06	255.0	62	62	0.3	1.5	4	0.62	0	Satisfactory
112	2080/8/13	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	3.4	<5	7.02	248.0	60	60	0.3	1.5	4	0.4	0	Satisfactory
113	2080/8/13	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	3.48	<5	7.02	249.0	60	60	0.3	1.5	4	0.1	0	Satisfactory
114	2080/8/13	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.72	<5	7.03	66.4	12	14	0.1	0.02	6	0.33	0	Satisfactory
115	2080/8/13	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.41	<5	7.33	63.8	14	12	0.1	0.02	6	0.2	0	Satisfactory

116	2080/8/13	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.34	<5	7.8	88.5	18	16	0.1	0.02	6	0.2	0	Satisfactory
117	2080/8/13	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.03	<5	7.63	89.1	16	14	0.1	0.02	6	0.2	0	Satisfactory
118	2080/8/14	10:10	Lalitpur	Sainbu WTP	Treated	Clear	0.84	<5	8.51	439.0	60	160	0.1	0.02	30	0.59	0	Satisfactory
119	2080/8/14	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.53	38.0	12	12	0.1	0.02	4	0.26	0	Satisfactory
120	2080/8/14	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.53	52.0	16	16	0.1	0.02	8	0.2	0	Satisfactory
121	2080/8/14	11:10	Madhyapur Thimi	Bode WTP	Treated	Clear	4.35	<5	7.06	256.0	62	62	0.3	1.5	4	0.1	0	Satisfactory
122	2080/8/14	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	4.23	<5	7.02	255.0	62	62	0.3	1.5	4	0.1	0	Satisfactory
123	2080/8/14	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	4.18	<5	6.99	251.0	60	60	0.3	1.5	4	0.1	0	Satisfactory
124	2080/8/14	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.47	<5	7.56	49.5	16	14	0.1	0.02	6	0.2	0	Satisfactory
125	2080/8/14	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.82	<5	6.96	51.5	10	14	0.1	0.02	6	0.2	0	Satisfactory
126	2080/8/14	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.42	<5	7.3	51.2	14	12	0.1	0.02	6	0.2	0	Satisfactory
127	2080/8/14	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.24	<5	7.31	49.5	14	12	0.1	0.02	6	0.2	0	Satisfactory
128	2080/8/14	10:00	New Sundarijal	Sundarijal WTP	Treated	Clear	3.17	<5	7.26	43.1	16	10	0.1	0.02	4	0.12	0	Satisfactory
129	2080/8/14	14:30	New Sundarijal	Sundarijal WTP	Treated	Clear	1.68	<5	7.35	40.4	16	10	0.1	0.02	4	0.21	0	Satisfactory
130	2080/8/15	14:10	Lalitpur	Sainbu WTP	Treated	Clear	0.27	<5	7.89	350.0	50	132	0.1	0.02	8	0.41	0	Satisfactory
131	2080/8/15	11:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	7.33	39.0	14	14	0.1	0.02	4	0.34	0	Satisfactory
132	2080/8/15	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.33	47.0	16	16	0.1	0.02	6	0.2	0	Satisfactory
133	2080/8/15	11:10	Madhyapur Thimi	Bode WTP	Treated	Clear	4.96	<5	7.04	250.0	62	62	0.3	1.5	4	0.1	0	Satisfactory
134	2080/8/15	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	3.6	<5	7.01	255.0	62	62	0.3	1.5	4	0.1	0	Satisfactory
135	2080/8/15	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	3.6	<5	7.02	251.0	62	62	0.3	1.5	4	0.1	0	Satisfactory
136	2080/8/15	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.54	<5	7.88	60.7	18	14	0.1	0.02	6	0.94	0	Satisfactory
137	2080/8/15	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.42	<5	7.36	55.6	14	12	0.1	0.02	6	0.63	0	Satisfactory
138	2080/8/15	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.82	<5	7.67	67.7	18	14	0.1	0.02	6	0.94	0	Satisfactory
139	2080/8/15	10:00	New Sundarijal	Sundarijal WTP	Treated	Clear	0.75	<5	7.61	43.7	18	10	0.1	0.02	4	0.92	0	Satisfactory
140	2080/8/15	12:20	New Sundarijal	Sundarijal WTP	Treated	Clear	0.68	<5	7.62	43.8	18	10	0.1	0.02	4	0.21	0	Satisfactory
141	2080/8/15	14:10	New Sundarijal	Sundarijal WTP	Treated	Clear	1.57	<5	6.6	49.3	14	10	0.1	0.02	4	0.34	0	Satisfactory
142	2080/8/16	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.34	45.0	16	16	0.1	0.02	6	0.74	0	Satisfactory
143	2080/8/16	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.33	56.0	18	16	0.1	0.02	8	0.51	0	Satisfactory
144	2080/8/16	10:00	New Sundarijal	Sundarijal WTP	Treated	Clear	0.88	<5	6.9	54.1	14	10	0.1	0.02	4	0.45	0	Satisfactory
145	2080/8/16	12:20	New Sundarijal	Sundarijal WTP	Treated	Clear	0.66	<5	7.1	55.6	16	10	0.1	0.02	4	0.88	0	Satisfactory
146	2080/8/16	14:10	New Sundarijal	Sundarijal WTP	Treated	Clear	0.71	<5	7.1	55.9	16	10	0.1	0.02	4	0.78	0	Satisfactory
147	2080/8/17	10:10	Lalitpur	Sainbu WTP	Treated	Clear	0.39	<5	7.95	343.0	48	126	0.1	0.02	8	0.93	0	Satisfactory
148	2080/8/17	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.52	53.0	16	16	0.1	0.02	6	0.50	0	Satisfactory
149	2080/8/17	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.51	52.0	16	16	0.1	0.02	6	0.54	0	Satisfactory
150	2080/8/17	11:10	Madhyapur Thimi	Bode WTP	Treated	Clear	4.1	<5	7.04	256.0	62	62	0.3	1.5	4	0.1	0	Satisfactory
151	2080/8/17	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	3.95	<5	7.01	258.0	62	62	0.3	1.5	6	0.1	0	Satisfactory
152	2080/8/17	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	4.01	<5	7.02	256.0	62	62	0.3	1.5	4	0.1	0	Satisfactory
153	2080/8/17	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.76	<5	7.64	52.4	16	12	0.1	0.02	6	0.76	0	Satisfactory
154	2080/8/17	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.96	<5	7.33	51.4	14	12	0.1	0.02	6	0.86	0	Satisfactory
155	2080/8/17	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.44	<5	7.28	50.1	12	14	0.1	0.02	6	0.78	0	Satisfactory
156	2080/8/17	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.24	<5	7.44	61.5	14	12	0.1	0.02	6	0.88	0	Satisfactory
157	2080/8/18	10:10	Lalitpur	Sainbu WTP	Treated	Clear	0.49	<5	8.12	370.0	54	130	0.1	0.02	8	0.99	0	Satisfactory
158	2080/8/18	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.47	53.0	16	16	0.1	0.02	6	0.52	0	Satisfactory
159	2080/8/18	11:10	Madhyapur Thimi	Bode WTP	Treated	Clear	4.63	<5	7.02	255.0	62	62	0.3	1.5	4	0.1	0	Satisfactory

160	2080/8/18	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	4.14	<5	6.98	251.0	60	60	0.3	1.5	4	0.1	0	Satisfactory
161	2080/8/18	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	4.15	<5	6.98	252.0	60	60	0.3	1.5	4	0.1	0	Satisfactory
162	2080/8/18	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.95	<5	7.84	52.2	18	14	0.1	0.02	6	0.65	0	Satisfactory
163	2080/8/18	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.54	<5	6.97	60.7	10	14	0.1	0.02	6	0.9	0	Satisfactory
164	2080/8/18	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.45	<5	7.35	69.2	14	16	0.1	0.02	6	0.66	0	Satisfactory
165	2080/8/18	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.65	<5	7.44	67.8	14	12	0.1	0.02	6	0.59	0	Satisfactory
166	2080/8/19	10:10	Lalitpur	Sainbu WTP	Treated	Clear	0.27	<5	7.95	441.0	58	152	0.1	0.02	10	0.85	0	Satisfactory
167	2080/8/19	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.32	53.0	16	16	0.1	0.02	6	0.74	0	Satisfactory
168	2080/8/19	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.34	47.0	16	14	0.1	0.02	6	0.73	0	Satisfactory
169	2080/8/19	11:10	Madhyapur Thimi	Bode WTP	Treated	Clear	3.35	<5	6.91	254.0	60	60	0.3	1.5	4	0.1	0	Satisfactory
170	2080/8/19	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	3.24	<5	6.92	254.0	60	60	0.3	1.5	4	0.1	0	Satisfactory
171	2080/8/19	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	3.11	<5	6.9	254.0	60	60	0.3	1.5	4	0.1	0	Satisfactory
172	2080/8/19	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.42	<5	7.14	53.3	12	14	0.1	0.02	6	0.42	0	Satisfactory
173	2080/8/19	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.84	<5	7.67	52.6	18	12	0.1	0.02	6	0.49	0	Satisfactory
174	2080/8/19	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.91	<5	7.69	53.6	18	14	0.1	0.02	6	0.5	0	Satisfactory
175	2080/8/19	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.52	<5	7.34	53.8	18	12	0.1	0.02	6	0.53	0	Satisfactory
176	2080/8/19	10:00	New Sundarijal	Sundarijal WTP	Treated	Clear	1.78	<5	7.4	64.3	18	10	0.1	0.02	4	0.72	0	Satisfactory
177	2080/8/19	14:30	New Sundarijal	Sundarijal WTP	Treated	Clear	0.56	<5	7.56	62.1	18	10	0.1	0.02	4	0.83	0	Satisfactory
178	2080/8/20	14:10	Lalitpur	Sainbu WTP	Treated	Clear	0.31	<5	8.06	347.0	50	134	0.1	0.02	10	0.96	0	Satisfactory
179	2080/8/20	10:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.33	51.0	16	16	0.1	0.02	6	0.41	0	Satisfactory
180	2080/8/20	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.33	48.0	16	10	0.1	0.02	6	0.57	0	Satisfactory
181	2080/8/20	11:10	Madhyapur Thimi	Bode WTP	Treated	Clear	3.57	<5	7.11	258.0	64	60	0.3	1.5	6	0.1	0	Satisfactory
182	2080/8/20	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	3.82	<5	7.02	261.0	64	60	0.3	1.5	6	0.1	0	Satisfactory
183	2080/8/20	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	3.07	<5	7.05	255.0	62	60	0.3	1.5	4	0.1	0	Satisfactory
184	2080/8/20	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.58	<5	7.75	56.1	18	14	0.1	0.02	6	0.24	0	Satisfactory
185	2080/8/20	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.82	<5	7.24	58.3	12	14	0.1	0.02	6	0.4	0	Satisfactory
186	2080/8/20	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.68	<5	7.24	55.2	12	14	0.1	0.02	6	0.1	0	Satisfactory
187	2080/8/20	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.73	<5	7.54	55.6	16	14	0.1	0.02	6	0.1	0	Satisfactory
188	2080/8/20	10:00	New Sundarijal	Sundarijal WTP	Treated	Clear	1.76	<5	6.95	43.9	14	10	0.1	0.02	4	0.62	0	Satisfactory
189	2080/8/20	12:20	New Sundarijal	Sundarijal WTP	Treated	Clear	1.22	<5	6.58	42.5	14	10	0.1	0.02	4	0.50	0	Satisfactory
190	2080/8/20	14:30	New Sundarijal	Sundarijal WTP	Treated	Clear	1.1	<5	6.9	40.1	14	10	0.1	0.02	4	0.48	0	Satisfactory
191	2080/8/21	14:10	Lalitpur	Sainbu WTP	Treated	Clear	0.24	<5	8.17	351.0	52	136	0.1	0.02	8	0.93	0	Satisfactory
192	2080/8/21	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.34	51.0	16	10	0.1	0.02	6	0.41	0	Satisfactory
193	2080/8/21	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.44	53.0	16	16	0.1	0.02	6	0.54	0	Satisfactory
194	2080/8/21	11:10	Madhyapur Thimi	Bode WTP	Treated	Clear	3.69	<5	7.2	259.0	62	60	0.3	1.5	6	0.1	0	Satisfactory
195	2080/8/21	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	3.52	<5	7.2	257.0	62	60	0.3	1.5	6	0.1	0	Satisfactory
196	2080/8/21	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	3.53	<5	7.19	257.0	62	60	0.3	1.5	6	0.1	0	Satisfactory
197	2080/8/21	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.33	<5	7.68	58.9	18	14	0.1	0.02	6	0.98	0	Satisfactory
198	2080/8/21	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.32	<5	7.3	53.3	14	12	0.1	0.02	6	0.85	0	Satisfactory
199	2080/8/21	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.06	<5	7.7	52.9	18	14	0.1	0.02	6	0.63	0	Satisfactory
200	2080/8/21	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.95	<5	7.36	55.2	14	12	0.1	0.02	6	0.63	0	Satisfactory
201	2080/8/21	10:20	New Sundarijal	Sundarijal WTP	Treated	Clear	1.09	<5	6.75	44.2	14	10	0.1	0.02	4	0.80	0	Satisfactory
202	2080/8/21	12:30	New Sundarijal	Sundarijal WTP	Treated	Clear	1.19	<5	6.95	40.4	14	10	0.1	0.02	4	0.90	0	Satisfactory
203	2080/8/21	14:30	New Sundarijal	Sundarijal WTP	Treated	Clear	0.98	<5	6.5	46.0	14	10	0.1	0.02	4	0.44	0	Satisfactory

204	2080/8/21	14:30	New Sundarjal	Sundarjal WTP	Treated	Clear	0.97	<5	6.9	42.0	14	12	0.1	0.02	4	0.68	0	Satisfactory
205	2080/8/21	11:20	Tripureshwar	Anamnagar SRT	Treated	Clear	1.14	<5	7.28	68.6	14	16	0.1	0.02	4	0.27	0	Satisfactory
206	2080/8/21	13:06	Chetrapati	Balaju SRT	Treated	Clear	0.14	<5	7.72	63.0	18	14	0.1	0.02	4	0.1	0	Satisfactory
207	2080/8/21	12:20	Baneshwar	Minbhawan SRT	Treated	Clear	1.02	<5	7.5	38.2	16	26	0.1	0.02	6	0.10	0	Satisfactory
208	2080/8/22	10:10	Lalitpur	Sainbu WTP	Treated	Clear	0.38	<5	8.24	348.0	50	134	0.1	0.02	8	0.91	0	Satisfactory
209	2080/8/22	10:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.5	<5	7.51	49.0	16	14	0.1	0.02	6	0.48	0	Satisfactory
210	2080/8/22	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.46	53.0	16	16	0.1	0.02	8	0.52	0	Satisfactory
211	2080/8/22	11:10	Madhyapur Thimi	Bode WTP	Treated	Clear	3.29	<5	7.2	271.0	62	64	0.3	1.5	8	0.1	0	Satisfactory
212	2080/8/22	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	3.6	<5	7.16	267.0	62	60	0.3	1.5	8	0.1	0	Satisfactory
213	2080/8/22	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	3.42	<5	7.15	261.0	62	60	0.3	1.5	8	0.1	0	Satisfactory
214	2080/8/22	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.84	<5	7.94	52.3	20	12	0.1	0.02	6	0.33	0	Satisfactory
215	2080/8/22	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.87	<5	7.54	52.9	16	14	0.1	0.02	6	0.72	0	Satisfactory
216	2080/8/22	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.91	<5	7.64	75.4	16	14	0.1	0.02	6	0.88	0	Satisfactory
217	2080/8/22	10:20	New Sundarjal	Sundarjal WTP	Treated	Clear	1.02	<5	6.81	38.9	14	10	0.1	0.02	4	0.68	0	Satisfactory
218	2080/8/22	12:30	New Sundarjal	Sundarjal WTP	Treated	Clear	1.16	<5	6.69	43.1	14	10	0.1	0.02	4	0.88	0	Satisfactory
219	2080/8/22	14:30	New Sundarjal	Sundarjal WTP	Treated	Clear	0.66	<5	6.52	40.5	14	10	0.1	0.02	4	0.46	0	Satisfactory
220	2080/8/23	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.48	51.0	16	16	0.1	0.02	4	0.51	0	Satisfactory
221	2080/8/23	14:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.53	50.0	16	16	0.1	0.02	6	0.54	0	Satisfactory
222	2080/8/23	10:00	New Sundarjal	Sundarjal WTP	Treated	Clear	0.32	<5	6.6	41.0	14	10	0.1	0.02	4	0.66	0	Satisfactory
223	2080/8/23	14:30	New Sundarjal	Sundarjal WTP	Treated	Clear	0.62	<5	6.6	40.1	14	10	0.1	0.02	4	0.98	0	Satisfactory
224	2080/8/24	10:10	Lalitpur	Sainbu WTP	Treated	Clear	0.69	<5	7.92	343.0	50	132	0.1	0.02	8	0.87	0	Satisfactory
225	2080/8/24	10:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.47	52.0	16	10	0.1	0.02	6	0.54	0	Satisfactory
226	2080/8/24	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.42	56.0	18	16	0.1	0.02	8	0.71	0	Satisfactory
227	2080/8/24	11:10	Madhyapur Thimi	Bode WTP	Treated	Clear	4.17	<5	7.16	267.0	62	60	0.3	1.5	6	0.1	0	Satisfactory
228	2080/8/24	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	3.43	<5	7.14	278.0	62	66	0.3	1.5	8	0.1	0	Satisfactory
229	2080/8/24	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	3.44	<5	7.13	272.0	62	64	0.3	1.5	8	0.1	0	Satisfactory
230	2080/8/24	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.61	<5	7.37	56.8	14	12	0.1	0.02	6	0.89	0	Satisfactory
231	2080/8/24	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.33	<5	7.2	49.8	10	14	0.1	0.02	6	0.61	0	Satisfactory
232	2080/8/24	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.33	<5	7.28	50.5	14	12	0.1	0.02	6	0.51	0	Satisfactory
233	2080/8/24	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.36	<5	7.31	45.9	14	12	0.1	0.02	6	0.14	0	Satisfactory
234	2080/8/24	10:00	New Sundarjal	Sundarjal WTP	Treated	Clear	0.87	<5	7.1	37.4	16	10	0.1	0.02	4	0.72	0	Satisfactory
235	2080/8/24	12:20	New Sundarjal	Sundarjal WTP	Treated	Clear	3.83	<5	7.3	37.3	16	10	0.1	0.02	4	0.74	0	Satisfactory
236	2080/8/24	14:10	New Sundarjal	Sundarjal WTP	Treated	Clear	1.57	<5	7.07	33.0	14	10	0.1	0.02	4	0.43	0	Satisfactory
237	2080/8/25	10:10	Lalitpur	Sainbu WTP	Treated	Clear	1.37	<5	7.98	391.0	58	150	0.1	0.02	10	0.69	0	Satisfactory
238	2080/8/25	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.3	<5	7.34	53.0	16	16	0.1	0.02	6	0.70	0	Satisfactory
239	2080/8/25	14:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.35	50.0	16	16	0.1	0.02	6	0.61	0	Satisfactory
240	2080/8/25	11:10	Madhyapur Thimi	Bode WTP	Treated	Clear	4.18	<5	7.19	257.0	62	60	0.3	1.5	6	0.1	0	Satisfactory
241	2080/8/25	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	4.11	<5	7.16	253.0	62	60	0.3	1.5	6	0.1	0	Satisfactory
242	2080/8/25	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	3.92	<5	7.16	259.0	62	60	0.3	1.5	6	0.1	0	Satisfactory
243	2080/8/25	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.14	<5	7.49	59.1	16	14	0.1	0.02	6	0.86	0	Satisfactory
244	2080/8/25	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.15	<5	7.34	54.5	14	14	0.1	0.02	6	0.42	0	Satisfactory
245	2080/8/25	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.25	<5	7.53	55.6	16	14	0.1	0.02	6	0.5	0	Satisfactory
246	2080/8/25	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.47	<5	7.83	78.6	18	14	0.1	0.02	6	0.69	0	Satisfactory
247	2080/8/26	10:10	Lalitpur	Sainbu WTP	Treated	Clear	3.14	<5	7.88	402.0	58	152	0.1	0.02	8	0.99	0	Satisfactory

248	2080/8/26	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.34	52.0	16	16	0.1	0.02	6	0.52	0	Satisfactory
249	2080/8/26	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.34	47.0	16	16	0.1	0.02	6	0.51	0	Satisfactory
250	2080/8/26	11:10	Madhyapur Thimi	Bode WTP	Treated	Clear	4.6	<5	7.17	260.0	64	60	0.3	1.5	6	0.1	0	Satisfactory
251	2080/8/26	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	3.98	<5	7.16	254.0	62	60	0.3	1.5	6	0.1	0	Satisfactory
252	2080/8/26	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	4.04	<5	7.16	256.0	62	60	0.3	1.5	6	0.1	0	Satisfactory
253	2080/8/26	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.84	<5	7.37	55.8	18	14	0.1	0.02	6	0.26	0	Satisfactory
254	2080/8/26	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.32	<5	7.95	65.9	20	14	0.1	0.02	6	0.25	0	Satisfactory
255	2080/8/26	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.97	<5	8.13	69.6	22	14	0.1	0.02	6	0.16	0	Satisfactory
256	2080/8/26	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.73	<5	8.22	64.9	22	14	0.1	0.02	6	0.49	0	Satisfactory
257	2080/8/26	10:00	New Sundaridal	Sundaridal WTP	Treated	Clear	0.82	<5	7.1	40.2	14	10	0.1	0.02	4	0.30	0	Satisfactory
258	2080/8/26	12:20	New Sundaridal	Sundaridal WTP	Treated	Clear	1.01	<5	7.2	41.2	14	12	0.1	0.02	4	0.36	0	Satisfactory
259	2080/8/26	14:10	New Sundaridal	Sundaridal WTP	Treated	Clear	0.98	<5	7.1	42.6	14	12	0.1	0.02	4	0.41	0	Satisfactory
260	2080/8/27	10:10	Lalitpur	Sainbu WTP	Treated	Clear	1.06	<5	8.02	372.0	50	134	0.1	0.02	10	0.51	0	Satisfactory
261	2080/8/27	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.23	47.0	16	16	0.1	0.02	6	0.48	0	Satisfactory
262	2080/8/27	13:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.23	47.0	14	14	0.1	0.02	6	0.54	0	Satisfactory
263	2080/8/27	11:10	Madhyapur Thimi	Bode WTP	Treated	Clear	3.95	<5	7.17	258.0	62	60	0.3	1.5	6	0.1	0	Satisfactory
264	2080/8/27	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	3.6	<5	7.13	257.0	62	60	0.3	1.5	6	0.1	0	Satisfactory
265	2080/8/27	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	3.65	<5	7.1	258.0	62	60	0.3	1.5	6	0.1	0	Satisfactory
266	2080/8/27	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.22	<5	7.1	57.7	10	14	0.1	0.02	6	0.45	0	Satisfactory
267	2080/8/27	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.47	<5	6.8	70.1	10	14	0.1	0.02	6	0.88	0	Satisfactory
268	2080/8/27	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.75	<5	7.15	108.9	18	14	0.1	0.02	10	0.44	0	Satisfactory
269	2080/8/27	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.61	<5	7.08	91.1	14	16	0.1	0.02	6	0.59	0	Satisfactory
270	2080/8/27	10:00	New Sundaridal	Sundaridal WTP	Treated	Clear	0.86	<5	7.3	39.1	16	10	0.1	0.02	4	1.0	0	Satisfactory
271	2080/8/27	12:20	New Sundaridal	Sundaridal WTP	Treated	Clear	0.61	<5	7.34	38.4	16	10	0.1	0.02	4	1.0	0	Satisfactory
272	2080/8/27	14:10	New Sundaridal	Sundaridal WTP	Treated	Clear	0.67	<5	7.3	38.0	16	10	0.1	0.02	4	0.81	0	Satisfactory
273	2080/8/27	15:10	New Sundaridal	Sundaridal WTP	Treated	Clear	0.72	<5	7.2	39.6	14	10	0.1	0.02	4	0.69	0	Satisfactory
274	2080/8/27	14:10	Tripureshwar	Anamnagar SRT	Treated	Clear	0.94	<5	7.04	61.8	12	14	0.1	0.02	6	0.36	0	Satisfactory
275	2080/8/27	12:25	Chetrapati	Balaju SRT	Treated	Clear	1.25	<5	7.12	69.1	12	14	0.1	0.02	4	0.61	0	Satisfactory
276	2080/8/27	12:30	Baneshwar	Minbhawan SRT	Treated	Clear	2.28	<5	6.81	124.1	20	18	0.1	0.02	12	0.10	0	Satisfactory
277	2080/8/28	10:10	Lalitpur	Sainbu WTP	Treated	Clear	0.38	<5	8.12	397.0	60	150	0.1	0.02	10	0.61	0	Satisfactory
278	2080/8/28	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.4	<5	7.23	51.0	16	16	0.1	0.02	6	0.51	0	Satisfactory
279	2080/8/28	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.1	<5	7.24	47.0	16	14	0.1	0.02	6	0.53	0	Satisfactory
280	2080/8/28	11:10	Madhyapur Thimi	Bode WTP	Treated	Clear	3.78	<5	7.2	274.0	62	60	0.3	1.5	8	0.12	0	Satisfactory
281	2080/8/28	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	3.87	<5	7.1	270.0	72	64	0.3	1.5	8	0.1	0	Satisfactory
282	2080/8/28	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	3.05	<5	6.99	270.0	72	64	0.3	1.5	8	0.41	0	Satisfactory
283	2080/8/28	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.15	<5	6.58	52.1	8	14	0.1	0.02	6	0.34	0	Satisfactory
284	2080/8/28	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.89	<5	7.69	48.7	18	14	0.1	0.02	6	0.44	0	Satisfactory
285	2080/8/28	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.37	65.2	14	16	0.1	0.02	6	0.28	0	Satisfactory
286	2080/8/28	15:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.34	<5	7.58	76.7	16	14	0.1	0.02	6	0.28	0	Satisfactory
287	2080/8/28	10:00	New Sundaridal	Sundaridal WTP	Treated	Clear	0.92	<5	7.4	37.2	16	10	0.1	0.02	4	0.66	0	Satisfactory
288	2080/8/28	12:20	New Sundaridal	Sundaridal WTP	Treated	Clear	0.88	<5	7.4	38.6	16	10	0.1	0.02	4	0.81	0	Satisfactory
289	2080/8/28	14:10	New Sundaridal	Sundaridal WTP	Treated	Clear	0.79	<5	7.4	39.1	16	10	0.1	0.02	4	0.55	0	Satisfactory
290	2080/8/29	10:10	Lalitpur	Sainbu WTP	Treated	Clear	1.27	<5	8.06	401.0	58	148	0.1	0.02	12	0.46	0	Satisfactory
291	2080/8/29	11:10	Madhyapur Thimi	Bode WTP	Treated	Clear	4.2	<5	7.02	254.0	62	60	0.3	1.5	4	0.12	0	Satisfactory

292	2080/8/29	14:35	Madhyapur Thimi	Bode WTP	Treated	Clear	3.47	<5	7.02	250.0	62	60	0.3	1.5	4	0.1	0	Satisfactory
293	2080/8/29	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	3.46	<5	7.05	255.0	62	60	0.3	1.5	4	0.41	0	Satisfactory
294	2080/8/29	10:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.81	<5	7.53	53.9	16	14	0.1	0.02	6	0.34	0	Satisfactory
295	2080/8/29	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.55	<5	7.55	56.1	16	14	0.1	0.02	6	0.1	0	Satisfactory
296	2080/8/29	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.59	<5	7.43	76.4	14	12	0.1	0.02	6	0.1	0	Satisfactory
297	2080/8/29	10:00	New Sundaridal	Sundaridal WTP	Treated	Clear	1.46	<5	7.34	46.1	16	10	0.1	0.02	4	0.10	0	Satisfactory
298	2080/8/29	12:20	New Sundaridal	Sundaridal WTP	Treated	Clear	1.49	<5	7.24	40.8	16	10	0.1	0.02	4	1.0	0	Satisfactory
299	2080/8/29	14:10	New Sundaridal	Sundaridal WTP	Treated	Clear	1.84	<5	6.99	42.7	14	12	0.1	0.02	4	0.88	0	Satisfactory
300	2080/8/29	11:45	Tripureshwar	Anamnagar SRT	Treated	Clear	1.84	<5	7.28	68.6	14	16	0.1	0.02	4	0.42	0	Satisfactory
301	2080/8/29	1:45	Baneshwar	Minbhawan SRT	Treated	Clear	1.29	<5	7.36	75.7	14	16	0.1	0.02	8	0.14	0	Satisfactory
302	2080/8/30	11:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.22	49.0	16	16	0.1	0.02	6	0.52	0	Satisfactory
303	2080/8/30	14:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.2	<5	7.23	43.0	16	16	0.1	0.02	6	0.53	0	Satisfactory
304	2080/8/30	10:00	New Sundaridal	Sundaridal WTP	Treated	Clear	0.69	<5	6.89	45.1	14	12	0.1	0.02	4	0.96	0	Satisfactory
305	2080/8/30	14:20	New Sundaridal	Sundaridal WTP	Treated	Clear	1.04	<5	7.26	38.4	16	10	0.1	0.02	4	0.78	0	Satisfactory