



KATHMANDU UPATYAKA KHANEPANI LIMITED
Water / Waste Water Quality Assurance Division , Mahankalchaur
Laboratory Record Of Chemical & Bacteriological Analysis Of Water
Poush 2081

S.N	Date	Time	Branch	Location	Sample type	Appearance	Turbidity	Colour	p ^H	Electrical Conductivity	Total Alkalinity	Total Hardness	Total Iron	Total Ammonia	Chloride	F.R.C.	Total Coliforms	Remarks
							(NTU)	(TCU)		µs/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	CFU/100 ml	
National Drinking Water Quality Standard (NDWQS)							5	5	6.5-8.5	1500		500	0.3 (3)	1.5	250	0.1-0.5	0 in 95% Samples	
1	2081/09/01	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.5	<5	7.7	56.2	16	14	0.1	0.02	8	1.1	0	Satisfactory
2	2081/09/01	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.68	59.7	18	14	0.1	0.02	8	2.18	0	Satisfactory
3	2081/09/01	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.9	<5	7.67	62.3	16	14	0.1	0.02	8	2.05	0	Satisfactory
4	2081/09/01	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.3	<5	8.12	59.5	16	14	0.1	0.02	8	1.86	0	Satisfactory
5	2081/09/01	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.8	<5	7.66	68.3	22	18	0.1	0.02	6	0.83	0	Satisfactory
6	2081/09/01	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.6	<5	7.67	76.7	22	18	0.1	0.02	6	1.57	0	Satisfactory
7	2081/09/01	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.3	<5	7.65	75.8	24	18	0.1	0.02	6	1.85	0	Satisfactory
8	2081/09/01	15:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.4	<5	8.06	78.1	24	18	0.1	0.02	6	1.61	0	Satisfactory
9	2081/09/01	14:55	Baneshwor	Anamnagar SRT	Treated	Clear	0.7	<5	8.13	78.5	24	22	0.1	0.02	6	1.76	0	Satisfactory
10	2081/09/01	12:30	Maharajgunj	Balaju SRT	Treated	Clear	0.2	<5	8.21	106.5	24	22	0.1	0.02	6	0.2	0	Satisfactory
11	2081/09/01	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.91	<5	7.91	448	114	132	0.1	0.02	12	0.74	0	Satisfactory
12	2081/09/01	10:20	Maharajgunj	Bansbari WTP	Treated	Clear	0.22	<5	7.68	41	16	16	0.1	0.02	6	0.50	0	Satisfactory
13	2081/09/01	14:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.12	<5	7.70	43	16	16	0.1	0.02	6	0.54	0	Satisfactory
14	2081/09/01	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.19	<5	7.12	308	98	60	0.76	1.5	10	0.2	0	Satisfactory
15	2081/09/01	8:00	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.78	<5	7.55	70.9	28	36	0.1	0.02	4	0.19	0	Satisfactory
16	2081/09/01	8:00	Bhaktapur	Katunje SRT	Treated	Clear	0.5	<5	7.75	83.5	22	24	0.1	0.02	6	0.2	0	Satisfactory
17	2081/09/01	14:10	Lalitpur	Khumaltar SRT	Treated	Clear	0.3	<5	8.23	80.3	24	22	0.1	0.02	6	0.52	0	Satisfactory
18	2081/09/01	13:30	Kirtipur	Kirtipur SRT	Treated	Clear	2.5	<5	7.95	81.5	24	22	0.1	0.02	6	0.72	0	Satisfactory

19	2081/09/01	14:40	Baneshwor	Minbhawan SRT	Treated	Clear	0.3	<5	8.29	110.6	24	28	0.1	0.02	6	1.25	0	Satisfactory
20	2081/09/01	11:30	Maharajgunj	Bansbari SRT	Treated	Clear	0.3	<5	7.84	78.2	24	22	0.1	0.02	6	0.83	0	Satisfactory
21	2081/09/01	0:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.71	<5	7.99	75.4	24	22	0.1	0.02	6	1.63	0	Satisfactory
22	2081/09/01	2:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.68	<5	7.81	76.3	24	22	0.1	0.02	6	0.97	0	Satisfactory
23	2081/09/01	4:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.64	<5	7.8	76	24	22	0.1	0.02	6	0.64	0	Satisfactory
24	2081/09/01	6:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.91	<5	7.65	76.4	24	22	0.1	0.02	6	0.7	0	Satisfactory
25	2081/09/01	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.54	<5	7.67	77.9	24	22	0.1	0.02	6	1.37	0	Satisfactory
26	2081/09/01	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.52	<5	7.71	78.1	24	22	0.1	0.02	6	1.91	0	Satisfactory
27	2081/09/01	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.6	<5	7.88	77.4	24	22	0.1	0.02	6	1.61	0	Satisfactory
28	2081/09/01	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.58	<5	7.7	77.3	24	22	0.1	0.02	6	1.22	0	Satisfactory
29	2081/09/01	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.38	<5	7.81	77.7	24	22	0.1	0.02	6	1.9	0	Satisfactory
30	2081/09/01	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.35	<5	7.84	77.9	24	22	0.1	0.02	6	1.84	0	Satisfactory
31	2081/09/01	22:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.35	<5	7.66	75.7	24	22	0.1	0.02	6	0.88	0	Satisfactory
32	2081/09/02	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.68	59.7	16	14	0.1	0.02	8	2.18	0	Satisfactory
33	2081/09/02	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.5	<5	7.69	50.9	16	14	0.1	0.02	8	1.56	0	Satisfactory
34	2081/09/02	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.8	<5	7.79	62.6	14	14	0.1	0.02	8	0.98	0	Satisfactory
35	2081/09/02	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.9	<5	8.14	64.4	16	14	0.1	0.02	8	0.8	0	Satisfactory
36	2081/09/02	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.6	<5	7.6	76.7	24	18	0.1	0.02	6	1.58	0	Satisfactory
37	2081/09/02	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.9	<5	7.6	65.3	22	18	0.1	0.02	6	1.38	0	Satisfactory
38	2081/09/02	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.74	93	26	18	0.1	0.02	6	1.62	0	Satisfactory
39	2081/09/02	15:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.87	87.1	26	18	0.1	0.02	6	1.49	0	Satisfactory
40	2081/09/02	14:40	Baneshwor	Anamnagar SRT	Treated	Clear	0.7	<5	7.91	79.4	26	22	0.1	0.02	6	1.35	0	Satisfactory
41	2081/09/02	12:30	Maharajgunj	Balaju SRT	Treated	Clear	0.1	<5	8.13	105.2	26	22	0.1	0.02	6	0.2	0	Satisfactory
42	2081/09/02	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.31	<5	8.11	454	114	134	0.1	0.02	12	0.2	0	Satisfactory
43	2081/09/02	10:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.67	46	16	16	0.1	0.02	6	0.50	0	Satisfactory
44	2081/09/02	14:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.56	51	20	20	0.1	0.02	6	1.05	0	Satisfactory
45	2081/09/02	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.08	<5	7.15	308	98	60	0.76	1.5	10	0.2	0	Satisfactory
46	2081/09/02	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.23	<5	7.13	303	98	60	0.76	1.5	10	0.2	0	Satisfactory

47	2081/09/02	11:00	Madhyapur Thimi	Tigani SRT	Treated	Clear	2.09	<5	7.7	71.2	28	36	0.1	0.02	4	0.65	0	Satisfactory
48	2081/09/02	8:00	Bhaktapur	Katunje SRT	Treated	Clear	0.5	<5	8.15	83.4	24	24	0.1	0.02	6	1.06	0	Satisfactory
49	2081/09/02	14:00	Lalitpur	Khumaltar SRT	Treated	Clear	0.1	<5	7.9	68.7	26	22	0.1	0.02	6	0.6	0	Satisfactory
50	2081/09/02	13:00	Kirtipur	Kirtipur SRT	Treated	Clear	1.1	<5	8.35	84.7	26	22	0.1	0.02	6	1.15	0	Satisfactory
51	2081/09/02	14:25	Baneshwor	Minbhawan SRT	Treated	Clear	0.1	<5	7.85	69.7	26	22	0.1	0.02	6	1.65	0	Satisfactory
52	2081/09/02	11:40	Maharajgunj	Bansbari SRT	Treated	Clear	0.4	<5	8.15	107.2	26	22	0.1	0.02	6	0.98	0	Satisfactory
53	2081/09/02	0:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.37	<5	7.63	75.3	24	22	0.1	0.02	6	1.29	0	Satisfactory
54	2081/09/02	2:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.39	<5	7.6	75.5	24	22	0.1	0.02	6	1.01	0	Satisfactory
55	2081/09/02	4:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.47	<5	7.83	76	24	22	0.1	0.02	6	0.49	0	Satisfactory
56	2081/09/02	6:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.49	<5	7.92	76.5	24	22	0.1	0.02	6	0.86	0	Satisfactory
57	2081/09/02	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	7.65	78.2	24	22	0.1	0.02	6	1.1	0	Satisfactory
58	2081/09/02	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.62	<5	7.3	78.2	24	22	0.1	0.02	6	1.14	0	Satisfactory
59	2081/09/02	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.54	<5	7.71	77.2	24	22	0.1	0.02	6	1.2	0	Satisfactory
60	2081/09/02	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.62	<5	7.73	74.9	24	22	0.1	0.02	6	1.62	0	Satisfactory
61	2081/09/02	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.52	<5	7.08	75.6	24	22	0.1	0.02	6	1.71	0	Satisfactory
62	2081/09/02	22:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.58	<5	7.67	75	24	22	0.1	0.02	6	1.16	0	Satisfactory
63	2081/09/03	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.3	<5	7.38	46.9	16	14	0.1	0.02	8	1.19	0	Satisfactory
64	2081/09/03	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.4	<5	6.9	47.2	16	14	0.1	0.02	8	1.48	0	Satisfactory
65	2081/09/03	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.9	<5	7.3	47.2	16	14	0.1	0.02	8	1.45	0	Satisfactory
66	2081/09/03	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	7.75	48.2	14	14	0.1	0.02	8	1.26	0	Satisfactory
67	2081/09/03	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.8	<5	6.96	72.2	24	18	0.1	0.02	6	0.12	0	Satisfactory
68	2081/09/03	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.9	<5	6.99	79.8	24	18	0.1	0.02	6	1.26	0	Satisfactory
69	2081/09/03	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.9	<5	7.29	75.2	24	18	0.1	0.02	6	1.13	0	Satisfactory
70	2081/09/03	15:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.8	<5	7.72	75.2	26	18	0.1	0.02	6	0.99	0	Satisfactory
71	2081/09/03	14:25	Baneshwor	Anamnagar SRT	Treated	Clear	0.3	<5	7.96	74.7	26	22	0.1	0.02	6	0.66	0	Satisfactory
72	2081/09/03	11:45	Maharajgunj	Balaju SRT	Treated	Clear	0.3	<5	7.81	72.7	26	22	0.1	0.02	6	0.2	0	Satisfactory
73	2081/09/03	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.74	<5	7.95	459	116	134	0.1	0.02	14	0.69	0	Satisfactory
74	2081/09/03	10:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.74	47	28	18	0.1	0.02	6	0.97	0	Satisfactory

75	2081/09/03	14:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.73	52	20	20	0.1	0.02	6	1.05	0	Satisfactory
76	2081/09/03	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.15	<5	7.18	310	100	60	0.76	1.5	10	0.2	0	Satisfactory
77	2081/09/03	14:45	Madhyapur Thimi	Bode WTP	Treated	Clear	2.24	<5	7.15	307	100	60	0.76	1.5	10	0.2	0	Satisfactory
78	2081/09/03	9:45	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.94	<5	7.6	71.9	28	36	0.1	0.02	4	0.21	0	Satisfactory
79	2081/09/03	8:00	Bhaktapur	Katunje SRT	Treated	Clear	0.8	<5	7.3	79.6	24	24	0.1	0.02	6	0.14	0	Satisfactory
80	2081/09/03	13:30	Lalitpur	Khumaltar SRT	Treated	Clear	0.1	<5	7.45	71.2	26	22	0.1	0.02	6	0.46	0	Satisfactory
81	2081/09/03	12:40	Kirtipur	Kirtipur SRT	Treated	Clear	0.4	<5	7.88	73.5	26	22	0.1	0.02	6	0.84	0	Satisfactory
82	2081/09/03	13:50	Baneshwor	Minbhawan SRT	Treated	Clear	0.3	<5	7.28	71.8	26	22	0.1	0.02	6	0.4	0	Satisfactory
83	2081/09/03	11:40	Maharajgunj	Bansbari SRT	Treated	Clear	0.9	<5	7.77	73.6	26	22	0.1	0.02	6	1.29	0	Satisfactory
84	2081/09/03	0:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.63	<5	7.69	75.2	24	22	0.1	0.02	6	1.58	0	Satisfactory
85	2081/09/03	2:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.6	<5	7.65	75.5	24	22	0.1	0.02	6	0.68	0	Satisfactory
86	2081/09/03	4:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.62	<5	7.69	75.4	24	22	0.1	0.02	6	0.1	0	Satisfactory
87	2081/09/03	6:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.59	<5	7.72	75.6	24	22	0.1	0.02	6	0.1	0	Satisfactory
88	2081/09/03	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.59	<5	8	76.1	24	22	0.1	0.02	6	0.12	0	Satisfactory
89	2081/09/03	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.48	<5	7.98	77.1	24	22	0.1	0.02	6	1.39	0	Satisfactory
90	2081/09/03	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.56	<5	7.84	79.7	24	22	0.1	0.02	6	1.28	0	Satisfactory
91	2081/09/03	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.62	<5	7.87	77.3	24	22	0.1	0.02	6	1.21	0	Satisfactory
92	2081/09/03	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.56	<5	7.96	76.9	24	22	0.1	0.02	6	1.26	0	Satisfactory
93	2081/09/03	22:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.35	<5	7.99	78.1	24	22	0.1	0.02	6	1.47	0	Satisfactory
94	2081/09/04	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.9	<5	7.34	56.9	14	14	0.1	0.02	8	2.43	0	Satisfactory
95	2081/09/04	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.45	44.3	16	14	0.1	0.02	8	0.79	0	Satisfactory
96	2081/09/04	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.8	<5	7.42	55	16	14	0.1	0.02	8	0.93	0	Satisfactory
97	2081/09/04	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.7	<5	7.74	55.1	16	14	0.1	0.02	8	0.85	0	Satisfactory
98	2081/09/04	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.3	<5	7.34	76.4	26	18	0.1	0.02	6	1.22	0	Satisfactory
99	2081/09/04	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.3	<5	7.32	75.4	26	18	0.1	0.02	6	1.51	0	Satisfactory
100	2081/09/04	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.2	<5	7.41	77.7	26	18	0.1	0.02	6	1.11	0	Satisfactory
101	2081/09/04	15:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	2.8	<5	7.88	77.7	26	18	0.1	0.02	6	0.98	0	Satisfactory
102	2081/09/04	11:00	Baneshwor	Anamnagar SRT	Treated	Clear	0.1	<5	7.36	71.9	26	22	0.1	0.02	6	0.8	0	Satisfactory

103	2081/09/04	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.32	<5	7.97	452	114	134	0.1	0.02	10	0.63	0	Satisfactory
104	2081/09/04	10:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.74	44	16	18	0.1	0.02	6	0.90	0	Satisfactory
105	2081/09/04	14:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.75	48	18	18	0.1	0.02	6	0.92	0	Satisfactory
106	2081/09/04	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.91	<5	7.18	295	98	60	0.76	1.5	10	0.2	0	Satisfactory
107	2081/09/04	14:45	Madhyapur Thimi	Bode WTP	Treated	Clear	1.83	<5	7.16	297	98	60	0.76	1.5	10	0.2	0	Satisfactory
108	2081/09/04	10:00	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.99	<5	7.56	72.3	28	36	0.1	0.02	4	0.22	0	Satisfactory
109	2081/09/04	8:00	Bhaktapur	Katunje SRT	Treated	Clear	1.03	<5	7.31	75.8	26	24	0.1	0.02	6	1.03	0	Satisfactory
110	2081/09/04	0:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.39	<5	7.95	77.8	24	22	0.1	0.02	6	1.77	0	Satisfactory
111	2081/09/04	2:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.42	<5	7.94	77.3	24	22	0.1	0.02	6	1.14	0	Satisfactory
112	2081/09/04	4:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.37	<5	7.88	76.9	24	22	0.1	0.02	6	0.49	0	Satisfactory
113	2081/09/04	6:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.34	<5	7.86	76.5	24	22	0.1	0.02	6	0.91	0	Satisfactory
114	2081/09/04	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.31	<5	7.9	76.8	24	22	0.1	0.02	6	1.29	0	Satisfactory
115	2081/09/04	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.33	<5	7.79	77.7	24	22	0.1	0.02	6	1.47	0	Satisfactory
116	2081/09/04	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.47	<5	7.74	77	24	22	0.1	0.02	6	1.36	0	Satisfactory
117	2081/09/04	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.66	<5	7.71	78.2	24	22	0.1	0.02	6	1.76	0	Satisfactory
118	2081/09/04	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.37	<5	7.95	77.5	24	22	0.1	0.02	6	1.74	0	Satisfactory
119	2081/09/04	22:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.36	<5	8.14	75.4	24	22	0.1	0.02	6	1.24	0	Satisfactory
120	2081/09/05	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	7.73	59	18	14	0.1	0.02	8	2.37	0	Satisfactory
121	2081/09/05	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	7.95	58.2	14	14	0.1	0.02	8	2.65	0	Satisfactory
122	2081/09/05	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.5	<5	8.1	50.2	14	14	0.1	0.02	8	1.81	0	Satisfactory
123	2081/09/05	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.4	<5	7.58	76.3	26	18	0.1	0.02	6	1.3	0	Satisfactory
124	2081/09/05	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.6	<5	7.8	76.3	26	18	0.1	0.02	6	1.06	0	Satisfactory
125	2081/09/05	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.3	<5	7.85	76.4	24	18	0.1	0.02	6	1.19	0	Satisfactory
126	2081/09/05	13:45	Baneshwor	Anamnagar SRT	Treated	Clear	0.3	<5	7.65	76	24	22	0.1	0.02	6	0.55	0	Satisfactory
127	2081/09/05	11:45	Maharajgunj	Balaju SRT	Treated	Clear	0.6	<5	7.87	75.7	24	22	0.1	0.02	6	0.2	0	Satisfactory
128	2081/09/05	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.61	<5	8.01	438	110	132	0.1	0.02	10	0.2	0	Satisfactory
129	2081/09/05	10:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.76	46	18	18	0.1	0.02	6	0.97	0	Satisfactory
130	2081/09/05	8:00	Bhaktapur	Katunje SRT	Treated	Clear	0.8	<5	7.52	74.3	26	24	0.1	0.02	6	1.13	0	Satisfactory

131	2081/09/05	12:40	Kirtipur	Kirtipur SRT	Treated	Clear	4.3	<5	7.77	84.4	24	22	0.2	0.02	6	0.2	0	Satisfactory
132	2081/09/05	13:35	Baneshwor	Minbhawan SRT	Treated	Clear	0.1	<5	7.73	75.7	24	22	0.1	0.02	6	0.74	0	Satisfactory
133	2081/09/05	11:40	Maharajgunj	Bansbari SRT	Treated	Clear	0.9	<5	7.73	75.7	24	22	0.1	0.02	6	0.88	0	Satisfactory
134	2081/09/05	0:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.38	<5	8.11	75.8	24	22	0.1	0.02	6	1.68	0	Satisfactory
135	2081/09/05	2:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.4	<5	8.03	77.6	24	22	0.1	0.02	6	0.99	0	Satisfactory
136	2081/09/05	4:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.38	<5	8.07	77	24	22	0.1	0.02	6	0.58	0	Satisfactory
137	2081/09/05	6:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.35	<5	8.05	77.4	24	22	0.1	0.02	6	0.76	0	Satisfactory
138	2081/09/05	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.31	<5	8	77.4	24	22	0.1	0.02	6	1.04	0	Satisfactory
139	2081/09/05	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	7.95	77.1	24	22	0.1	0.02	6	1.32	0	Satisfactory
140	2081/09/05	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.47	<5	7.8	78.5	24	22	0.1	0.02	6	1.34	0	Satisfactory
141	2081/09/05	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.56	<5	7.52	77.7	24	22	0.1	0.02	6	1.47	0	Satisfactory
142	2081/09/05	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.54	<5	7.61	77.3	24	22	0.1	0.02	6	0.23	0	Satisfactory
143	2081/09/06	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	7.63	65.2	16	14	0.1	0.02	8	0.76	0	Satisfactory
144	2081/09/06	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.4	<5	7.56	73.6	24	18	0.1	0.02	6	1.71	0	Satisfactory
145	2081/09/06	10:20	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.66	44	16	16	0.1	0.02	6	0.71	0	Satisfactory
146	2081/09/06	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.58	<5	7.82	78.8	24	22	0.1	0.02	6	1.12	0	Satisfactory
147	2081/09/06	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.55	<5	8.02	78.5	24	22	0.1	0.02	6	1.23	0	Satisfactory
148	2081/09/06	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.48	<5	8.02	78.7	24	22	0.1	0.02	6	1.54	0	Satisfactory
149	2081/09/06	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.52	<5	8.02	78.1	24	22	0.1	0.02	6	1.62	0	Satisfactory
150	2081/09/06	22:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.35	<5	8.14	76	24	22	0.1	0.02	6	1.22	0	Satisfactory
151	2081/09/07	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	7.29	49	14	14	0.1	0.02	8	1.04	0	Satisfactory
152	2081/09/07	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.9	<5	7.45	51.7	14	14	0.1	0.02	8	1.65	0	Satisfactory
153	2081/09/07	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.41	42.7	16	14	0.1	0.02	8	0.74	0	Satisfactory
154	2081/09/07	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.4	<5	7.57	45.4	14	14	0.1	0.02	8	0.78	0	Satisfactory
155	2081/09/07	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.3	<5	7.38	75.7	26	18	0.1	0.02	6	0.95	0	Satisfactory
156	2081/09/07	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.3	<5	7.35	73.9	24	18	0.1	0.02	6	1.66	0	Satisfactory
157	2081/09/07	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.38	72.6	24	18	0.1	0.02	6	1.23	0	Satisfactory
158	2081/09/07	15:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.6	75.2	24	18	0.1	0.02	6	0.89	0	Satisfactory

159	2081/09/07	14:10	Baneshwor	Anamnagar SRT	Treated	Clear	0.1	<5	7.72	85.7	24	22	0.1	0.02	6	1.17	0	Satisfactory
160	2081/09/07	12:00	Maharajgunj	Balaju SRT	Treated	Clear	0.4	<5	7.76	77.8	24	22	0.1	0.02	6	0.2	0	Satisfactory
161	2081/09/07	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.75	<5	8.17	438	110	132	0.1	0.02	10	0.20	0	Satisfactory
162	2081/09/07	10:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.63	47	16	18	0.1	0.02	6	0.86	0	Satisfactory
163	2081/09/07	14:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.64	51	20	20	0.1	0.02	6	0.73	0	Satisfactory
164	2081/09/07	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.29	<5	7.18	312	100	60	0.57	1.5	10	0.2	0	Satisfactory
165	2081/09/07	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.97	<5	7.15	304	98	60	0.57	1.5	10	0.2	0	Satisfactory
166	2081/09/07	9:45	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.11	<5	7.66	76.2	28	38	0.1	0.02	4	0.15	0	Satisfactory
167	2081/09/07	8:00	Bhaktapur	Katunje SRT	Treated	Clear	0.3	<5	7.2	69.5	22	24	0.1	0.02	6	0.91	0	Satisfactory
168	2081/09/07	12:45	Kirtipur	Kirtipur SRT	Treated	Clear	1.2	<5	7.85	82	24	22	0.1	0.02	6	0.68	0	Satisfactory
169	2081/09/07	14:05	Baneshwor	Minbhawan SRT	Treated	Clear	0.2	<5	7.45	74.5	24	22	0.1	0.02	6	0.97	0	Satisfactory
170	2081/09/07	11:40	Maharajgunj	Bansbari SRT	Treated	Clear	0.4	<5	8.2	84.5	24	22	0.1	0.02	6	0.68	0	Satisfactory
171	2081/09/07	0:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.39	<5	8.15	75.9	24	22	0.1	0.02	6	1.71	0	Satisfactory
172	2081/09/07	2:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	8.13	75.7	24	22	0.1	0.02	6	1.06	0	Satisfactory
173	2081/09/07	4:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.52	<5	8	76.2	24	22	0.1	0.02	6	0.6	0	Satisfactory
174	2081/09/07	6:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.63	<5	7.97	79.5	24	22	0.1	0.02	6	1.03	0	Satisfactory
175	2081/09/07	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.56	<5	7.85	77.6	24	22	0.1	0.02	6	0.82	0	Satisfactory
176	2081/09/07	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.33	<5	7.44	78.6	24	22	0.1	0.02	6	1.85	0	Satisfactory
177	2081/09/07	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.39	<5	8.05	78.2	24	22	0.1	0.02	6	1.24	0	Satisfactory
178	2081/09/07	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.3	<5	8.04	79	24	22	0.1	0.02	6	1.73	0	Satisfactory
179	2081/09/07	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	7.97	78.6	24	22	0.1	0.02	6	1.69	0	Satisfactory
180	2081/09/07	18:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.46	<5	7.88	77.9	24	22	0.1	0.02	6	1.23	0	Satisfactory
181	2081/09/07	22:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.49	<5	8.16	76.9	24	22	0.1	0.02	6	1.5	0	Satisfactory
182	2081/09/08	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.62	57.2	16	14	0.1	0.02	8	2.82	0	Satisfactory
183	2081/09/08	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.97	62.8	14	14	0.1	0.02	8	3	0	Satisfactory
184	2081/09/08	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1	<5	7.76	59.5	16	14	0.1	0.02	8	1.09	0	Satisfactory
185	2081/09/08	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.75	52.7	16	14	0.1	0.02	8	1.27	0	Satisfactory
186	2081/09/08	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.5	<5	7.4	76.2	24	18	0.1	0.02	6	0.76	0	Satisfactory

187	2081/09/08	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.7	<5	7.67	75.6	26	18	0.1	0.02	6	1.13	0	Satisfactory
188	2081/09/08	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.2	<5	7.64	73.5	26	18	0.1	0.02	6	0.46	0	Satisfactory
189	2081/09/08	15:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.4	<5	7.65	73.9	24	18	0.1	0.02	6	0.78	0	Satisfactory
190	2081/09/08	14:25	Baneshwor	Anamnagar SRT	Treated	Clear	0.3	<5	7.78	76.2	24	22	0.1	0.02	6	0.59	0	Satisfactory
191	2081/09/08	12:00	Maharajgunj	Balaju SRT	Treated	Clear	0.3	<5	7.96	76.5	24	22	0.1	0.02	6	0.23	0	Satisfactory
192	2081/09/08	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.71	<5	7.95	441	114	132	0.1	0.02	10	0.21	0	Satisfactory
193	2081/09/08	10:15	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.61	51	18	18	0.1	0.02	6	0.70	0	Satisfactory
194	2081/09/08	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.55	48	18	18	0.1	0.02	6	0.86	0	Satisfactory
195	2081/09/08	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.5	<5	7.19	311	100	60	0.57	1.5	10	0.26	0	Satisfactory
196	2081/09/08	14:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.63	<5	7.16	299	98	60	0.57	1.5	10	0.3	0	Satisfactory
197	2081/09/08	15:15	Madhyapur Thimi	Tigani SRT	Treated	Clear	2.28	<5	7.71	71.8	28	36	0.1	0.02	4	1.34	0	Satisfactory
198	2081/09/08		Bhaktapur	Katunje SRT	Treated	Clear	0.1	<5	8.17	80.7	24	24	0.1	0.02	6	1.24	0	Satisfactory
199	2081/09/08	12:30	Kirtipur	Kirtipur SRT	Treated	Clear	0.6	<5	7.85	78.5	24	22	0.1	0.02	6	0.83	0	Satisfactory
201	2081/09/08	14:12	Baneshwor	Minbhawan SRT	Treated	Clear	0.5	<5	7.85	73.7	24	22	0.1	0.02	6	1.05	0	Satisfactory
202	2081/09/08	11:35	Maharajgunj	Bansbari SRT	Treated	Clear	0.5	<5	7.95	75.7	24	22	0.1	0.02	6	0.49	0	Satisfactory
203	2081/09/08	0:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.51	<5	8.17	76.6	24	22	0.1	0.02	6	1.84	0	Satisfactory
205	2081/09/08	2:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.5	<5	8.11	76.4	24	22	0.1	0.02	6	1.03	0	Satisfactory
206	2081/09/08	4:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.46	<5	8.03	76.8	24	22	0.1	0.02	6	0.67	0	Satisfactory
208	2081/09/08	6:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.39	<5	7.94	77	24	22	0.1	0.02	6	0.81	0	Satisfactory
210	2081/09/08	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.34	<5	7.95	78.7	24	22	0.1	0.02	6	0.73	0	Satisfactory
211	2081/09/08	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.38	<5	7.75	78.1	24	22	0.1	0.02	6	1.3	0	Satisfactory
212	2081/09/08	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.33	<5	8.05	77.7	24	22	0.1	0.02	6	0.74	0	Satisfactory
213	2081/09/08	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	8.02	78.6	24	22	0.1	0.02	6	0.93	0	Satisfactory
215	2081/09/08	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.29	<5	7.89	79.8	24	22	0.1	0.02	6	1.48	0	Satisfactory
216	2081/09/08	18:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.36	<5	7.93	78.4	24	22	0.1	0.02	6	1.29	0	Satisfactory
217	2081/09/08	22:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.55	<5	7.8	77.4	24	22	0.1	0.02	6	0.67	0	Satisfactory
218	2081/09/09	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.6	<5	7.82	53.7	14	14	0.1	0.02	8	1.56	0	Satisfactory
219	2081/09/09	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1	<5	8.12	54.7	16	14	0.1	0.02	8	1.8	0	Satisfactory

220	2081/09/09	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.5	<5	7.78	49.1	14	14	0.1	0.02	8	1.77	0	Satisfactory
222	2081/09/09	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.5	<5	7.57	52.3	14	14	0.1	0.02	8	1.46	0	Satisfactory
223	2081/09/09	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.4	<5	7.72	74.5	24	18	0.1	0.02	6	1.69	0	Satisfactory
224	2081/09/09	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	8.1	73.5	24	18	0.1	0.02	6	1.45	0	Satisfactory
225	2081/09/09	10:55	Baneshwor	Anamnagar SRT	Treated	Clear	0.1	<5	8.05	78.2	26	22	0.1	0.02	6	0.51	0	Satisfactory
226	2081/09/09	12:40	Maharajgunj	Balaju SRT	Treated	Clear	0.1	<5	8	75.9	26	22	0.1	0.02	6	0.3	0	Satisfactory
227	2081/09/09	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.61	<5	8.12	442	114	130	0.1	0.02	10	0.40	0	Satisfactory
228	2081/09/09	10:20	Maharajgunj	Bansbari WTP	Treated	Clear	0.17	<5	7.70	49	18	18	0.1	0.02	6	1.04	0	Satisfactory
229	2081/09/09	14:40	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.67	55	20	22	0.1	0.02	6	1.01	0	Satisfactory
230	2081/09/09	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.57	<5	7.16	302	98	60	0.57	1.5	10	0.3	0	Satisfactory
231	2081/09/09	10:00	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.12	<5	7.54	73.9	28	36	0.1	0.02	4	0.26	0	Satisfactory
232	2081/09/09	8:00	Bhaktapur	Katunje SRT	Treated	Clear	0.4	<5	7.79	78.2	26	24	0.1	0.02	6	0.61	0	Satisfactory
233	2081/09/09	12:10	Kirtipur	Kirtipur SRT	Treated	Clear	0.1	<5	7.97	80.5	26	22	0.1	0.02	6	0.84	0	Satisfactory
234	2081/09/09	11:05	Baneshwor	Minbhawan SRT	Treated	Clear	0.1	<5	8.02	75.2	26	22	0.1	0.02	6	0.17	0	Satisfactory
235	2081/09/09	11:35	Maharajgunj	Bansbari SRT	Treated	Clear	0.7	<5	7.85	78.9	26	22	0.1	0.02	6	0.65	0	Satisfactory
236	2081/09/09	0:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.57	<5	7.79	77.5	24	22	0.1	0.02	6	1.29	0	Satisfactory
237	2081/09/09	2:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.56	<5	7.75	77.3	24	22	0.1	0.02	6	1.11	0	Satisfactory
238	2081/09/09	4:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.5	<5	7.87	79.1	24	22	0.1	0.02	6	0.73	0	Satisfactory
239	2081/09/09	6:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.43	<5	7.91	78.8	24	22	0.1	0.02	6	1.91	0	Satisfactory
240	2081/09/09	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.37	<5	7.72	78.6	24	22	0.1	0.02	6	1.26	0	Satisfactory
241	2081/09/09	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.34	<5	7.66	79.1	24	22	0.1	0.02	6	1.84	0	Satisfactory
242	2081/09/09	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.44	<5	8.04	77.9	24	22	0.1	0.02	6	1.6	0	Satisfactory
243	2081/09/09	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.44	<5	8.03	78.1	24	22	0.1	0.02	6	1.68	0	Satisfactory
244	2081/09/09	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.34	<5	7.81	77.2	24	22	0.1	0.02	6	1.2	0	Satisfactory
245	2081/09/09	18:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	7.88	78.9	24	22	0.1	0.02	6	1.47	0	Satisfactory
246	2081/09/09	22:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.33	<5	7.98	78.1	24	22	0.1	0.02	6	1.88	0	Satisfactory
247	2081/09/10	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1	<5	7.88	52.7	16	14	0.1	0.02	8	1.31	0	Satisfactory
248	2081/09/10	11:30	Baneshwor	Anamnagar SRT	Treated	Clear	0.4	<5	7.65	128.2	28	32	0.1	0.02	6	0.75	0	Satisfactory

249	2081/09/10	12:55	Maharajgunj	Balaju SRT	Treated	Clear	0.7	<5	7.87	83	28	22	0.1	0.02	6	0.55	0	Satisfactory
250	2081/09/10	10:20	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.68	46	16	18	0.1	0.02	6	0.86	0	Satisfactory
251	2081/09/10	11:20	Baneshwor	Minbhawan SRT	Treated	Clear	0.6	<5	7.73	83.7	28	22	0.1	0.02	6	1.16	0	Satisfactory
252	2081/09/10	12:00	Maharajgunj	Bansbari SRT	Treated	Clear	0.5	<5	7.78	81.7	28	22	0.1	0.02	6	0.59	0	Satisfactory
253	2081/09/10	0:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.35	<5	7.97	78	24	22	0.1	0.02	6	1.96	0	Satisfactory
254	2081/09/10	2:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.34	<5	7.94	78.5	24	22	0.1	0.02	6	1.11	0	Satisfactory
255	2081/09/10	4:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.29	<5	7.71	79.3	24	22	0.1	0.02	6	0.98	0	Satisfactory
256	2081/09/10	6:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.25	<5	7.59	79.9	24	22	0.1	0.02	6	2.11	0	Satisfactory
257	2081/09/10	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.4	<5	7.83	77.9	24	22	0.1	0.02	6	0.78	0	Satisfactory
258	2081/09/10	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.34	<5	7.85	78.2	24	22	0.1	0.02	6	0.16	0	Satisfactory
259	2081/09/10	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.73	<5	7.47	79.4	24	22	0.1	0.02	6	1.3	0	Satisfactory
260	2081/09/10	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.45	<5	7.76	79.2	24	22	0.1	0.02	6	1.85	0	Satisfactory
261	2081/09/10	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.47	<5	7.87	79.1	24	22	0.1	0.02	6	1.65	0	Satisfactory
262	2081/09/10	22:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.51	<5	8.35	80.7	24	22	0.1	0.02	6	2.19	0	Satisfactory
263	2081/09/11	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.5	<5	7.15	46.9	16	14	0.1	0.02	8	1.38	0	Satisfactory
264	2081/09/11	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.8	<5	7.38	56	14	14	0.1	0.02	8	1.82	0	Satisfactory
265	2081/09/11	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	7.25	62.5	14	14	0.1	0.02	8	2.3	0	Satisfactory
266	2081/09/11	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.9	<5	7.46	63.6	14	14	0.1	0.02	8	2.07	0	Satisfactory
267	2081/09/11	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.92	<5	7.95	432	108	130	0.1	0.02	8	0.20	0	Satisfactory
268	2081/09/11	10:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.24	<5	7.56	49	20	20	0.1	0.02	6	0.90	0	Satisfactory
269	2081/09/11	15:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.16	<5	7.52	53	10	20	0.1	0.02	6	0.72	0	Satisfactory
270	2081/09/11	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.11	<5	6.94	296	98	60	0.57	1.5	10	0.2	0	Satisfactory
271	2081/09/11	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.3	<5	7.01	300	100	60	0.57	1.5	10	0.2	0	Satisfactory
272	2081/09/11	11:00	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.97	<5	7.71	74.1	28	36	0.1	0.02	4	0.61	0	Satisfactory
273	2081/09/11		Bhaktapur	Katunje SRT	Treated	Clear	0.3	<5	7.38	74.1	24	24	0.1	0.02	6	0.31	0	Satisfactory
274	2081/09/11	0:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.53	<5	8.32	80.6	24	22	0.1	0.02	6	2.03	0	Satisfactory
275	2081/09/11	2:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.52	<5	8.28	80.4	24	22	0.1	0.02	6	1.41	0	Satisfactory
276	2081/09/11	4:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.77	<5	7.94	79.8	24	22	0.1	0.02	6	0.51	0	Satisfactory

277	2081/09/11	6:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.86	<5	7.71	80.2	24	22	0.1	0.02	6	0.68	0	Satisfactory
278	2081/09/11	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.27	<5	7.9	80.4	24	22	0.1	0.02	6	0.1	0	Satisfactory
279	2081/09/11	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	7.79	79.8	24	22	0.1	0.02	6	0.1	0	Satisfactory
280	2081/09/11	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.38	<5	7.86	79.3	24	22	0.1	0.02	6	1.64	0	Satisfactory
281	2081/09/11	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.33	<5	7.69	82	24	22	0.1	0.02	6	1.39	0	Satisfactory
282	2081/09/11	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.44	<5	7.58	81.6	24	22	0.1	0.02	6	1.38	0	Satisfactory
283	2081/09/11		Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.52	<5	7.72	82.2	24	22	0.1	0.02	6	2.41	0	Satisfactory
284	2081/09/12	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.2	<5	7.43	51.9	16	14	0.1	0.02	8	0.99	0	Satisfactory
285	2081/09/12	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.3	<5	7.35	49.7	16	14	0.1	0.02	8	1.17	0	Satisfactory
286	2081/09/12	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2	<5	7.35	51.2	16	14	0.1	0.02	8	1.25	0	Satisfactory
287	2081/09/12	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.62	<5	8.17	452	114	134	0.1	0.02	12	0.20	0	Satisfactory
288	2081/09/12	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.61	41	16	16	0.1	0.02	6	0.51	0	Satisfactory
289	2081/09/12	14:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.50	42	16	16	0.1	0.02	6	0.61	0	Satisfactory
290	2081/09/12	10:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	6.99	289	96	58	0.57	1.5	10	0.2	0	Satisfactory
291	2081/09/12	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.16	<5	6.98	291	96	60	0.57	1.5	10	0.2	0	Satisfactory
292	2081/09/12	8:00	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.07	<5	7.72	77.3	28	38	0.1	0.02	4	0.67	0	Satisfactory
293	2081/09/12	8:00	Bhaktapur	Katunje SRT	Treated	Clear	2.3	<5	7.4	78.2	26	24	0.1	0.02	6	1.62	0	Satisfactory
294	2081/09/12	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.33	<5	8.03	86.4	24	22	0.1	0.02	6	1.14	0	Satisfactory
295	2081/09/12	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.36	<5	8	85.3	24	22	0.1	0.02	6	1.06	0	Satisfactory
296	2081/09/12	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.33	<5	7.72	84.3	24	22	0.1	0.02	6	1.23	0	Satisfactory
297	2081/09/12	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	7.78	87.2	26	22	0.1	0.02	6	1.42	0	Satisfactory
298	2081/09/12	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.33	<5	7.92	86.4	24	22	0.1	0.02	6	1.38	0	Satisfactory
299	2081/09/12	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.39	<5	7.81	86.1	24	22	0.1	0.02	6	2.34	0	Satisfactory
300	2081/09/13	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.53	46	18	18	0.1	0.02	6	0.46	0	Satisfactory
301	2081/09/13	15:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.48	48	18	18	0.1	0.02	6	0.81	0	Satisfactory
302	2081/09/13	8:00	Bhaktapur	Katunje SRT	Treated	Clear	0.8	<5	7.55	75.7	26	24	0.1	0.02	6	0.3	0	Satisfactory
303	2081/09/13	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.42	<5	7.59	84	24	22	0.1	0.02	6	1.22	0	Satisfactory
304	2081/09/13	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.3	<5	7.78	86.7	24	22	0.1	0.02	6	1.39	0	Satisfactory

305	2081/09/13	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	7.52	87.3	24	22	0.1	0.02	6	2.44	0	Satisfactory
306	2081/09/13	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.44	<5	7.78	87.3	24	22	0.1	0.02	6	2.54	0	Satisfactory
307	2081/09/14	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1	<5	7.78	44.5	16	14	0.1	0.02	8	0.35	0	Satisfactory
308	2081/09/14	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1	<5	8.52	63.3	14	14	0.1	0.02	8	3.22	0	Satisfactory
309	2081/09/14	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.9	<5	7.94	72.5	16	14	0.1	0.02	8	3.01	0	Satisfactory
310	2081/09/14	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1	<5	8.07	72.9	14	14	0.1	0.02	8	3.29	0	Satisfactory
311	2081/09/14	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.25	<5	7.91	444	114	132	0.1	0.02	12	0.20	0	Satisfactory
312	2081/09/14	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.52	48	18	18	0.1	0.02	6	0.80	0	Satisfactory
313	2081/09/14	14:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.55	55	20	20	0.1	0.02	6	1.04	0	Satisfactory
314	2081/09/14	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.8	<5	7.17	307	102	60	0.57	1.5	10	0.4	0	Satisfactory
315	2081/09/14	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.73	<5	7.15	295	98	60	0.57	1.5	12	0.3	0	Satisfactory
316	2081/09/14	10:30	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.98	<5	7.6	78.8	28	38	0.1	0.02	4	0.81	0	Satisfactory
317	2081/09/14	8:00	Bhaktapur	Katunje SRT	Treated	Clear	0.9	<5	7.61	77.5	26	24	0.1	0.02	6	0.93	0	Satisfactory
318	2081/09/14	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	7.98	81.9	24	22	0.1	0.02	6	0.15	0	Satisfactory
319	2081/09/14	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.38	<5	7.92	84.5	24	22	0.1	0.02	6	1.36	0	Satisfactory
320	2081/09/14	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.42	<5	7.8	83.6	24	22	0.1	0.02	6	1.27	0	Satisfactory
321	2081/09/14	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.31	<5	8.02	86.4	24	22	0.1	0.02	6	1.76	0	Satisfactory
322	2081/09/14	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.44	<5	8	87.1	24	22	0.1	0.02	6	1.72	0	Satisfactory
323	2081/09/14	18:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.36	<5	7.98	87.9	24	22	0.1	0.02	6	1.71	0	Satisfactory
324	2081/09/15	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.5	<5	7.38	52.7	6	14	0.1	0.02	8	1.22	0	Satisfactory
325	2081/09/15	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.15	<5	7.55	45	18	18	0.1	0.02	6	0.87	0	Satisfactory
326	2081/09/15	8:00	Bhaktapur	Katunje SRT	Treated	Clear	0.5	<5	7.25	74.5	22	24	0.1	0.02	6	0.33	0	Satisfactory
327	2081/09/16	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.1	<5	7.72	54.7	14	14	0.1	0.02	8	1.89	0	Satisfactory
328	2081/09/16	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	8.6	41.2	16	14	0.1	0.02	8	1.11	0	Satisfactory
329	2081/09/16	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.45	58.5	16	14	0.1	0.02	8	1.02	0	Satisfactory
330	2081/09/16	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.5	<5	7.89	54.7	14	14	0.1	0.02	8	0.85	0	Satisfactory
331	2081/09/16	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.06	<5	7.74	450	116	134	0.1	0.02	12	0.30	0	Satisfactory
332	2081/09/16	10:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.54	47	18	18	0.1	0.02	6	0.90	0	Satisfactory

333	2081/09/16	14:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.57	51	20	22	0.1	0.02	6	1.04	0	Satisfactory
334	2081/09/16	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	1.91	<5	7.15	305	100	60	0.57	1.5	10	0.3	0	Satisfactory
335	2081/09/16	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.9	<5	7.16	301	100	60	0.57	1.5	10	0.3	0	Satisfactory
336	2081/09/16	9:40	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.97	<5	7.52	77.9	28	38	0.1	0.02	4	0.35	0	Satisfactory
337	2081/09/16	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.39	<5	7.96	121.6	24	22	0.1	0.02	6	1.13	0	Satisfactory
338	2081/09/16	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.43	<5	7.93	84	24	22	0.1	0.02	6	0.44	0	Satisfactory
339	2081/09/16	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.79	<5	7.84	86.9	24	22	0.1	0.02	6	2.93	0	Satisfactory
340	2081/09/16	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.62	<5	7.68	89.4	24	22	0.1	0.02	6	2.38	0	Satisfactory
341	2081/09/16	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.55	<5	7.76	85.1	24	22	0.1	0.02	6	0.76	0	Satisfactory
342	2081/09/16	18:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.48	<5	7.86	86.2	24	22	0.1	0.02	6	0.85	0	Satisfactory
343	2081/09/17	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.3	<5	7.05	41.7	14	14	0.1	0.02	8	0.86	0	Satisfactory
344	2081/09/17	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	8.19	43.1	16	14	0.1	0.02	8	1.05	0	Satisfactory
345	2081/09/17	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.8	<5	7.59	44.1	14	14	0.1	0.02	8	1.03	0	Satisfactory
346	2081/09/17	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.9	<5	7.6	43.8	14	14	0.1	0.02	8	1.05	0	Satisfactory
347	2081/09/17	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.8	<5	7.25	68.9	26	18	0.1	0.02	6	0.26	0	Satisfactory
348	2081/09/17	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.7	<5	8.04	73.6	24	18	0.1	0.02	6	1.48	0	Satisfactory
349	2081/09/17	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1	<5	7.51	71.3	24	18	0.1	0.02	6	0.45	0	Satisfactory
350	2081/09/17	3:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.7	<5	7.59	71.5	24	18	0.1	0.02	6	0.34	0	Satisfactory
351	2081/09/17	12:25	Baneshwor	Anamnagar SRT	Treated	Clear	0.8	<5	8.11	75.6	24	22	0.1	0.02	6	0.5	0	Satisfactory
352	2081/09/17	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	2.47	<5	7.99	450	116	134	0.1	0.02	12	0.74	0	Satisfactory
353	2081/09/17	10:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.13	<5	7.54	47	16	16	0.1	0.02	6	0.50	0	Satisfactory
354	2081/09/17	14:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.50	49	18	18	0.1	0.02	6	0.93	0	Satisfactory
355	2081/09/17	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.03	<5	7.1	301	100	60	0.57	1.5	12	0.5	0	Satisfactory
356	2081/09/17	12:00 noon	Madhyapur Thimi	Bode WTP	Treated	Clear	2.27	<5	7.12	302	100	60	0.57	1.5	12	0.3	0	Satisfactory
357	2081/09/17	14:45	Madhyapur Thimi	Bode WTP	Treated	Clear	2.3	<5	7.18	329	104	68	0.57	1.5	22	1.82	0	Satisfactory
358	2081/09/17	10:30	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.94	<5	7.55	78.2	28	38	0.1	0.02	4	0.31	0	Satisfactory
359	2081/09/17		Bhaktapur	Katunje SRT	Treated	Clear	1.5	<5	7.37	71.3	26	24	0.1	0.02	6	0.2	0	Satisfactory
360	2081/09/17	11:20	Kirtipur	Kirtipur SRT	Treated	Clear	5	<5	7.98	80.3	24	22	0.2	0.02	6	0.71	0	Satisfactory

361	2081/09/17	12:10	Baneshwor	Minbhawan SRT	Treated	Clear	0.4	<5	7.97	73.2	24	22	0.1	0.02	6	0.25	0	Satisfactory
362	2081/09/17	11:20	Maharajgunj	Bansbari SRT	Treated	Clear	2.3	<5	7.85	74.1	24	22	0.1	0.02	6	0.65	0	Satisfactory
363	2081/09/17	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.51	<5	8.11	82.7	24	22	0.1	0.02	6	0.4	0	Satisfactory
364	2081/09/17	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	7.81	83.3	24	22	0.1	0.02	6	1.67	0	Satisfactory
365	2081/09/17	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.44	<5	7.84	82.6	24	22	0.1	0.02	6	1.13	0	Satisfactory
366	2081/09/17	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.42	<5	7.75	82.2	24	22	0.1	0.02	6	1.47	0	Satisfactory
367	2081/09/17	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	7.41	82	24	22	0.1	0.02	6	1.54	0	Satisfactory
368	2081/09/17	18:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.32	<5	7.61	82.8	24	22	0.1	0.02	6	1.34	0	Satisfactory
369	2081/09/18	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	7.5	50.7	16	14	0.1	0.02	8	2.15	0	Satisfactory
370	2081/09/18	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.2	<5	7.65	62.5	16	14	0.1	0.02	8	1.42	0	Satisfactory
371	2081/09/18	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.3	<5	7.2	71.2	16	14	0.1	0.02	8	1.55	0	Satisfactory
372	2081/09/18	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1	<5	7.36	72.5	16	14	0.1	0.02	8	1.85	0	Satisfactory
373	2081/09/18	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.9	<5	7.52	61.2	26	18	0.1	0.02	6	0.74	0	Satisfactory
374	2081/09/18	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.8	<5	7.5	88.2	26	18	0.1	0.02	6	1.88	0	Satisfactory
375	2081/09/18	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.7	<5	7.3	93.5	26	18	0.1	0.02	6	1.48	0	Satisfactory
376	2081/09/18	15:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.8	<5	7.28	91.6	26	18	0.1	0.02	6	1.62	0	Satisfactory
377	2081/09/18		Baneshwor	Anamnagar SRT	Treated	Clear	0.3	<5	7.25	86.5	26	24	0.1	0.02	6	0.47	0	Satisfactory
378	2081/09/18	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.69	<5	7.87	423	112	120	0.1	0.02	10	0.65	0	Satisfactory
379	2081/09/18	10:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.56	51	20	20	0.1	0.02	6	0.61	0	Satisfactory
380	2081/09/18	14:35	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.56	52	20	20	0.1	0.02	6	0.62	0	Satisfactory
381	2081/09/18	10:15	Madhyapur Thimi	Bode WTP	Treated	Clear	2.5	<5	7.19	312	100	62	0.57	1.5	14	0.1	0	Satisfactory
382	2081/09/18	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.77	<5	7.19	320	102	66	0.57	1.5	18	0.5	0	Satisfactory
383	2081/09/18	14:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.48	<5	7.2	324	104	68	0.57	1.5	18	0.56	0	Satisfactory
384	2081/09/18	9:00	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.93	<5	7.54	80.3	28	38	0.1	0.02	4	0.12	0	Satisfactory
385	2081/09/18		Bhaktapur	Katunje SRT	Treated	Clear	1.2	<5	7.5	70.8	26	24	0.1	0.02	6	0.2	0	Satisfactory
386	2081/09/18	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.43	<5	8.06	78.4	24	22	0.1	0.02	6	0.13	0	Satisfactory
387	2081/09/18	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.42	<5	7.64	81.6	24	22	0.1	0.02	6	2.17	0	Satisfactory
388	2081/09/18	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.31	<5	7.78	82.6	24	22	0.1	0.02	6	1.25	0	Satisfactory

389	2081/09/18	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.42	<5	7.69	82.7	24	22	0.1	0.02	6	1.24	0	Satisfactory
390	2081/09/18	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.38	<5	7.65	79.4	24	22	0.1	0.02	6	1.31	0	Satisfactory
391	2081/09/18	18:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.28	<5	7.67	77.3	24	22	0.1	0.02	6	1.28	0	Satisfactory
392	2081/09/19	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	4.5	<5	7.59	84.2	26	14	0.1	0.02	8	3.46	0	Satisfactory
393	2081/09/19	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.3	<5	7.35	45	16	14	0.1	0.02	8	1.28	0	Satisfactory
394	2081/09/19	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3.8	<5	7.25	46.7	14	14	0.1	0.02	8	1.05	0	Satisfactory
395	2081/09/19	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.2	<5	7.56	95.7	26	18	0.1	0.02	6	0.4	0	Satisfactory
396	2081/09/19	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.5	<5	7.26	65.1	22	18	0.1	0.02	6	1.9	0	Satisfactory
397	2081/09/19	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.3	<5	7.28	65.3	22	18	0.1	0.02	6	2.02	0	Satisfactory
398	2081/09/19	12:45	Baneshwor	Anamnagar SRT	Treated	Clear	1.5	<5	6.89	72	22	22	0.1	0.02	6	0.2	0	Satisfactory
399	2081/09/19	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.15	<5	7.99	453	118	124	0.1	0.02	14	0.73	0	Satisfactory
400	2081/09/19	10:20	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.53	47	18	18	0.1	0.02	6	0.62	0	Satisfactory
401	2081/09/19	14:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.63	48	18	18	0.1	0.02	6	0.92	0	Satisfactory
402	2081/09/19	10:15	Madhyapur Thimi	Bode WTP	Treated	Clear	1.73	<5	7.1	301	100	60	0.57	1.5	10	0.3	0	Satisfactory
403	2081/09/19	12:00 noon	Madhyapur Thimi	Bode WTP	Treated	Clear	1.76	<5	7.1	313	102	66	0.57	1.5	18	0.52	0	Satisfactory
404	2081/09/19	12:30	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.01	<5	7.54	78.3	28	38	0.1	0.02	4	0.66	0	Satisfactory
405	2081/09/19	8:00	Bhaktapur	Katunje SRT	Treated	Clear	0.6	<5	9.25	102.7	28	24	0.1	0.02	6	0.3	0	Satisfactory
406	2081/09/19	12:50	Kirtipur	Kirtipur SRT	Treated	Clear	1.9	<5	7.13	74.5	22	22	0.1	0.02	6	0.72	0	Satisfactory
407	2081/09/19	13:10	Baneshwor	Minbhawan SRT	Treated	Clear	0.5	<5	6.88	69.9	22	22	0.1	0.02	6	0.46	0	Satisfactory
408	2081/09/19	11:20	Maharajgunj	Bansbari SRT	Treated	Clear	5	<5	7.18	72	22	22	0.2	0.02	6	0.72	0	Satisfactory
409	2081/09/19	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.62	<5	8.06	80	24	22	0.1	0.02	6	0.51	0	Satisfactory
410	2081/09/19	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.52	<5	7.82	81.3	24	22	0.1	0.02	6	1.66	0	Satisfactory
411	2081/09/19	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.52	<5	7.84	81	24	22	0.1	0.02	6	1.26	0	Satisfactory
412	2081/09/19	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.53	<5	7.84	83	24	22	0.1	0.02	6	1.99	0	Satisfactory
413	2081/09/19	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	7.88	84.2	24	22	0.1	0.02	6	1.5	0	Satisfactory
414	2081/09/20	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.61	51	20	20	0.1	0.02	6	0.90	0	Satisfactory
415	2081/09/20	8:00	Bhaktapur	Katunje SRT	Treated	Clear	0.3	<5	6.89	72.7	28	24	0.1	0.02	6	0.2	0	Satisfactory
416	2081/09/21	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	5	<5	7.08	49.6	14	14	0.1	0.02	8	1.03	0	Satisfactory

417	2081/09/21	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.5	<5	7.25	46.5	14	14	0.1	0.02	8	1.6	0	Satisfactory
418	2081/09/21	13:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.5	<5	7.28	52.8	14	14	0.1	0.02	8	1.59	0	Satisfactory
419	2081/09/21	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.7	<5	7.2	48.7	14	14	0.1	0.02	8	1.83	0	Satisfactory
420	2081/09/21	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.7	<5	7.16	64.7	24	18	0.1	0.02	6	0.44	0	Satisfactory
421	2081/09/21	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.5	<5	7.15	60.5	24	18	0.1	0.02	6	1.29	0	Satisfactory
422	2081/09/21	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.7	<5	7.3	65.2	24	18	0.1	0.02	6	1.64	0	Satisfactory
423	2081/09/21	15:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.8	<5	7.1	62.2	26	18	0.1	0.02	6	1.36	0	Satisfactory
424	2081/09/21	11:30	Maharajgunj	Balaju SRT	Treated	Clear	0.8	<5	7.2	70.2	26	22	0.1	0.02	6	0.2	0	Satisfactory
425	2081/09/21	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.54	<5	7.97	437	116	126	0.1	0.02	10	0.69	0	Satisfactory
426	2081/09/21	10:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.14	<5	7.53	42	14	14	0.1	0.02	6	0.66	0	Satisfactory
427	2081/09/21	14:40	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.47	43	16	16	0.1	0.02	6	0.73	0	Satisfactory
428	2081/09/21	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.35	<5	7.24	328	104	66	0.57	1.5	18	0.32	0	Satisfactory
429	2081/09/21	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.47	<5	7.26	339	106	68	0.57	1.5	20	0.99	0	Satisfactory
430	2081/09/21	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.88	<5	7.24	329	104	68	0.57	1.5	20	1.16	0	Satisfactory
431	2081/09/21	11:00	Madhyapur Thimi	Tigani SRT	Treated	Clear	0.75	<5	7.7	91.4	30	40	0.1	0.02	4	0.41	0	Satisfactory
432	2081/09/21	8:00	Bhaktapur	Katunje SRT	Treated	Clear	0.3	<5	6.89	72.7	26	24	0.1	0.02	6	0.4	0	Satisfactory
433	2081/09/21	12:10	Kirtipur	Kirtipur SRT	Treated	Clear	4.7	<5	7.2	73.8	26	22	0.1	0.02	6	0.64	0	Satisfactory
434	2081/09/21	11:20	Maharajgunj	Bansbari SRT	Treated	Clear	0.9	<5	7.15	71.5	26	22	0.1	0.02	6	0.66	0	Satisfactory
435	2081/09/21	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.32	<5	7.99	81.4	24	22	0.1	0.02	6	1.13	0	Satisfactory
436	2081/09/21	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.34	<5	7.82	80.7	24	22	0.1	0.02	6	1.15	0	Satisfactory
437	2081/09/21	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.35	<5	7.73	81.5	24	22	0.1	0.02	6	1.59	0	Satisfactory
438	2081/09/21	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.4	<5	7.6	81.2	24	22	0.1	0.02	6	1.49	0	Satisfactory
439	2081/09/21	18:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.36	<5	7.71	82.1	24	22	0.1	0.02	6	1.31	0	Satisfactory
440	2081/09/22	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	3	<5	7.25	56.5	14	14	0.1	0.02	8	2.01	0	Satisfactory
441	2081/09/22	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.5	<5	7.65	52.7	16	14	0.1	0.02	8	1.45	0	Satisfactory
442	2081/09/22	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.9	<5	7.28	57	16	14	0.1	0.02	8	0.95	0	Satisfactory
443	2081/09/22	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.5	<5	7.39	57.4	14	14	0.1	0.02	8	0.85	0	Satisfactory
444	2081/09/22	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.6	<5	7.22	63.9	22	18	0.1	0.02	6	1.3	0	Satisfactory

445	2081/09/22	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.2	<5	7.68	72.7	26	18	0.1	0.02	6	1.82	0	Satisfactory
446	2081/09/22	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.2	<5	7.32	73.7	26	18	0.1	0.02	6	0.73	0	Satisfactory
447	2081/09/22	15:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.3	<5	7.55	73.5	24	18	0.1	0.02	6	0.78	0	Satisfactory
448	2081/09/22	13:00	Baneshwor	Anamnagar SRT	Treated	Clear	0.2	<5	7.8	89.2	24	24	0.1	0.02	6	0.33	0	Satisfactory
449	2081/09/22		Maharajgunj	Balaju SRT	Treated	Clear	0.3	<5	7.8	76.5	24	22	0.1	0.02	6	0.28	0	Satisfactory
450	2081/09/22	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.51	<5	7.82	467	120	130	0.1	0.02	18	0.75	0	Satisfactory
451	2081/09/22	10:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.45	57	20	24	0.1	0.02	6	1.04	0	Satisfactory
452	2081/09/22	14:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.52	59	20	24	0.1	0.02	6	0.96	0	Satisfactory
453	2081/09/22	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	3.35	<5	7.31	337	106	68	0.57	1.5	18	0.28	0	Satisfactory
454	2081/09/22	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	3.09	<5	7.3	323	106	68	0.57	1.5	18	0.66	0	Satisfactory
455	2081/09/22	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.92	<5	7.25	341	106	74	0.57	1.5	18	0.94	0	Satisfactory
456	2081/09/22	8:00	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.47	<5	7.65	94.9	30	40	0.1	0.02	4	0.16	0	Satisfactory
457	2081/09/22	8:00	Bhaktapur	Katunje SRT	Treated	Clear	0.3	<5	7.49	77.2	24	24	0.1	0.02	6	0.3	0	Satisfactory
458	2081/09/22	12:30	Kirtipur	Kirtipur SRT	Treated	Clear	0.2	<5	7.44	75.4	24	22	0.1	0.02	6	0.75	0	Satisfactory
459	2081/09/22	13:35	Baneshwor	Minbhawan SRT	Treated	Clear	0.3	<5	7.8	74.5	24	22	0.1	0.02	6	0.42	0	Satisfactory
460	2081/09/22	11:20	Maharajgunj	Bansbari SRT	Treated	Clear	0.5	<5	7.33	72.7	24	22	0.1	0.02	6	0.6	0	Satisfactory
461	2081/09/22	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.6	<5	7.86	81.1	24	22	0.1	0.02	6	0.55	0	Satisfactory
462	2081/09/22	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	7.71	81.4	24	22	0.1	0.02	6	1.96	0	Satisfactory
463	2081/09/22	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.55	<5	7.82	80.4	24	22	0.1	0.02	6	1.04	0	Satisfactory
464	2081/09/22	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.76	<5	7.62	81.2	24	22	0.1	0.02	6	1.22	0	Satisfactory
465	2081/09/22	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.65	<5	7.59	78.9	24	22	0.1	0.02	6	1.07	0	Satisfactory
466	2081/09/22	18:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.51	<5	7.64	80.5	24	22	0.1	0.02	6	1.34	0	Satisfactory
467	2081/09/23	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.38	60.1	14	14	0.1	0.02	8	0.89	0	Satisfactory
468	2081/09/23	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.46	58.1	16	14	0.1	0.02	8	1.25	0	Satisfactory
469	2081/09/23	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.3	<5	7.62	65	16	14	0.1	0.02	8	0.82	0	Satisfactory
470	2081/09/23	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1	<5	7.51	59.5	16	14	0.1	0.02	8	1.05	0	Satisfactory
471	2081/09/23	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	1.1	<5	7.4	63.1	22	18	0.1	0.02	6	0.92	0	Satisfactory
472	2081/09/23	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.3	<5	7.47	65.7	22	18	0.1	0.02	6	1.11	0	Satisfactory

473	2081/09/23	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.5	<5	7.73	70.5	22	18	0.1	0.02	6	0.85	0	Satisfactory
474	2081/09/23	15:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.2	<5	7.57	66.8	24	18	0.1	0.02	6	0.75	0	Satisfactory
475	2081/09/23	13:30	Baneshwor	Anamnagar SRT	Treated	Clear	0.1	<5	7.6	71.2	24	22	0.1	0.02	6	0.49	0	Satisfactory
476	2081/09/23	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.62	<5	7.95	414	114	124	0.1	0.02	12	0.81	0	Satisfactory
477	2081/09/23	10:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.51	46	18	18	0.1	0.02	6	0.47	0	Satisfactory
478	2081/09/23	14:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.20	<5	7.31	57	20	24	0.1	0.02	6	0.51	0	Satisfactory
479	2081/09/23	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.45	<5	7.34	344	110	70	0.57	1.5	18	1.52	0	Satisfactory
480	2081/09/23	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.26	<5	7.35	325	106	68	0.57	1.5	18	1.19	0	Satisfactory
481	2081/09/23	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.54	<5	7.35	328	106	68	0.57	1.5	18	1.01	0	Satisfactory
482	2081/09/23	9:30	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.53	<5	7.66	95.7	30	40	0.1	0.02	4	9:30	0	Satisfactory
483	2081/09/23	8:00	Bhaktapur	Katunje SRT	Treated	Clear	0.8	<5	7.51	71.7	24	24	0.1	0.02	6	0.2	0	Satisfactory
484	2081/09/23	12:20	Kirtipur	Kirtipur SRT	Treated	Clear	0.2	<5	7.7	75.1	24	22	0.1	0.02	6	0.69	0	Satisfactory
485	2081/09/23	13:15	Baneshwor	Minbhawan SRT	Treated	Clear	0.1	<5	7.67	72.2	24	22	0.1	0.02	6	0.33	0	Satisfactory
486	2081/09/23	11:20	Maharajgunj	Bansbari SRT	Treated	Clear	0.7	<5	7.87	75.7	24	22	0.1	0.02	6	0.4	0	Satisfactory
487	2081/09/23	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.35	<5	7.69	79.5	24	22	0.1	0.02	6	1.54	0	Satisfactory
488	2081/09/23	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.61	<5	7.81	79.9	24	22	0.1	0.02	6	1.13	0	Satisfactory
489	2081/09/23	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.72	<5	7.64	81.7	24	22	0.1	0.02	6	1.09	0	Satisfactory
490	2081/09/23	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.74	<5	7.7	79.8	24	22	0.1	0.02	6	1.05	0	Satisfactory
491	2081/09/23	18:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.56	<5	7.6	79.3	24	22	0.1	0.02	6	1.23	0	Satisfactory
492	2081/09/24	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.9	<5	8.41	60.4	14	14	0.1	0.02	8	0.77	0	Satisfactory
493	2081/09/24	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	2.4	<5	7.93	72.9	16	14	0.1	0.02	8	0.9	0	Satisfactory
494	2081/09/24	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.1	<5	7.5	52.2	14	14	0.1	0.02	8	0.67	0	Satisfactory
495	2081/09/24	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1	<5	7.6	54.1	14	14	0.1	0.02	8	0.85	0	Satisfactory
496	2081/09/24	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.85	74.2	24	18	0.1	0.02	6	0.58	0	Satisfactory
497	2081/09/24	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.2	<5	7.86	87.2	28	18	0.1	0.02	6	0.67	0	Satisfactory
498	2081/09/24	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.55	86.7	26	18	0.1	0.02	6	1.41	0	Satisfactory
499	2081/09/24	15:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.56	87.5	24	18	0.1	0.02	6	1.97	0	Satisfactory
500	2081/09/24	12:00	Baneshwor	Anamnagar SRT	Treated	Clear	0.3	<5	7.38	85.7	24	24	0.1	0.02	6	0.34	0	Satisfactory

501	2081/09/24	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.42	<5	7.89	422	118	132	0.1	0.02	12	0.91	0	Satisfactory
502	2081/09/24	10:25	Maharajgunj	Bansbari WTP	Treated	Clear	0.16	<5	7.54	48	18	18	0.1	0.02	6	0.54	0	Satisfactory
503	2081/09/24	14:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.50	52	20	20	0.1	0.02	6	0.95	0	Satisfactory
504	2081/09/24	10:15	Madhyapur Thimi	Bode WTP	Treated	Clear	2.4	<5	7.3	318	104	66	0.57	1.5	16	0.21	0	Satisfactory
505	2081/09/24	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.7	<5	7.22	346	108	70	0.57	1.5	16	0.33	0	Satisfactory
506	2081/09/24	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	1.91	<5	7.22	317	104	66	0.57	1.5	16	0.36	0	Satisfactory
507	2081/09/24	9:30	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.61	<5	7.56	91.6	30	38	0.1	0.02	4	0.18	0	Satisfactory
508	2081/09/24	8:00	Bhaktapur	Katunje SRT	Treated	Clear	0.1	<5	7.2	84	24	24	0.1	0.02	6	0.3	0	Satisfactory
509	2081/09/24	14:00	Lalitpur	Khumaltar SRT	Treated	Clear	0.2	<5	7.25	80.2	24	22	0.1	0.02	6	0.25	0	Satisfactory
510	2081/09/24	13:05	Baneshwor	Minbhawan SRT	Treated	Clear	0.7	<5	7.5	83.5	24	22	0.1	0.02	6	0.9	0	Satisfactory
511	2081/09/24	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.48	<5	7.88	79.8	24	22	0.1	0.02	6	0.81	0	Satisfactory
512	2081/09/24	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.54	<5	7.67	80.2	24	22	0.1	0.02	6	1.88	0	Satisfactory
513	2081/09/24	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.51	<5	7.7	77.6	24	22	0.1	0.02	6	1.33	0	Satisfactory
514	2081/09/24	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.39	<5	7.81	76.8	24	22	0.1	0.02	6	1.48	0	Satisfactory
515	2081/09/24	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.46	<5	7.83	82.2	24	22	0.1	0.02	6	1.36	0	Satisfactory
516	2081/09/24	18:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.44	<5	7.91	83.6	24	22	0.1	0.02	6	1.21	0	Satisfactory
517	2081/09/25	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.9	<5	7.3	68.7	16	14	0.1	0.02	8	0.84	0	Satisfactory
518	2081/09/25	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.7	<5	7.2	77.4	26	14	0.1	0.02	8	2	0	Satisfactory
519	2081/09/25	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.81	76.5	22	14	0.1	0.02	8	1.29	0	Satisfactory
520	2081/09/25	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.3	<5	7.48	69.5	14	14	0.1	0.02	8	1.04	0	Satisfactory
521	2081/09/25	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.4	<5	7.25	78.5	26	18	0.1	0.02	6	0.77	0	Satisfactory
522	2081/09/25	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.31	86.5	26	18	0.1	0.02	6	0.64	0	Satisfactory
523	2081/09/25	2:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.75	88.9	26	18	0.1	0.02	6	1.49	0	Satisfactory
524	2081/09/25	15:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.5	87.8	26	18	0.1	0.02	6	1.36	0	Satisfactory
525	2081/09/25	10:15	Maharajgunj	Balaju SRT	Treated	Clear	0.1	<5	7.79	88.9	26	22	0.1	0.02	6	0.4	0	Satisfactory
526	2081/09/25	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	1.05	<5	7.81	424	114	130	0.1	0.02	12	0.63	0	Satisfactory
527	2081/09/25	10:30	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.65	52	20	20	0.1	0.02	6	1.05	0	Satisfactory
528	2081/09/25	14:45	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.60	62	22	24	0.1	0.02	6	0.96	0	Satisfactory

529	2081/09/25	10:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.47	<5	7.13	334	106	70	0.57	1.5	18	0.48	0	Satisfactory
530	2081/09/25	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.83	<5	7.25	343	108	70	0.57	1.5	18	1.09	0	Satisfactory
531	2081/09/25	15:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.61	<5	7.21	336	110	70	0.57	1.5	18	0.95	0	Satisfactory
532	2081/09/25	9:30	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.88	<5	7.52	92.4	30	38	0.1	0.02	4	0.3	0	Satisfactory
533	2081/09/25	8:00	Bhaktapur	Katunje SRT	Treated	Clear	0.3	<5	7.58	90.2	26	24	0.1	0.02	6	0.2	0	Satisfactory
534	2081/09/25	12:35	Lalitpur	Khumaltar SRT	Treated	Clear	0.1	<5	7.42	101.6	26	26	0.1	0.02	2	0.2	0	Satisfactory
535	2081/09/25	11:50	Kirtipur	Kirtipur SRT	Treated	Clear	0.1	<5	7.73	89.8	26	24	0.1	0.02	6	0.41	0	Satisfactory
536	2081/09/25	11:20	Maharajgunj	Bansbari SRT	Treated	Clear	0.1	<5	7.78	129.5	26	28	0.1	0.02	6	0.26	0	Satisfactory
537	2081/09/25	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	7.74	80.7	24	22	0.1	0.02	6	0.8	0	Satisfactory
538	2081/09/25	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.36	<5	7.71	79.9	24	22	0.1	0.02	6	1.65	0	Satisfactory
539	2081/09/25	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.34	<5	7.54	81	24	22	0.1	0.02	6	1.47	0	Satisfactory
540	2081/09/25	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.48	<5	7.62	80.2	24	22	0.1	0.02	6	1.45	0	Satisfactory
541	2081/09/25	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.39	<5	7.88	79.8	24	22	0.1	0.02	6	1.35	0	Satisfactory
542	2081/09/25	18:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.33	<5	7.9	79.2	24	22	0.1	0.02	6	1.24	0	Satisfactory
543	2081/09/26	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.36	86.1	18	14	0.1	0.02	8	1.49	0	Satisfactory
544	2081/09/26	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	1.4	<5	7.68	83.5	28	14	0.1	0.02	8	2.51	0	Satisfactory
545	2081/09/26	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.9	<5	7.61	91.2	18	14	0.1	0.02	8	2.58	0	Satisfactory
546	2081/09/26	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.39	90.9	28	18	0.1	0.02	6	0.19	0	Satisfactory
547	2081/09/26	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	5	<5	7.72	98.5	28	18	0.1	0.02	6	1.88	0	Satisfactory
548	2081/09/26	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.4	<5	7.6	93.2	26	18	0.1	0.02	6	0.96	0	Satisfactory
549	2081/09/26	10:30	Baneshwor	Anamnagar SRT	Treated	Clear	0.1	<5	8.03	92.2	26	24	0.1	0.02	6	0.17	0	Satisfactory
550	2081/09/26	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.75	<5	7.96	427	116	132	0.1	0.02	12	0.55	0	Satisfactory
551	2081/09/26	10:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.64	51	20	20	0.1	0.02	6	0.86	0	Satisfactory
552	2081/09/26	14:00	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.32	53	22	22	0.1	0.02	6	0.73	0	Satisfactory
553	2081/09/26	10:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.5	<5	7.21	326	104	68	0.57	1.5	18	0.45	0	Satisfactory
554	2081/09/26	12:30	Madhyapur Thimi	Bode WTP	Treated	Clear	2.64	<5	7.25	340	106	70	0.57	1.5	18	0.85	0	Satisfactory
555	2081/09/26	14:15	Madhyapur Thimi	Bode WTP	Treated	Clear	2.25	<5	7.24	317	104	66	0.57	1.5	16	0.24	0	Satisfactory
556	2081/09/26	8:00	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.4	<5	7.7	75	28	36	0.1	0.02	4	0.3	0	Satisfactory

557	2081/09/26	8:00	Bhaktapur	Katunje SRT	Treated	Clear	2.5	<5	8.32	95.8	26	26	0.1	0.02	6	0.4	0	Satisfactory
558	2081/09/26	10:15	Baneshwor	Minbhawan SRT	Treated	Clear	0.1	<5	7.87	91.7	26	22	0.1	0.02	6	0.23	0	Satisfactory
559	2081/09/26	11:20	Maharajgunj	Bansbari SRT	Treated	Clear	0.1	<5	7.74	91.3	26	24	0.1	0.02	6	0.4	0	Satisfactory
560	2081/09/26	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.65	<5	7.88	78.8	24	22	0.1	0.02	6	0.71	0	Satisfactory
561	2081/09/26	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.3	<5	7.71	81.5	24	22	0.1	0.02	6	2.16	0	Satisfactory
562	2081/09/26	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.64	<5	7.31	80.2	24	22	0.1	0.02	6	1.57	0	Satisfactory
563	2081/09/26	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.56	<5	7.46	78.2	24	22	0.1	0.02	6	1.46	0	Satisfactory
564	2081/09/26	17:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.46	<5	7.54	79.4	24	22	0.1	0.02	6	1.36	0	Satisfactory
565	2081/09/27	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.6	<5	7.45	70.2	18	14	0.1	0.02	8	2.22	0	Satisfactory
566	2081/09/27	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.3	82.7	28	18	0.1	0.02	6	0.97	0	Satisfactory
567	2081/09/27	10:05	Baneshwor	Anamnagar SRT	Treated	Clear	0.1	<5	7.6	91.7	28	24	0.1	0.02	6	0.34	0	Satisfactory
568	2081/09/27	10:50	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.31	54	22	22	0.1	0.02	6	0.67	0	Satisfactory
569	2081/09/27	13:55	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.34	56	22	24	0.1	0.02	6	0.75	0	Satisfactory
570	2081/09/27	8:00	Lalitpur	Khumaltar SRT	Treated	Clear	0.1	<5	7.65	91.7	28	24	0.1	0.02	6	0.43	0	Satisfactory
571	2081/09/27	8:25	Kirtipur	Kirtipur SRT	Treated	Clear	0.1	<5	7.55	93.6	28	24	0.1	0.02	6	0.54	0	Satisfactory
572	2081/09/27	12:20	Baneshwor	Minbhawan SRT	Treated	Clear	0.1	<5	7.6	89.2	28	24	0.1	0.02	6	0.25	0	Satisfactory
573	2081/09/27	11:20	Maharajgunj	Bansbari SRT	Treated	Clear	0.1	<5	7.95	83.5	28	22	0.1	0.02	6	0.35	0	Satisfactory
574	2081/09/27	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.46	<5	7.34	79.5	24	22	0.1	0.02	6	1.21	0	Satisfactory
575	2081/09/27	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.68	<5	7.53	79.8	24	22	0.1	0.02	6	1.46	0	Satisfactory
576	2081/09/27	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.45	<5	7.54	81.4	24	22	0.1	0.02	6	1.65	0	Satisfactory
577	2081/09/27	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.36	<5	7.56	80.2	24	22	0.1	0.02	6	1.34	0	Satisfactory
578	2081/09/28	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.1	<5	7.42	70	16	14	0.1	0.02	8	1.8	0	Satisfactory
579	2081/09/28	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.3	<5	8.45	62.3	16	14	0.1	0.02	8	2.61	0	Satisfactory
580	2081/09/28	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.57	64.6	16	14	0.1	0.02	8	2.32	0	Satisfactory
581	2081/09/28	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.35	63	16	14	0.1	0.02	8	2.28	0	Satisfactory
582	2081/09/28	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.51	73.1	24	18	0.1	0.02	6	0.92	0	Satisfactory
583	2081/09/28	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	8.24	77.4	28	18	0.1	0.02	6	1	0	Satisfactory
584	2081/09/28	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.62	77	28	18	0.1	0.02	6	1.44	0	Satisfactory

585	2081/09/28	15:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.49	77.8	24	18	0.1	0.02	6	1.47	0	Satisfactory
586	2081/09/28	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.52	<5	8.03	420	116	130	0.1	0.02	10	0.74	0	Satisfactory
587	2081/09/28	10:10	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.34	51	20	20	0.1	0.02	6	0.48	0	Satisfactory
588	2081/09/28	10:15	Madhyapur Thimi	Bode WTP	Treated	Clear	2.65	<5	7.19	313	100	62	0.57	1.5	18	0.5	0	Satisfactory
589	2081/09/28	13:00	Madhyapur Thimi	Bode WTP	Treated	Clear	2.48	<5	7.22	328	106	68	0.57	1.5	18	0.68	0	Satisfactory
590	2081/09/28	11:15	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.07	<5	7.52	73.6	28	36	0.1	0.02	4	0.14	0	Satisfactory
591	2081/09/28	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.53	<5	7.63	83.3	24	22	0.1	0.02	6	0.25	0	Satisfactory
592	2081/09/28	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.45	<5	7.46	80.6	24	22	0.1	0.02	6	1.68	0	Satisfactory
593	2081/09/28	12:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.55	<5	7.75	79.6	24	22	0.1	0.02	6	1.12	0	Satisfactory
594	2081/09/28	14:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.51	<5	7.93	79.1	24	22	0.1	0.02	6	1.23	0	Satisfactory
595	2081/09/28	16:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.51	<5	7.54	79.8	24	22	0.1	0.02	6	1.01	0	Satisfactory
596	2081/09/28	18:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.41	<5	7.72	80.1	24	22	0.1	0.02	6	1.16	0	Satisfactory
597	2081/09/29	10:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.9	<5	7.5	54.2	16	14	0.1	0.02	8	0.8	0	Satisfactory
598	2081/09/29	12:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.3	<5	7.42	54.5	16	14	0.1	0.02	8	0.75	0	Satisfactory
599	2081/09/29	14:00	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.7	<5	7.61	54.6	14	14	0.1	0.02	8	1.03	0	Satisfactory
600	2081/09/29	15:30	Mahankalchaur	Mahankalchaur WTP	Treated	Clear	0.5	<5	7.52	55.9	14	14	0.1	0.02	8	1	0	Satisfactory
601	2081/09/29	10:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.55	65.6	24	18	0.1	0.02	6	0.82	0	Satisfactory
602	2081/09/29	12:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.35	67.5	24	18	0.1	0.02	6	0.7	0	Satisfactory
603	2081/09/29	14:00	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.88	78.9	26	18	0.1	0.02	6	1.2	0	Satisfactory
604	2081/09/29	15:30	Mahankalchaur	Mahankalchaur Melamchi inlet	Treated	Clear	0.1	<5	7.78	79.2	26	18	0.1	0.02	6	1.11	0	Satisfactory
605	2081/09/29	11:05	Baneshwor	Anamnagar SRT	Treated	Clear	0.1	<5	8.2	82.9	26	22	0.1	0.02	6	0.28	0	Satisfactory
606	2081/09/29	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.47	<5	8.09	409	110	128	0.1	0.02	10	0.71	0	Satisfactory
607	2081/09/29	10:20	Maharajgunj	Bansbari WTP	Treated	Clear	0.10	<5	7.33	48	18	18	0.1	0.02	6	0.54	0	Satisfactory
608	2081/09/29	10:15	Madhyapur Thimi	Bode WTP	Treated	Clear	2.35	<5	7.2	319	104	68	0.57	1.5	18	0.2	0	Satisfactory
609	2081/09/29	15:15	Madhyapur Thimi	Bode WTP	Treated	Clear	2.27	<5	7.2	322	104	68	0.57	1.5	18	0.22	0	Satisfactory
610	2081/09/29	10:45	Madhyapur Thimi	Tigani SRT	Treated	Clear	1.14	<5	7.7	90.4	30	38	0.1	0.02	4	0.1	0	Satisfactory
611	2081/09/29	8:00	Bhaktapur	Katunje SRT	Treated	Clear	0.1	<5	7.55	79.2	26	26	0.1	0.02	6	0.3	0	Satisfactory
612	2081/09/29	12:10	Lalitpur	Khumaltar SRT	Treated	Clear	0.1	<5	8.18	78.2	26	22	0.1	0.02	6	0.25	0	Satisfactory

613	2081/09/29	12:40	Kirtipur	Kirtipur SRT	Treated	Clear	0.1	<5	8.05	85.7	26	22	0.1	0.02	6	0.97	0	Satisfactory
614	2081/09/29	11:20	Baneshwor	Minbhawan SRT	Treated	Clear	0.1	<5	8.15	85.7	26	22	0.1	0.02	6	0.22	0	Satisfactory
615	2081/09/29	8:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.46	<5	7.83	80.2	24	22	0.1	0.02	6	0.83	0	Satisfactory
616	2081/09/29	10:00	Sundarijal WTP Section	New Sundarijal WTP	Treated	Clear	0.37	<5	7.52	80.2	24	22	0.1	0.02	6	1.82	0	Satisfactory
617	2081/09/30	10:30	Lalitpur	Sainbu W.T.P.	Treated	Clear	0.63	<5	7.23	430	116	132	0.1	0.02	12	0.5	0	Satisfactory